

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized Progress	UC Submitted			
12 LS										
Shri Bikash Chowdhury		38-Asansol P.C								
1997 - 1998										
2493	Construction of Ramkrishna F.P School, Ismail (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2494	Construction of Budha Municipal Muslim F.P School (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2495	Construction of Balbodhan F.P School (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2496	Construction of Asansol Dr. Shyamapeodas Vidyalaya (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2497	Construction of Aranaday F.P School (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2498	Construction of Nanigopal Roy Smriti Balika Vidyaniketan (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2499	Constn. of Harijan Adrsha F.P. School	1653/DPC/C 5690	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2500	Constn. of Usha Gram Hindi G.S. F.P. School	1653/DPC/C 4286	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2501	Construction of Shardha Devi F.P School (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2502	Construction of Talpukuria Urdu Jr. High School (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2503	Construction of Dhurbadanga F.P School (Bengali Medium) (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2504	Construction of Dhurbadanga F.P School (Hindi Medium) (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2505	Construction of A.K Azad F.P School (2 rooms)	1653/DPC	03/06/1998	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2506	Construction of Bijpur High School (2 rooms)	653/DPC	03/06/1998	100000	Chairman, Jamuria Muty.	100000	100000	100000	100	Yes
2507	Construction of market at the opposite side of State Bank Howker Corner	653/DPC	03/06/1998	300000	Chairman, Jamuria Muty.	300000	300000	300000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
Construction of one room Belrui Sridhar F.P 2508 School, Sitarampur Bangla School, Ward No. 5, Mouza Beluri-49 (size 14' X18')	1653/DPC	03/06/1998	65000 Chairman, Kulty Muty.	65000	65000	65000	100	Yes
Construction of one room Simulgram Pry. 2509 School, Kulti Simulgram, Ward No. - 18, Mouza Kuldihi-26 (size 14' X18')	1653/DPC	03/06/1998	65000 Chairman, Kulty Muty.	65000	65000	65000	100	Yes
Construction of one room Moulana Azad F.P 2510 School, Sitarampur Urdu School (size 14' X18')	1653/DPC	03/06/1998	35000 Chairman, Kulty Muty.	35000	35000	35000	100	Yes
Construction of one room Ranitalab Maktab (Urdu School), Ranitalab, Kulti, Ward No. - 20, Mouza Kuldihi-26 (size 14' X18')	1653/DPC	03/06/1998	65000 Chairman, Kulty Muty.	65000	65000	65000	100	Yes
Construction of a new road from Chalbalpur Dungalpara road from Chitt Road to Bhuiapara, Ward No.17, Mouza Chalbalpur-19 (10' X 2500')	1653/DPC	03/06/1998	150000 Chairman, Kulty Muty.	150000	150000	150000	100	Yes
2513 Construction of Hospital, B.P.H.C	1653/DPC	03/06/1998	218000 Chairman, Raniganj Muty.	218000	218000	218000	100	Yes
2514 Construction of Drinking Water pipeline 3400 fts.	1653/DPC	03/06/1998	130000 Chairman, Raniganj Muty.	130000	130000	130000	100	Yes
2515 Construction of culvert Tentuldanga Majhipara Jemari G.P	1653/DPC	03/06/1998	100000 Exe. Officer, Raniganj P.S	100000	100000	100000	100	Yes
2516 Construction of drinking Water pipeline (5700 fts.)	1653/DPC	03/06/1998	250000 Exe. Officer, Raniganj P.S	250000	250000	250000	100	Yes
2517 Construction of chapui village drain, Ratibati G.P	1653/DPC	03/06/1998	100000 Exe. Officer, Raniganj P.S	100000	100000	100000	100	Yes
2518 Electrification of Kundalpara Mouza-Jorebari	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2519 Electrification of Chaktulsi Bhattada Mouza	1653/DPC	03/06/1998	500000 SE, WBSEB, Burdwan(D) Circle	500000	500000	500000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2520 Electrification of Mahal village 80 poles	1653/DPC	03/06/1998	300000 SE, WBSEB, Burdwan(D) Circle	300000	300000	300000	100	Yes
2521 Extn of Ramprasadpur and Bouripara 10 Poles	1653/DPC	03/06/1998	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2522 Electrification at Dihika Village, Ward No. 49	1653/DPC	03/06/1998	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
2523 Electrification at Dhenua Village, Ward No. 37	1653/DPC	03/06/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2524 Electrification at Birkulti Village, 30 poles	1653/DPC	03/06/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2525 Electrification at Bouri (Upper & Lower) Tantipara of Khudika	1653/DPC	03/06/1998	135000 SE, WBSEB, Burdwan(D) Circle	135000	135000	135000	100	Yes
2526 Electrification at Dharampur Tali Quarter, Ward No. 46	1653/DPC	03/06/1998	56000 SE, WBSEB, Burdwan(D) Circle	56000	56000	56000	100	Yes
2527 Electrification of Mahal Village	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2528 Electrification at Narsumuda Bauripara, Ward No. 15	1653/DPC	03/06/1998	42000 SE, WBSEB, Burdwan(D) Circle	42000	42000	42000	100	Yes
2529 Electrification at Jorebari Village	1653/DPC	03/06/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2530 Electrification at Mahismura	1653/DPC	03/06/1998	165000 SE, WBSEB, Burdwan(D) Circle	165000	165000	165000	100	Yes
2531 Extn. of electrification of Nampara at Bijoyagar	1653/DPC	03/06/1998	35000 SE, WBSEB, Burdwan(D) Circle	35000	35000	35000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2532 Extn. of Dakshinkhanda SC Para, 15 poles	1653/DPC	03/06/1998	80000 SE, WBSEB, Burdwan(D) Circle	80000	80000	80000	100	Yes
2533 Electrification of Kumardihi, Korapara & Palpara	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2534 Electrification at Jemari Turipara	1653/DPC	03/06/1998	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2535 Electrification at Fatepur Bouripara, Ward No. 50	1653/DPC	03/06/1998	18000 SE, WBSEB, Burdwan(D) Circle	18000	18000	18000	100	Yes
2536 Electrification at Jamuria Village (Dandalpara), Muchipara, Dompara, 10 Poles	1653/DPC	03/06/1998	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2537 Extn. of electrification at Hijalgora Muslimpara	1653/DPC	03/06/1998	15000 SE, WBSEB, Burdwan(D) Circle	15000	15000	15000	100	Yes
2538 Electrification at Jaba Atpara, 20 Poles	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2539 Electrification at Rampur Village	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2540 Extn. of Electricity Kajuragram 25 Poles	1653/DPC	03/06/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2541 Electrification at Barachak Santalpara & Behari Basti	1653/DPC	03/06/1998	120000 SE, WBSEB, Burdwan(D) Circle	120000	120000	120000	100	Yes
2542 Electrification at Behula Badyakarpara, 15 poles	1653/DPC	03/06/1998	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
2543 Electrification at Santa Bouripara, Ward No. 48	1653/DPC	03/06/1998	28000 SE, WBSEB, Burdwan(D) Circle	28000	28000	28000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized Progress	UC Submitted
12 LS							
2544 Construction of ONE ROOM of Andal Mahabir Jr High School	5580/DPC	14/12/1998	50000 Exe. Officer, Andal P.S	50000	50000	50000 100	Yes
2545 Construction of gallery of Rabin Sen Stadium at Raniganj	3064/DPC	05/05/1999	200000 Chairman, Raniganj Muty.	200000	200000	200000 100	Yes
2546 Construction of Raniganj Pry. Health Centre building	3064/DPC	05/05/1999	500000 Chairman, Raniganj Muty.	500000	500000	500000 100	Yes
2547 Construction of building of Baliapur Tarapara Jr. Bidyapith	3064/DPC	05/05/1999	100000 Exe. Officer, Barabani P.S	100000	100000	100000 100	Yes
2548 Construction of building of Domohani Kelejora Girls' High School	3064/DPC	05/05/1999	100000 Exe. Officer, Barabani P.S	100000	100000	100000 100	Yes
2549 Construction of building of Bila Pry. School	3064/DPC	05/05/1999	50000 Exe. Officer, Barabani P.S	50000	50000	50000 100	Yes
2550 Construction of building of Domohani Kelejora Boys' High School	3064/DPC	05/05/1999	150000 Exe. Officer, Barabani P.S	150000	150000	150000 100	Yes
2551 Construction of building of Gourangali R.K.S Institution	3064/DPC	05/05/1999	100000 Exe. Officer, Barabani P.S	100000	100000	100000 100	Yes
2552 Construction of building of Kamalabala Girls' High School	3064/DPC	05/05/1999	100000 Exe. Officer, Barabani P.S	100000	100000	100000 100	Yes
2553 Electrification at Masjidpara, Bankpara & 10 No. Bouripara at Jamuria	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000 100	Yes
2554 Electrification of Ukhra Ruidaspara	3064/DPC	05/05/1999	159385 SE, WBSEB, Burdwan(D) Circle	159385	159385	159385 100	Yes
2555 Electrification from Sergarpara to Majhipara	3064/DPC	05/05/1999	116312 SE, WBSEB, Burdwan(D) Circle	116312	116312	116312 100	Yes
2556 Electrification from Ukhra, Hanumandanga & Korapara	3064/DPC	05/05/1999	113610 SE, WBSEB, Burdwan(D) Circle	113610	113610	113610 100	Yes
2557 Electrification of Andalgram Bouripara	3064/DPC	05/05/1999	110693 SE, WBSEB, Burdwan(D) Circle	110693	110693	110693 100	Yes
2558 Construction of Community Centre at Santinagar, Ward No. 41	4101/DPC	23/06/1999	310000 C.E.O, Asansol M.C	310000	310000	310000 100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2559 Construction of room of Dishari at Puranhat, Ward No. 42	4101/DPC	23/06/1999	40000 C.E.O, Asansol M.C	40000	40000	40000	100	Yes
2560 Construction of Sonamoti Devi F.P School, Ward No. 39	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2561 Construction of building of Narsing bandh Binapani Hindi Urdu F.P School, Ward No. 41 (1 room)	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2562 Construction of Lal Bahadur Shastri F.P School , Ward No. 44	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2563 Construction of building of Kumarpur G.S.F.P School (1 room)	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2564 Construction of building of D.A.V F.P School at Gour Mondal Road (1 room)	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2565 Construction of Nehru Vidyamandir at Paranhat, Ward No. 42	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2566 Construction of building of Sreeguru Pathsala at Hotton Road (1 room)	4101/DPC	23/06/1999	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2567 Electrification of Dildarnagar upperbasti Ajadbasti, garuipara, Ismile Ambagan Bouripara, Chasipara, Ward No. 18 & SB Garai Rd at Kadamtala Ward No. 19	4101/DPC	23/06/1999	170000 SE, WBSEB, Burdwan(D) Circle	170000	170000	170000	100	Yes
2568 Electrification at Jagatdin Bouripara, Ward No. 6	4101/DPC	23/06/1999	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2569 Electrification at Dhemonan Bouripara, Ward No. 16	4101/DPC	23/06/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2570 Extn. of Electrification of Kalikapur & Santalpara at Ward No-1	4101/DPC	23/06/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2571 Construction of Deshbandhu Mahavidyalaya at Chittaranjan	21/DPC	05/01/2000	200000 Exe. Officer, Salanpur P.S	200000	200000	200000	100	Yes
2572 construction of a Joor Bandh at Baidaygarh Sasanghat	918/DPC	14/06/2000	170000 Chairman, Kulty Muty.	170000	170000	170000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
12 LS										
Shri Mahaboob Zahedi			40-Katwa P.C							
1997 - 1998										
2573	Construction of a road from Goyara to Nibhuji Bazar Road	1653/DPC	03/06/1998	50000	Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2574	Construction of a road from Keshabpur to Chandpur Road	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
2575	Construction of a road from Khalishpur to Harsuna	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
2576	Construction of a road from Kuthirdanga Ghat to Dupsha	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
2577	Construction of a road from Nandagram village (from pucca road)	1653/DPC	03/06/1998	50000	Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2578	Construction of a road from Nibhuji to Bejoynagar Road	1653/DPC	03/06/1998	50000	Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2579	Construction of a road from Rustampur village	1653/DPC	03/06/1998	50000	Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2580	Construction of a road from Sahajpur to Indrapur	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
2581	Construction of a road from Machlandapur More to Guptipara	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
2582	Construction of a road from Sahapur Beltala to Kalna-Pandua 13 No. Pucca road	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
2583	Construction of a road from Surepar to Devnathpara	1653/DPC	03/06/1998	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
2584	Construction of a road from Angarson Pucca Road to Patharghata	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
2585	Construction of a road from Anukhal School More to Kabilpara	1653/DPC	03/06/1998	100000	Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
2586	Construction of moorum road from Memari-Maldanga road to Murulia village	1653/DPC	03/06/1998	70000	Exe. Officer, Monteswar P.S	70000	70000	70000	100	Yes
2587	Construction of moorum road from Roudgram to Sutra village	1653/DPC	03/06/1998	130000	Exe. Officer, Monteswar P.S	130000	130000	130000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
12 LS										
2588	Construction of moorum road from Muzahar Nagar to Kasha	1653/DPC	03/06/1998	150000	Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
2589	Construction of moorum road from P.W.D road to Nabagram village	1653/DPC	03/06/1998	150000	Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
2590	Construction of moorum road from Patun to Denur, Sousa village	1653/DPC	03/06/1998	100000	Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
2591	Construction of moorum road from Bharucha to Lohar village	1653/DPC	03/06/1998	100000	Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
2592	Construction of Kuricha Tinkari Das Jr. High School (4 rooms)	1653/DPC	03/06/1998	100000	Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
2593	Construction of a moorum road from Jashpur More to Minapur F.P. School (Dogachia G.P)	1653/DPC	03/06/1998	70000	Exe. Officer, Purbasthali-I P.S	70000	70000	70000	100	Yes
2594	Construction of Sreerampur Bhatarini Balika Vidyalaya (4 rooms)	1653/DPC	03/06/1998	100000	Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
2595	Rural Electrification of Nagdaha Village	1653/DPC	03/06/1998	50000	SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2596	Rural Electrification a) Skra Broja Sen's House to Sukumar Hazra's House & (b) Ananda Gharui's House to Mozai Sk's House.	1653/DPC	03/06/1998	50000	SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2597	Rural Electrification : a) Chandi Pramanik House to Ansar Sk's House & (b) Durgamandir to S.K.U.S.Godown. ('a' and 'b" Kharasgram village Mouza)	1653/DPC	03/06/1998	30000	SE, WBSEB, Burdwan(D) Circle	30000	30000	30000	100	Yes
2598	Revitalisation of Electrification scheme at Kantaria under Gidhagram Gram Panchayat (3 km	1653/DPC	03/06/1998	300000	SE, WBSEB, Burdwan(D) Circle	300000	300000	300000	100	Yes
2599	Elec. of Charkrishnabati G.P area	2/DEV	29/01/1999	40000	District Magistrate, Hooghly	40000	40000	40000	100	Yes
2600	Construction of a culvert at Kalna Municipality	3064/DPC	05/05/1999	80000	Chairman, Kalna Muty.	80000	80000	80000	100	Yes
2601	Construction of drain west side of Subarnanagar under Kalna Muty.	3064/DPC	05/05/1999	120000	Chairman, Kalna Muty.	120000	120000	120000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2602 Construction of a swimming pool at Kalna Muty.	3064/DPC	05/05/1999	200000 Chairman, Kalna Muty.	200000	200000	200000	100	Yes
2603 Construction of school building of Adarshapally Jr. High School (1 room)	3064/DPC	05/05/1999	100000 Chairman, Katwa Muty.	100000	100000	100000	100	Yes
2604 Construction of foot bridge for Nirolgachi	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2605 Construction of foot bridge for Cautir Bill	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2606 Development of Kankuridanga Pukurpar	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
2607 Construction of a moorum road from Manyagarh Cold Stroage to Matiswar (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
2608 Construction of a room for Sidhu Kanu Swakharata Centre at "Tala"	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
2609 Development of a road from Bandaby to Hindu Mission	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
2610 Development of a road from Sinyarkon-Pandua to Kanehargarh	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
2611 Construction of a moorum road from Tehata Hospital to Suin Para (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
2612 Construction of a building for Baidyapur Bikash Bharati Pratibondhi Kendra (2 rooms)	3064/DPC	05/05/1999	100000 Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
2613 Development of a road from Krishnapur Bridge to Anandanagar Bridge	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
2614 Development of a road from Baidyapur Gholarpar to Nahabat Tala	3064/DPC	05/05/1999	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
2615 Construction of metal road from Srikhanda P.H.C to Hattala (0.5 K.M)	3064/DPC	05/05/1999	215000 Exe. Officer, Katwa-I P. S.	215000	215000	215000	100	Yes
2616 Construction of moorum road from DVC & ME main Centre, K. Khal to Basta village (1 KM)	3064/DPC	05/05/1999	60000 Exe. Officer, Memari-II P.S	60000	60000	60000	100	Yes
2617 Construction of moorum road from Maldanga to Sonagachi via Ganuria (1.5 KM)	3064/DPC	05/05/1999	110000 Exe. Officer, Monteswar P.S	110000	110000	110000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
12 LS										
2618	Construction of moorum road from Bonwai to Muraripur (1.5 KM)	3064/DPC	05/05/1999	100000	Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
2619	Construction of moorum road from Bhagra Barandala to Dheuchanda village (1 KM)	3064/DPC	05/05/1999	60000	Exe. Officer, Monteswar P.S	60000	60000	60000	100	Yes
2620	Construction of moorum road from Memari-Maldanga Road to Fajalpur village (1 KM)	3064/DPC	05/05/1999	50000	Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
2621	Construction of moorum road from Memari-Maldanga Road to Piplon village (1 KM)	3064/DPC	05/05/1999	50000	Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
2622	Construction of moorum road from Memari-Maldanga Road to Dewaniya village (1 KM)	3064/DPC	05/05/1999	60000	Exe. Officer, Monteswar P.S	60000	60000	60000	100	Yes
2623	Construction of moorum road from Raigram to Baruna village (2 KM)	3064/DPC	05/05/1999	150000	Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
2624	Construction of moorum road from Purguna to Basatpur village (1 KM)	3064/DPC	05/05/1999	60000	Exe. Officer, Monteswar P.S	60000	60000	60000	100	Yes
2625	Electrification for Sindurpur Village	3064/DPC	05/05/1999	50000	SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2626	Electrification for South Sajiara Village	3064/DPC	05/05/1999	50000	SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2627	New 25 KVA Transformer for Baghdadanga Village	3064/DPC	05/05/1999	35000	SE, WBSEB, Burdwan(D) Circle	35000	35000	35000	100	Yes
2628	New 25 KVA Transformer for Dakshinbati Village	3064/DPC	05/05/1999	35000	SE, WBSEB, Burdwan(D) Circle	35000	35000	35000	100	Yes
2629	New 25 KVA Transformer for Dhoba Village	3064/DPC	05/05/1999	35000	SE, WBSEB, Burdwan(D) Circle	35000	35000	35000	100	Yes
2630	Electrification for Simla Sajiara Village	3064/DPC	05/05/1999	50000	SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2631 Elec. of Somra- II GP area	2//DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2632 Elec. of Bakulia Dhobapara GP area	2/DEV	29/07/1999	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
2633 Elec. of Dumurdaha Nityanandapur - I GP area	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2634 Elec. of Dumurdaha Nityanandapur - II GP area	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2635 Elec. of Ektarpur GP area	2/DEV	29/07/1999	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
2636 Elec. of Girat GP area	2/DEV	29/07/1999	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
2637 Elec. of Guptipara GP area	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2638 Elec. of Guptipara- II GP area	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2639 Elec. of Somra GP area	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2640 Elec. of Sreepur Balagarh GP area	2/DEV	29/07/1999	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
2641 Extn. of school bldg. of Haraldaspur TKSP High School	2/DEV	29/07/1999	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
2642 Extn. of school bldg. of Pandua Radharani Girls' High School (HS)	2/DEV	29/07/1999	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2643 Extn. of school bldg. of Pandua Sultania High Madarah (HS)	2/DEV	29/07/1999	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
2644 Extn. of school bldg. of Tinna Panchanan Smriti Vidyamandir	2/DEV	29/07/1999	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
2645 Repair of Bispur High School	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2646 Repair of Chandrahati Biswanath Smariti Girls' High School (H.S)	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2647 Elec. of Mahipalpur GP area	2/DEV	29/07/1999	40000 District Magistrate, Hooghly	40000	40000	40000	100	Yes
2648 Elec. of Sijakampur GP area	2/DEV	29/07/1999	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
2649 Constn. of school bldg. of Kamarpara High School	69/DEV	27/01/2000	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
2650 Constn. of school bldg. of Ektarpur Union High School	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
2651 Constn. of Baragarh Krishna Mahavidyalaya	69/DEV	27/01/2000	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
2652 Constn. of school bldg. of Bakulia RN Institution	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
2653 Constn. of school bldg. of Belun Dr. Parbati Ch. Smriti Vidyamandir	69/DEV	27/01/2000	80000 District Magistrate, Hooghly	80000	80000	80000	100	Yes
2654 Constn. of school bldg. of Bishpara High School	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2655 Constn. of school bldg. of of Somra Balika Vidyalaya	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
2656 Constn. of school bldg. of Darbasini Girls' Jr. High School	69/DEV	27/01/2000	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
2657 Constn. of school bldg. of Sreepur Radharani Vidyamandir Girls' High School	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
2658 Constn. of school bldg. of Gopalpur High School	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
2659 Constn. of school bldg. of Guptipara High School	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
2660 Constn. of school bldg. of Pandua Sashibhuson Saha High School	69/DEV	27/01/2000	80000 District Magistrate, Hooghly	80000	80000	80000	100	Yes
2661 Constn. of school bldg. of Damdama NM High School	69/DEV	27/01/2000	110000 District Magistrate, Hooghly	110000	110000	110000	100	Yes
2662 Constn. of School bldg. of Sarai Girls' High School	69/DEV	27/01/2000	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
2663 Constn. of school bldg. of Haraldaspur High School	69/DEV	27/01/2000	110000 District Magistrate, Hooghly	110000	110000	110000	100	Yes
2664 Constn. of school bldg. of Pandua Mujibar Rahaman High School	69/DEV	27/01/2000	120000 District Magistrate, Hooghly	120000	120000	120000	100	Yes
2665 Constn. of school bldg. of Jirat Coloney High School	69/DEV	27/01/2000	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
2666 Constn. of school bldg. of Natagar Jr. High School	69/DEV	27/01/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2667 Electrification of Panjoya village under Katwa-II P.S.	158/DPC	12/02/2002	300000 SE, WBSEB, Burdwan(D) Circle	300000	300000	300000	100	Yes
2668 Revitalisation of Electrification scheme at Puni under Saragram Gram Panchayat. (2 Km.)	1972/DP	12/09/2005	275000 SE, WBSEB, Burdwan(D) Circle	275000	275000	275000	100	Yes
2669 Electrification for Naranpur Village	1972/DP	12/09/2005	125000 SE, WBSEB, Burdwan(D) Circle	125000	125000	125000	100	Yes
2670 Electrification for Lakshmipur Village	1972/DP	12/09/2005	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2671 Electrification for Belgachia Village	1972/DP	12/09/2005	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2672 Electrification for Parasurampur and Mewdapara	1972/DP	12/09/2005	125000 SE, WBSEB, Burdwan(D) Circle	125000	125000	125000	100	Yes
2673 Electrification of PUNI Village under Saragram GP)2nd Phase) (Physical Target 2 KM)	1972/DP	12/09/2005	260000 SE, WBSEB, Burdwan(D) Circle	260000	260000	260000	100	Yes
2674 Electrification for Kansaripur Village	1972/DP	12/09/2005	195000 SE, WBSEB, Burdwan(D) Circle	195000	195000	195000	100	Yes
2675 Rural Electrification of Rudradanga Village	1972/DP	12/09/2005	65000 SE, WBSEB, Burdwan(D) Circle	65000	65000	65000	100	Yes
2676 New 25 KVA Transformer for Panchlakshmi Village	1972/DP	12/09/2005	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2677 Rural Electrification of Kaknel Village	1972/DP	12/09/2005	260000 SE, WBSEB, Burdwan(D) Circle	260000	260000	260000	100	Yes
2678 Rural Electrification Chanduli village	1972/DP	12/09/2005	375000 SE, WBSEB, Burdwan(D) Circle	375000	375000	375000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
12 LS								
2679 Rural Electrification of Bibitala Village	1972/DP	12/09/2005	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
Shri Nikhilananda Sar			39-Burdwan P.C					
1997 - 1998								
2680 Construction of Rashikpur Municipal F.P School (1 room)	1653/DPC	03/06/1998	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
2681 Construction of Dubarajdighi Municipal F.P School (2 rooms)	1653/DPC	03/06/1998	70000 Chairman, Burdwan Muty.	70000	70000	70000	100	Yes
2682 Construction of Nilpur Municipal F.P School (2 rooms)	1653/DPC	03/06/1998	70000 Chairman, Burdwan Muty.	70000	70000	70000	100	Yes
2683 Construction of Kazirhat Municipal F.P School (1 room)	1653/DPC	03/06/1998	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
2684 Construction of Nanda Mistri Municipal F.P School (1 room)	1653/DPC	03/06/1998	30000 Chairman, Burdwan Muty.	30000	30000	30000	100	Yes
2685 Construction of Brick Road at Power House Para	1653/DPC	03/06/1998	60000 Chairman, Burdwan Muty.	60000	60000	60000	100	Yes
2686 Construction of Khaza Anowar Berh Municipal F.P School (1 room)	1653/DPC	03/06/1998	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
2687 Construction of building of Mukta Mancha at Burdwan Town	1653/DPC	03/06/1998	350000 Chairman, Burdwan Muty.	350000	350000	350000	100	Yes
2688 Construction of Alamganj Municipal F.P School (2 rooms)	1653/DPC	03/06/1998	70000 Chairman, Burdwan Muty.	70000	70000	70000	100	Yes
2689 Construction of Sibpur village Road (Mahachanda G.P) (Moorum road) (1 KM)	1653/DPC	03/06/1998	50000 Exe. Officer, Bhatar P.S	50000	50000	50000	100	Yes
2690 Construction of moorum road from Siromoni to D.V.C Khalerpur via Jhapandanga moorum road (4 KM)	1653/DPC	03/06/1998	200000 Exe. Officer, Jamalpur P.S	200000	198479	198479	100	Yes
2691 Construction of pucca drain from Masagram Stn. Bazar Mathpara	1653/DPC	03/06/1998	50000 Exe. Officer, Jamalpur P.S	50000	49349	49349	100	Yes
2692 Construction of Nabagrm Moyna P.B High School (1 room)	1653/DPC	03/06/1998	75000 Exe. Officer, Jamalpur P.S	75000	75000	75000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2693 Construction of brick and earth work from Panchra more to Bheliripur via Masagram	1653/DPC	03/06/1998	50000 Exe. Officer, Jamalpur P.S	50000	49649	49649	100	Yes
2694 Construction of 2 rooms at Chakkhanjadi G.M Institution	1653/DPC	03/06/1998	75000 Exe. Officer, Jamalpur P.S	75000	75000	75000	100	Yes
2695 Construction of moorum road from Bhurka village to Krishnadevpur village (1 KM)	1653/DPC	03/06/1998	50000 Exe. Officer, Jamalpur P.S	50000	49928	49928	100	Yes
2696 Construction of brick and earth work from Tengaberia to Durgapur Express way (Brick & Matir work)	1653/DPC	03/06/1998	50000 Exe. Officer, Jamalpur P.S	50000	46771	46771	100	Yes
2697 Construction of brick and earth work from Jajanpur to IIsora More (Brick & Matir work)	1653/DPC	03/06/1998	50000 Exe. Officer, Jamalpur P.S	50000	49714	49714	100	Yes
2698 Construction of moorum road from Konorpara to Shaktigarh via school More of Tatkhanda	1653/DPC	03/06/1998	70000 Exe. Officer, Memari-I P.S	70000	70000	70000	100	Yes
2699 Construction of road from Jabui to Kantipur village (2 KM)	1653/DPC	03/06/1998	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
2700 Construction of moorum road from Baroya to Baneswarpur (5 KM)	1653/DPC	03/06/1998	250000 Exe. Officer, Memari-II P.S	250000	250000	250000	100	Yes
2701 Elec. of Makarkola vill. under Uchalan GP	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2702 Elec. of Meral vill. under Mugura GP	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2703 Elec. of Kaltikuri vill. (Nityanandapur GP) (20 poles)	1653/DPC	03/06/1998	140000 SE, WBSEB, Burdwan(D) Circle	140000	140000	140000	100	Yes
2704 Elec. of Nababnagar Adivasipara (Aruar GP), JL No. 35 (22 poles)	1653/DPC	03/06/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2705 Elec. of Deora and Keshobpur vill. under Kaiti GP	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2706 Elec. of Painta vill. under Painta- II GP	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2707 Elec. of Beye to Gopalpur under Kayor GP	1653/DPC	03/06/1998	75000 SE, WBSEB, Burdwan(D) Circle	75000	75000	75000	100	Yes
2708 Elec. LT Line extention	1653/DPC	03/06/1998	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
2709 Elec. : Huria to Kulchowra under Sankari- I GP.	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2710 Elec. of Rupsa, Keleti, Majhipukur, Kumirkola, Tildanga Amrul Mashila (Goribpara) under Sasanga GP	1653/DPC	03/06/1998	80000 SE, WBSEB, Burdwan(D) Circle	80000	80000	80000	100	Yes
2711 Elec. of Rahampur vill.	1653/DPC	03/06/1998	216000 SE, WBSEB, Burdwan(D) Circle	216000	216000	216000	100	Yes
2712 Elec. of kukura, Samaspur, Nandal, Bahampur vill. under Narugram GP	1653/DPC	03/06/1998	130000 SE, WBSEB, Burdwan(D) Circle	130000	130000	130000	100	Yes
2713 Elec. of Sherpur vill. under Painta- I GP	1653/DPC	03/06/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2714 Elec. of Ramkrishnapur village, Kona vill., Chandipur vill., Ujirhati vill. Sehara vill., Kandpukur vill, Ausara vill, Maghalmari vill under Sehara GP	1653/DPC	03/06/1998	125000 SE, WBSEB, Burdwan(D) Circle	125000	125000	125000	100	Yes
2715 Construction of two rooms of Bohar Girls High School	5182/DPC	09/06/1998	110000 Exe. Officer, Memari-II P.S	110000	110000	110000	100	Yes
2716 Construction of Jamalpur High School (Higher Secondary) (2 rooms)	5220/DPC	24/11/1998	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000	100	Yes
2717 Construction of stage at Town Hall maidan	3064/DPC	05/05/1999	350000 Chairman, Burdwan Muty.	350000	350000	350000	100	Yes
2718 Development of Memari Bus Stand	3064/DPC	05/05/1999	100000 Chairman, Memari Muty.	100000	100000	100000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized Progress	UC Submitted
12 LS							
2719 Construction of a moorum road from Jamalpur to Batrishbigha (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000 100	Yes
2720 Construction of a moorum road from Karalaghat to Sha- Hossenpur (2 KM)	3064/DPC	05/05/1999	200000 Exe. Officer, Jamalpur P.S	200000	200000	200000 100	Yes
2721 Construction of a moorum road from Mahisgaria to Maharampur (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Jamalpur P.S	100000	85572	85572 100	Yes
2722 Construction of a moorum road from Nashipur to Math- Nashipur (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000 100	Yes
2723 Construction of a moorum road from Ramchandrapur to Gopikantapur (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000 100	Yes
2724 Construction of moorum road from G.T. Road Sekhpur to Belut Basic School (.5 KM)	3064/DPC	05/05/1999	50000 Exe. Officer, Memari-I P.S	50000	50000	50000 100	Yes
2725 Construction of moorum road from Gopalmoni link to Bara Mosagaria (1 KM)	3064/DPC	05/05/1999	125000 Exe. Officer, Memari-I P.S	125000	125000	125000 100	Yes
2726 Construction of moorum road from G.T. Road Rosulpur to Kantalgachi (1 KM)	3064/DPC	05/05/1999	100000 Exe. Officer, Memari-I P.S	100000	100000	100000 100	Yes
2727 Construction of moorum road from Dendur village to Kailashpur (.5 KM)	3064/DPC	05/05/1999	50000 Exe. Officer, Memari-I P.S	50000	50000	50000 100	Yes
2728 Construction of moorum road from Mouhati to Chandrakhali Gram (2 KM)	3064/DPC	05/05/1999	200000 Exe. Officer, Memari-II P.S	200000	200000	200000 100	Yes
2729 Construction of building of Jotsadi High School (2 rooms)	3064/DPC	05/05/1999	80000 Exe. Officer, Raina-I P.S	80000	80000	80000 100	Yes
2730 Elec. of Kamarhat vill. at Gotan GP	3064/DPC	05/05/1999	125000 SE, WBSEB, Burdwan(D) Circle	125000	125000	125000 100	Yes
2731 Elec. of Rupsara vill., Pahalanpur at Pahalanpur GP	3064/DPC	05/05/1999	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000 100	Yes
2732 Elec. of Sripur Daspara at Arrurar GP	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000 100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2733 Elec. of Ukhrid Kikra Chagram Sarangakula at Ukhrid GP	3064/DPC	05/05/1999	90000 SE, WBSEB, Burdwan(D) Circle	90000	90000	90000	100	Yes
2734 Elec. of Atapur and Ganeshpur vill. at Barabainan GP	3064/DPC	05/05/1999	125000 SE, WBSEB, Burdwan(D) Circle	125000	125000	125000	100	Yes
2735 Elec. of Berugram Sultanpur Dahuka Punsura Amral Onbraghat at Berugram GP	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2736 Elec. of village Shaligram Bouripara, JL No. 23	3064/DPC	05/05/1999	24000 SE, WBSEB, Burdwan(D) Circle	24000	0	0	0	No
2737 Elec. of Bhumsor Goyespara at Bhatar GP	3064/DPC	05/05/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2738 Elec. of Bonpas Bagdipara, Haripara and Bouripara under Bonpas GP	3064/DPC	05/05/1999	210000 SE, WBSEB, Burdwan(D) Circle	210000	210000	210000	100	Yes
2739 Elec. of Busstand Area Bazar at Arruar GP	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2740 Elec. of Barabelun Daspara under Barabelun-I GP	3064/DPC	05/05/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2741 Elec. village Deypara (Majhipara) at Mouza-Holdi, JL No. 1	3064/DPC	05/05/1999	90000 SE, WBSEB, Burdwan(D) Circle	90000	90000	90000	100	Yes
2742 Construction of building of Shymsundar Adarsa Balika Vidyalaya (1 room)	308/DPC	09/03/2000	54000 Exe. Officer, Raina-I P.S	54000	54000	54000	100	Yes
2743 Elec. of village Durgadanga at Mouza Rayan	199/DP	02/02/2006	90000 SE, WBSEB, Burdwan(D) Circle	90000	90000	90000	100	Yes
2744 Elec. of Metadanga Lodna Borishali Bikhara Nabagram Sanighat at Lodna GP	199/DP	02/02/2006	120000 SE, WBSEB, Burdwan(D) Circle	120000	120000	120000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2745 Elec. of Jamna vill. under Hijalna GP	199/DP	02/02/2006	145000 SE, WBSEB, Burdwan(D) Circle	145000	145000	145000	100	Yes
2746 Elec. of Hakrishnapur vill. at Raina- I GP	199/DP	02/02/2006	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2747 Elec. of Neragolia (Ghoshpara) at Mouza- Neragolia, JL. No. 115 (1 km. approx.)	199/DP	02/02/2006	227000 SE, WBSEB, Burdwan(D) Circle	227000	227000	227000	100	Yes
2748 Elec. of Dangapara village (Nityanandapur GP) (19 poles)	199/DP	02/02/2006	223000 SE, WBSEB, Burdwan(D) Circle	223000	223000	223000	100	Yes
2749 Elec. of village Milkpara at Mouza- Bharpur, JL No. 22	199/DP	02/02/2006	90000 SE, WBSEB, Burdwan(D) Circle	90000	90000	90000	100	Yes
2750 Elec. of village Kurmun (Nutanpally) at Mouza Kurmun, J.L. No. 106 (1 km. Approx.)	199/DP	02/02/2006	113000 SE, WBSEB, Burdwan(D) Circle	113000	113000	113000	100	Yes
2751 Elec. of Kathangachi Mohesdanga Gram Maheshdanga North and South Camp	199/DP	02/02/2006	205000 SE, WBSEB, Burdwan(D) Circle	205000	205000	205000	100	Yes
2752 Elec. of Karia village, JL No. 91 (1st Close)	199/DP	02/02/2006	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
2753 Elec. of Bamunpukur to Antira, Purbachak under Gopalbera GP	199/DP	02/02/2006	225000 SE, WBSEB, Burdwan(D) Circle	225000	225000	225000	100	Yes
2754 Elec. of village Ausha Dulepara, JL No. 28	199/DP	02/02/2006	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2755 Elec. of Kurumba Adibasipara (Mahachanda GP), JL No. 51 (20 poles)	199/DP	02/02/2006	187000 SE, WBSEB, Burdwan(D) Circle	187000	187000	187000	100	Yes
2756 Elec. from Gayeshpur to Telua vill. at Sankari II GP	199/DP	02/02/2006	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2757 Elec. at Dharan vill. at Palasan GP	199/DP	02/02/2006	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
2758 Elec. of Ramnagar Korapara and Haripara, JL No. 113 (5 poles)	199/DP	02/02/2006	184000 SE, WBSEB, Burdwan(D) Circle	184000	184000	184000	100	Yes
2759 Elec. of Palsa Ghoshpara, JL No. 29	199/DP	02/02/2006	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2760 Elec. of village Holdi (Bagdipara)	199/DP	02/02/2006	90000 SE, WBSEB, Burdwan(D) Circle	90000	90000	90000	100	Yes
2761 Elec. of villagre Hiramgram Bagha Muslimpara, JL No. 26	199/DP	02/02/2006	132000 SE, WBSEB, Burdwan(D) Circle	132000	132000	132000	100	Yes

Shri Promothas Mukherjee

10-Berhampur P.C

1997 - 1998

2762 Development of Gopalpur Girls' High School (Boundary Wall)	3529/DPC	21/05/1997	50000 Exe. Officer, Ketugram-I P.S	50000	50000	50000	100	Yes
2763 Development of Pandugram Jr. High School	3529/DPC	21/05/1997	50000 Exe. Officer, Ketugram-I P.S	50000	50000	50000	100	Yes
2764 Construction of building of Sitahati High School	3529/DPC	21/05/1997	150000 Exe. Officer, Ketugram-II P.S	150000	150000	150000	100	Yes
2765 Development of Parulia Mahendra Vidyapith	3529/DPC	21/05/1997	50000 Exe. Officer, Ketugram-II P.S	50000	50000	50000	100	Yes
2766 Electrification of Ratanpur village	1881/DP	26/08/2005	360000 SE, WBSEB, Burdwan(D) Circle	360000	360000	360000	100	Yes
2767 Electrification of Futisanko Village	1881/DP	26/08/2005	340000 SE, WBSEB, Burdwan(D) Circle	340000	340000	340000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
12 LS								
2768 Electrification of Bellon Village under Nabagram	1881/DP	26/08/2005	500000 SE, WBSEB, Burdwan(D) Circle	500000	500000	500000	100	Yes
Shri Somnath Chatterjee 41-Bolpur P.C								
1997 - 1998								
2769 Construction of a building of Jamtara High School (2 rooms)	4558/DPC	22/10/1998	73500 Exe. Officer, Ausgram-II P.S	73500	73500	73500	100	Yes
2770 Elect. of Basantapur Sahapur G.P.	4558DPC	22/10/1998	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
2771 Elect. of Nabagram of Barendra G.P.	4558/DPC	22/10/1998	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
2772 Elect.of Silut of Barendra G.P.(1st phase)	4558	22/10/1998	55000 SE, WBSEB, Burdwan(D) Circle	55000	55000	55000	100	Yes
2773 Electrification of Chhora Adibasipara and More Bandh	4558/DPC	22/10/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2774 Electrification of Jabagram Village	4558/DPC	22/10/1998	165000 SE, WBSEB, Burdwan(D) Circle	165000	165000	165000	100	Yes
2775 Electrification of Lakshmiganj Village (Addl Scheme) (Dignagar-II GP)	4558/DPC	22/10/1998	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2776 Electrification of Majhigram Village	4558/DPC	22/10/1998	300000 SE, WBSEB, Burdwan(D) Circle	300000	300000	300000	100	Yes
2777 Electrification of Shibda Gayla Gore Bagdipara (Guskora -II GP) LT Ext	4558/DPC	22/10/1998	40000 SE, WBSEB, Burdwan(D) Circle	40000	40000	40000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2778 Electrification of Ramnagar Village (Sahebdanga)	4558/DPC	22/10/1998	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
2779 Electrification of Souta Village (15 Polls)	4558/DPC	22/10/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2780 Electrification of Mirsha Village (Revatallisation) Ausgram GP and Goaldanga village	4558/DPC	22/10/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2781 Construction of building of Guskara College	3042/DPC	05/05/1999	160000 Chairman, Gushkara Muty.	160000	160000	160000	100	Yes
2782 Construction of building of Vidyasagar Memorial Hall at Gushkara	3042/DPC	05/05/1999	150000 Chairman, Gushkara Muty.	150000	150000	150000	100	Yes
2783 Construction of building of Jadabganj Adibasi Gr. High School	3042/DPC	05/05/1999	75000 Exe. Officer, Ausgram- I P.S	75000	75000	75000	100	Yes
2784 Construction of building of Silut Basantapur High School	3042/DPC	05/05/1999	50000 Exe. Officer, Ausgram- I P.S	50000	50000	50000	100	Yes
2785 Cosntruction of Dignagar S.J Institution	3042/DPC	05/05/1999	50000 Exe. Officer, Ausgram- I P.S	50000	50000	50000	100	Yes
2786 Construction of building of Pratappur High School	3042/DPC	05/05/1999	75000 Exe. Officer, Ausgram-II P.S	75000	75000	75000	100	Yes
2787 Electrification of Gopalpur Village	3042/DPC	05/05/1999	120000 SE, WBSEB, Burdwan(D) Circle	120000	120000	120000	100	Yes
2788 Electrification of Tangapara Village	2055/DP	27/09/2005	128000 SE, WBSEB, Burdwan(D) Circle	128000	128000	128000	100	Yes
2789 Electrification of Palshona Village	2055/DP	27/09/2005	180000 SE, WBSEB, Burdwan(D) Circle	180000	180000	180000	100	Yes
2790 Electrification of Chanak Village	2055/DP	27/09/2005	247000 SE, WBSEB, Burdwan(D) Circle	247000	247000	247000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized Progress	UC Submitted
12 LS							
Shri Sunil Khan							
1997 - 1998							
37-Durgapur(S.C) P.C							
2791 Construction of Drinking Water Pipeline from M G D Utsha to Dhubchuria village	3664/DPC	10/08/1998	700000 C.E.O.,Durgapur M.C	700000	700000	700000 100	Yes
2792 Construction of Community Hall at Galsi under Galsi G.P	3664/DPC	10/08/1998	150000 Exe. Officer, Galsi-II P.S	150000	150000	150000 100	Yes
2793 Construction of building of Rakshitpur Jr. High School (3 rooms)	3664/DPC	10/08/1998	100000 Exe. Officer, Kanksa P.S	100000	100000	100000 100	Yes
2794 Elec. of Kota Chandipur Mouza	3664/DPC	10/08/1998	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000 100	Yes
2795 Elec. of Banagram village extn. LT 900' and 6 nos. pole.	3664/DPC	10/08/1998	36000 SE, WBSEB, Burdwan(D) Circle	36000	36000	36000 100	Yes
2796 Elec. of Mandarboni village extn. (Bagdipara and Ghoshpara) LT - 300' 2 nos. pole	3664/DPC	10/08/1998	12000 SE, WBSEB, Burdwan(D) Circle	12000	12000	12000 100	Yes
2797 Elec. of Chandra Danga village extn. Transformer to village LT- 600' and 4 nos. pole	3664/DPC	10/08/1998	24000 SE, WBSEB, Burdwan(D) Circle	24000	24000	24000 100	Yes
2798 Elec. of Gourbazar village extn. LT - 1200' and 8 nos. pole	3664/DPC	10/08/1998	48000 SE, WBSEB, Burdwan(D) Circle	48000	48000	48000 100	Yes
2799 Elec. of Jhingarah Adibasipara	3664/DPC	10/08/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000 100	Yes
2800 Elec. of Kishorkona vill. (Khano GP)	3664/DPC	10/08/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000 100	Yes
2801 Elec. of Askaran vill. (Kurkuba GP)	3664/DPC	10/08/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000 100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
12 LS								
2802 Elec. of Laskar Bandh village extn. LT- 1700' and 11 nos. poles	3664/DPC	10/08/1998	66000 SE, WBSEB, Burdwan(D) Circle	66000	66000	66000	100	Yes
2803 Elec. of Nonagara and Andharsuli vill. (1st Phase)	3664/DPC	10/08/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2804 Elec. of Nabagram Adibasipara (1st Phase)	3664/DPC	10/08/1998	75000 SE, WBSEB, Burdwan(D) Circle	75000	75000	75000	100	Yes
2805 Elec. of Maro vill.	3664/DPC	10/08/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2806 Elec. of Jitra Mouza	3664/DPC	10/08/1998	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2807 Elec. for 4 no. villages (Amdohi, Kailashpur, Jagannathpur, Kalinagar) HT and LT Transformer	3664/DPC	10/08/1998	500000 SE, WBSEB, Burdwan(D) Circle	500000	500000	500000	100	Yes
2808 Elec. of Pansuli village extn. (Bauripara) (L.T. 450' and 3 nos. poles)	3664/DPC	10/08/1998	18000 SE, WBSEB, Burdwan(D) Circle	18000	18000	18000	100	Yes
2809 Elec. of Puratangram vill. (Shirorai GP)	3664/DPC	10/08/1998	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2810 Elec. of Budbud vill.	3664/DPC	10/08/1998	31000 SE, WBSEB, Burdwan(D) Circle	31000	31000	31000	100	Yes
2811 R.E.of Dhamaraya (G.Ghati)	3064/DPC	05/05/1999	225000 District Magistrate, Bankura	225000	225000	225000	100	Yes
2812 Constn. of buildind of Bamuntore High school	3064/DPC	05/05/1999	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
2813 Constn. of computer centre at Bankura Unnayani Engg. College	3064/DPC	05/05/1999	955000 District Magistrate, Bankura	955000	955000	955000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount	Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2814 Constn. of Addl. class room of Tuliri H school	3064/DPC	05/05/1999	100000	District Magistrate, Bankura	100000	100000	100000	100	Yes
2815 Constn. of office of Bankura Unnayani Engg. College	3064/DPC	05/05/1999	500000	District Magistrate, Bankura	500000	500000	500000	100	Yes
2816 R.E. Maliara Mouza	3064/DPC	05/05/1999	180000	District Magistrate, Bankura	180000	180000	180000	100	Yes
2817 Constn. of Bholanath Sangeet Vidyalaya	3064/DPC	05/05/1999	50000	District Magistrate, Bankura	50000	50000	50000	100	Yes
2818 Dev. Abhivyakti channdar	3064/DPC	05/05/1999	50000	District Magistrate, Bankura	50000	50000	50000	100	Yes
2819 Rural electrification of bara Kumaria	3064/DPC	05/05/1999	400000	District Magistrate, Bankura	400000	400000	400000	100	Yes
2820 Rural electrification of Damuria	3064/DPC	05/05/1999	400000	District Magistrate, Bankura	400000	400000	400000	100	Yes
2821 Rural electrification of Gopinath pur	3064/DPC	05/05/1999	400000	District Magistrate, Bankura	400000	400000	400000	100	Yes
2822 Rural electrification of Madanpur	3064/DPC	05/05/1999	400000	District Magistrate, Bankura	400000	400000	400000	100	Yes
2823 Constn. of School of Patrasayer Girls high school	3064/DPC	05/05/1999	300000	District Magistrate, Bankura	300000	300000	300000	100	Yes
2824 Constn. of Sonamukhi girls high school	3064/DPC	05/05/1999	100000	District Magistrate, Bankura	100000	100000	100000	100	Yes
2825 Purchase of Electroplating machin of fishiery Hook Project	3064/DPC	05/05/1999	80000	District Magistrate, Bankura	80000	80000	80000	100	Yes

12 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
12 LS								
2826 Construction of a Community Hall at Galsi Bazar	3064/DPC	05/05/1999	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
2827 Construction of Foot Bridge at Taranagar village	3064/DPC	05/05/1999	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
2828 Construction of building of Rakshitpur Jr. High School (2 rooms)	3064/DPC	05/05/1999	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
2829 Construction of building of Gopalpur Girls' High School (3 rooms)	3064/DPC	05/05/1999	150000 Exe. Officer, Kanksa P.S	150000	150000	150000	100	Yes
2830 Elec. Work at Jemua GP Extended area under Sankarpur-Kaligang	3064/DPC	05/05/1999	700000 M.D.,DPL,DURG APUR	700000	700000	700000	100	Yes
2831 Elec of Shibpur Adibasipara	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2832 Elec. - 1- Amdohi, 2- Kailashpur, 3- Jagannathpur, 4- Kalinagar (HT line from Burgora 4 KM , LT- 800 MT)	3064/DPC	05/05/1999	600000 SE, WBSEB, Burdwan(D) Circle	600000	600000	600000	100	Yes
2833 Elec of Nabagram Adibasipar (2nd Phase)	3064/DPC	05/05/1999	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
2834 Elec of Maro village	3064/DPC	05/05/1999	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
2835 Elec of Kishorkona Village (2nd Phase) under Khano GP	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2836 Elec of Ashkaron village (2nd phase) under Kurkuba GP	3064/DPC	05/05/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2837 Elec. of Joykrishnapur village (2nd Phase) under Kurkuba GP	3064/DPC	05/05/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2838 Elec of puratan gang Village under serorai GP (2nd Phase)	3064/DPC	05/05/1999	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized Progress	UC Submitted
2839 Elec of Nanagore Andharsuli village (2nd phase)	3064/DPC	05/05/1999	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000 100	Yes
		<u>42460500</u>		<u>42460500</u>	<u>42415962</u>	<u>42415962</u>	

±
12 LS