

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
Shri Adhir Ranjan Chowdhury		10-Berhampur P.C								
1998 - 1999										
2840	Development & construction of road from Kandra to Masundi under Kandra G.P	688/DPC	26/05/2000	943403	Exe. Officer, Ketugram-I P.S	943403	943403	943403	100	Yes
2841	Development & construction of road from Pachundi Hat towards Sonarandi via Kondonag under Ketugram-II G.P (Part-II)	688/DPC	26/05/2000	419348	Exe. Officer, Ketugram-II P.S	419348	419348	419348	100	Yes
2842	Development & construction of road from Pachundi Hat towards Sonarandi via Kondonag under Ketugram-II G.P (Part-I)	688/DPC	26/05/2000	788892	Exe. Officer, Ketugram-II P.S	788892	788892	788892	100	Yes
2843	Bamboo pilling at pond side of road embankment	745/DPC	04/06/2001	41300	Exe. Officer, Ketugram-II P.S	41300	41300	41300	100	Yes
2844	Construction of cause way near Kandar at Kodong	745/DPC	04/06/2001	108000	Exe. Officer, Ketugram-II P.S	108000	108000	108000	100	Yes
2845	Special repair of bridge on Kandar at Kodong	745/DPC	04/06/2001	118307	Exe. Officer, Ketugram-II P.S	118307	118307	118307	100	Yes
1999 - 2000										
2846	Construction of building at Ankhona High School	37/DPC	09/01/2001	150000	Exe. Officer, Ketugram-I P.S	150000	150000	150000	100	Yes
2847	Development of Srigrām High School	37/DPC	09/01/2001	200000	Exe. Officer, Ketugram-I P.S	200000	200000	200000	100	Yes
2848	Development of Sir Ashutosh Memorial Institution, Nerol	37/DPC	09/01/2001	300000	Exe. Officer, Ketugram-II P.S	300000	300000	300000	100	Yes
2849	Development of Kandra Janadas Girls' Jr. High School	93/DPC	02/02/2001	50000	Exe. Officer, Ketugram-I P.S	50000	50000	50000	100	Yes
2850	Development of Khatundi High School	93/DPC	02/02/2001	100000	Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2851	Development of Rajoor Bandhab Balika Vidyalaya	93/DPC	02/02/2001	50000	Exe. Officer, Ketugram-I P.S	50000	50000	50000	100	Yes
2852	Development of Dadhia Gopaldas High School, P.O - Ehiapur	93/DPC	02/02/2001	50000	Exe. Officer, Ketugram-I P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2853 Construction of a building of Mougram High School	91/DPC	02/02/2001	300000 Exe. Officer, Ketugram-II P.S	300000	300000	300000	100	Yes
2854 Development of Khenabanda Gorakshnath Vidyamandir, P.O- Kulai, Ketugram-II	93/DPC	02/02/2001	50000 Exe. Officer, Ketugram-II P.S	50000	50000	50000	100	Yes
2855 Development of Gurpara High School	93/DPC	02/02/2001	50000 Exe. Officer, Ketugram-II P.S	50000	50000	50000	100	Yes
2856 Development of Nirole Primary School, 23 No.	93/DPC	02/02/2001	150000 Exe. Officer, Ketugram-II P.S	150000	150000	150000	100	Yes
2857 Purchase of Ambulance fro Masundi Pallimangal Samity under Ketugram-I PS	334/dpc	28/03/2001	388983 District Magistrate, Burdwan	388983	388983	388983	100	Yes
2858 Constn. of drain at Mandalpur Ward No 15 from Faridpur Colloney culvert to Ajoy Lock Gate (Phase-ii)	182/dpc	22/02/2002	142377 Chairman, Katwa Muty.	142377	142377	142377	100	Yes
2000 - 2001								
2859 Development and improvement of Argun 21 No. Primary School, Pakurhans, Burdwan	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2860 Development and improvement of Srigopalpur Lalita Sundari Girls' High School, Srigopalpur, Burdwan	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2861 Development and improvement of Palita High School (Co-Ed) Palita	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2862 Development and improvement of Moregram Dr. Z.H.M Madrasha Sadipur- Berugram, Burdwan	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2863 Dev. and improvement of Sankhai F.P. School.	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-II P.S	100000	100000	100000	100	Yes
2864 Dev. and improvement of Dhandolsa F.P School.	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-II P.S	100000	100000	100000	100	Yes
2865 Dev. and improvement of Baharan Joy Durga High School.	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-II P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2866 Dev. and improvement of Telari F.P. School.	627/DPC	31/05/2002	100000 Exe. Officer, Ketugram-II P.S	100000	100000	100000	100	Yes
2001 - 2002								
2867 Sinking of 22 Nos. of DWP Tube Wells in Ketugram-I Block @ Rs. 16.00/- per Tube well (Rs. 15700/-) for sinking of each tube well and Rs. 300/- per tubewell for MP's Name Plate and other additional expenditure	1724/DPC	15/11/2002	352000 Exe. Officer, Ketugram-I P.S	352000	352000	352000	100	Yes
2868 Sinking of 18 Nos. of DWP Tube Wells in Ketugram-II Block @ Rs. 16.00/- per Tube well (Rs. 15700/- for sinking of each tube well) and Rs. 300/- per tubewell for MP's Name Plate and other additional expenditure	1724/DPC	15/11/2002	288000 Exe. Officer, Ketugram-II P.S	288000	288000	288000	100	Yes
2002 - 2003								
2869 Constn. of passenger's shed at Katari Bus Stoppage	C No. 623/DP	26/02/2004	95376 Exe. Officer, Ketugram-I P.S	95376	95376	95376	100	Yes
2003 - 2004								
2870 Scheme for providing an Ambulance (Mahindra and Mahindra - Single Stretcher) to Kulai New Agragami Yuva Sangha in Vill. & P.O.- Kulai, G.P.- Pandugram, P.S- Ketugram, Dist.- Burdwan.	2272/DP	28/11/2003	400000 District Magistrate, Burdwan	400000	400000	400000	100	Yes
2871 Constn. and dev. of Kandra Gyan Das Palli Mangal Samity Library in Kandra G.P.	2272/DP	28/11/2003	100000 Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2872 Constn. of culvert at Churutdihi Adibashipara undr Kurmdanga Mouza in Kandra G.P. (Dag No. 4600)	2272/DP	28/11/2003	480000 Exe. Officer, Ketugram-I P.S	480000	480000	480000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2873 Constn. of culvert on the road Kechhunua to Dighir More (in the western side of Kechhunua village) under Kechhunua Mouza in Ankhona G.P.	2272/DP	28/11/2003	150000 Exe. Officer, Ketugram-I P.S	150000	150000	150000	100	Yes
2874 Sinking of 61 (Sixty one) numbers of DWP Tubewell at different places in Ketugram- I Block.	2272/DP	28/11/2003	976000 Exe. Officer, Ketugram-I P.S	976000	976000	976000	100	Yes
2875 Constn. of Pandugram Jr. High School Building at Pandugram in Pandugram G.P.	2272/DP	28/11/2003	50000 Exe. Officer, Ketugram-I P.S	50000	50000	50000	100	Yes
2876 Constn. of Sirundi school bldg at Sirundi in Palita G.P, P.O.- Ganna Sirundi.	2272/DP	28/11/2003	100000 Exe. Officer, Ketugram-I P.S	100000	100000	100000	100	Yes
2877 Constn. of village road starting from Murgram to Simulia pucca road 1 km. (approx.) in Murgram Gopalpur G.P.	2272/DP	28/11/2003	500000 Exe. Officer, Ketugram-I P.S	500000	500000	500000	100	Yes
2878 Constn. of earthen raod from Char Sujapur Chowrasta to Narayanpur Ghat under Mougram G.P (Part C_	2272/DP	28/11/2003	375000 Exe. Officer, Ketugram-II P.S	371448	371448	371448	100	Yes
2879 Constn. of earthen road from Char Sujapur Chowrasta to Mokampara under Mougram G.P. (Part- A)	2272/DP	28/11/2003	75000 Exe. Officer, Ketugram-II P.S	72864	72864	72864	100	Yes
2880 Constn. of earthen road from Char Sujapur Chowrasta to the House of Jarai Sk. under Mougram G.P (Part- B)	2272/DP	28/11/2003	50000 Exe. Officer, Ketugram-II P.S	48658	48658	48658	100	Yes
2881 Sinking of 49 (Forty Nine) numbers of DWP Tubewell at different places in Ketugram - II Block.	2272/DP	28/11/2003	784000 Exe. Officer, Ketugram-II P.S	776699	776699	776699	100	Yes
2882 Constn. of a small Bridge over Khandar at Lailee under Dakhindihi Mouza in Nirol G.P.	2272/DP	28/11/2003	200000 Exe. Officer, Ketugram-II P.S	200000	200000	200000	100	Yes
2883 Dev. of Radhakanta Kundu Mahavidyalaya	198/DP	30/01/2004	500000 Exe. Officer, Ketugram-I P.S	500000	500000	500000	100	Yes
2884 Addl. fund for sinking of 20 nos. of DWP tube wells	956/DP	28/04/2005	363000 Exe. Officer, Ketugram-II P.S	320963	320963	320963	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2885	Electrification of Mouza Pandugram at Pandugram village	956/DP	28/04/2005	260633 SE, WBSEB, Burdwan(D) Circle	260633	260633	260633	100 Yes
2886	Electrification of Mouza Khatundi at Khatundi village	956/DP	28/04/2005	227209 SE, WBSEB, Burdwan(D) Circle	227209	227209	227209	100 Yes
2887	Elec. of the village Kulai under Kulai Mouza, Jamalpur (Jamalpur Mouza), Bakalsha (Bakalsha Mouza), Bhandergaria (Bhandergaria Mouza), Kanchra (Kanchra Mouza)	22000/DP	25/10/2005	366904 SE, WBSEB, Burdwan(D) Circle	366904	366904	366904	100 Yes
2888	Purchase of ambulance for All Bengal Anil Mukherjee Memorial Handicapped Association, Vill.- Dhandalsa, P.O.- Nirol under Ketugram- II P.S, Dist.- Burdwan.	2431/DP	02/12/2005	414643 District Magistrate, Burdwan	414643	414643	414643	100 Yes
Interest								
2889	Constn. of drain at Mondalpara, Ward No. 15 from Faridpur Coloney Culvert to Ajoy Lock Gate Phase- II under Katwa Muty.	182/DPC	22/02/2002	94142 Chairman, Katwa Muty.	94142	94142	94142	100 Yes
Shri Bikash Chowdhury 38-Asansol P.C								
1998 - 1999								
2890	Construction of class room at Siddhya Devi G.S.F.P School	996/DPC	27/05/1994	50000 C.E.O, Asansol M.C	50000	50000	50000	100 Yes
2891	Construction of building of Vidyasagar Prathmic Vidyalaya	996/DPC	27/05/1994	50000 C.E.O, Asansol M.C	50000	50000	50000	100 Yes
2892	Construction of class room at Asansol B. C College (2 rooms)	63/DPC	14/01/2000	200000 C.E.O, Asansol M.C	200000	200000	200000	100 Yes
2893	Construction of Community Hall at Hirapur (1000 Sqft.)	63/DPC	14/01/2000	170000 C.E.O, Asansol M.C	170000	170000	170000	100 Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2894 Construction of class room at Dhrupdanga F.P School (Hindi) (1 room)	63/DPC	14/01/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2895 Construction of class room at Dhrupdanga F.P School (Bengali) (1 room)	63/DPC	14/01/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2896 Construction of Community Centre at Santinagar (500 Sqft.)	63/DPC	14/01/2000	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
2897 Construction of class room at Asansol Girls' College (2 rooms)	63/DPC	14/01/2000	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
2898 Construction of class room at B.B College, Asansol (2 rooms)	63/DPC	14/01/2000	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
2899 Construction of Bus Stoppage Shed at Haramdih (200 sqft.)	63/DPC	14/01/2000	25000 C.E.O, Asansol M.C	25000	25000	25000	100	Yes
2900 Construction of class room at Ikra Basanta Bejoy Uchha Vidyalaya (2 rooms)	63/DPC	14/01/2000	200000 Chairman, Jamuria Muty.	200000	200000	200000	100	Yes
2901 Construction of class room at Bijpur Netaji Siksha Niketan (2 rooms)	63/DPC	14/01/2000	200000 Chairman, Jamuria Muty.	200000	200000	200000	100	Yes
2902 Construction of class room of Jamuria Balika Vidyalaya (1 room)	63/DPC	14/01/2000	100000 Chairman, Jamuria Muty.	100000	100000	100000	100	Yes
2903 Construction of class room at Dhakeswari High School (1 room)	63/DPC	14/01/2000	50000 Chairman, Kulty Muty.	50000	50000	50000	100	Yes
2904 Construction of tube well at Talpukur Para Bejdih, Ward No. 10	63/DPC	14/01/2000	40000 Chairman, Kulty Muty.	40000	40000	40000	100	Yes
2905 Construction of tube well at Mandhar Chak, Ward No. 16	63/DPC	14/01/2000	40000 Chairman, Kulty Muty.	40000	40000	40000	100	Yes
2906 Construction of tube well at 3 No. Gate Sitalpur, Ward No. 16	63/DPC	14/01/2000	40000 Chairman, Kulty Muty.	40000	40000	40000	100	Yes
2907 Construction of Mithani High School, Ward No. - 9	63/DPC	14/01/2000	75000 Chairman, Kulty Muty.	75000	75000	75000	100	Yes
2908 Construction of Narayandanga Rastriya Vidyalaya (High), Sitarampur, Ward No. - 6	63/DPC	14/01/2000	90000 Chairman, Kulty Muty.	90000	90000	90000	100	Yes
2909 Construction of National F.P School, Sitarampur, Ward No. - 5	63/DPC	14/01/2000	90000 Chairman, Kulty Muty.	90000	90000	90000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2910 Construction of class room at Baidyanandapur F.P School (1 room)	63/DPC	14/01/2000	50000 Chairman, Kulty Muty.	50000	50000	50000	100	Yes
2911 Construction of Hatinal F.P School Ward No. 20	63/DPC	14/01/2000	35000 Chairman, Kulty Muty.	35000	35000	35000	100	Yes
2912 Construction of Radhanagar F.P School, Ward No. 14	63/DPC	14/01/2000	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
2913 Construction of Kulti Millat Girls' School (Hindi), Ward No. - 25	63/DPC	14/01/2000	95000 Chairman, Kulty Muty.	95000	95000	95000	100	Yes
2914 Construction of Kulti Kendna High School (Hindi, Urdu), Ward No. - 27	63/DPC	14/01/2000	95000 Chairman, Kulty Muty.	95000	95000	95000	100	Yes
2915 Construction of class room at Aluthia F.P School (1 room)	63/DPC	14/01/2000	50000 Chairman, Kulty Muty.	50000	50000	50000	100	Yes
2916 Construction of Community Centre at Dhemomen Bouripara (300 Sq.ft.)	63/DPC	14/01/2000	40000 Chairman, Kulty Muty.	40000	40000	40000	100	Yes
2917 Construction of one additional room at Searsole Girls' High School, Searsole, Raniganj	63/DPC	14/01/2000	75000 Chairman, Raniganj Muty.	75000	75000	75000	100	Yes
2918 Construction of additional building of Gandhi Memorial Girls' High School, Raniganj including sanitation	63/DPC	14/01/2000	200000 Chairman, Raniganj Muty.	200000	200000	200000	100	Yes
2919 Construction of new room for school building of Dakshin Khanda High School	63/DPC	14/01/2000	70000 Exe. Officer, Andal P.S	70000	70000	70000	100	Yes
2920 Construction of new room for school building of Khas Kajora High School	63/DPC	14/01/2000	130000 Exe. Officer, Andal P.S	130000	130000	130000	100	Yes
2921 Construction of Ladies Common room / boundary wall of Khandra College	63/DPC	14/01/2000	200000 Exe. Officer, Andal P.S	200000	200000	200000	100	Yes
2922 Construction of class room of Birkulti N.G.M High School (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
2923 Construction of class room at Churulia Sailabala Balika Vidyalaya (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
2924 Construction of class room of Sidhpur Bagdiha High School (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
2925 Construction of additional building including drinking water supply arrangement at Chelod High School, Chelod, Raniganj	63/DPC	14/01/2000	100000 Exe. Officer, Raniganj P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2926 Construction of one additional room at Ramgopal Sarat Vidyapith, Ballavpur, Raniganj including sanitation	63/DPC	14/01/2000	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes
2927 Infrastructure development to Pithalkeory PHS like Mattress, Generator, Leprocy Clinic Sanitation & Surgical equipments	63/DPC	14/01/2000	100000 Exe. Officer, Salanpur P.S	100000	100000	100000	100	Yes
2928 Extention of Drinking Water tap connection at Barabhuin village	63/DPC	14/01/2000	150000 Exe. Officer, Salanpur P.S	150000	150000	150000	100	Yes
2929 Construction of road from Bihar Road to Pithalkoery PHC	63/DPC	14/01/2000	150000 Exe. Officer, Salanpur P.S	150000	150000	150000	100	Yes
2930 Extension of school building of Rakhal Ch. Balika Vidyalaya	63/DPC	14/01/2000	100000 Exe. Officer, Pandabeswar P.S.	100000	100000	100000	100	Yes
2931 Completion of existing construction of Haripur Community Hall	63/DPC	14/01/2000	200000 Exe. Officer, Pandabeswar P.S.	200000	200000	200000	100	Yes
2932 Elec. at Amdiha village	63/DPC	14/01/2000	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
2933 Elec. at Amnala village	63/DPC	14/01/2000	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
2934 Const. of Building of Narsomuda J.K.S. High School	678/DPC	19/05/2000	90000 C.E.O, Asansol M.C	90000	90000	90000	100	Yes
2935 Construction of building of Hirapur M.C.T Jr. Basic School	678/DPC	19/05/2000	75000 C.E.O, Asansol M.C	75000	75000	75000	100	Yes
2936 Construction of building of Talpukuria Jr. High School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2937 Construction of building of Hirapur Dakshin Para F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2938 Construction of class room at Ramkrishna F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2939 Construction of building of Kourapara F.P School in Kalipahari (1 room)	678/DPC	19/05/2000	65000 C.E.O, Asansol M.C	65000	65000	65000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2940 Construction of building of Asansol Dr. Shyamaprosad High School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2941 Construction of class room at Kumarpur G.S.F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2942 Construction of building of Nischinta village F.P School (1 room)	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2943 Construction of building of Keradih Adibasi F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2944 Construction of building of Kuilapur F.P School	678/DPC	19/05/2000	40000 C.E.O, Asansol M.C	40000	40000	40000	100	Yes
2945 Construction of building of Mahishila Govt. Colony G.S.F.P School (East)	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2946 Construction of building of Shyambandh F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2947 Construction of building of Mahishila Govt. Colony High School	678/DPC	19/05/2000	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
2948 Construction of building of Munshi Premchand Pry. School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2949 Construction of building of Kankshya Sri Aurobinda Vidyamandir (2 rooms)	678/DPC	19/05/2000	150000 C.E.O, Asansol M.C	150000	150000	150000	100	Yes
2950 Construction of building of Netajinagar F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2951 Construction of class room at Asansol Tulsirani Balika Siksha Sadan (Pry. Sc.)	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2952 Construction of building of Quaderia Urdu F.P School	678/DPC	19/05/2000	40000 C.E.O, Asansol M.C	40000	40000	40000	100	Yes
2953 Construction of building of Rambandh G.S.F.P School	678/DPC	19/05/2000	40000 C.E.O, Asansol M.C	40000	40000	40000	100	Yes
2954 Construction of building of Rangapara Adibasi F.P School	678/DPC	19/05/2000	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2955 Construction of class room at Asansol Homeopathy Medical College & Hospital of Asansol (1 room)	678/DPC	19/05/2000	150000 C.E.O, Asansol M.C	150000	150000	150000	100	Yes
2956 Construction of building of Saula F.P School	678/DPC	19/05/2000	75000 C.E.O, Asansol M.C	75000	75000	75000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount	Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS									
2957	Construction of class room at Asansol Chelidanga High School	678/DPC	19/05/2000	100000	C.E.O, Asansol M.C	100000	100000	100	Yes
2958	Construction of building of Baradighari F.P School	678/DPC	19/05/2000	50000	C.E.O, Asansol M.C	50000	50000	100	Yes
2959	Construction of building of Nabaghanti F.P School	678/DPC	19/05/2000	40000	C.E.O, Asansol M.C	40000	40000	100	Yes
2960	Construction of a class room at Sripur Boys' High School	678/DPC	19/05/2000	150000	Chairman, Jamuria Muty.	150000	150000	100	Yes
2961	Construction of a class room at Sripur Girls' High School (1 room)	678/DPC	19/05/2000	100000	Chairman, Jamuria Muty.	100000	100000	100	Yes
2962	Construction of common shelter for poor people at Chalbanpur Bhuniyapara Ward No. 1	678/DPC	19/05/2000	150000	Chairman, Kulty Muty.	150000	146539	100	Yes
2963	Construction of room Adivasi Panchagram Samity at Asanbani Ward No. 15	678/DPC	19/05/2000	80000	Chairman, Kulty Muty.	80000	78269	100	Yes
2964	Construction of a Community Hall at Sarisatali Dighergarh	678/DPC	19/05/2000	80000	Chairman, Kulty Muty.	80000	78184	100	Yes
2965	Construction of Community Centre at Kadavita Ward No. 35	678/DPC	19/05/2000	150000	Chairman, Kulty Muty.	150000	149918	100	Yes
2966	Construction of common shelter for poor people at Sitarampur Dangarpara Ward No. 6	678/DPC	19/05/2000	40000	Chairman, Kulty Muty.	40000	40000	100	Yes
2967	Construction of a office room of Jeebandeep Valuntary Blood Doners' Association	678/DPC	19/05/2000	75000	Chairman, Kulty Muty.	75000	75000	100	Yes
2968	Lachipur Brahmachari Sthan to Akambagan Bouripara, Ward No. 7	678/DPC	19/05/2000	85000	Chairman, Kulty Muty.	85000	84761	100	Yes
2969	Sinking of one tube well at Bejdih Bouripara, Ward No. 10	678/DPC	19/05/2000	40000	Chairman, Kulty Muty.	40000	40000	100	Yes
2970	Construction of class room at Raniganj Girls' College (2 rooms)	678/DPC	19/05/2000	250000	Chairman, Raniganj Muty.	250000	250000	100	Yes
2971	Construction of boundary wall of Ukhra Shergarpara F.P School	678/DPC	19/05/2000	70000	Exe. Officer, Andal P.S	70000	70000	100	Yes
2972	Construction of class room at Ukhra K.B Jr. High School (1 room)	678/DPC	19/05/2000	80000	Exe. Officer, Andal P.S	80000	80000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2973 Construction of class room at Ukhra K.B Institution (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Andal P.S	100000	100000	100000	100	Yes
2974 Construction of class room at Rahamatnagar Urdu F.P School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Andal P.S	100000	100000	100000	100	Yes
2975 Construction of a room at Andal Lions Medical and Eye Hospital	678/DPC	19/05/2000	150000 Exe. Officer, Andal P.S	150000	150000	150000	100	Yes
2976 Construction of class room at Kamalabala Girls' High School	678/DPC	19/05/2000	100000 Exe. Officer, Barabani P.S	100000	100000	100000	100	Yes
2977 Construction of a class room at Parasia Colliery High School (1 room)	678/DPC	19/05/2000	150000 Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
2978 Construction of a class room at Sattore High School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
2979 Construction of a class room at Chinchuria U.N High School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
2980 Construction of a class room at Bahadurpur High School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
2981 Sanitation arrangement at Bhaktarnagar High School	678/DPC	19/05/2000	50000 Exe. Officer, Raniganj P.S	50000	50000	50000	100	Yes
2982 Construction of crematorium at Ballavpur	678/DPC	19/05/2000	150000 Exe. Officer, Raniganj P.S	150000	123837	123837	100	Yes
2983 Construction of class room at Bahula 2 No. F.P School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Pandabeswar P.S.	100000	100000	100000	100	Yes
2984 Elec. at Nuni Dompara	678/DPC	19/05/2000	15000 SE, WBSEB, Burdwan(D) Circle	15000	15000	15000	100	Yes
2985 Elec. at Chooptar Mouza at Sattya under Panuria G.P.	678/DPC	19/05/2000	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2986 Elec. at Konnayapur Bouripara	678/DPC	19/05/2000	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
2987 Elec. at Daskeyari under Panuriya G.P.	678/DPC	19/05/2000	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
2988 Elec. at Santinagar Misionary Hospital at Kalipathar, JL No. 8	678/DPC	19/05/2000	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2989 Electrification at Chinchuria Muchipara & Bauripara	678/DPC	19/05/2000	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
2990 Elec. at Salanpur Adibasipara, JL No. 27	678/DPC	19/05/2000	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
2991 Spl. Repair of Existing incomplete 5 Rooms(Plaster, flooring,fitting of door Ect. of Rahamat Nagar Iqbal Academy High School) urdu Mmedium	1210/DPC	31/08/2000	100000 Exe. Officer, Andal P.S	100000	100000	100000	100	Yes
2992 Constn. of stay wall with filling behind Sitarampur Muslim F.P. School, Ward No. 6	1255/DPC	19/09/2000	53876 Chairman, Kulty Muty.	53876	53833	53833	100	Yes
2993 Construction of class room of Budhan Muslim Pry. School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2994 Construction of class room of Asansol Old Station High School (1 room)	156/DPC	19/02/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
2995 Construction of class room of Bal- Bodhan High School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
2996 Construction of class room of Sukanta Pry. School, Kalyanpur (1 room)	156/DPC	19/02/2001	20000 C.E.O, Asansol M.C	20000	20000	20000	100	Yes
2997 Construction of a reading room of Uttar Dhadka Literacy Centre, Ambagan	156/DPC	19/02/2001	25000 C.E.O, Asansol M.C	25000	25000	25000	100	Yes
2998 Construction of a reading room of Ismaile Pragati Granthagar	156/DPC	19/02/2001	25000 C.E.O, Asansol M.C	25000	25000	25000	100	Yes
2999 Construction of a reading room of Iqbal Allama Library	156/DPC	19/02/2001	30000 C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3000 Construction of a reading room of District Library, Asansol	156/DPC	19/02/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3001 Construction of class room of Ramkrishna Dangal G.S.F.P School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3002 Construction of class room of Rahamania H.S School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3003 Construction of class room of Murgasole G.S.F.P School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3004 Construction of class room of Arunodaya Pry. School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3005 Construction of class room of Mohishila G.S.F.P School 2 no. (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3006 Construction of class room of A.K. Azad Pry. School (1 room)	156/DPC	19/02/2001	75000 C.E.O, Asansol M.C	75000	75000	75000	100	Yes
3007 Construction of class room of G.R. Sikandar Pry. School (1 room)	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3008 Construction of class room of Gopalnagar G.S.F.P School (1 room)	156/DPC	19/02/2001	25000 C.E.O, Asansol M.C	25000	25000	25000	100	Yes
3009 Construction of class room of Hazi Quadam Rasul High School (1 room)	156/DPC	19/02/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3010 Construction of class room of Kalla F.P School	156/DPC	19/02/2001	45000 C.E.O, Asansol M.C	45000	45000	45000	100	Yes
3011 Construction of class room of Kanyapur H.S School (1 room)	156/DPC	19/02/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3012 Construction of Vidyasagar Smriti Granthagar, Bidhanpalli	156/DPC	19/02/2001	25000 C.E.O, Asansol M.C	25000	25000	25000	100	Yes
3013 Construction of class room of Arunodaya High School	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3014 Construction and development of Sreema Pratibandhi	156/DPC	19/02/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3015 Construction of 1 class room of Sidhu Kanu F.P School	156/DPC	19/02/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3016 Construction of 2 class rooms of Kalla Haripada High School	156/DPC	19/02/2001	150000 C.E.O, Asansol M.C	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3017 Construction of latrine at (a) Saldanga Balika Pry. School, (b) Ashokalli Pry. School, (c) Ashoke Vidyamandir, (d) Hind Kalyan Vidyalaya, (e) Kashipuradanga F.P School, (f) Nabajiban Vidyalaya, (g) Phatkadura G.S.F.P School, (I) Pareshganj G.S.F.P Scho	156/DPC	19/02/2001	300000 Chairman, Raniganj Muty.	300000	300000	300000	100	Yes
3018 For drinking water:- (a) Ashoke Palli Pry. School, (b) Girzapara F.P School, © Ashoke Vidyamandir, (d) Hind Kalyan Vidyamandir, (e) Siddhidata Pry. School, (f) Kashipuradanga F.P School, (g) Nabajiban Vidyalaya, (h) Phatakduar G.S.F.P School, (I) Katg	156/DPC	19/02/2001	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3019 Development of Rabin Sen Stadium, Raniganj 676/DPC		18/05/2001	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3020 Construction of extra room of Raniganj Pry. Health Centre	676/DPC	18/05/2001	300000 Chairman, Raniganj Muty.	300000	300000	300000	100	Yes
3021 Development of Raniganj Chindren's Park	676/DPC	18/05/2001	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3022 Constn. Of bldg. Madanpur Mhesh Vidyamandir High School..	998/DPC	05/07/2001	50000 Exe. Officer, Andal P.S	50000	50000	50000	100	Yes
3023 Const. of Bazar Road from Ukhra Cinema Hall to hattalla, ukhra under Andal P.S.	1018/DPC	12/07/2001	100000 Exe. Officer, Andal P.S	100000	97001	97001	100	Yes
3024 Drinking Water pipeline (PHE) in the area of Pindanga, Dutardanga, Girmir of Asansol M.C	1063/DPC	27/07/2001	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3025 Elec. L.T Line (a) Extn. of Pandabeswar Namopara Dompara Mouza Baidyanathpur (3 poles) & Extn. of Pandabeswar DVC Majhipara Mouza Dalubandh 9* poles)	1063/DPC	27/07/2001	81235 SE, WBSEB, Burdwan(D) Circle	81235	81235	81235	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3026 Elec. L.T Line : (a) - do - at Konda Korapara Majhipara Mouza Delopa (7 poles). (b) - do-Gobindapur Bouripara Mouza- Gobindapur (5 poles)	1063/DPC	27/07/2001	96460 SE, WBSEB, Burdwan(D) Circle	96460	96460	96460	100	Yes
3027 Construction of building at Ukhra K.B High School	1100/DP	03/08/2001	20000 Exe. Officer, Andral P.S	20000	20000	20000	100	Yes
3028 Construction of one room at South Bazar G.S.F.P School	1100/DP	03/08/2001	31000 Exe. Officer, Andral P.S	31000	31000	31000	100	Yes
3029 1 X 100 KVA Transformer at Bahula vill (Pandabeswar P.S)	1295/DPC	24/09/2001	176260 SE, WBSEB, Burdwan(D) Circle	176260	176260	176260	100	Yes
3030 LT Line connect at Azadi Bosti, Ward No. 29, Asansol MC	1295/DPC	24/09/2001	43891 SE, WBSEB, Burdwan(D) Circle	43891	43891	43891	100	Yes
3031 Rural elec. (Andal P.S) (a) Rural at Ukhra Patakpara Mouza, (7 poles), (b) Rural at Chatterjee and Ruidaspara (7 poles) Mouza (c) Rural at Srirampur Bouripara Mouza (2 poles), (d) Rural Gram extn. colony West and near Hospital Mouza (4 poles) (e)Ru	1295/DPC	24/09/2001	234668 SE, WBSEB, Burdwan(D) Circle	234668	234668	234668	100	Yes
3032 Completion of re-extn. at Chora vill.	1295/DPC	24/09/2001	165970 SE, WBSEB, Burdwan(D) Circle	165970	165970	165970	100	Yes
3033 Elec. at Dhunua Santalpara, Ward No. 37 Asansol M.C	1295/DPC	24/09/2001	747706 SE, WBSEB, Burdwan(D) Circle	747706	747706	747706	100	Yes
3034 Elec. at Dhika, Ward No. 48, Asansol MC	1295/DPC	24/09/2001	626982 SE, WBSEB, Burdwan(D) Circle	626982	626982	626982	100	Yes
3035 Elec. at Dhemu Bouripara, Sunripara, Ward No. 11 (kulty Muty).	1295/DPC	24/09/2001	398466 SE, WBSEB, Burdwan(D) Circle	398466	398466	398466	100	Yes
3036 LT Line of Dompapa Ward No. 15, Asansol MC	1295/DPC	24/09/2001	77798 SE, WBSEB, Burdwan(D) Circle	77798	77798	77798	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3037 Elec. at Barachak Santalpara, Beharipara Coloney, Ward No. 5, Asansol MC	1295/DPC	24/09/2001	728983 SE, WBSEB, Burdwan(D) Circle	728983	728983	728983	100	Yes
3038 Extn. of elec. at Ruidaspara Mouza Dalurbandh and Haripur Panchayat para Mouza	1295/DPC	24/09/2001	150685 SE, WBSEB, Burdwan(D) Circle	150685	150685	150685	100	Yes
3039 Extn. (Andal P.S) :- Elec. at Kajora Gram (b) Nutan Metal Puca (3 poles) (c) Korapara Balidanga (4 poles) (d) Dangapara Bouripara (4 poles) (e) Badyakar para (4 poles L.T Line)	1295/DPC	24/09/2001	116135 SE, WBSEB, Burdwan(D) Circle	116135	116135	116135	100	Yes
3040 Elec. at Faridpur vill (Barabani P.S)	1295/DPC	24/09/2001	573450 SE, WBSEB, Burdwan(D) Circle	573450	573450	573450	100	Yes
3041 Elec. at Balanpur Dakshinpara, Ward No. 10 (Jamuria Muty.)	1295/DPC	24/09/2001	192656 SE, WBSEB, Burdwan(D) Circle	192656	192656	192656	100	Yes
3042 Elec. at Jitpur Purandi Area, JL No. 44 (Salanpur P.S)	1295/DPC	24/09/2001	240180 SE, WBSEB, Burdwan(D) Circle	240180	240180	240180	100	Yes
3043 Elec. at Jadudanga vill.Ward no. 8 (Jamuria Muty.)	1295/DPC	24/09/2001	766675 SE, WBSEB, Burdwan(D) Circle	766675	766675	766675	100	Yes
3044 Elec. at Bardanga Santalpara, Ward No. 37 Asansol M.C	1295/DPC	24/09/2001	323763 SE, WBSEB, Burdwan(D) Circle	323763	323763	323763	100	Yes
3045 Elec. at Ikra Stn. Area, Ward No. 9	1295/DPC	24/09/2001	228920 SE, WBSEB, Burdwan(D) Circle	228920	228920	228920	100	Yes
3046 Elec. at Metala vill. under Panuria GP (Barabani P.S)	1295/DPC	24/09/2001	386557 SE, WBSEB, Burdwan(D) Circle	386557	365000	365000	100	Yes
3047 Elec. at Ikra Rajaramdanga, Ward No. 9 LT Extn. (1295/DPC	24/09/2001	17193 SE, WBSEB, Burdwan(D) Circle	17193	17193	17193	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3048 Elec. at Haramdih (Phase- II), Ward No., Asansol M.C	1295/DPC	24/09/2001	92191 SE, WBSEB, Burdwan(D) Circle	92191	92191	92191	100	Yes
3049 Elec. at Malldi vill. Adibasipara, JL No. 54 under Salanpur P.S	1295/DPC	24/09/2001	309762 SE, WBSEB, Burdwan(D) Circle	309762	309762	309762	100	Yes
3050 Elec. at Kalikamali Gram, Jamgram GP (Barabani P.S)	1295/DPC	24/09/2001	358032 SE, WBSEB, Burdwan(D) Circle	358032	358032	358032	100	Yes
3051 Elec. at Jamuria Korapara Bagan Dhawra Ward No. 5 (1295/DPC	24/09/2001	220372 SE, WBSEB, Burdwan(D) Circle	220372	220372	220372	100	Yes
3052 Elec. at Jagatdih Bouripara, Ward No. 1 (Kulti Muty.)	1295/DPC	24/09/2001	140374 SE, WBSEB, Burdwan(D) Circle	140374	140374	140374	100	Yes
3053 Elec. at Fulghuri vill. Kalisankar Mouza, JL no. 48 (Salanpur P.S)	1295/DPC	24/09/2001	252856 SE, WBSEB, Burdwan(D) Circle	252856	252856	252856	100	Yes
3054 Elec. at Sarthak Pukur vill. L.T Line ward no. 9	1295/DPC	24/09/2001	21394 SE, WBSEB, Burdwan(D) Circle	21394	21394	21394	100	Yes
3055 Construction of toilet for boys & girls including drinking water supply arrangement at Chelod High School	1384/DPC	01/11/2001	200000 Exe. Officer, Raniganj P.S	200000	200000	200000	100	Yes
3056 Construction of W.B.M Road at Boldih, Ward No. 20 (2000' X 10')	1439/DPC	13/11/2001	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3057 Construction of W.B.M Road at Suryanagar Water Works to Bhaladih village Ward No. 8	1439/DPC	13/11/2001	164000 Chairman, Kulty Muty.	164000	164000	164000	100	Yes
3058 Construction of 2 rooms at Aldih F.P School Ward No. 9 (30' X 20' X 2)	1439/DPC	13/11/2001	200000 Chairman, Kulty Muty.	200000	200000	200000	100	Yes
3059 Construction of 2 rooms at Sodepur Colliery H. School Ward No. 15 (30' X 20' X 2)	1439/DPC	13/11/2001	200000 Chairman, Kulty Muty.	200000	200000	200000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3060	Construction of class room at Jaladhi Kumari Uccha Balika Vidyalaya (35' X20')	1439/DPC	13/11/2001	125000	Chairman, Kulty Muty.	125000	125000	125000	100	Yes
3061	Construction of Community Centre at Suphal Dhawra Ward No. 16 (30' X 20')	1439/DPC	13/11/2001	80000	Chairman, Kulty Muty.	80000	80000	80000	100	Yes
3062	Construction of drain at Kultora village, Ward No. 2	256/DPC	08/03/2002	70000	Chairman, Kulty Muty.	70000	70000	70000	100	Yes
3063	Construction of R. C.C Road at Bonra Bouripara Ward No. 1	256/DPC	08/03/2002	100000	Chairman, Kulty Muty.	100000	99988	99988	100	Yes
3064	Construction of cement concrete road at Dedi in Ward No. 2	256/DPC	08/03/2002	100000	Chairman, Kulty Muty.	100000	99950	99950	100	Yes
3065	Construction of cement concrete reserver at Gangulia Mouza with pumping facilities ward no. 29 (20' X 20' X30')	738/DPC	30/07/2002	142850	Chairman, Kulty Muty.	142850	142850	142850	100	Yes
3066	Construction of one room at Jemari F.P School	1349/DP	23/09/2002	75000	Exe. Officer, Salanpur P.S District	75000	75000	75000	100	Yes
3067	Ambulance for Niamatpur Nagarik Committee under Kulty Muty.	C261/DP	06/02/2004	405400	Magistrate, Burdwan	405400	405400	405400	100	Yes
3068	Extn. of pipe line at Shyamdanga under Egara GP	C No. 1130/DP	24/06/2004	114000	Exe. Officer, Raniganj P.S	114000	114000	114000	100	Yes
3069	Extn. of new pipe line at Ballavpur GP for supply of drinking water.	C No. 1130/DP	24/06/2004	111000	Exe. Officer, Raniganj P.S	111000	111000	111000	100	Yes
3070	Installation and spl. repair of tube wells at Ballavpur GP for supply of drinking water	C No. 1130/DP	24/06/2004	100000	Exe. Officer, Raniganj P.S	100000	100000	100000	100	Yes
1999 - 2000										
3071	i) Elec at Moheshpur vill (Salanpur P.S)	1519/DPC	18/02/2001	230000	SE, WBSEB, Burdwan(D) Circle	261294	261294	261294	100	Yes
3072	Const. Of Building at Rabbania Girls H. School	460/DPC	19/04/2001	100000	C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3073	Excavation and beatification of Garul River	460/DPC	19/04/2001	500000	C.E.O, Asansol M.C	500000	500000	500000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3074 Const. of Building at Drub Danga Vidyasagar F.P. School	460/DPC	19/04/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3075 Constn. of class room at Metal Dhawra Adabasi FP School, Shyamala Collery	460/DPC	19/04/2001	100000 Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
3076 xviii) Elec at at Lohat vill	460/DPC	19/04/2001	296000 SE, WBSEB, Burdwan(D) Circle	296000	205000	205000	50	Yes
3077 xv) Elec at Modanpur (Panchra GP)	460/DPC	19/04/2001	381000 SE, WBSEB, Burdwan(D) Circle	377677	377677	377677	100	Yes
3078 xvi) Elec at Daber Helth Centre Bauriapara-6 GP Office gorehat's house to Fudi Bhai Ranga Matia Amdanga-3 poles	460/DPC	19/04/2001	182000 SE, WBSEB, Burdwan(D) Circle	173904	173904	173904	100	Yes
3079 xvii) Elec at Rampur Gosaipara	460/DPC	19/04/2001	195000 SE, WBSEB, Burdwan(D) Circle	203096	203096	203096	100	Yes
3080 Construction of building at Talpukuria Urdu Jr. High School	1519/DPC	18/12/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3081 Const. of Building at B.C. College, Asansol	1519/DDPC	18/12/2001	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3082 Construction of building at Vivekananda Pry. School (Dang Mahishila)	1519/DPC	18/12/2001	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3083 Construction of building at Asansol Girls' College	1519/DPC	18/12/2001	250000 C.E.O, Asansol M.C	250000	250000	250000	100	Yes
3084 Construction of building at B.B College, Asansol	1519/DPC	18/12/2001	400000 C.E.O, Asansol M.C	400000	400000	400000	100	Yes
3085 Const. of Building at Murgasole G.S.F.P. School (Glass factory)	1519/DPC	18/12/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3086 Construction of building at Mahishila No. - 2 F.P School , Ward No. -18	1519/DPC	18/12/2001	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3087 Construction of building at Sri-Maa Pratibandhi Centre	1519/DPC	18/12/2001	150000 C.E.O, Asansol M.C	150000	150000	150000	100	Yes
3088 Construction of building at Bengal Homeopathic Medical College, Asansol	1519/DPC	18/12/2001	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3089	Construction of building of Raniganj Urdu High School	1519/DPC	18/12/2001	200000	Chairman, Raniganj Muty.	200000	200000	200000	100	Yes
3090	Construction of building of Searsal Raj High School	1519/DPC	18/12/2001	100000	Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3091	Drinking water pipe line at Bankadanga, Rupaiddhaora, JK Nagar linepar, JK Nagar Colony Mines Reserver, Chapuil Majhipara, Chapuli Haipara, pipe line extension & stand post from PHE, RCFA-II pine line	1519/DPC	18/12/2001	1000000	E.E., RCFA Divn.- I, PHE Deptt.	1000000	1000000	1000000	100	Yes
3092	Construction of building Khandra Community Centre	1519/DPC	18/12/2001	200000	Exe. Officer, Andal P.S	200000	200000	200000	100	Yes
3093	Construction of building of D. Khanda High School	1519/DPC	18/12/2001	150000	Exe. Officer, Andal P.S	150000	148601	148601	100	Yes
3094	New construction building Andal village High School	1519/DPC	18/12/2001	100000	Exe. Officer, Andal P.S	100000	99601	99601	100	Yes
3095	Constn. of Building at Nnetaji Vidyapith, Andal	1519/dpc	18/12/2001	50000	Exe. Officer, Andal P.S	50000	50000	50000	100	Yes
3096	Construction of concrete road at Dhandordihi village	1519/DPC	18/12/2001	100000	Exe. Officer, Andal P.S	100000	99972	99972	100	Yes
3097	New construction building at Khas Kajora High School	1519/DPC	18/12/2001	100000	Exe. Officer, Andal P.S	100000	99957	99957	100	Yes
3098	Construction of concrete road from the house of Halip Bouri to the house of Ruidas (Kajora Ruidaspara)	1519/DPC	18/12/2001	60000	Exe. Officer, Andal P.S	60000	59988	59988	100	Yes
3099	Construction of road from the house of Krittibas Bouri to the house of Sridam (Kajora Malla Para)	1519/DPC	18/12/2001	50000	Exe. Officer, Andal P.S	50000	49347	49347	100	Yes
3100	Construction of S.S.K building at Shankarpur	1519/DPC	18/12/2001	95000	Exe. Officer, Andal P.S	95000	93656	93656	0	Yes
3101	Construction of building at Palasbon F.P School	1519/DPC	18/12/2001	100000	Exe. Officer, Andal P.S	100000	80412	80412	100	Yes
3102	Construction of road from the house of Sandhya Bouri to Rama Bouri (Kajora Badurbanda Para)	1519/DPC	18/12/2001	40000	Exe. Officer, Andal P.S	40000	39996	39996	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3103 New construction building Lachipur F.P School	1519/DPC	18/12/2001	100000 Exe. Officer, Andal P.S	100000	99925	99925	100	Yes
3104 Construction of building of Shyamsundarpur Sishu Siksha Kendra	1519/DPC	18/12/2001	95000 Exe. Officer, Pandabeswar P.S.	95000	95000	95000	100	Yes
3105 Construction of building at Banula High School	1519/DPC	18/12/2001	53000 Exe. Officer, Pandabeswar P.S.	53000	53000	53000	100	Yes
3106 v) Elec at Jemari, Jemari Ldga	1519/DPC	18/12/2001	66000 SE, WBSEB, Burdwan(D) Circle	61944	61944	61944	100	Yes
3107 viii) Elec at Loco Coloni, Sitarampur w 5&6	1519/DPC	18/12/2001	1000000 SE, WBSEB, Burdwan(D) Circle	1000000	1000000	1000000	100	Yes
3108 vii) Elec at Baromuri, Jorbati Tantipara	1519/DPC	18/12/2001	166000 SE, WBSEB, Burdwan(D) Circle	139240	139240	139240	100	Yes
3109 vi) Elec at Rangamati Kole para	1519/DPC	18/12/2001	42000 SE, WBSEB, Burdwan(D) Circle	28372	28372	28372	100	Yes
3110 iv) Elec at Jarbari Kondalpara (Adibasipara)	1519/DPC	18/12/2001	56000 SE, WBSEB, Burdwan(D) Circle	52561	52561	52561	100	Yes
3111 ii) Elec at Rampur Sitalaltala (do)	1519/DPC	18/12/2001	119000 SE, WBSEB, Burdwan(D) Circle	112385	112385	112385	100	Yes
3112 iii) Elec at Nakargoria Moharapara & Goalapara	1519/DPC	18/12/2001	230000 SE, WBSEB, Burdwan(D) Circle	227485	227485	227485	100	Yes
3113 Construction of Community Hall at Huddubi Majhipara	92/DPC	24/01/2002	110000 Chairman, Jamuria Muty.	110000	110000	110000	100	Yes
3114 Construction of building at Nazrul Mahavidyalaya (Churulua)	92/DPC	24/01/2002	300000 Exe. Officer, Jamuria P.S	300000	300000	300000	100	Yes
3115 Const. of Class room at Narsingbandh Binapani Jr. High School	460/DPC	19/04/2002	300000 C.E.O, Asansol M.C	300000	300000	300000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3116 Construction of class room at Narsingbandh Hindi High School	460/DPC	19/04/2002	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3117 Construction of class room at Robbania Girls' Prry. School	460/DPC	19/04/2002	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3118 Construction of building at Asansol Old Station High School	460/DPC	19/04/2002	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3119 Construction of class room Mahishila Govt. Colony High School	460/DPC	19/04/2002	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3120 Construction of building at Hazi Kadam High School	460/DPC	19/04/2002	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3121 Construction of class room at Munshi Premchand G.S.F.P School (Glass factory)	460/DPC	19/04/2002	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3122 Construction of class room at Mahishila Nanigopal Roy S. Balika Vidyaniketan	460/DPC	19/04/2002	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3123 Special repair of building at Umarani Garai Prry. School	460/DPC	19/04/2002	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3124 Construction of Community Centre at Santinagar	460/DPC	19/04/2002	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3125 Improvement of O.T of Charitable Dispensary of Radhanagar Road, Burnpur	460/DPC	19/04/2002	300000 C.E.O, Asansol M.C	300000	300000	300000	100	Yes
3126 Construction of class room at Boringdanga H. School	460/DPC	19/04/2002	100000 Chairman, Jamuria Muty.	100000	100000	100000	100	Yes
3127 Construction of Municipal Town Hall at Ward No. - 7	460/DPC	19/04/2002	900000 Chairman, Jamuria Muty.	900000	900000	900000	100	Yes
3128 Construction of Community Centre at Dishergar Millick Para	460/DPC	19/04/2002	60000 Chairman, Kulty Muty.	60000	60000	60000	100	Yes
3129 Construction of premix carpet road at Hattala More	460/DPC	19/04/2002	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3130 Installation of tubewell at Chinakuri Rickshaw Stand	460/DPC	19/04/2002	35000 Chairman, Kulty Muty.	35000	35000	35000	100	Yes
3131 Construction of class room at Jaladi Kumari Balika Vidyalaya, Neamarpur	460/DPC	19/04/2002	75000 Chairman, Kulty Muty.	75000	75000	75000	100	Yes
3132 Construction of Class room at Bhandra F.P School	460/DPC	19/04/2002	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3133 Construction of Bituminus road at Moral Para	460/DPC	19/04/2002	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3134 Construction of concrete road Paidih	460/DPC	19/04/2002	120000 Chairman, Kulty Muty.	120000	120000	120000	100	Yes
3135 Construction of Class room at Chalbalpur F.P School	460/DPC	19/04/2002	75000 Chairman, Kulty Muty.	75000	75000	75000	100	Yes
3136 Construction of concrete road at Nayapara from Jaladhi School to Municipal Road	460/DPC	19/04/2002	100000 Chairman, Kulty Muty.	99837	99837	99837	100	Yes
3137 Construction of Class room at Locoline F.P School, Kulti	460/DPC	19/04/2002	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3138 Construction of new class room at Ranisayar Jr. Basic School	460/DPC	19/04/2002	250000 Chairman, Raniganj Muty.	250000	250000	250000	100	Yes
3139 Construction of new class room at Searsole Raj High School	460/DPC	19/04/2002	200000 Chairman, Raniganj Muty.	200000	200000	200000	100	Yes
3140 Construction of new class room at Md. Hazi Yasin Pry. School	460/DPC	19/04/2002	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3141 Construction of new class room at Nabjiban Pry. School	460/DPC	19/04/2002	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3142 Constn. of Building at Purba Tarun sangha Pathagar	460/DPC	19/04/2002	100000 Exe. Officer, Andal P.S	100000	99731	99731	100	Yes
3143 Construction of class room at Taltora F.P School	460/DPC	19/04/2002	146000 Exe. Officer, Jamuria P.S	146000	146000	146000	100	Yes
3144 Construction of class room at Patharchur F.P School	460/DPC	19/04/2002	50000 Exe. Officer, Jamuria P.S	50000	50000	50000	100	Yes
3145 Construction of class room at Nimsa Khottadihi Alinagar High School	460/DPC	19/04/2002	200000 Exe. Officer, Jamuria P.S	200000	200000	200000	100	Yes
3146 Construction of class room at Bhuri F.P School	460/DPC	19/04/2002	50000 Exe. Officer, Jamuria P.S	0	50000	50000	100	Yes
3147 Construction of class room at Parashia F.P School	460/DPC	19/04/2002	50000 Exe. Officer, Jamuria P.S	49954	49954	49954	100	Yes
3148 Drinking water supply at Chapui Majhipara, Haripara and Ratibati Majhipara	460/DPC	19/04/2002	250000 Exe. Officer, Raniganj P.S	250000	250000	250000	100	Yes
3149 Drinking water supply at Nupur Colony and Ballavpur	460/DPC	19/04/2002	250000 Exe. Officer, Raniganj P.S	250000	229930	229930	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3150	Construction of new class room at Old Egra Jr. Basic School	460/DPC	19/04/2002	250000	Exe. Officer, Raniganj P.S	250000	250000	250000	100	Yes
3151	Construction of new room at Nabagram Makthab Khana	460/DPC	19/04/2002	71000	Exe. Officer, Pandabeswar P.S.	71000	71000	71000	100	Yes
3152	Constn. of new room at Bahala SS High School	460/DPC	19/04/2002	150000	Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100	Yes
3153	Construction of Haripur Community Centre	460/DPC	19/04/2002	300000	Exe. Officer, Pandabeswar P.S.	300000	300000	300000	100	Yes
3154	Construction of building at Baidyanathpur F.P School	460/DPC	19/04/2002	250000	Exe. Officer, Pandabeswar P.S.	250000	250000	250000	100	Yes
3155	Construction of Pandabeswar Community Centre	460/DPC	19/04/2002	300000	Exe. Officer, Pandabeswar P.S.	300000	300000	300000	100	Yes
3156	Construction of building at Neheru Vidyapith (High School)	460/DPC	19/04/2002	229000	Exe. Officer, Pandabeswar P.S.	229000	229000	229000	100	Yes
3157	xiv) Elec at Mouza Chhotkora Part of Chhotkora Panuria G.P (Barabani)	460/DPC	19/04/2002	400000	SE, WBSEB, Burdwan(D) Circle	399284	399284	399284	100	Yes
3158	Contn. of Vevakananda Harijon F.P. School	C974/DP	05/05/2003	100000	Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3159	Installation of tubewell at Nichu Dhawara Sitalpur	C202/DP	30/01/2004	35000	Chairman, Kulty Muty.	35000	35000	35000	100	Yes
3160	Repair of Karanari School bldg. at ward no. 5	C-1474/DP	07/07/2005	100000	C.E.O, Asansol M.C	100000	100000	100000	100	Yes
2000 - 2001										
3161	Constn. of new class room at Bidhanchandra Smriti Sikshaniketan	350/DP	05/02/2003	100000	C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3162	Constn. of new class room at Kalla Haripada High School.	350/DP	05/02/2003	100000	C.E.O, Asansol M.C	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3163 Dev. of Dirogio Pathagar	350/DP	05/02/2003	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3164 Constn. of new addl. room Allama Iqbal Urdu Library, Railpar Visdi Mohalla	350/DP	05/02/2003	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3165 Constn. of bldg. of Asansol Prevention of Blindness Society	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3166 Constn. of drain and dev. of road at Kalyanpur Housing SCheme No. 2	350/DP	05/02/2003	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3167 Constn. of Dry Farming Motivation and Training Centre Ward No. 37	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3168 Constn. of room at Vidyasagar Smriti Granthagar, Bidhanpally, Ward No. 4	350/DP	05/02/2003	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3169 Dev. of Reckitt Colman Bouripara Community Hall	350/DP	05/02/2003	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3170 Constn. of new class room at Mahishila Govt. Coloney High Schol, Ward No. 3.	350/DP	05/02/2003	150000 C.E.O, Asansol M.C	150000	150000	150000	100	Yes
3171 Constn. of new class room at Kankahaya F.P. School.	350/DP	05/02/2003	70000 C.E.O, Asansol M.C	70000	70000	70000	100	Yes
3172 Constn. of new class room at Durga Vidyalyaya, Ward No. 29	350/DP	05/02/2003	30000 C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3173 Constn. of new class room at Dr. Shyama Prosad Vidyalyaya	350/DP	05/02/2003	30000 C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3174 Constn. of new class room at Dharubadanga F.P. School (Hindi), Dhrubadanga, Ward No. 4	350/DP	05/02/2003	35000 C.E.O, Asansol M.C	35000	35000	35000	100	Yes
3175 Constn. of new class room at Chelidanga High School, Sripally, Asansol	350/DP	05/02/2003	120000 C.E.O, Asansol M.C	120000	120000	120000	100	Yes
3176 Constn. of new class room at Bonbishnupur F.P. School.	350/DP	05/02/2003	50000 C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3177 Constn. of new bituminous road and kacha drain at Kalajharia village, Ward No. 37	350/DP&CN o. 260	05/02/2003	600000 C.E.O, Asansol M.C	600000	600000	600000	100	Yes
3178 Constn. of room at Sukanta Pally Literacy Centre, Ward No. 24.	350/DP	05/02/2003	30000 C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3179 Constn. of new class room at Narayan Dhawra F.P. School.	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
Constn. of new class room at Djrabadanga F.P. School (Bengali), Dhruabadanga, Ward No. 4	350/DP	05/02/2003	35000 C.E.O, Asansol M.C	35000	35000	35000	100	Yes
3181 Constn. of new class sroom at Vidyasagar G.S.F.P. School, Ward No. 16	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3182 Constn. of new class room at Talpukuria Muslimpara G.S.F.P. School, Ward o. 17	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3183 Constn. of new class room at Sreeguru Pathashala G.S.F.P. School, Wasrd No. 11	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3184 Constn. of new class room at Saddhadebi F.P. School.	350/DP	05/02/2003	75000 C.E.O, Asansol M.C	75000	75000	75000	100	Yes
3185 Constn. of new class room at Raghunathbati F.P. School.	350/DP	05/02/2003	30000 C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3186 Constn. of new class room at Polytechnic F.P. School.	350/DP	05/02/2003	30000 C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3187 Constn. of new class room at Aradanga F.P. School at Kalipahari	350/DP	05/02/2003	75000 C.E.O, Asansol M.C	75000	75000	75000	100	Yes
3188 Constn. of new class room at Kanyapur High School.	350/DP	05/02/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3189 Constn. of Community Centre at Santinagar Ward No. 41	350/DP	05/02/2003	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3190 Constn. of bldg. Kulti Thana More Hindi F.P. School.	350/DP	05/02/2003	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3191 Constn. of a shed at Sitarampur Kabarsthan Ward No. 6	350/DP	05/02/2003	75000 Chairman, Kulty Muty.	73035	73035	73035	100	Yes
3192 Constn. of bldg. of Moulana Azad F.P. School, Ward No. 5	350/DP	05/02/2003	65000 Chairman, Kulty Muty.	65000	65000	65000	100	Yes
3193 Constn. of ceemnt concrete road at Akwan Bagan Ward No. 7	350/DP	05/02/2003	100000 Chairman, Kulty Muty.	98211	98211	98211	100	Yes
3194 Constn. of cement concrete road at Boldiha village, Ward No. 20	350/DP	05/02/2003	200000 Chairman, Kulty Muty.	200000	199951	199951	100	Yes
3195 Constn. of room of Sodepur village Stadium.	350/DP	05/02/2003	50000 Chairman, Kulty Muty.	0	0	0	0	No

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3196 Constn. of cement concrete road at Dedi village, Ward No. 2.	350/DP	05/02/2003	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3197 Constn. of cement concrete road at Radhanagar Hattala to Paidih Store, Ward No. 14	350/DP	05/02/2003	50000 Chairman, Kulty Muty.	50000	50000	50000	100	Yes
3198 Constn. of community centre at Dishergarh Mullickpara	350/DP	05/02/2003	90000 Chairman, Kulty Muty.	90000	90000	90000	100	Yes
3199 Excavation of Well at Manaharchak village Ward No. 16	350/DO	05/02/2003	45000 Chairman, Kulty Muty.	45000	45000	45000	100	Yes
3200 Constn. of Library room of Ramkrishna Sarada Sangha, Ward No. 5.	350/DP	05/02/2003	100000 Chairman, Kulty Muty.	100000	100000	100000	100	Yes
3201 Constn. of Litaracy Centre at Dangalpara, Chalbapur	350/DP	05/02/2003	50000 Chairman, Kulty Muty.	50000	50000	50000	100	Yes
3202 Constn. of room Jeebandeep Voluntary Blood Donars' Association	350/DP	05/02/2003	75000 Chairman, Kulty Muty.	75000	75000	75000	100	Yes
3203 Constn. of additional room of clinic of Asansol Mines Board of Health at Searsole, Raniganj	350/DP	05/02/2003	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3204 Constn. of new class room at Mahabir Primary School under Ward No. 19.	350/DP	05/02/2003	75000 Chairman, Raniganj Muty.	75000	75000	75000	100	Yes
3205 New bldg. constn. of students Health Home	350/DP	05/02/2003	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3206 Constn. of new room at Raniganj Public Library.	350/DP	05/02/2003	100000 Chairman, Raniganj Muty.	100000	100000	100000	100	Yes
3207 Constn. of new class room at Searsole Girls' High School under Ward No. 18.	350/DP	05/02/2003	50000 Chairman, Raniganj Muty.	50000	50000	50000	100	Yes
3208 Completion of open stage of Madanpur Mahesh Vidyamandir.	350/DP	05/02/2003	100000 Exe. Officer, Andal P.S	100000	99767	99767	100	Yes
3209 Constn. of drain at Andal Gram.	350/DP	05/02/2003	100000 Exe. Officer, Andal P.S	100000	98698	98698	100	Yes
3210 Constn. of bldg at Kajora High School at Kajora	350/DP	05/02/2003	150000 Exe. Officer, Andal P.S	150000	149247	149247	100	Yes
3211 Constn. of N.S.B. road at Ukhra	350/DP	05/02/2003	200000 Exe. Officer, Andal P.S	200000	197103	197103	100	Yes
3212 Constn. of community Hall at Ukhra	350/DP	05/02/2003	200000 Exe. Officer, Andal P.S	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
3213	Constn. of school bldg. of Jamgram Anchalik High School.	350/DP	05/02/2003	100000	Exe. Officer, Barabani P.S	100000	100000	100	Yes
3214	Dev. of Muktamancha of Jamgram Palli Unnayan Samity	350/DP	05/02/2003	25000	Exe. Officer, Barabani P.S	25000	25000	100	Yes
3215	Constn. of school bldg. of Punchra Bhagaban Mahabir (Digambar) jain Sarak High School.	350/DP	05/02/2003	175000	Exe. Officer, Barabani P.S	175000	175000	100	Yes
3216	Constn. of community hall at Majiara village	350/DP	05/02/2003	100000	Exe. Officer, Barabani P.S	100000	100000	100	Yes
3217	Drinking water supply at Jhinjhri Mahalla & new Mines J. K. Nagar	350/DP	05/02/2003	100000	Exe. Officer, Raniganj P.S	100000	100000	100	Yes
3218	Drinking water supply at Kuardihi village	350/DP	05/02/2003	200000	Exe. Officer, Raniganj P.S	200000	200000	100	Yes
3219	Constn. of community hall at Madhaichak village under Ethora G.P.	350/DP	05/02/2003	60000	Exe. Officer, Salanpur P.S	60000	60000	100	Yes
3220	Constn. of bldg. Achra Jagneswar Institution (H.S)	350/DP	05/02/2003	125000	Exe. Officer, Salanpur P.S	125000	125000	100	Yes
3221	Constn. of community hall at Khudika village under salanpur G.P.	350/DP	05/02/2003	100000	Exe. Officer, Salanpur P.S	100000	100000	100	Yes
3222	Installation of Rig Bore Tubewells 8 nos. (Kalyanpur Sector- 3, Kallya Refujee village, Jorebari Kundalpara, Rampur Gosaipara, East Rangamatia- Behind RIC, Archra Dowri Namokeshia Mirdhapara, Achra Livesstock Office) for drinking wagner.	350/DP	05/02/2003	200000	Exe. Officer, Salanpur P.S	200000	200000	100	Yes
3223	Constn. of road at Bilpahari village	350/DP	05/02/2003	50000	Exe. Officer, Pandabeswar P.S.	50000	50000	100	Yes
3224	Constn. of community hall at Ruidaspara (Pandaveswar)	350/DP	05/02/2003	40000	Exe. Officer, Pandabeswar P.S.	40000	40000	100	Yes
3225	Constn. of community hall at Ruidaspara, Chhora	350/DP	05/02/2003	50000	Exe. Officer, Pandabeswar P.S.	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
3226	Constn. of community hall at Bazarpara, Pandabeswar	350/DP	05/02/2003	60000 Exe. Officer, Pandabeswar P.S.	60000	60000	60000	100	Yes
3227	Re-excavation of tank at Dalurbandh Mouza (Shibpur) at Kendra	350/DP	05/02/2003	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100	Yes
3228	Constn. of bldg. at Konda F.P. School.	350/DP	05/02/2003	50000 Exe. Officer, Pandabeswar P.S.	50000	47563	47563	100	Yes
3229	Constn. of metal road at Mahal	350/DP	05/02/2003	50000 Exe. Officer, Pandabeswar P.S.	50000	50000	50000	100	Yes
3230	Constn. of bldg. at Bahula S. S. High School.	350/DP	05/02/2003	100000 Exe. Officer, Pandabeswar P.S.	100000	100000	100000	100	Yes
3231	Constn. of community shed at Bankola 4 no. Bauripara	350/DP	05/02/2003	50000 Exe. Officer, Pandabeswar P.S.	50000	50000	50000	100	Yes
3232	Constn. of metal road from Jamaipara (Near residence of Kedar Mistry) to Literacy Centre of Dompapa (Kendra)	350/DP	05/02/2003	50000 Exe. Officer, Pandabeswar P.S.	50000	50000	50000	100	Yes
3233	Electrification of Jamuria 3 No. Pump House.	350/DP	05/02/2003	230000 SE, WBSEB, Burdwan(D) Circle	230000	230000	230000	100	Yes
3234	Electrification of Dobrana & Shyamla Gram Panchayat	350/DP	05/02/2003	207000 SE, WBSEB, Burdwan(D) Circle	212847	100000	100000	0	Yes
3235	Electrification of Bahadurpur Gram Panchayat	350/DP	05/02/2003	225000 SE, WBSEB, Burdwan(D) Circle	237883	237883	237883	100	Yes
3236	Electrification of Bajandanga village under Dendua G.P.	350/DP	05/02/2003	275000 SE, WBSEB, Burdwan(D) Circle	275000	275000	275000	100	Yes
3237	Electrification of Churulia Gram Panchayat	350/DP	05/02/2003	250000 SE, WBSEB, Burdwan(D) Circle	238014	130000	130000	0	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3238 Electrification of Chichuria Gram Panchayat	350/DP	05/02/2003	200000 SE, WBSEB, Burdwan(D) Circle	87790	76000	76000	0	Yes
3239 Electrification of Hijalgara Gram Panchayat	350/DP	05/02/2003	393466 SE, WBSEB, Burdwan(D) Circle	393466	300000	300000	0	Yes
3240 Constn. of new class room at Ratibati Jr.High School.	C-828/DP	09/04/2003	250000 Exe. Officer, Raniganj P.S	250000	250000	250000	100	Yes
3241 Spl. repair of roof of class rooms at Ballavpur B.P. Mill Jr. Basic school.	C-828/DP	09/04/2003	100000 Exe. Officer, Raniganj P.S	100000	98835	98835	100	Yes
3242 Spl. repair of damaged portion of building at Ballavpur Abhijan Rural Library.	C-828/DP	09/04/2003	25000 Exe. Officer, Raniganj P.S	25000	24813	24813	100	Yes
3243 Constn. of new class room at Ballavpur Moulabipara Urdoo Primary School.	C-828/DP	09/04/2003	100000 Exe. Officer, Raniganj P.S	100000	100000	100000	100	Yes
3244 Construction of cement concreter road at Dubardihi Nutan Basti, Ward No. 32	C.No. 1161/DP	12/06/2003	150000 Chairman, Kulty Muty.	150000	150000	150000	100	Yes
3245 Clorination Project of Comprehensive water supply at Kalajharia and Ismile, Ward No. 37 & 9.	2328/DP	05/12/2003	1400000 C.E.O, Asansol M.C	1400000	1400000	1400000	100	Yes
3246 Constn. of waiting hall for passengers of Burnpur us Stand.	2328/DP	05/12/2003	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3247 Constn. of a room of Milan Chakra Club and Library, Puranhat.	2328/DP	05/12/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3248 Constn. of Rambandh Adarsa F.P. School.	2328/DP	05/12/2003	300000 C.E.O, Asansol M.C	300000	300000	300000	100	Yes
3249 Constn. of Immersion ghat at Kalajharia on Damodar river.	2328/DP	05/12/2003	550000 C.E.O, Asansol M.C	536590	536590	536590	100	Yes
3250 Terfelting and water arrangement of community hall, Hirapur.	2328/DP	05/12/2003	150000 C.E.O, Asansol M.C	150000	150000	150000	100	Yes
3251 Constn. of a room of Dishari Puranhat.	2328/DP	05/12/2003	100000 C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3252 Constn. of Nazrul Centenary Bhawan	2328/DP	05/12/2003	1400000 Chairman, Jamuria Muty.	1400000	1400000	1400000	100	Yes
3253 Constn. of a drain at 12 no. Santoria Ward No. 18.	2328/DP	05/12/2003	200000 Chairman, Kulty Muty.	190522	190522	190522	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3254	Constn. of a drain at Ramkrishnapally at Sitarampur	2328/DP	05/12/2003	150000	Chairman, Kulty Muty.	150000	150000	150000	100	Yes
3255	Constn. of two rooms at Poidih Sishu Sikha Kendra near Hospital, Ward No. 14.	2328/DP	05/12/2003	150000	Chairman, Kulty Muty.	150000	150000	150000	100	Yes
3256	Constn. of a room for Microbiology section at Kulti College.	2328/DP	05/12/2003	200000	Chairman, Kulty Muty.	197003	197003	197003	100	Yes
3257	Constn. of C.C. Road from Health Centre to Ramraja Mandir, Sodepur, Ward No. 14.	2328/DP	05/12/2003	200000	Chairman, Kulty Muty.	153647	153647	153647	100	Yes
3258	Constn. of open Auditorium of Searsole Girls' School.	2328/DP	05/12/2003	150000	Chairman, Raniganj Muty.	150000	150000	150000	100	Yes
3259	Constn. of Khandra community centre.	2328/DP	05/12/2003	600000	Exe. Officer, Andal P.S	600000	600000	600000	100	Yes
3260	Constn. of left out work of Ukhra community hall	2328/DP	05/12/2003	800000	Exe. Officer, Andal P.S	800000	800000	800000	100	Yes
3261	Beautification of Sidhu Kanu Udyan at Jamgram under Jamgram G.P.	2328/DP	05/12/2003	75000	Exe. Officer, Barabani P.S	75000	75000	75000	100	Yes
3262	Extention of existing waterpipe line from Gourandi football ground to Bandhdhawra.	2328/DP	05/12/2003	601827	Exe. Officer, Barabani P.S	509479	509479	509479	100	Yes
3263	Drain & culvert at Raghunath Chalk under Ballavpur G.P.	2328/DP	05/12/2003	457800	Exe. Officer, Raniganj P.S	457800	457800	457800	100	Yes
3264	Pipe line extn. for drinking water supply at Ballavpur Gopaldanga.	2328/DP	05/12/2003	322000	Exe. Officer, Raniganj P.S	322000	322000	322000	100	Yes
3265	Constn. of road from Harbhanga F.P. School to Murgathol culvert	2328/DP	05/12/2003	281088	Exe. Officer, Raniganj P.S	281088	281088	281088	100	Yes
3266	Constn. of vill. road at Belunia, Ballavpur	2328/DP	05/12/2003	172166	Exe. Officer, Raniganj P.S	172166	172166	172166	100	Yes
3267	Constn. of a community centre at Kulkanali under Samdi G.P.	2328/DP	05/12/2003	100000	Exe. Officer, Salanpur P.S	100000	100000	100000	100	Yes
3268	Sinking of drinking water well at Gurudwara at West Rangamatia under Rupnarayanpur G.P.	2328/DP	05/12/2003	50000	Exe. Officer, Salanpur P.S	50000	50000	50000	100	Yes
3269	Sinking of drinking water well at Benodekata under Samdi G.P.	2328/DP	05/12/2003	50000	Exe. Officer, Salanpur P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3270	Constn. of road from Hattala more to Area store gate for premixing carpet , Ward No. 14	C. No. 202/DP	30/01/2004	60000	Chairman, Kulty Muty.	60000	60000	60000	100	Yes
3271	Constn. of Inoral Para road Chinakuri village for premixing carpet, Ward No. 13	C. No. 202/DP	30/01/2004	40000	Chairman, Kulty Muty.	40000	40000	40000	100	Yes
3272	Electrification of Banagram village, Ward No. 37 under Asansol M.C	724/DP	31/03/2005	555000	SE, WBSEB, Burdwan(D) Circle	555000	555000	555000	100	Yes
3273	Constn. of bldg. of Murgasole (East) G.S F.P. School, Ward No. 20.	C-1474/DP	07/07/2005	30000	C.E.O, Asansol M.C	30000	30000	30000	100	Yes
3274	Constn. of bldg. of Rabindra Sishu Vidyalaya Ward No. 3.	C-1474/DP	07/07/2005	50000	C.E.O, Asansol M.C	50000	50000	50000	100	Yes
3275	C.C Road at Labanya Sarkar Sarani at Ward No. 21 under Kulty Muty.	C- 1172/DP	01/09/2008	100000	CEO, ADDA	100000	100000	100000	100	Yes
3276	Ranitala extention of pipeline for distribution of drinking water [Pipe line extention Thana More water Tank to South Ranitala (Netaji Subhas Sarani) 1 km.] at Ward No. 24 under Kulty Muty.	C- 1172/DP	01/09/2008	450000	CEO, ADDA	450000	450000	450000	100	Yes
2001 - 2002										
3277	Constn. of Room of Rammohan Roy Smriti Pathagar	1168/DP	01/07/2004	250000	C.E.O, Asansol M.C	250000	250000	250000	100	Yes
3278	Constn. of bldg. Mohishila Govt. Coloney High School.	1168/DP	01/07/2004	250000	C.E.O, Asansol M.C	250000	250000	250000	100	Yes
3279	Special repair of Lerprocy Colony Building,Kakardanga ,Ward No.45	1168/DP	01/07/2004	300000	C.E.O, Asansol M.C	300000	300000	300000	100	Yes
3280	Constn. of bldg. of Manimala Girls' High School.	1168/DP	01/07/2004	200000	C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3281	Constn. of bldg. Sri Ma Pratibandhi School.	1168/DP	01/07/2004	250000	C.E.O, Asansol M.C	250000	250000	250000	100	Yes
3282	Constn. of bldg. of Kanyapur High School.	1168/DP	01/07/2004	200000	C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3283	Constn. of Building Arunaday High School	1168/DP	01/07/2004	200000	C.E.O, Asansol M.C	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3284 Constn.. of Building Old Station High School	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3285 Constn. of Building Asansol Prevention of Blindness Society	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3286 Afforestation at Hirapur	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3287 Constn. of Building of Talpukuria Urdu Jr. High School	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3288 Constn. of Building Sisu Bharati Vidyamandir Girl's High School	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3289 Constn. of Building Tulsi Rani Balika Sikha Sadan	1168/DPC	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3290 Constn. of bldg. MGRS BN Vidyaniketan	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3291 Constn. of Burnpur Auditorium Bldg.(1ST PHASE)	1168/DP	01/07/2004	1400000 C.E.O, Asansol M.C	1400000	1400000	1400000	100	Yes
3292 Constn. of Burnpur Auditorium Building	1168/DP	01/07/2004	450000 C.E.O, Asansol M.C	450000	450000	450000	100	Yes
3293 Constn. of bldg. of Chelidanga High School.	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3294 Constn. of bldg. of AK Azad High School.	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3295 Constn. of community Hall at Ward No.4	1168/DP	01/07/2004	200000 C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3296 Constn. of Nazrul Centenary Bhavan	1168/DP	01/07/2004	1400000 Chairman, Jamuria Muty.	1400000	1400000	1400000	100	Yes
3297 Jamuria Augmentation Water Supply Schme	1168/DP	01/07/2004	1400000 Chairman, Jamuria Muty.	1400000	1400000	1400000	100	Yes
3298 Constn. Sripur road, Vivekananda Memaorial School Road. Bye lane opp. Labanya Sarkar House.	1168/DP	01/07/2004	110000 Chairman, Kulty Muty.	110000	110000	110000	100	Yes
3299 Well Repairing for drinking water,Paidih,Ward No.14, near F.P.School	1168/DP	01/07/2004	25000 Chairman, Kulty Muty.	25000	25000	25000	100	Yes
3300 Well repairing for Paidhi Kalimandir,Ward No.14	1168/DP	01/07/2004	25000 Chairman, Kulty Muty.	25000	25000	25000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
3301	Constn. of Kararbria road Monsha Mandir to Samrat Club	1168/DP	01/07/2004	190000	Chairman, Kulty Muty.	190000	190000	100	Yes
3302	Constn. of bldg. Mittani High School, Ward No. 9	1168/DP	01/07/2004	500000	Chairman, Kulty Muty.	500000	500000	100	Yes
3303	Big. bore-Tubewell (12 nos.)	1168/DP	01/07/2004	480000	Chairman, Kulty Muty.	480000	480000	100	Yes
3304	Constn. of a room, Neatmatpur Shew Duuta Roy Goenka's Smrity Pry. School, Neamatpur	1168/DP	01/07/2004	150000	Chairman, Kulty Muty.	149886	149886	100	Yes
3305	Constn. of a road from Barakar Old GT Road to New Palpara	1168/DP	01/07/2004	200000	Chairman, Kulty Muty.	200000	200000	100	Yes
3306	Constn. of a drain, Paidih, near Stima Das House to Culvert, Ward No.14	1168/DPC	01/07/2004	70000	Chairman, Kulty Muty.	70000	70000	100	Yes
3307	Constn. of two room at Andal Lions DCM Eye Hospital	1168/DP	01/07/2004	250000	Exe. Officer, Andal P.S	250000	250000	100	Yes
3308	Constn. of concrete road Madanpur Upar Bouri Para and Namu Bouri Para	1168/DP	01/07/2004	150000	Exe. Officer, Andal P.S	150000	149970	100	Yes
3309	Constn. of two rooms at Dakshinkhanda High School.	1168/DP	01/07/2004	300000	Exe. Officer, Andal P.S	300000	299927	100	Yes
3310	Constn. of concrete road from Kajora Fish Market to Muslimpara	1168/DP	01/07/2004	400000	Exe. Officer, Andal P.S	400000	397836	100	Yes
3311	Constn. of leftour work of Ukhra Bus Stand	1168/DP	01/07/2004	200000	Exe. Officer, Andal P.S	200000	200000	100	Yes
3312	Constn. of black top road from Bansara vill.	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3313	Constn. of black top road from Balunia to Ballavgpur Ruidaspara	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3314	Constn. of Brick Solling and Cement road at Nimcha Village Bouripara	1168/DP	01/07/2004	300000	Exe. Officer, Raniganj P.S	298208	298208	100	Yes
3315	Water supply by CI pipe line at Bansra vill.	1168/DP	01/07/2004	375000	Exe. Officer, Raniganj P.S	375000	375000	100	Yes
3316	Constn. of WBM road at Beliabathan	1168/DP	01/07/2004	320000	Exe. Officer, Raniganj P.S	320000	320000	100	Yes
3317	Constn. of WBM Road from North Brooke to KG Nagar	1168/DP	01/07/2004	575000	Exe. Officer, Raniganj P.S	575000	575000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3318 Constn. of WBM Rd. at Tirat vill.	1168/DP	01/07/2004	200000 Exe. Officer, Raniganj P.S	200000	200000	200000	100	Yes
3319 Constn. of road of Old Egara Village WBM & Blacktop	1168/DPC	01/07/2004	780000 Exe. Officer, Raniganj P.S	780000	780000	780000	100	Yes
3320 Constn. of Community Centre Shed with structure at Kalyangram-2	1168/DP	01/07/2004	75000 Exe. Officer, Salanpur P.S	75000	75000	75000	100	Yes
3321 Constn. of Community Centre Shed with stucture at Kalyangram-5	1168/DP	01/07/2004	75000 Exe. Officer, Salanpur P.S	75000	75000	75000	100	Yes
3322 Completion of left out work at Haripur Community Hall	1168/DP	01/07/2004	400000 Exe. Officer, Pandabeswar P.S.	400000	400000	400000	100	Yes
3323 Constn. of community hall at Pandabexswar	1168/DP	01/07/2004	300000 Exe. Officer, Pandabeswar P.S.	300000	300000	300000	100	Yes
3324 Constn. of Community Centre at Mahal Village	1168/DP	01/07/2004	100000 Exe. Officer, Pandabeswar P.S.	100000	100000	100000	100	Yes
3325 Constn. of room with baranda(Ist floor) at Baidyanathpur Rakhachndra Balika Vidyamandir(High School)	1168/DP	01/07/2004	250000 Exe. Officer, Pandabeswar P.S.	250000	250000	250000	100	Yes
3326 Constn. of concrete road at Haripur Village	1168/DP	01/07/2004	400000 Exe. Officer, Pandabeswar P.S.	400000	400000	400000	100	Yes
3327 Elec. at Nimdhawara vill (Bouripara) under Panchahgachhia GP	1168/DP	01/07/2004	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
3328 Elec. at Parulberia under Panuria GP for lefting of water for irrigation	1168/DP	01/07/2004	210000 SE, WBSEB, Burdwan(D) Circle	210000	210000	210000	100	Yes
3329 Constn. of bldg. Chatodoham FP School, Ward No. 17	22/DP	06/01/2005	150000 Chairman, Kulty Muty.	150000	150000	150000	100	Yes
3330 Constn. of room Patharkhad Pry. School	22/DP	06/01/2005	150000 Chairman, Kulty Muty.	150000	150000	150000	100	Yes
3331 Constn. of addl. room, Mithani FP School, Ward No. 9	22/DP	06/01/2005	150000 Chairman, Kulty Muty.	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount	Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS										
3332	Constn. of bldg. Rakhal Man - Mohini FP School, Ward No. 18	22/DP	06/01/2005	150000	Chairman, Kulty Muty.	150000	150000	150000	100	Yes
3333	Constn. of remaining part of Asnadanga Bridge on Monoharbahal to Chati Raniganj Road under Barabani P.S	C-1269/DP	13/06/2005	1150000	Exe. Officer, Barabani P.S	1143085	1143085	1143085	100	Yes
3334	Development of Pond for Irrigation with Culvert and Drain at Lachmanpur, Plot No.924, Ranibandh at Ward No. 1 under Kulty Muty.	C- 1172/DP	01/09/2008	200000	CEO, ADDA	200000	200000	200000	100	Yes
2002 - 2003										
3335	Constn. of C.C pavement at Shyamadebi, Ward No. 1	1168/DP	01/07/2004	37350	C.E.O, Asansol M.C	37350	37350	37350	100	Yes
3336	Renovation and cleaning and development of Garui river	1168/DP	01/07/2004	1400000	C.E.O, Asansol M.C	1400000	1400000	1400000	100	Yes
3337	Constn. of drain and cement concrete pavement at ward no. 9	1168/DP	01/07/2004	200000	C.E.O, Asansol M.C	200000	200000	200000	100	Yes
3338	Constn. of concrete pavement of Link Road of Gouranga Sen Sarani	1168/DP	01/07/2004	88300	C.E.O, Asansol M.C	88300	88300	88300	100	Yes
3339	Constn. of cement concrete pavement at Burnpur road, Ward No. 1	1168/DP	01/07/2004	66300	C.E.O, Asansol M.C	66300	66300	66300	100	Yes
3340	Constn. of Border Road and approach road of Dolly Lodge.	1168/DP	01/07/2004	162000	C.E.O, Asansol M.C	162000	162000	162000	100	Yes
3341	Constn. of water supply scheme at Ramjibanpur	1168/DP	01/07/2004	300000	C.E.O, Asansol M.C	300000	300000	300000	100	Yes
3342	Dev. of Science Laboratory of Bari Vidyalaya High School, Ward No. 47	1168/DP	01/07/2004	100000	C.E.O, Asansol M.C	100000	100000	100000	100	Yes
3343	Constn. of road from Chittaranjan road Bituminised to Bhuiyapara, Chalbalpur	1168/DP	01/07/2004	368000	CEO, ADDA	350479	350479	350479	100	Yes
3344	Constn. of Litaracy Centre of Paidih Near Hospital, Ward No. 14	1168/DP	01/07/2004	150000	CEO, ADDA	150000	150000	150000	100	Yes
3345	Constn. of WBM road at Sitalpur Simuldanga near Guest House.	1168/DP	01/07/2004	200000	CEO, ADDA	190467	190467	190467	100	Yes
3346	Constn. of CC road NTR stn. road to Jamuna Debi Pry. School, Navapara	1168/DP	01/07/2004	200000	CEO, ADDA	190476	190476	190476	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3347	Constn. of Bituminised road at Neamatpur Kamarbandh Majhipara	1168/DP	01/07/2004	312000 CEO, ADDA	297175	297175	297175	100 Yes
3348	Jamuria Augmentation Water Supply Scheme	1168/DP	01/07/2004	1400000 Chairman, Jamuria Muty. District	1400000	1400000	1400000	100 Yes
3349	Purchase an Ambulance for Sankalpa Peoples Development Society	1168/DP	01/07/2004	400000 Magistrate, Burdwan	400000	400000	400000	100 Yes
3350	Extn. of Jamgram Panuria (Khorabor) Water Supply Scheme (Left Out Pocket)	1168/DP	01/07/2004	1700000 E.E., RCFA Divn.-I, PHE Deptt.	1619537	1619537	1619537	100 Yes
3351	Constn. of concrete road from Durgamandir to Badyakar Para (Kajora Gram)	1168/DP	01/07/2004	150000 Exe. Officer, Andal P.S	150000	49959	49959	100 Yes
3352	Constn. of room with baranda of Ikbal Academy (H.S)	1168/DP	01/07/2004	250000 Exe. Officer, Andal P.S	250000	250000	250000	100 Yes
3353	Constn. of concrete road from Dharmadas Pandey's residence of Badyakar Para (Kajora)	1168/DP	01/07/2004	100000 Exe. Officer, Andal P.S	100000	99736	99736	100 Yes
3354	Constn. of road from Ukhra Bajajpayee More to Santipara (Babajitala)	1168/DP	01/07/2004	450000 Exe. Officer, Andal P.S	450000	449850	449850	100 Yes
3355	Installation of AC Machine at Andal Lions DCM Eye Hospital	1168/DP	01/07/2004	100000 Exe. Officer, Andal P.S	100000	90000	90000	0 Yes
3356	Extn. of drinking water pipe line at Ratibati Dharipara	1168/DP	01/07/2004	100000 Exe. Officer, Raniganj P.S	100000	100000	100000	100 Yes
3357	Constn. of WBM carpeting road from Murgathol village to Nimcha Railgate	1168/DP	01/07/2004	1050000 Exe. Officer, Raniganj P.S	1050000	1050000	1050000	100 Yes
3358	Constn. of moorum road at Damra under Tirat GP	1168/DP	01/07/2004	100000 Exe. Officer, Raniganj P.S	100000	100000	100000	100 Yes
3359	Constn. of Blacktop road in Chapui village	1168/DP	01/07/2004	350000 Exe. Officer, Raniganj P.S	350000	350000	350000	100 Yes
3360	Extn. of drinking water pipe line at Murgathol Bathanpara	1168/DP	01/07/2004	150000 Exe. Officer, Raniganj P.S	150000	150000	150000	100 Yes
3361	Extn. of drinking water pipe line at JK Nagar Colliery	1168/DP	01/07/2004	850000 Exe. Officer, Raniganj P.S	850000	850000	850000	100 Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
3362	Constn. of concrete road at Kumardihi village	1168/DP	01/07/2004	100000	Exe. Officer,Pandabeswar P.S.	100000	100000	100	Yes
3363	Constn. of drain at Shyamsundarpur village.	1168/DP	01/07/2004	100000	Exe. Officer,Pandabeswar P.S.	100000	100000	100	Yes
3364	Constn. of new room at Bahula SS High School (HS)	1168/DP	01/07/2004	250000	Exe. Officer,Pandabeswar P.S.	250000	250000	100	Yes
3365	Constn. of concretr rd. at Joalbhanga Majhpara Durgamandir to Milan Samity Club	1168/DP	01/07/2004	150000	Exe. Officer,Pandabeswar P.S.	150000	150000	100	Yes
3366	Electrification at Nabaghantikora, Ward No. 43	1168/DP	01/07/2004	157000	SE, WBSEB, Burdwan(D) Circle	157000	157000	100	Yes
3367	Constn. of Santa FP School, Ward No. 48	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3368	Constn. of room of Puranhat FP School, Ward No. 42	22/DP	06/01/2005	250000	C.E.O, Asansol M.C	250000	250000	100	Yes
3369	Constn. of Banogram FP School, Ward No. 37	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3370	Constn. of Rahul Sankrittayan Hindi FP School, Ward No. 4	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3371	Constn. of Lal Bahadur Sastri Hindi FP School, Ward No. 44	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3372	Constn. of Nabarun FP School, Ward No. 48	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3373	Constn. of Narshingh Bandh Hari FP School, Ward No. 40	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3374	Constn. of Dharampur FP School, Ward No. 46	22/DP	06/01/2005	150000	C.E.O, Asansol M.C	150000	150000	100	Yes
3375	Constn. of addl. class room of Churulia Sriram FP School, Churulia	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	100	Yes
3376	Constn. of addl. class room, Dhasna FP School.	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3377	Constn. of addl. class room of Shyamala FP School	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
3378	Constn. of addl. class room of Khottadihi FP School., Shyamalla	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
3379	Constn. of addl. class room of Joynagar FP School, Churulia	22/DP	06/01/2005	200000	Exe. Officer, Jamuria P.S	200000	200000	200000	100	Yes
3380	Constn. of addl. class room of Jamsol FP School	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
3381	Constn. of addl. class room of Hijalgora Muslim FP School.	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
3382	Constn. of addl. class room of Dabardanga FP School, Hijalgora.	22/DP	06/01/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
3383	Constn. of addl. class room of Jan Bazar Adivasi FP School.	C-768/DP	05/04/2005	150000	Exe. Officer, Jamuria P.S	150000	150000	150000	100	Yes
3384	Drinking water project at Kharabor more to Nundihi village under Barabani P.S	2450/DP	07/12/2005	1200000	E.E., RCFA Divn.- I, PHE Deptt.	1200000	1200000	1200000	100	Yes
3385	Installation and extension of drinking water pipe line at J.K. Nagar Colliery (including treatment plant) (2nd Phase)	C- 185/DP	08/02/2007	200000	Exe. Officer, Raniganj P.S	200000	200000	200000	100	Yes
3386	Electrification at Bidu Dhowara, Somai Dhowara (1st Phase)	C- 548/DP1168/ DP	26/03/2007	600000	SE, WBSEB, Burdwan(D) Circle	600000	600000	600000	100	Yes
3387	Ranitala extn. of pipeline for distribution of D/W (pipelineextn. Thanamore water tank to south Ranitala Netaji Subhas Saranti) at Ward No. 21 under Kulty Muty.	C- 84/DP	14/01/2009	800000	CEO, ADDA	800000	800000	800000	100	Yes
3388	Constn. of community centre at Sitalpur Rajwarpara, Ward No. 16	C- 1053/DP	13/08/2010	150000	CEO, ADDA	150000	150000	150000	100	Yes
3389	Constn. of class room at Sitalpur F.P. School, Ward No. 16 under Kulty Muty.	C-1053/DP	13/08/2010	150000	Chairman, Kulty Muty.	0	0	0	0	No

2003 - 2004

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3390 Constn. of C.C. Pevement ai Nichupara	1168/DP	01/07/2004	221000 C.E.O, Asansol M.C	221000	221000	221000	100	Yes
3391 Constn. of Culvert at Murgasole	1168DP	01/07/2004	1000000 C.E.O, Asansol M.C	952381	952381	952381	100	Yes
3392 Constn of road Dhadka school to Kalyanpur Housing Estate link road	1168/DP	01/07/2004	1000000 C.E.O, Asansol M.C	1000000	1000000	1000000	100	Yes
3393 Constn of road Iqbal Seru to Chandmari Road	1168/DP	01/07/2004	1000000 C.E.O, Asansol M.C	1000000	1000000	1000000	100	Yes
3394 Constn of C.C. Peveement Backside of manoj Cinema	1168/DP	01/07/2004	199000 C.E.O, Asansol M.C	199000	199000	199000	100	Yes
3395 Constn. of Building, Baksimulia High School	1168/DP	01/07/2004	100000 Chairman, Jamuria Muty.	100000	100000	100000	100	Yes
3396 Constn. of Room , Ningha Urdu Library	1168/DP	01/07/2004	100000 Chairman, Jamuria Muty.	100000	100000	100000	100	Yes
3397 Constn of Building at Majipara M.S.K.	1168/DP	01/07/2004	600000 Exe. Officer, Barabani P.S	599741	599741	599741	100	Yes
3398 Constn. of Building Kenda High School	1168/DP	01/07/2004	200000 Exe. Officer, Jamuria P.S	200000	200000	200000	100	Yes
3399 Constn. of road Madantore to Tardanga Chandrapur	1168/DP	01/07/2004	300000 Exe. Officer, Jamuria P.S	300000	300000	300000	100	Yes
3400 Constn. of Khaskhenda Cultural Mancha	1168/DP	01/07/2004	200000 Exe. Officer, Jamuria P.S	200000	200000	200000	100	Yes
3401 Constn. of Building RadhamadhavpurNichu Dhawra ICDS centre	1168/DP	01/07/2004	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes
3402 Constn. of Building Kuardipara ICDS Centre	1168/DP	01/07/2004	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes
3403 Constn. Of Building 14 Nos ICDS Centre	1168/DP	01/07/2004	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes
3404 Constn. of Brook - ICDS centre	1168/DP	01/07/2004	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes
3405 Constn of Old Egara Majhi Para ICDS centre	1168/DP	01/07/2004	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes
3406 Constn of Building sahebganj Majhi Para Colony ICDS centre	1168/DP	01/07/2004	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
3407	Constn. of Building Nupur Majhi Para ICDS centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3408	Constn of Building Tirar Palas Danga ICDS Centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3409	Constn.of Building,Chapui Majhi Para , ICDS Centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3410	Constn. of Harabhanga Bauri Para ICDS Centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3411	Constn. of Building of Ballavpur Mahishya Para ICDS centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3412	Constn. of Bhakta Nagar ICDS centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3413	Constn of Building Jemari Muchipara ICDS Centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3414	Constn of Building J.K. Nagar linepar ICDS Centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3415	Constn of Building Jhantidanga ICDS Centre	1168/DP	01/07/2004	125000	Exe. Officer, Raniganj P.S	125000	125000	100	Yes
3416	Sinking of Drinking water well at Idga under Jamuria ,Basudevpur ,G.P.	1168/DP	01/07/2004	60000	Exe. Officer, Salanpur P.S	60000	60000	100	Yes
3417	Excavation of Pond at Majladi under Alladi G.P.	1168/DP	01/07/2004	200000	Exe. Officer, Salanpur P.S	200000	200000	100	Yes
3418	Constn. of Auditorium Building for Archa girls High School	1168/DP	01/07/2004	315000	Exe. Officer, Salanpur P.S	315000	315000	100	Yes
3419	Elect. of work sitarampur Local area Word No & 6	1168/DP	01/07/2004	800000	SE, WBSEB, Burdwan(D) Circle	800000	800000	100	Yes
3420	Electrification of Radhanagar Village ,Pathuria, Palashdiha,& Hatia	1168/DP	01/07/2004	1000000	SE, WBSEB, Burdwan(D) Circle	998000	998000	100	Yes
3421	Electrification of Aldih Saier Para & Mithani New Colony	1168/DP	01/07/2004	400000	SE, WBSEB, Burdwan(D) Circle	400000	400000	100	Yes
3422	Elect. of Bidhu Dhwra, Sami Dhawra (2nd Phase)	1168/DP	01/07/2004	600000	SE, WBSEB, Burdwan(D) Circle	133900	133900	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3423 Electrification of Kalla Kanu Para, Guru Para , Chotto Para	1168/DP	01/07/2004	400000 SE, WBSEB, Burdwan(D) Circle	400000	400000	400000	100	Yes
3424 Constn. & Dev. of Asansol Indoor Stadium	C- 2180/DP	07/12/2004	1400000 CEO, ADDA	1400000	1400000	1400000	100	Yes
3425 Constn. of bldg. of Sekhpur FP School	22/DP	06/01/2005	200000 Chairman, Jamuria Muty.	190811	190811	190811	100	Yes
3426 Constn. of bldg. of Bajddipur FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3427 Constn. of bldg. of Baksimulia FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3428 Constn. of bldg. of Bijpur FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3429 Constn. of bldg. of Ninga Vatapara i FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3430 Constn. of bldg. of Ninga Urdu FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3431 Constn. of bldg. of Nandi Namapara Ramarani FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3432 Constn. of bldg. of Kendulia FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3433 Constn. of bldg. of Jamuria Namopara FP School	22/DP	06/01/2005	125000 Chairman, Jamuria Muty.	125000	125000	125000	100	Yes
3434 Constn. of bldg. of Jaba Adibasi FP School	22/DP	06/01/2005	200000 Chairman, Jamuria Muty.	190811	190811	190811	100	Yes
3435 Constn. of bldg. of Dhonaberh Adibasi FP School	22/DP	06/01/2005	100000 Chairman, Jamuria Muty.	100000	100000	100000	100	Yes
3436 Constn. of addl. class room AUkhra Gulzarbag Urdu FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100	Yes
3437 Constn. of addl. class room Tamla FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100	Yes
3438 Constn. of addl. class room Baska FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100	Yes
3439 Constn. of addl. class room Kajora FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3440	Constn. of addl. class room Khandra FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100 Yes
3441	Constn. of addl. class room Lachipur FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100 Yes
3442	Constn. of addl. class room Andal Gram FP School	22/DP	06/01/2005	150000 Exe. Officer, Andal P.S	150000	150000	150000	100 Yes
3443	Constn. of bldg. one no. Sishu Siksha Kendra	22/DP	06/01/2005	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100 Yes
3444	Constn. of bldg. of Babudanga SSK	22/DP	06/01/2005	125000 Exe. Officer, Raniganj P.S	125000	125000	125000	100 Yes
3445	Constn. of addl room Haripur Colliery FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3446	Constn. of addl room Nabagram Korapara FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3447	Constn. of addl room Kendra Belethole FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3448	Constn. of addl room Banbahal FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3449	Constn. of addl room Bahula No- II FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3450	Constn. of addl room Sitalpur FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3451	Constn. of addl room Ramnagar FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes
3452	Constn. of addl room Mohal FP School	22/DP	06/01/2005	150000 Exe. Officer, Pandabeswar P.S.	150000	150000	150000	100 Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3453	Completion the construction of rest of jobs of proposed class room at Chinchuria U.N High School upto above lintel level	C-583/DP	15/03/2005	100000	Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
3454	Constn. of the rooms of Nimsha Khottadih-Alinagar High School	C-583/DP	15/03/2005	100000	Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
3455	Constn. of rooms Birkulti N.G.M High School	C-583/DP	15/03/2005	100000	Exe. Officer, Jamuria P.S	100000	100000	100000	100	Yes
3456	Electrification of Barthal Ward No. 37 under Asansol M.C	724/DP	31/03/2005	1392000	SE, WBSEB, Burdwan(D) Circle	1117612	1117612	1117612	100	Yes
3457	Constn. of class room of Andal Hindi High School	C-1531/DP	03/11/2008	300000	Exe. Officer, Andal P.S	300000	300000	300000	100	Yes
Interest										
3458	Construction of Burnpur Auditorium	28/DPC	07/01/2000	617000	C.E.O, Asansol M.C	617000	617000	617000	100	Yes
3459	Construction of a class room at Nanigopal Roy Smriti Balika Vidyalaya. Asansol	416/DPC	29/02/2000	84174	C.E.O, Asansol M.C	84174	84174	84174	100	Yes
3460	Purchase of Ambulance for Asansol Mines Boad of Health.	416/DPC	29/02/2000	367460	District Magistrate, Burdwan	367460	367460	367460	100	Yes
Shri Mahaboob Zahedi										
40-Katwa P.C										
1998 - 1999										
3461	Construction of drain at Chotto Dewri (400 Mt.)	63/DPC	14/01/2000	200000	Chairman, Kalna Muty.	200000	200000	200000	100	Yes
3462	Construction of drain at Ghatakdighi Mukhi (50 Mt.)	63/DPC	14/01/2000	30000	Chairman, Kalna Muty.	30000	30000	30000	100	Yes
3463	Construction of drain at Kalna Ferryghat road (200 Mt.)	63/DPC	14/01/2000	100000	Chairman, Kalna Muty.	100000	100000	100000	100	Yes
3464	Construction of drain at Padmapukur (150 Mt.)	63/DPC	14/01/2000	70000	Chairman, Kalna Muty.	70000	70000	70000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3465 Construction of class room at Kankuria Deshbandhu High School	63/DPC	14/01/2000	100000 Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
3466 Construction of class room at Dhatrigram Balika Vidyalaya	63/DPC	14/01/2000	100000 Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
3467 Construction of class room at Sondalpur Brinda Devi Vidyamandir	63/DPC	14/01/2000	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3468 Construction of class room at Natungram Jr. High School	63/DPC	14/01/2000	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3469 Construction of a moorum road from Baidyapur Rathtala to Kutubpur (2 KM)	63/DPC	14/01/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3470 Construction of a guard wall at Kola village of the Bank of Behula river (200 Ft.)	63/DPC	14/01/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3471 Construction of a village road from Kulepara Bridge to Kulepara village (1 KM)	63/DPC	14/01/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3472 Construction of a room of Health Sub-Centre at Tolagram (1 room)	63/DPC	14/01/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3473 Construction of class room of Panchanantala High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3474 Construction of class room of Karajgram High School (1 room)	63/DPC	14/01/2000	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3475 Construction of a moorum road STKK road from Natungram more to Natungram village (1 KM)	63/DPC	14/01/2000	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3476 Construction of a moorum road STKK road from Panchgar more to Indrapar (2 KM)	63/DPC	14/01/2000	200000 Exe. Officer, Katwa-I P. S.	200000	200000	200000	100	Yes
3477 Construction of class room of Srikhanda High School (2 rooms)	63/DPC	14/01/2000	130000 Exe. Officer, Katwa-I P. S.	130000	130000	130000	100	Yes
3478 Construction of a moorum road STKK road from Khajurdihi Cold Storage to Khajurdihi village (1 KM)	63/DPC	14/01/2000	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3479 Construction of a class room of Goranash High School (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3480 Construction of a class room of Islampur G.N.B Institution (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3481 Construction of a moorum road from Palsona Goalpara F.P School to Football Math (1 KM)	63/DPC	14/01/2000	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3482 Construction of a moorum road from Kuara Doltala to Daspara (0.5 KM)	63/DPC	14/01/2000	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3483 Construction of a class room of Agradwip Subodh Chowdhury Siksha Niketan (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3484 Construction of moorum road from Routhgram Hattala to Sutra village (5 KM)	63/DPC	14/01/2000	450000 Exe. Officer, Monteswar P.S	450000	450000	450000	100	Yes
3485 Construction of class room of Kusumgram Tayeba Institution (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3486 Construction of moorum road from Susunia village More to Susunia High School (2 KM)	63/DPC	14/01/2000	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3487 Construction of class room of Roy Dogachia High School (1 room)	63/DPC	14/01/2000	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100	Yes
3488 Construction of moorum road from Jashpur Khanpara to Minapur House of Jerman Sekh	63/DPC	14/01/2000	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
3489 Development of play ground of Nadanghat Sastri Smriti Sangha (4500 sqft.)	63/DPC	14/01/2000	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100	Yes
3490 Construction of class room of Nowpara Jr. High School (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
3491 Construction of village road from Sardanga Santalpara to Sardanga village (1st Phase) (1.5 KM)	63/DPC	14/01/2000	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3492 Construction of class room of Parulia K.K High School (H.S) (2 rooms)	63/DPC	14/01/2000	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3493 Construction of class room at Kalna College (1 room)	678/DPC	19/05/2000	200000 Chairman, Kalna Muty.	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3494 Construction of Baraklitala Pacca drain Ward No. 8 & 9 (100 Mts.)	678/DPC	19/05/2000	50000 Chairman, Kalna Muty.	50000	50000	50000	100	Yes
3495 Construction of Gas Godown Pacca drain at Ward No. 6 & 18 (100 Mts.)	678/DPC	19/05/2000	50000 Chairman, Kalna Muty.	50000	50000	50000	100	Yes
3496 Construction of Doutan Kathitala Pacca drain Ward No. 10 & 6 (50 Mts.)	678/DPC	19/05/2000	30000 Chairman, Kalna Muty.	30000	30000	30000	100	Yes
3497 Construction of Subarnanagar Pacca drain Ward No. 13 (80 Mts.)	678/DPC	19/05/2000	40000 Chairman, Kalna Muty.	40000	40000	40000	100	Yes
3498 Construction of Pacca drain at Amlapukur to Baramitrapara (50 Mts.)	678/DPC	19/05/2000	30000 Chairman, Kalna Muty.	30000	30000	30000	100	Yes
3499 Construction of class room at Begpur Union Institution (1 room)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3500 Construction of class room at Kharinan High school (1 room)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3501 Construction of class room at Dhatrigram Balika Vidyalaya (1 room)	678/DPC	19/05/2000	70000 Exe. Officer, Kalna-I P.S	70000	70000	70000	100	Yes
3502 Construction of class room at Krishnadevpur Girls' High School (1 room)	678/DPC	19/05/2000	125000 Exe. Officer, Kalna-I P.S	125000	125000	125000	100	Yes
3503 Construction of class room at Medgachi High School (1 room)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3504 Construction of a moorum road from Dobarpur more (Jhakarpara) to Maheswarpur (1 KM)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3505 Construction of a moorum road from Ekchaka to Hatgacha Panchanan Tala (1 KM)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3506 Construction of a class room at Satgachia High School (1 room)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3507 Construction of a moorum road from Panchpara to Baharkoli village (1.25 KM)	678/DPC	19/05/2000	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3508 Construction of a moorum road from Debagram village to Bhalsuni	678/DPC	19/05/2000	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3509 Construction of a moorum road from Gagigram more to Gagigram village	678/DPC	19/05/2000	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3510 Construction of a class room at Kadampukur Sr. Madrasha (1 room)	678/DPC	19/05/2000	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3511 Construction of a class room at Kaithan Jr. High School (1 room)	678/DPC	19/05/2000	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3512 Construction of a reading room at Sudpur Ramkrishna Pathagar	678/DPC	19/05/2000	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3513 Construction of moorum road from Khalpara SKUS to Paschimpara Road (including culvert) (1 KM)	678/DPC	19/05/2000	100000 Exe. Officer, Katwa-II P.S	100000	97266	97266	100	Yes
3514 Construction of moorum road from Karaui Dharmatala to Mansatala (1 KM)	678/DPC	19/05/2000	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3515 Construction of moorum road from Dona Ghoalapara to F.P School (0.5 KM)	678/DPC	19/05/2000	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3516 Construction of moorum road from Multi F.P School to Paschimpara Kabardanga under Sribati G.P (1 KM)	678/DPC	19/05/2000	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3517 Construction of moorum road from Lohapata to Amul under Singhi G.P (1 KM)	678/DPC	19/05/2000	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3518 Construction of moorum road from Memari-Maldanga Road to Murulia via Mirpur	678/DPC	19/05/2000	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3519 Construction of class room of Hatgacha Balika Vidyalaya (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3520 Construction of class room at Raigram High School (1 room)	678/DPC	19/05/2000	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3521 Construction of class room at Bhurkunda B.M. Institution (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3522 Construction of moorum road from Murulia to Bonpur	678/DPC	19/05/2000	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3523 Construction of moorum road from Paruldanga STKK Road to Dangapara Transformer (1.5 KM)	678/DPC	19/05/2000	125000 Exe. Officer, Purbasthali-I P.S	125000	125000	125000	100	Yes
3524 Construction of moorum road from Nadanghat Bazar to Jiolgoria More (1 KM)	678/DPC	19/05/2000	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3525 Construction of moorum road from Sumudragoriya Kalitala Progati Sangha to Baghadanga upto Spoud No. 9 (1.5 KM)	678/DPC	19/05/2000	125000 Exe. Officer, Purbasthali-I P.S	125000	125000	125000	100	Yes
3526 Construction of class room of Parulia K.K High School (H.S) (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3527 Constn. Of village road from Shyam Ghosh para more to Samuria village 2 Km..	678/DPC	19/05/2000	300000 Exe. Officer, Purbasthali-II P.S	300000	300000	300000	100	Yes
3528 Construction of village road from Sardanga Santalpara to Sardanga village (2nd Phase) (1.5 KM)	678/DPC	19/05/2000	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3529 Const. of class room at Jayer High School	475/DEV	09/06/2000	140000 District Magistrate, Hooghly	140000	140000	140000	100	Yes
3530 Purchase of Ambulance and constructin office Garrage in Pandua P.S	475/DEV	09/06/2000	345000 District Magistrate, Hooghly	345000	345000	345000	100	Yes
3531 Const.of class room Kamal pur High School	475/DEV	09/06/2000	75000 District Magistrate, Hooghly	75000	75000	75000	100	Yes
3532 Const.of class room Ranagarh High School	475/DEV	09/06/2000	120000 District Magistrate, Hooghly	120000	120000	120000	100	Yes
3533 Cont.of class room Balagarh High School	475/DEV	09/06/2000	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3534 Consft. of Class room D.K. High School	475/DEV	09/06/2000	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3535 Const.of class room Panchgora High School	475/DEV	09/06/2000	120000 District Magistrate, Hooghly	120000	120000	120000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3536 Electification of village work in Balagarh Block (SC/ST)	475/DEV	09/06/2000	500000 District Magistrate, Hooghly	500000	490051	490051	100	Yes
3537 Constn. of school bldg. cum-cyclonic centre in the cyclonic effected district.	12/DPC	04/01/2001	1000000 Govt. of Orissa	1000000	1000000	1000000	100	Yes
3538 Construction of a moorum road from Ekchaka village to Hatgacha (3 KM)	156/DPC	19/02/2001	80000 Exe. Officer, Kalna-II P.S	80000	80000	80000	100	Yes
3539 Construction of a moorum road from Sanpukur village to Barbahurkuli village (2 KM)	156/DPC	19/02/2001	80000 Exe. Officer, Kalna-II P.S	80000	80000	80000	100	Yes
3540 Construction of a moorum road from Masidpur to Sadhur Bagan (2 KM)	156/DPC	19/02/2001	80000 Exe. Officer, Kalna-II P.S	80000	80000	80000	100	Yes
3541 Construction of a road from Mondaptala to Bagdipara	156/DPC	19/02/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3542 Construction of a road from Puni to Dharsona village	156/DPC	19/02/2001	200000 Exe. Officer, Katwa-I P. S.	200000	200000	200000	100	Yes
3543 Construction of a road Goalpara village	156/DPC	19/02/2001	150000 Exe. Officer, Katwa-I P. S.	150000	150000	150000	100	Yes
3544 Construction of a road Kaithan village	156/DPC	19/02/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3545 Construction of a road Kosigram village	156/DPC	19/02/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3546 Construction of a road Katwa Monherwar Road to Deypara village (with culvert)	156/DPC	19/02/2001	150000 Exe. Officer, Katwa-I P. S.	150000	150000	150000	100	Yes
3547 Constn. Of road from Amul to Chamuria under Singi	156/DPC	19/02/2001	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3548 Construction of moorum road from Majhergram Malamba Road to DVC Khal to 6 M.C to 6-K Khal to Baste villge	156/DPC	19/02/2001	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
3549 Construction of a moorum road from Pursuna (Memari- Maldanga Road) to Pursuna village to Basatpur village	156/DPC	19/02/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3550 Construction of a moorum road from Memari-Maldanga Road to Khandra Football Math to Parulia village	156/DPC	19/02/2001	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3551 Development of community hall at Kusumgram	156/DPC	19/02/2001	425000 Exe. Officer, Monteswar P.S	425000	425000	425000	100	Yes
3552 Electrification at Sindurpur Jl. No. 84	189/DPC	01/03/2001	251502 SE, WBSEB, Burdwan(D) Circle	251502	251502	251502	100	Yes
3553 Electrification at Nakadaha Jl. No. 44	189/DPC	01/03/2001	401764 SE, WBSEB, Burdwan(D) Circle	401764	401764	401764	100	Yes
3554 Electrification at Bibitala Mouza Jl. No. 24	189/DPC	01/03/2001	17628 SE, WBSEB, Burdwan(D) Circle	17628	17628	17628	100	Yes
3555 Electrification at Laxmipur Jl. No. 37	189/DPC	01/03/2001	338661 SE, WBSEB, Burdwan(D) Circle	338661	338661	338661	100	Yes
3556 Const. of Class room Belun Dr. Prabhathi Charan Simriti Vidyamandir	586/DEV	13/03/2001	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3557 Const. of Class room of Ittachuna B.N Maha vidyalaya	586/DEV	13/03/2001	350000 District Magistrate, Hooghly	350000	350000	350000	100	Yes
3558 Cosnt. of Fancing by G.I. Pipe at Pandua Foot Ball ground	586/DEV	13/03/2001	100000 District Magistrate, Hooghly	100000	37098	37098	0	Yes
3559 Const. of Class room Ilsova Mondalai Girl's High School	586/DEV	13/03/2001	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3560 Const. of Class room Mahananda High School	586/DEV	13/03/2001	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
3561 Cconst. of class room of Gohomi Sikhai Basini Balika vidyalaya P.O Rai-Jamana	586/DEV	13/03/2001	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3562 Const.of Steel structure asbaster shed and Dias of Balagarh Community Halll	586/DEV.	13/03/2001	District Magistrate, Hooghly	700000	700000	700000	100	Yes
3563 Const. of Class room Jair High School	586/DEV	13/03/2001	District Magistrate, Hooghly	150000	150000	150000	100	Yes
3564 Const.of Class room of Haral Daspur Balika Vidyalya	586/DEV	13/03/2001	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3565 Const.of Class room at Dabra High Madrasa	586/DEV	13/03/2001	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3566 Const.of class room Bantika High School	586/DEV	13/03/2001	District Magistrate, Hooghly	500000	500000	500000	100	Yes
3567 Const.of Class room Haridas Pur High School	586/DEV	13/03/2001	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3568 Const. of Class room Talbona Radha Rani High School	586/DEV	13/03/2001	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3569 Const.of Class room Mujibar High School	586/DEV	13/03/2001	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3570 Construction of moorum road from Seyara to Bhatra (1 KM)	310/DPC	23/03/2001	Exe. Officer, Kalna-I P.S	70000	70000	70000	100	Yes
3571 Construction of a class room of Krishnadevpur High School (1 room)	310/DPC	23/03/2001	Exe. Officer, Kalna-I P.S	60000	60000	60000	100	Yes
3572 Construction of a class room of Gazalakshmi High School(2 rooms)	310/DPC	23/03/2001	Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
3573 Construction of a road from Sadpukur to Dharmadanga Bridge (3 KM)	310/DPC	23/03/2001	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3574 Construction of a room of Bidyapur Raj Rajeswar Balika Vidyalaya (1 room)	310/DPC	23/03/2001	Exe. Officer, Kalna-II P.S	90000	90000	90000	100	Yes
3575 Construction of a room of Purba Sahapur Jr. High School (1 room)	310/DPC	23/03/2001	Exe. Officer, Kalna-II P.S	70000	70000	70000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3576	Construction of a moorum road from Chagram to Hatgacha (2 KM)	310/DPC	23/03/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3577	Construction of a road from Patharghata to Angarshor village (2 KM)	310/DPC	23/03/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3578	Construction of a road from Nepatuli to Kadamba village (1 KM)	310/DPC	23/03/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3579	Construction of a room of Akalpoush APG High School (1 room)	310/DPC	23/03/2001	100000	Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
3580	Construction of moorum road from Dangapara (Burdwan - Maldanga Road) to Tajpur village	310/DPC	23/03/2001	200000	Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes
3581	Const.of Building at Sultanpur P.A.M High School	752/DEV	26/03/2001	100000	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3582	Const.of School Building at Paritosh Memorial Boys School	552/DEV	26/03/2001	100000	District Magistrate, Hooghly	100000	100000	100000	100	Yes
3583	Fitting and Fixing Corrogated Sheet, Dias, Grill & Gate at Balaghar Community Hall	752/DEV	26/03/2001	1000000	District Magistrate, Hooghly	1000000	1000000	1000000	100	Yes
3584	Const.of School Building at Bishpara High School	752/DEV	26/03/2001	150000	District Magistrate, Hooghly	150000	150000	150000	100	Yes
3585	Const. of School Building at Bakulia R.N Institution	752/DEV	26/03/2001	50000	District Magistrate, Hooghly	50000	50000	50000	100	Yes
3586	Construction of class room of Bhairabnath S.K.U.S High School (1 room)	676/DPC	18/05/2001	30000	Exe. Officer, Kalna-I P.S	30000	30000	30000	100	Yes
3587	Construction of class room of Dhatrigram High School (1 room)	676/DPC	18/05/2001	30000	Exe. Officer, Kalna-I P.S	30000	30000	30000	100	Yes
3588	From Baidyapur More to Behula River Water outlay Project (2 KM)	676/DPC	18/05/2001	400000	Exe. Officer, Kalna-I P.S	400000	400000	400000	100	Yes
3589	Construction of class room of Baghnapara High School (1 room)	676/DPC	18/05/2001	30000	Exe. Officer, Kalna-I P.S	30000	30000	30000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3590 Construction of retaining wall to protect the Dhatrigram Sadaram Pathagar	676/DPC	18/05/2001	70000 Exe. Officer, Kalna-I P.S	70000	70000	70000	100	Yes
3591 Construction of moorum road from Piyarinagar Badherpar (500 mts.)	676/DPC	18/05/2001	40000 Exe. Officer, Kalna-I P.S	40000	40000	40000	100	Yes
3592 Construction of class room of Baghnepara Chandranath Kalosashi Debnath Girls' High School (1 room)	676/DPC	18/05/2001	70000 Exe. Officer, Kalna-I P.S	70000	70000	70000	100	Yes
3593 Electrification at Khaurdihi village	1348/DPC	11/10/2001	126853 SE, WBSEB, Burdwan(D) Circle	126853	126853	126853	100	Yes
3594 Electrification of Rangpara Village	1348/DPC	11/10/2001	37483 SE, WBSEB, Burdwan(D) Circle	37483	37483	37483	100	Yes
3595 Electrification of Kakuria village	1348/DPC	11/10/2001	279305 SE, WBSEB, Burdwan(D) Circle	279305	279305	279305	100	Yes
3596 Electrification of Jagigram Haripur Bandra Parulia Village	1348/DPC	11/10/2001	212278 SE, WBSEB, Burdwan(D) Circle	212278	212278	212278	100	Yes
3597 Electrification at Majiary, Dona, Kurchi village	1348/DPC	11/10/2001	266725 SE, WBSEB, Burdwan(D) Circle	266725	266725	266725	100	Yes
3598 Electrification at Bhatra Village	1348/DPC	11/10/2001	176456 SE, WBSEB, Burdwan(D) Circle	176456	176456	176456	100	Yes
3599 Electrification at Durgagram village	1348/DPC	11/10/2001	58812 SE, WBSEB, Burdwan(D) Circle	58812	58812	58812	100	Yes
3600 Electrification at Gagudidanga village	1348/DPC	11/10/2001	169442 SE, WBSEB, Burdwan(D) Circle	169442	169442	169442	100	Yes
3601 Electrification at Gusumba village	1348/DPC	11/10/2001	242663 SE, WBSEB, Burdwan(D) Circle	242663	242663	242663	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3602 Electrification at Nahala Village	1348/DPC	11/10/2001	84875 SE, WBSEB, Burdwan(D) Circle	84875	84875	84875	100	Yes
3603 Electrification at Karulia village	1348/DPC	11/10/2001	59292 SE, WBSEB, Burdwan(D) Circle	59292	59292	59292	100	Yes
3604 Construction of moorum road at the point of Gopalmoni Road from Gorapur to Barapalasan	1463/DPC	26/11/2001	225000 Exe. Officer, Memari-II P.S	225000	225000	225000	100	Yes
1999 - 2000								
3605 Constn. of Science Seminar Hall (2nd Phase) of Bijoy Narayan Mahavidyalaya	1060	26/07/2001	36107 District Magistrate, Hooghly	36107	36107	36107	100	Yes
3606 Construction of Guest House at Kalna Muty.	1100/DPC	03/08/2001	200000 Chairman, Kalna Muty.	200000	200000	200000	100	Yes
3607 Construction of guard wall of pond at Sankata Bridapara (1.5 KM)	1100/DPC	03/08/2001	150000 Exe. Officer, Kalna-I P.S	150000	150000	150000	100	Yes
3608 Construction of moorum road from Gabtala to Natungram (1.5 KM)	1100/DPC	03/08/2001	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3609 Construction of moorum road at Bandhagachi Adibasipara (1 KM)	1100/DPC	03/08/2001	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3610 Construction of building at Sultanpur Basic School	1100/DPC	03/08/2001	100000 Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
3611 Construction of guard wall of pond at Nowpara Village on Medgachi Modhpur road	1100/DPC	03/08/2001	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3612 Construction of community hall (2nd Phase) at Madhpur	1100/DPC	03/08/2001	300000 Exe. Officer, Kalna-I P.S	300000	300000	300000	100	Yes
3613 Construction of moorum road from Sikarpur pucca road to Dakshinpara (2 KM)	1100/DPC	03/08/2001	125000 Exe. Officer, Kalna-I P.S	125000	125000	125000	100	Yes
3614 Construction of moorum road from Lichutala more to Dharmadanga (1 KM)	1100/DPC	03/08/2001	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3615	Construction of building at Krishnadevpur G.S.F.P School No. - 2	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3616	Construction of village moorum road from Atketia Battala to Ramnagar village (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3617	Construction of village moorum road from Sadhpukur Rukashpur to Anukhal (5 KM)	1100/DPC	03/08/2001	400000	Exe. Officer, Kalna-II P.S	400000	400000	400000	100	Yes
3618	Construction of village moorum road from Osmanpur More to Biruha (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3619	Construction of village moorum road from Nawpara to B.L.L.R.O office (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3620	Construction of village moorum road from Baidyapur Konrapara to Gajagimpar to Basic School (1 KM)	1100/DPC	03/08/2001	75000	Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3621	Construction of village moorum road from Badla Ballavpur to Semla village (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3622	Construction of one room at Panchrakhi F.P School	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3623	Construction of village moorum road from Singarkon to Anoka (1 KM)	1100/DPC	03/08/2001	75000	Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3624	Construction of village moorum road from Baidyapur Rathala to Maynagarh	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3625	Construction of village moorum road from Narenga More to Baitipara (1 KM)	1100/DPC	03/08/2001	75000	Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3626	Construction of village moorum road from Hasanhati to Purbapara Baroyaritala (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3627	Construction of village moorum road from Kutubpur More to suipara (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3628	Construction of village moorum road from Joyrampur to Balidar (1 KM)	1100/DPC	03/08/2001	50000	Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3629	Construction of village moorum road from Sibpur to Joyrampur (1 KM)	1100/DPC	03/08/2001	75000	Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3630 Construction of school building at Gidhagrm High School	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3631 Construction of village moorum road from Srikhanda Bus Stand to Churpuni village Dele Kundn village	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3632 Construction of village moorum road at Jajigram village	1100/DPC	03/08/2001	60000 Exe. Officer, Katwa-I P. S.	60000	60000	60000	100	Yes
3633 Construction of boundary wall of Mondalhat villag pond	1100/DPC	03/08/2001	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3634 Construction of villge moorum road from Panuhath Railgate to Panchgara More	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3635 Construction of villge moorum road from Srikhanda Natunhat Road to Boura F.P School	1100/DPC	03/08/2001	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3636 Construction of villge moorum road from Dhayndugi to Churpuni village	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3637 Construction of villge moorum road from Mostapur village to Bathantala	1100/DPC	03/08/2001	120000 Exe. Officer, Katwa-I P. S.	120000	120000	120000	100	Yes
3638 Construction of villge moorum road from Srikhanda road to Mera village	1100/DPC	03/08/2001	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3639 Construction of villge moorum road from Radhakrishnapur Kalitala to Lokpur village	1100/DPC	03/08/2001	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3640 Construction village moorum road from Auria Khaspara to Daspara	1100/DPC	03/08/2001	75000 Exe. Officer, Katwa-II P.S	75000	75000	75000	100	Yes
3641 Construction village moorum road from Auria Deep Tubewell to Masjid building	1100/DPC	03/08/2001	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3642 Construction of building Sainghi Kashiram Das F.P School	1100/DPC	03/08/2001	60000 Exe. Officer, Katwa-II P.S	60000	60000	60000	100	Yes
3643 Construction village moorum road from Deep tubewell to Auria Hazrapara	1100/DPC	03/08/2001	75000 Exe. Officer, Katwa-II P.S	75000	75000	75000	100	Yes
3644 Construction village moorum road from Islampur to Sahebtala Halt via Birbegun	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3645 Construction village moorum road from Karui High School to Samantapara	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3646 Construction village moorum road from Kuara Danga to Pry. School	1100/DPC	03/08/2001	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3647 Construction village moorum road from Kuara Daspara to Battala Road	1100/DPC	03/08/2001	75000 Exe. Officer, Katwa-II P.S	75000	75000	75000	100	Yes
3648 Construction village moorum road from Kuara Uttar Ghoshpara to Bairagyapara	1100/DPC	03/08/2001	75000 Exe. Officer, Katwa-II P.S	75000	75000	75000	100	Yes
3649 Construction village moorum road from Mulgram F.P School to Achirpukur Par	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3650 Construction village moorum road from Multi Kalitala to Doltala via Ambubachitala	1100/DPC	03/08/2001	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3651 Construction village moorum road from Sinshi Chamcha Pukur to Anandamayitala via Saddarpara	1100/DPC	03/08/2001	140000 Exe. Officer, Katwa-II P.S	140000	140000	140000	100	Yes
3652 Construction of building of Putsuri Girls' High School	1100/DPC	03/08/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3653 Construction of metal road from Maldanga Pitch road to Chhotodheria	1100/DPC	03/08/2001	175000 Exe. Officer, Monteswar P.S	175000	175000	175000	100	Yes
3654 Construction of moorum road from Sinhali to Kamra village	1100/DPC	03/08/2001	125000 Exe. Officer, Monteswar P.S	125000	125000	125000	100	Yes
3655 Construction of guard wall at Belenda Kandar Bridge	1100/DPC	03/08/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3656 Construction of moorum road from Mousa to Denur village	1100/DPC	03/08/2001	55000 Exe. Officer, Monteswar P.S	55000	55000	55000	100	Yes
3657 Construction of moorum road from Mirpur to Murulia village at Maldanga Road	1100/DPC	03/08/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3658 Construction of moorum road from Maldanga Kalna Pitch road to Pakurmuri village	1100/DPC	03/08/2001	125000 Exe. Officer, Monteswar P.S	125000	125000	125000	100	Yes
3659 Construction of metal road from Bamunpara to Tentulla	1100/DPC	03/08/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3660 Construction of building of Maldanga Kadambini Girls' High School	1100/DPC	03/08/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3661 Construction of building of Madhyamgram Premmayee H.S School	1100/DPC	03/08/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3662 Construction of building of Monteswar Sagarbala High School	1100/DPC	03/08/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3663 Construction of village moorum road from Denur to Putsuri village	1100/DPC	03/08/2001	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3664 Metal work from Monteswar to Sinhali Road	1100/DPC	03/08/2001	25000 Exe. Officer, Monteswar P.S	25000	25000	25000	100	Yes
3665 Construction of village moorum road from Gopinathpur Ghat to Adibasipara (1 KM)	1100/DPC	03/08/2001	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
3666 Construction of village moorum road from Saluntu Masjid to Betpukur More under Johannagar G.P (2 KM)	1100/DPC	03/08/2001	200000 Exe. Officer, Purbasthali-I P.S	200000	200000	200000	100	Yes
3667 Construction of village moorum road from Dakshinbati Colony Muslimpara under Sumudragarh G.P (1.5 KM)	1100/DPC	03/08/2001	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
3668 Construction of village moorum road from Sutraghat Road's Jagatpur more to Masjid (1 KM)	1100/DPC	03/08/2001	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
3669 Construction of building of Lakshnipur High School	1100/DPC	03/08/2001	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3670 Construction of drain at Parulia Road	1100/DPC	03/08/2001	150000 Exe. Officer, Purbasthali-II P.S	150000	150000	150000	100	Yes
3671 Construction of village brick road from Jhowdanga Kheyashal to Gangapur (1 KM)	1100/DPC	03/08/2001	150000 Exe. Officer, Purbasthali-II P.S	150000	150000	150000	100	Yes
3672 Construction of village road from Mahadevpur village to Joykrishnapur	1100/DPC	03/08/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3673 Construction of building of Ukhura N.N High School (2 rooms)	1100/DPC	03/08/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3674 Construction of building of Nilmoni Brahmachari High School	1100/DPC	03/08/2001	70000 Exe. Officer, Purbasthali-II P.S	70000	70000	70000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3675 Construction of village road from Dakshin Kalitala to Kuthriya (1.5 KM)	1100/DPC	03/08/2001	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3676 Construction of building Agradwip UUM Vidyalaya	1239/DPC	13/09/2001	200000 Exe. Officer, Katwa-II P.S	200000	200000	200000	100	Yes
3677 Construction of swimming pool (2nd Phase)	1463/DPC	26/11/2001	200000 Chairman, Kalna Muty.	200000	200000	200000	100	Yes
3678 Construction of Community Hall (Purashree)	1463/DPC	26/11/2001	200000 Chairman, Kalna Muty.	200000	200000	200000	100	Yes
3679 Construction of child education centre at Fakirdanga.	1463/DPC	26/11/2001	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3680 Construction of child education centre at Isabpur	1463/DPC	26/11/2001	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3681 Construction of tank bandh from Gadarpar to Baghadanga Road (Name of tank - Kumire)	1463/DPC	26/11/2001	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3682 Construction of Tank Bandh at Kanduria Sahajpur road's Juopara village (2.5 KM)	1463/DPC	26/11/2001	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3683 Construction of class room at Natungram F.P. School	1463/DPC	26/11/2001	75000 Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3684 Construction of child education centre at Seyara	1463/DPC	26/11/2001	50000 Exe. Officer, Kalna-I P.S	50000	50000	50000	100	Yes
3685 Construction of a Community Hall at Baidyapur (Nandini Lokomancha)	1463/DPC	26/11/2001	300000 Exe. Officer, Kalna-II P.S	300000	300000	300000	100	Yes
3686 Construction of road from angarshon to Pindira Deep tubewell	1463/DPC	26/11/2001	125000 Exe. Officer, Kalna-II P.S	125000	125000	125000	100	Yes
3687 Construction of road from Ekchaka to Hatgacha Jr. High School	1463/DPC	26/11/2001	100000 Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
3688 Construction of road from Saspur Debnath Para PWD Road to Kalna Muty. Ward No. - 7	1463/DPC	26/11/2001	125000 Exe. Officer, Kalna-II P.S	125000	125000	125000	100	Yes
3689 Construction of Child Education Centre at Sreekhanda	1463/DPC	26/11/2001	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3690 Construction of moorum road at Dagagram Village	1463/DPC	26/11/2001	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3691 Construction of Child Education Centre at Boura	1463/DPC	26/11/2001	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3692 Construction of moorum road at Norsona Village	1463/DPC	26/11/2001	80000 Exe. Officer, Katwa-I P. S.	80000	80000	80000	100	Yes
3693 Construction of Child Education Centre at Bandhmura	1463/DPC	26/11/2001	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3694 Construction of class room at Sudpur High School	1463/DPC	26/11/2001	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3695 Tank side construction at Haripur village (Name of tank Purut)	1463/DPC	26/11/2001	50000 Exe. Officer, Katwa-I P. S.	48384	48384	48384	100	Yes
3696 Tank side construction at Bandra village (Name of tank Tela)	1463/DPC	26/11/2001	20000 Exe. Officer, Katwa-I P. S.	20000	20000	20000	100	Yes
3697 Construction of moorum road from Kalikapur Bastutala to Agradwip Station	1463/DPC	26/11/2001	75000 Exe. Officer, Katwa-II P.S	75000	73414	73414	100	Yes
3698 Construction of class room at Agradwip Subodh Chowdhury Shiksha Niketan	1463/DPC	26/11/2001	75000 Exe. Officer, Katwa-II P.S	75000	75000	75000	100	Yes
3699 Construction of road from Uttar Majhipara to Panjoya More via Hazaripara	1463/DPC	26/11/2001	300000 Exe. Officer, Katwa-II P.S	300000	300000	300000	100	Yes
3700 Construction of moorum road from Natungram more to Puratan Kalna - Katwa Road	1463/DPC	26/11/2001	50000 Exe. Officer, Katwa-II P.S	50000	48425	48425	100	Yes
3701 Construction of moorum road to Burdwan Kalna Road's Dhantui village near Baidyanath Dutta's Rice Mill to Barapalashan (via Gorapur)	1463/DPC	26/11/2001	150000 Exe. Officer, Memari-II P.S	150000	150000	150000	100	Yes
3702 Construction of moorum road from 6 MC Main Canel Branch 'K' to inside the Baste village	1463/DPC	26/11/2001	50000 Exe. Officer, Memari-II P.S	48551	48551	48551	100	Yes
3703 Construction of class room of Sijna Ujna Panchpara High School	1463/DPC	26/11/2001	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3704 Construction of culvert Memari - Maldanga Road's Jhikra bridge to Ganguria and Sonagachi Road's middle place	1463/DPC	26/11/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3705 Construction of class room of Mongalpur F.P School	1463/DPC	26/11/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3706 Construction of moorum road from Khanpur to Gopalnagar	1463/DPC	26/11/2001	625000 Exe. Officer, Monteswar P.S	625000	625000	625000	100	Yes
3707 Construction of moorum road from Kusumgram Dangapara to Tajpur	1463/DPC	26/11/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3708 Construction of class room of Amatia Jr. High School	1463/DPC	26/11/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3709 Construction of moorum road from the end of Maraipiri Pich road to Seliya Khampara	1463/DPC	26/11/2001	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3710 Construction of moorum road from Memari - Maldanga Road's Purguna More to Basatpur	1463/DPC	26/11/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3711 Construction of moorum road from Memari- Mongalpur pich road to Maraipiri	1463/DPC	26/11/2001	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3712 Construction of moorum road from Mirpur (Maldanga Road) to Bonpur	1463/DPC	26/11/2001	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3713 Development of Kusumgram Community Hall	1463/DPC	26/11/2001	200000 Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes
3714 Construction of road from Bhaidarpara more to Bhaidarpara village under Bogpur G.P	1463/DPC	26/11/2001	200000 Exe. Officer, Purbasthali-I P.S	200000	200000	200000	100	Yes
3715 Construction of moorum road from Ningra Bridge to F.P School	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
3716 Construction of moorum road from Jagatpur more (Sutraghat Road) to Madjid	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-I P.S	100000	95986	95986	100	Yes
3717 Construction of class room of Chupirgarh F.P School	1463/DPC	26/11/2001	60000 Exe. Officer, Purbasthali-II P.S	60000	60000	60000	100	Yes
3718 Construction of class room of A.P.C High School at Jhowdanga	1463/DPC	26/11/2001	50000 Exe. Officer, Purbasthali-II P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3719 Construction of drain from Sanri Pukur to in front of Abdul Rouf Mallick's house at Hamidpur	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3720 Construction of class room of Palashfully G.S.F.P School	1463/DPC	26/11/2001	70000 Exe. Officer, Purbasthali-II P.S	70000	70000	70000	100	Yes
3721 Construction of class room of Belghat Baidyanathpur High School	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3722 Construction of class room at Gobindpur High School	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3723 Construction of moorum road from Hapnania pucca road to West side uttar para	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3724 Construction of class room of Patuli Girls' High School	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3725 Construction of class room of Patuli High School	1463/DPC	26/11/2001	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3726 Construction of moorum road from Biswarambha D.T.W Centre to Arabandi village	1463/DPC	26/11/2001	150000 Exe. Officer, Purbasthali-II P.S	150000	150000	150000	100	Yes
3727 Electrification at Natungram village under Katwa-I PS	1463/DPC	26/11/2001	252000 SE, WBSEB, Burdwan(D) Circle	256102	256102	256102	100	Yes
3728 Electrification at Khashpara village under Katwa-I PS	1463/DPC	26/11/2001	220000 SE, WBSEB, Burdwan(D) Circle	196855	196855	196855	100	Yes
3729 Electrification at Piyarinagar Bandherpar	106/DPC	31/01/2002	46000 SE, WBSEB, Burdwan(D) Circle	46962	46962	46962	100	Yes
3730 Electrification at Mara, Choudhak, Bijoyanagar, Narayanpur, Deypara village	106/DPC	31/01/2002	244000 SE, WBSEB, Burdwan(D) Circle	215930	215930	215930	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3731 Electrification at Goai village	106/DPC	31/01/2002	89000 SE, WBSEB, Burdwan(D) Circle	83859	83859	83859	100	Yes
3732 Electrification at Chandrapur village	106/DPC	31/01/2002	127000 SE, WBSEB, Burdwan(D) Circle	100268	100268	100268	100	Yes
3733 Electrification at Bhabanipur village	106/DPC	31/01/2002	93000 SE, WBSEB, Burdwan(D) Circle	93772	93772	93772	100	Yes
3734 Electrification at Nandagram	106/DPC	31/01/2002	196000 SE, WBSEB, Burdwan(D) Circle	196065	196065	196065	100	Yes
3735 Const. of Building of Bakulia Dhirendranath Pathagar	163/DEV	07/02/2002	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3736 Const. of New building of Kabi Rangalal Jana Granthagar, Natakagarh.	163/DEV	07/02/2002	75000 District Magistrate, Hooghly	75000	75000	75000	100	Yes
3737 Const of Building of Somra Bhanbhab Sammilani Library	163/DEV	07/02/2002	50000 District Magistrate, Hooghly	49979	49979	49979	100	Yes
3738 Const . of class room of Balagarh BejoyKrishna MahaVidyalaya	163/DEV	07/02/2002	400000 District Magistrate, Hooghly	400000	400000	400000	100	Yes
3739 Const. of Vidyasagar Mancha at Shripur Kalyan Samity	163/DEV	07/02/2002	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3740 Const. of Building of Khamargachi Muktakeshi Sadharan Pathagar	163/DEV	07/02/2002	25000 District Magistrate, Hooghly	25000	25000	25000	100	Yes
3741 Const of BUilding of Ektarpur Union Pragati Pathagar	163/DEV	07/02/2002	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3742 Const. of School building of Somra Balika Vidyalaya, Dist.-Hooghly, Somra-II, GP	163/DEV	07/02/2002	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3743 Const. of Fencing by G.I.Pipe at Pandua Football ground	545/DEV	12/04/2002	District 114000 Magistrate, Hooghly	114000	114000	114000	100	Yes
3744 Const. of Building of Talbona Radharani High school	545/DEV	12/04/2002	District 150000 Magistrate, Hooghly	150000	150000	150000	100	Yes
3745 Const. of building of Rameshwarpur Jr. High School	545/DEV	12/04/2002	District 50000 Magistrate, Hooghly	50000	50000	50000	100	Yes
3746 Const. of Building of Vitasin Girls High School	545/DEV	12/04/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes
3747 Const. of BUilding of Radharani Girls high School	545/DEV	12/04/2002	District 200000 Magistrate, Hooghly	197631	197631	197631	100	Yes
3748 Const of Calss room of Pakri Kedar Moiee High School (H.S.)	545/DEV	12/04/2002	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
3749 Const. of Building of Mahanad High School(H.S)	545/DEV	12/04/2002	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
3750 Const. of Building of Boanika high School	545/DEV	12/04/2002	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
3751 Const. of School Building of Paritosh Mmemorial High scschool	545/DEV	12/04/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes
3752 Const of Buildinfg of Itachuna Shrinarayan Institution	545/DEV	12/04/2002	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
3753 Const. of building of Jamgram Janardhan Instituttion	545/DEV	12/04/2002	District 100000 Magistrate, Hooghly	95315	95315	95315	100	Yes
3754 Const. of Building of Dwarbasani Girls Jr. High School	545/DEV	12/04/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3755 Const. of Building of Boinchee Vidyasagar Vidyapith	545/DV	12/04/2002	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
3756 Const. of Building of Boinchee B.L. Mukherjee Free Institution	545/DEV	12/04/2002	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
3757 Const. of Boundary Wall and class room Bilsara Rabindranath High School	545/DEV	12/04/2002	300000 District Magistrate, Hooghly	300000	300000	300000	100	Yes
3758 Const. of Building of Panch Ghora High School	545/DEV	12/04/2002	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3759 Purchase of Ambulance and comnst. of its Gurrage of Jayer Duarbasani (GP)	545/DEV	12/04/2002	400000 District Magistrate, Hooghly	400000	400000	400000	100	Yes
3760 Const of School Building of Jirat Colony High School	1029/DEV	18/07/2002	50000 District Magistrate, Hooghly	50000	49995	49995	100	Yes
3761 Const. of school Building of Kamagachi Girls High School	1029/DEV	18/07/2002	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3762 Const.of School building of Shripur Radharani Vidyanandi Girls High School	1029/DEV	18/07/2002	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3763 Const. of School Building of Somra Balika Vidyalaya	1029/DEV	18/07/2002	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3764 Const. of School buliding of Kamarpara Hogh School	1029/DEV	18/07/2002	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
3765 Const. of Hostel Building of Path Mohal NP Math Girls High School	1029/DEV	18/07/2002	64000 District Magistrate, Hooghly	64000	64000	64000	100	Yes
3766 Const. of School Building of Natagarh High School	1029/DEV	18/07/2002	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3767 Const. of School Building of Kabura Panchapara High School	1029/DEV	18/07/2002	District 50000 Magistrate, Hooghly	50000	50000	50000	100	Yes
3768 Const. of School Building of Gopalpur High School	1029/DEV	18/07/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes
3769 Const. of School Building of Guptipara High School	1029/DEV	18/07/2002	District 50000 Magistrate, Hooghly	50000	50000	50000	100	Yes
3770 Const. of School Building of Ashutosh Smriti Mandir Balika Vidyalaya	1029/DEV	18/07/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes
3771 Const. of Library Building of Somra Bandhab Sammilani Library	1029/DEV	18/07/2002	District 50000 Magistrate, Hooghly	49720	49720	49720	100	Yes
3772 Const. of School Building of Gonsaidanga High School	1029/DEV	18/07/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes
3773 Const. of School Building of Bakulia Narendra Nath Girls High School	1029/DEV	18/07/2002	District 100000 Magistrate, Hooghly	98784	98784	98784	100	Yes
3774 Const. of School Building of Ektarpur Union high School	1029/DEV	18/07/2002	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes
3775 Const. of Village mooram road from Sahazad bazar to Sahazadpur	1598/DP	31/10/2002	50000 Exe. Officer, Purbasthali-I P.S	50000	50000	50000	100	Yes
3776 Const. of Counter Room cum green room , Soiling, steel windows including greel etc of Balagh. Comm. Hall	409/DEV	26/02/2003	District 600000 Magistrate, Hooghly	572464	572464	572464	100	Yes
3777 Electrification at Nirologochhi village	C. NO. 871/DP	17/04/2003	357325 SE, WBSEB, Burdwan(D) Circle	357325	357325	357325	100	Yes
3778 Constn. of brick soilding road from Musalmanpara coloney to Goutam Debnath's house via Chandpur Sporting Club	C.No. 1719/DP	22/09/2004	80000 Exe. Officer, Purbasthali-I P.S	80000	79511	79511	0	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3779	Constn. of brick soiling road from Sunil Debnath's house to Biswajit Debnath's house	C.No. 1719/DP	22/09/2004	40000	Exe. Officer, Purbasthali-I P.S	40000	40000	40000	100	Yes
3780	Dev. of earthen road from Chandpur GS F.P. School to Goutam Debnath's house.	C No 1719/DP	22/09/2004	30000	Exe. Officer, Purbasthali-I P.S	30000	29946	29946	0	Yes
2000 - 2001										
3781	Construction of building Charpataihat High School	155/DPC	12/02/2002	200000	Chairman, Dainhat Muty.	200000	200000	200000	100	Yes
3782	Construction of building of Hindu Balika Vidyalaya	155/DPC	12/02/2002	50000	Chairman, Kalna Muty.	50000	50000	50000	100	Yes
3783	Construction of building of Raj F.P School	155/DPC	12/02/2002	100000	Chairman, Kalna Muty.	100000	100000	100000	100	Yes
3784	Construction of swimming pool	155/DPC	12/02/2002	200000	Chairman, Kalna Muty.	195970	195970	195970	100	Yes
3785	Construction of building of Kalna High School	155/DPC	12/02/2002	50000	Chairman, Kalna Muty.	50000	50000	50000	100	Yes
3786	Constn. of Science Seminar Hall (3rd Phase) of B. N. Mahavidyalaya	155/DP	12/02/2002	893256	District Magistrate, Hooghly	893256	893256	893256	100	Yes
3787	Construction of moorum road from Bhagabatitala to Medgachi	155/DPC	12/02/2002	80000	Exe. Officer, Kalna-I P.S	80000	80000	80000	100	Yes
3788	Construction of building at Parulia SSK	155/DPC	12/02/2002	75000	Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3789	Construction of building at Chandpar SSK	155/DPC	12/02/2002	75000	Exe. Officer, Kalna-I P.S	75000	75000	75000	100	Yes
3790	Construction of building of Baghnapura Library	155/DPC	12/02/2002	80000	Exe. Officer, Kalna-I P.S	80000	80000	80000	100	Yes
3791	Construction of building of CKD Balika Vidyalaya	155/DPC	12/02/2002	80000	Exe. Officer, Kalna-I P.S	80000	80000	80000	100	Yes
3792	Construction of moorum road from Bhatra to Seyara	155/DPC	12/02/2002	140000	Exe. Officer, Kalna-I P.S	140000	140000	140000	100	Yes
3793	Construction of building of Deshbandhu Vidyalaya at Kankuria	155/DPC	12/02/2002	70000	Exe. Officer, Kalna-I P.S	70000	70000	70000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3794 Construction of drain from Baidyapur more to Behala river	155/DPC	12/02/2002	300000 Exe. Officer, Kalna-I P.S	300000	300000	300000	100	Yes
3795 Construction of moorum road from Mondal Para East STKK Road to Gajalakshmi School	155/DPC	12/02/2002	130000 Exe. Officer, Kalna-I P.S	126948	126948	126948	100	Yes
3796 Construction of Community Hall at Baidyapur	155/DPC	12/02/2002	200000 Exe. Officer, Kalna-II P.S	200000	200000	200000	100	Yes
3797 Construction of moorum road from Singa Bastutala to Singa village	155/DPC	12/02/2002	100000 Exe. Officer, Kalna-II P.S	100000	100000	100000	100	Yes
3798 Construction of moorum road from Masidpur Uparbandh to Sadhur Mart	155/DPC	12/02/2002	125000 Exe. Officer, Kalna-II P.S	125000	125000	125000	100	Yes
3799 Construction of moorum road from Payara Adibasipara More to Biswaspara	155/DPC	12/02/2002	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3800 Construction of moorum road from Kumorpore Barayaritala to Kadamtala	155/DPC	12/02/2002	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3801 Construction of moorum road from Biruha Muslimpara to Kasiara	155/DPC	12/02/2002	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
3802 Construction of moorum road from Krishnapur to Barabaharkuli Baramanbandha	155/DPC	12/02/2002	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3803 Construction of village road at Baitipara village	155/DPC	12/02/2002	75000 Exe. Officer, Kalna-II P.S	75000	75000	75000	100	Yes
3804 Construction of moorum road from Canal Embankment to Kalsa village	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3805 Construction of moorum road from Itta - Dharsona Road's to Kautargram	155/DPC	12/02/2002	80000 Exe. Officer, Katwa-I P. S.	80000	80000	80000	100	Yes
3806 Development of village road at Karulia	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3807 Construction of village road at Daspara of Durgagram	155/DPC	12/02/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3808 Construction of moorum road from Angarpar Bandh to Motirpu village	155/DPC	12/02/2002	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3809 Construction of moorum road at Bagdipara of Kaithan village	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3810 Construction of a moorum road from Purba Paddhanpara to Malpara	155/DPC	12/02/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3811 Construction of a moorum road from Karajgram Charapukurtala Road to anel Embankment	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3812 Construction of a moorum road from Karajgram- Bankapasi Road to Canal Embankment	155/DPC	12/02/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3813 Construction of a moorum road from Jhinukmala Bidge to Sreerampur village	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3814 Construction of a moorum road from Belha Sardarpara to Bahirpukur	155/DPC	12/02/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3815 Construction of village metal road from Endo Bechapukurpar to Nownagar	155/DPC	12/02/2002	80000 Exe. Officer, Katwa-I P. S.	80000	80000	80000	100	Yes
3816 Construction of moorum road of Gourdanga Gumuria Road's to Penkua High School	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	38455	38455	100	Yes
3817 Construction of moorum road from Singi Mokortala to Ananta Ghosh Hose	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3818 Construction of moorum road from Polsona Kailar Arat to Garaipara More	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	49943	49943	100	Yes
3819 Construction of m. road from Shila Padma Pukurpar to F.P School	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3820 Construction of m. road from Sahapara to Kaladas Karui Library	155/DPC	12/02/2002	100000 Exe. Officer, Katwa-II P.S	100000	99239	99239	100	Yes
3821 Construction of m. road from Ronda Bahdipara to Khadim Ghosh House	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	49284	49284	100	Yes
3822 Construction of m. road from Natungram Bus Stand to Natungram village	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	49586	49586	100	Yes
3823 Construction of High School building at Chanduli	155/DPC	12/02/2002	200000 Exe. Officer, Katwa-II P.S	200000	200000	200000	100	Yes
3824 Construction of building Agradwip Uchcha Union High School	155/DPC	12/02/2002	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3825 Construction of m. road from Mejhiyari Chandrapara to F.P School	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	50000	50000	100	Yes
3826 Construction of moorum road from Gourdanga to Gumuria	155/DPC	12/02/2002	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3827 Construction of road from Polsona Benepara to Madhab Ghosh's House	155/DPC	12/02/2002	50000 Exe. Officer, Katwa-II P.S	50000	49567	49567	100	Yes
3828 Construction of moorum road from Bhagra to Kuley PWD Road's Gangania village to Gangania Ghoshpara	155/DPC	12/02/2002	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3829 Construction of moorum road from Bamunpara Z.P Road to Tentulia village	155/DPC	12/02/2002	260000 Exe. Officer, Monteswar P.S	260000	260000	260000	100	Yes
3830 Construction of moorum road at Bonui Ghoradanga Road with bolder and hamepipe	155/DPC	12/02/2002	315000 Exe. Officer, Monteswar P.S	315000	315000	315000	100	Yes
3831 Construction of moorum road from PWD Road's of Majhergram Bazar to Amtia	155/DPC	12/02/2002	250000 Exe. Officer, Monteswar P.S	250000	250000	250000	100	Yes
3832 Construction of moorum road from Bhagra to Jamna PWD Road's Jamna village to Dhehrchandra	155/DPC	12/02/2002	200000 Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes
3833 Construction of building at Gourmohan Roy College	155/DPC	12/02/2002	320000 Exe. Officer, Monteswar P.S	320000	320000	320000	100	Yes
3834 Construction of building at Neharuddin High School	155/DPC	12/02/2002	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3835 Construction of moorum road from Kuchuya More to Kuchuya village	155/DPC	12/02/2002	100000 Exe. Officer, Purbasthali-I P.S	100000	94229	94229	100	Yes
3836 Development of Nadanghat Busstand	155/DPC	12/02/2002	400000 Exe. Officer, Purbasthali-I P.S	400000	400000	400000	100	Yes
3837 Construction of moorum road from Mudaffar Garai House to Dogachia Hospital (1.5 KM)	155/DPC	12/02/2002	140000 Exe. Officer, Purbasthali-I P.S	140000	136954	136954	100	Yes
3838 Construction of building at Haripur F.P School	155/DPC	12/02/2002	100000 Exe. Officer, Purbasthali-I P.S	100000	100000	100000	100	Yes
3839 Construction of moorum road from Satgachia Sahapukur More to Kuricha	155/DPC	12/02/2002	300000 Exe. Officer, Purbasthali-I P.S	300000	296503	296503	100	Yes
3840 Construction of moorum road from Jaunalpar to Talbona	155/DPC	12/02/2002	400000 Exe. Officer, Purbasthali-II P.S	400000	400000	400000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3841 Construction of moorum road from Simla Muslimpara to Uttar Sajiyara	155/DPC	12/02/2002	350000 Exe. Officer, Purbasthali-II P.S	350000	350000	350000	100	Yes
3842 Const. of Flood Centre at Satyabrata balika Vidyalaya	1030/DEV	18/07/2002	500000 District Magistrate, Hooghly	500000	500000	500000	100	Yes
3843 Construction of building at Bejoykrishnapur G.S.F.P School	815/DPC	19/07/2002	50000 Chairman, Kalna Muty.	50000	50000	50000	100	Yes
3844 Construction of building at Gyaneswarjill G.S.F.P School	815/DPC	19/07/2002	50000 Chairman, Kalna Muty.	50000	49737	49737	100	Yes
3845 Construction of Guardwall at Adarshapalli Pukurpar (Near Sreedam Talumdar House)	815/DPC	19/07/2002	70000 Chairman, Katwa Muty.	70000	70000	70000	100	Yes
3846 Construction of a building at Natungram High School	815/DPC	19/07/2002	100000 Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
3847 Construction of a building at Kharinan High School	815/DPC	19/07/2002	100000 Exe. Officer, Kalna-I P.S	100000	100000	100000	100	Yes
3848 Construction of a moorum road from Sankhari to Moslemabad village (2 KM)	815/DPC	19/07/2002	150000 Exe. Officer, Kalna-I P.S	150000	150000	150000	100	Yes
3849 Construction of a Community Hall at Madhupur	815/DPC	19/07/2002	400000 Exe. Officer, Kalna-I P.S	400000	400000	400000	100	Yes
3850 Development from Kalsa More to Dighgram High School	815/DPC	19/07/2002	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3851 Development at Bikihat village road	815/DPC	19/07/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3852 Development at Boyalipara, Dangapara & Bondighipara	815/DPC	19/07/2002	35000 Exe. Officer, Katwa-I P. S.	35000	35000	35000	100	Yes
3853 Development at Charpataihat village	815/DPC	19/07/2002	40000 Exe. Officer, Katwa-I P. S.	40000	40000	40000	100	Yes
3854 Development at Ekaihat village road	815/DPC	19/07/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3855 Construction of building at Sreekhanda High School	815/DPC	19/07/2002	70000 Exe. Officer, Katwa-I P. S.	70000	70000	70000	100	Yes
3856 Development at Mondalhat village road	815/DPC	19/07/2002	54000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3857 Development at Panuhat Purbapara	815/DPC	19/07/2002	40000 Exe. Officer, Katwa-I P. S.	40000	40000	40000	100	Yes
3858 Development from Charpataihahat Ganger Bandh to Barujbe Colony	815/DPC	19/07/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3859 Development from Haripada Pal House to Nakul Mahadar house at panuh at Purbapara	815/DPC	19/07/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3860 Improvement at Boinchi Village road	815/DPC	19/07/2002	60000 Exe. Officer, Katwa-I P. S.	60000	60000	60000	100	Yes
3861 Construction of moorum road from Bainchi Battala to Baura village	815/DPC	19/07/2002	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
3862 Improvement at Khajurdihi Village road	815/DPC	19/07/2002	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3863 Construction of moorum road from Kadampukur to Gangulidanga	815/DPC	19/07/2002	120000 Exe. Officer, Katwa-I P. S.	120000	120000	120000	100	Yes
3864 Development of road at Mallickpara to Bandra village	815/DPC	19/07/2002	20000 Exe. Officer, Katwa-I P. S.	20000	20000	20000	100	Yes
3865 Development of road at Mondalpara of Bandra village	815/DPC	19/07/2002	20000 Exe. Officer, Katwa-I P. S.	20000	20000	20000	100	Yes
3866 Development of road from Barampur village Khaspukur Par to Monimohan's house	815/DPC	19/07/2002	40000 Exe. Officer, Katwa-I P. S.	40000	40000	40000	100	Yes
3867 Development of road from Barojamtala to Masjid at Sreesuna Village	815/DPC	19/07/2002	20000 Exe. Officer, Katwa-I P. S.	20000	20000	20000	100	Yes
3868 Development of road from Benekar Hazra's house to Sreedhar Saha's house at Sreesuna village	815/DPC	19/07/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3869 Development of road from Dibadar Maji's house to Tapas Maji's at Haripur village	815/DPC	19/07/2002	25000 Exe. Officer, Katwa-I P. S.	25000	25000	25000	100	Yes
3870 Development of road Amir Sk's house at Haripur village to Harisagar	815/DPC	19/07/2002	20000 Exe. Officer, Katwa-I P. S.	20000	20000	20000	100	Yes
3871 Development of road from Mojem's Gachtala at Debagram village to Balkhelar Math	815/DPC	19/07/2002	40000 Exe. Officer, Katwa-I P. S.	40000	40000	40000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
3872	Construction of moorum road from Gadalgoria Amlapukur via Majherpara	815/DPC	19/07/2002	40000	Exe. Officer, Katwa-I P. S.	40000	40000	40000	100	Yes
3873	Development of road from Shibtala to Panpara at Gani village	815/DPC	19/07/2002	20000	Exe. Officer, Katwa-I P. S.	20000	20000	20000	100	Yes
3874	Construction of moorum road and pilling work, Guardwall from Jagadanandapur Ration Shop to Barakhanji (via Boltali Pukurpar)	815/DPC	19/07/2002	100000	Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3875	Construction of building at Deyasin Vivekananda Vidyapith	815/DPC	19/07/2002	100000	Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3876	Construction of village road from Mustali Haritala to Anandamoyeetala road	815/DPC	19/07/2002	50000	Exe. Officer, Katwa-II P.S	50000	47260	47260	100	Yes
3877	Construction of moorum road from Noadapara Math to Rail Station (via Noada village)	815/DPC	19/07/2002	50000	Exe. Officer, Katwa-II P.S	50000	49976	49976	100	Yes
3878	Construction of moorum road from Makhaltor Daspara to Shyambata More	815/DPC	19/07/2002	50000	Exe. Officer, Katwa-II P.S	49800	49775	49775	100	Yes
3879	Construction of building at Charsahapur F.P School	815/DPC	19/07/2002	100000	Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
3880	Construction of moorum road from Bhararpar PWD road to Bamunia village	817/DPC	19/07/2002	100000	Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
3881	Construction of moorum road from Mondalgram Kaladighipar to Untia	817/DPC	19/07/2002	100000	Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
3882	Construction of a moorum road from Balarampur to Kasa village	815/DPC	19/07/2002	100000	Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3883	Construction of a moorum road from Memari Maldanga Road's Purguna More to Pursuna village	815/DPC	19/07/2002	100000	Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3884	Construction of a moorum road from Atashpur pucca road's more to Atashpur village	815/DPC	19/07/2002	200000	Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes
3885	Construction of a building at Banui P.P Vidyamandir	815/DPC	19/07/2002	94000	Exe. Officer, Monteswar P.S	94000	94000	94000	100	Yes
3886	Construction of a building at Basantapur Saratsashi Sikshaniketan	815/DPC	19/07/2002	100000	Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3887 Construction of a building at Katshi High School	815/DPC	19/07/2002	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3888 Construction of a moorum road from Sahapur ZP's road to Ruigoria village	815/DPC	19/07/2002	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3889 Improvement of a Community Hall at Kusumgram	815/DPC	19/07/2002	400000 Exe. Officer, Monteswar P.S	397078	397078	397078	100	Yes
3890 Construction of a moorum road at Joykrishnapur village (1 KM)	815/DPC	19/07/2002	100000 Exe. Officer, Purbasthali-II P.S	100000	100000	100000	100	Yes
3891 Construction of building at Purulia K.K High School	815/DPC	19/07/2002	150000 Exe. Officer, Purbasthali-II P.S	150000	150000	150000	100	Yes
3892 Construction of a moorum road from Faleya Railgate to Padmabill (1 KM)	815/DPC	19/07/2002	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3893 Construction of a moorum road from Charchuyadanga More to Purba Atpara (2 KM)	815/DPC	19/07/2002	350000 Exe. Officer, Purbasthali-II P.S	350000	350000	350000	100	Yes
3894 Construction of moorum road from Bodsha to Sumuria Battala (1 KM)	815/DPC	19/07/2002	200000 Exe. Officer, Purbasthali-II P.S	200000	200000	200000	100	Yes
3895 Construction of moorum road from Patulia Agriculture Farm to Pila village (2 KM)	815/DPC	19/07/2002	250000 Exe. Officer, Purbasthali-II P.S	250000	250000	250000	100	Yes
3896 Electrification at Suluntu village	815/DPC	19/07/2002	149332 SE, WBSEB, Burdwan(D) Circle	147524	147524	147524	100	Yes
3897 Electrification at Oswanpur village	815/DPC	19/07/2002	108013 SE, WBSEB, Burdwan(D) Circle	107620	107620	107620	100	Yes
3898 Electrification at Balia village (15 Poles)	815/DPC	19/07/2002	96121 SE, WBSEB, Burdwan(D) Circle	93976	93976	93976	100	Yes
3899 Electrification at Mirhat village	815/DPC	19/07/2002	44083 SE, WBSEB, Burdwan(D) Circle	47068	47068	47068	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3900 Electrification from Muddaffar to Dakshinpara Kalitala via Bonomalipukur	815/DPC	19/07/2002	246122 SE, WBSEB, Burdwan(D) Circle	247930	247930	247930	100	Yes
3901 Electrification from Dhamai Ch. Das House to House of Neree Sk	815/DPC	19/07/2002	104967 SE, WBSEB, Burdwan(D) Circle	104967	104967	104967	100	Yes
3902 Electrification at Alampur village	815/DPC	19/07/2002	148256 SE, WBSEB, Burdwan(D) Circle	147312	147312	147312	100	Yes
3903 Electrification of Dhoba village via Mallickpur	815/DPC	19/07/2002	78186 SE, WBSEB, Burdwan(D) Circle	78186	78186	78186	100	Yes
3904 Electrification at Sarbamongongala (Sunripukur village) (22 Poles)	815/DPC	19/07/2002	200856 SE, WBSEB, Burdwan(D) Circle	191631	191631	191631	100	Yes
3905 Electrification at Sabidpur village	815/DPC	19/07/2002	20648 SE, WBSEB, Burdwan(D) Circle	18914	18914	18914	100	Yes
3906 Electrification at Chandrakora village	815/DPC	19/07/2002	48429 SE, WBSEB, Burdwan(D) Circle	40738	40738	40738	100	Yes
3907 Electrification at Choto Baharkuli village (24 Poles)	815/DPC	19/07/2002	143953 SE, WBSEB, Burdwan(D) Circle	139897	139897	139897	100	Yes
3908 Electrification at Kundupukur village	815/DPC	19/07/2002	108257 SE, WBSEB, Burdwan(D) Circle	108257	108257	108257	100	Yes
3909 Electrification at Maheshwarpur village (13 Poles)	815/DPC	19/07/2002	82497 SE, WBSEB, Burdwan(D) Circle	80644	80644	80644	100	Yes
3910 Electrification from Baghdadanga Itbhata to Kalitala Progati Sangha Gramin Pathagar	815/DPC	19/07/2002	117280 SE, WBSEB, Burdwan(D) Circle	117280	117280	117280	100	Yes
3911 Inst. os Machine for Soil teasing in laboratory at CADC under Bontika, Boinchi G.P	1951/DEV	16/12/2003	150000 District Magistrate, Hooghly	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
Improvement of Bituminus Link Road 3912 Boinchee Station to Boincheegram, Bonchee G.P	1951/DEV	16/12/2003	800000 District Magistrate, Hooghly	800000	800000	800000	100	Yes
3913 L.T. Exten. of electricity of rural area of Balagarah Block (within 13 nos. of G.P)	1951/DEV	16/12/2003	1406744 District Magistrate, Hooghly	1406744	1290000	1290000	0	Yes
3914 Improvment of vilage road with Boulder morum from Ayma to Dawnpur at Rameswarpur	1951/DEV	16/12/2003	750000 District Magistrate, Hooghly	750000	750000	750000	100	Yes
3915 Improvement of vilage road with laterite Boulder Morum from Shrirambati to Jamgram at Jamgram Mondalai G.P	1951/DEV	16/12/2003	750000 District Magistrate, Hooghly	750000	750000	750000	100	Yes
3916 Improvement of Bituminus Link Road from Joypur to Pandura station via Saradapally at Pandua G.P	1951/DEV	16/12/2003	350000 District Magistrate, Hooghly	350000	350000	350000	100	Yes
2001 - 2002								
3917 Elec. from Mudaffar to Dakshinpar Kalitala via Bionomalipukur (Addl. fund sanctioned aganist sanction order no. 815/DPC dt. 19.07.02 for the year 2000-01)	477/DP	26/02/2003	146188 SE, WBSEB, Burdwan(D) Circle	146188	146188	146188	100	Yes
3918 Elec. at Kundupara village.(Addl. fund sanctioned aganist sanction order no. 815/DPC dt. 19.07.02 for the year 2000-01)	477/DP	26/02/2003	8996 SE, WBSEB, Burdwan(D) Circle	8996	8996	8996	100	Yes
3919 Elec. from Dhoba vill. via- Mallickpur (Addl. fund sanctioned aganist sanction order no. 815/DPC dt. 19.07.02 for the year 2000-01)	477/DP	26/02/2003	151588 SE, WBSEB, Burdwan(D) Circle	151588	151588	151588	100	Yes
3920 Elec. from Dhamaicharan Das's House to House of Naru Sk. via Kalitala to Muslimara (Addl. fund sanctioned aganist sanction order no. 815/DPC dt. 19.07.02 for the year 2000-01)	477/DP	26/02/2003	175080 SE, WBSEB, Burdwan(D) Circle	175080	175080	175080	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3921 Elec. from Baghdadanga Itbhata to Kalitala Pragati Sangha Graqmin Pathagar (Addl. fund sanctioned aganist sanction order no. 815/DPC dt. 19.07.02 for the year 2000-01)	477/DP	26/02/2003	133213 SE, WBSEB, Burdwan(D) Circle	133213	133213	133213	100	Yes
3922 Constn. of Science Seminar Hall (4th Phase) of B. N. Mahavidyalaya	781/DP	02/04/2003	100179 District Magistrate, Hooghly	100179	100179	100179	100	Yes
3923 Re-constn. of Jhama moorum road from Kulty Bakultala Hatgachamore via Choto Baharkuli Kashipur under Kalyanpur G.P.	782/DP	02/04/2003	379190 Exe. Officer, Kalna-II P.S	379190	379190	379190	100	Yes
3924 Constn. of the proposed community hall at Baidyapur under Baidyapur G.P.	782/DP	02/04/2003	2000000 Exe. Officer, Kalna-II P.S	2000000	2000000	2000000	100	Yes
3925 Constn. of moorum road from Hatgacha metal road to Hatgacha village.	782/DP	02/04/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3926 Constn. of moorum at Safarda	782/DP	02/04/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3927 Constn. of two rooms of Kusumgram Tyeba Institution, P.O.- Kusumgram.	782/DP	02/04/2003	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3928 Constn. of moorum road from Sutra road to Buripukur Duleypara	782/DP	02/04/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3929 Constn. of moorum road from Jamna village to Dheurchanda	782/DPC	02/04/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3930 Constn. of class room Raigram High School, P.O.- Raigram	782/DP	02/04/2003	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3931 Constn. of moorum road from Maldanga PWD road to Belenda	782/DP	02/04/2003	200000 Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes
3932 Constn. of moorum road from Majhergram to Murulia.	782/DPC	02/04/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3933 Imp. of road from Tripally High School to Bhandardihihat	782/DP	02/04/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3934 Constn. of moorum road from Dewangandimore at Piagram (Majhergram)	782/DP	02/04/2003	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3935 Imp. of road from Banui Cannel to Murari	782/DP	02/04/2003	38400 Exe. Officer, Monteswar P.S	38400	38400	38400	100	Yes
3936 Constn. of Jhama Road from lakshmpur station to Goibitala	782/DP	02/04/2003	1000000 Exe. Officer, Purbasthali-II P.S	1000000	1000000	1000000	100	Yes
3937 Elec. at Charpataihahat	782/DP	02/04/2003	693285 SE, WBSEB, Burdwan(D) Circle	693285	693285	693285	100	Yes
3938 Elec. at Mondalhat	782/DP	02/04/2003	192348 SE, WBSEB, Burdwan(D) Circle	192348	192348	192348	100	Yes
3939 Elec. at Panuhah Paschimpara	782/DP	02/04/2003	68222 SE, WBSEB, Burdwan(D) Circle	68222	68222	68222	100	Yes
3940 Elec. at Panuhah Purbapara	782/DP	02/04/2003	119570 SE, WBSEB, Burdwan(D) Circle	119570	119570	119570	100	Yes
3941 Elec. at Ekaihahat	782/DP	02/04/2003	186642 SE, WBSEB, Burdwan(D) Circle	186642	186642	186642	100	Yes
3942 Elec. at Panuhah Dangapara and Daspara	782/DP	02/04/2003	282264 SE, WBSEB, Burdwan(D) Circle	282264	282264	282264	100	Yes
3943 Elec. at Bikihahat	782/DP	02/04/2003	162206 SE, WBSEB, Burdwan(D) Circle	162206	162206	162206	100	Yes
3944 Constn. of Science Seminar (5th hase) of Bijoy Narayan Mahavidyalaya	1680/DP	04/08/2003	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3945 Construction of Class Room at Kalna Mahishmardini Institution	1717/DP	08/08/2003	300000 Chairman, Kalna Muty.	300000	300000	300000	100	Yes
3946 To install computerised Designing of Handloom Products at short term Vocational Training Centre,Japat,Kalna,Burdwan	1717/DP	08/08/2003	400000 Chairman, Kalna Muty.	400000	400000	400000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3947 Construction of Community Hall at Madhupur	1717/DP	08/08/2003	1800000 Exe. Officer, Kalna-I P.S	1800000	1800000	1800000	100	Yes
3948 Construction of Building Swami Vivakananda Manan Kalyan Kendra at Bhavanandapur, P.O. goda-Ananda	1717/DP	08/08/2003	500000 Exe. Officer, Kalna-II P.S	500000	500000	500000	100	Yes
3949 Constn. of work at Sub-Division Library (1 room) under Katwa - I Pan. Samity.	1717/DP	08/08/2003	75000 Exe. Officer, Katwa-I P. S.	75000	75000	75000	100	Yes
3950 Proposed addition of the exit. bldg. of Bengal Institute of Technology (B.I.T.)	1717/DP	08/08/2003	500000 Exe. Officer, Katwa-I P. S.	500000	500000	500000	100	Yes
3951 Proposed O.T.Room at St. John Ambulance	1717/DP	08/08/2003	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3952 Proposed Drain at Ganfulia Bustand to Shibtala	1717/DP	08/08/2003	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
3953 Proposed construction of remaining work of Drama Mancha at Arya Bayam Samity, Katwa	1717/DP	08/08/2003	115000 Exe. Officer, Katwa-I P. S.	115000	115000	115000	100	Yes
3954 Imp. of road from Gourdanga - Ghumuria moorum road to Panchpara Jr. High Madarash under Singee G.P.	1717/DP	08/08/2003	150000 Exe. Officer, Katwa-II P.S	150000	149611	149611	100	Yes
3955 Constn. of moorum road from Choto Kulgachi F.P. School to Dipankar Ghosh's House via Sastitala, Kalitala	1717/DP	08/08/2003	200000 Exe. Officer, Katwa-II P.S	200000	197505	197505	100	Yes
3956 Constn. of moorum road from Agradwip Noldoba Deep Tubewell to Sahabnagar Paly Ground under Agradwip G.P.	1717/DP	08/08/2003	300000 Exe. Officer, Katwa-II P.S	300000	299999	299999	100	Yes
3957 Constn. of moorum road from Purba Multi Chowrasta to Purba Multi F.P. School, via Masjid under Sreebati G.P.	1717/DP	08/08/2003	100000 Exe. Officer, Katwa-II P.S	100000	99985	99985	100	Yes
3958 Imp. of road from Sodgopepara at Singee and Paschimpara, Majhipara to Cultivable land under Sigee G.P.	1717/DP	08/08/2003	100000 Exe. Officer, Katwa-II P.S	100000	99944	99944	100	Yes
3959 Construction of moram road from Majhergram Malamba Road's Bhararpur to Bamunia village	1717/DP	08/08/2003	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3960 Construction of moram road from Majhergram Malamba Road's Barapalasan Dighirpar to inside the Barapalasan village	1717/DP	08/08/2003	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
3961 Construction of classroom at Putsuri Girls High School	1717/DP	08/08/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3962 Construction of moram road at Lohar village	1717/DP	08/08/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3963 Construction of moram road at Monteswar Siddeshwaritala and Jokaripara	1717/DP	08/08/2003	70000 Exe. Officer, Monteswar P.S	70000	70000	70000	100	Yes
3964 Construction of moram road at Galatun village	1717/DP	08/08/2003	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3965 Construction of Moram road from Amatia Jr.High School to Gabrupur	1717/DP	08/08/2003	110000 Exe. Officer, Monteswar P.S	110000	110000	110000	100	Yes
3966 Construction of moram road from Dhenua Majherpara to Ghoshpara	1717/DP	08/08/2003	75000 Exe. Officer, Monteswar P.S	75000	75000	75000	100	Yes
3967 Construction of class room at Kaigram High School	1717/DP	08/08/2003	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
3968 Construction of moram road from Laskarpur More to Laskarpur village	1717/DP	08/08/2003	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3969 Construction of moram road from Monteswar Pich road to Singhali village	1717/DP	08/08/2003	200000 Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes
3970 Construction of moram road Gubui to Akbarnagar DTW	1717/DP	08/08/2003	150000 Exe. Officer, Monteswar P.S	150000	150000	150000	100	Yes
3971 Construction of moram road inside the Madhyamgram village	1717/DP	08/08/2003	114000 Exe. Officer, Monteswar P.S	114000	114000	114000	100	Yes
3972 Construction of moram road inside the Piplon village	1717/DP	08/08/2003	50000 Exe. Officer, Monteswar P.S	50000	50000	50000	100	Yes
3973 Special repair Development of Ramratan Library	1717/DP	08/08/2003	16000 Exe. Officer, Monteswar P.S	16000	16000	16000	100	Yes
3974 Special repair of Tara Susuna Jr. High School	1717/DP	08/08/2003	45000 Exe. Officer, Monteswar P.S	45000	45000	45000	100	Yes
3975 Constn. of bldg. of Bishpara high School, vill. Bishpara, P.O.- Nayasarai, dt.- Hooghly	1762/DEV	21/11/2003	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
3976	Constn. of DN-II Child & Mother Welfare Centre, Sherpur, Dumurdaha	1762/DEV	21/11/2003	80000 District Magistrate, Hooghly	80000	80000	80000	100 Yes
3977	Constn. of library bldg. of D.N. Pathagar, P.O. & Vill.- Bakulia.	1762/DEV	21/11/2003	50000 District Magistrate, Hooghly	49937	49937	49937	100 Yes
3978	Constn. of bldg. of Ramnagar Ssk, P.O.- Dumurdaha.	1762/DEV	21/11/2003	80000 District Magistrate, Hooghly	80000	80000	80000	100 Yes
3979	Constn. of office bldg. of Dwarpara Child & Mother Welfare Centre,	1762/DEV	21/11/2003	80000 District Magistrate, Hooghly	80000	80000	80000	100 Yes
3980	Constn. of Char Krishnabati Child & Mother Welfare Centre, Krishnabati Char	1762/DEV	21/11/2003	80000 District Magistrate, Hooghly	80000	80000	80000	100 Yes
3981	Constn. of bldg. of Kamarpara SSK, Kamarpara, Brindapur	1762/DEV	21/11/2003	80000 District Magistrate, Hooghly	80000	80000	80000	100 Yes
3982	Constn. of sanitation work at Somra Balika Vidyalaya	1762/DEV	21/11/2003	50000 District Magistrate, Hooghly	50000	50000	50000	100 Yes
3983	Constn. of library bldg. of Bandhab Sammilani Library, P.O. & Vill- Somra	1762/DEV	21/11/2003	50000 District Magistrate, Hooghly	49929	49929	49929	100 Yes
3984	Constn. of boundary wall of Bejoy Krishna Mahavidyalaya, Jirat	1762/DEV	21/11/2003	200000 District Magistrate, Hooghly	200000	200000	200000	100 Yes
3985	Constn. of bldg. of Gana Granthagar, Natagarah, P.O.- Digra.	1762/DEV	21/11/2003	50000 District Magistrate, Hooghly	50000	50000	50000	100 Yes
3986	Constn. of bldg. of Goriadanga SSK	1762/DEV	21/11/2003	80000 District Magistrate, Hooghly	80000	80000	80000	100 Yes
3987	Imp. of vill. Rd. with boulders moorum from Boragari vill to Debipur Girls' School at Berela Konchmali GP	1952/DEV	16/12/2003	400000 District Magistrate, Hooghly	400000	400000	400000	100 Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
3988 Imp. of Bituminous road from Nail to Ballaldighi at panchgora Torgram GP	1952/DEV	16/12/2003	1000000 District Magistrate, Hooghly	1000000	1000000	1000000	100	Yes
3989 Dev. of club & fencing at Kuliapara FCA, P.O.- Dhobapara	2053/DEV	01/01/2004	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
3990 Dev. o club & fencing at Kamargachi United Sporting Club (2nd Phase)	2053/DEV	01/01/2004	60000 District Magistrate, Hooghly	60000	60000	60000	100	Yes
3991 Dev. of club & fencing at Ayda Milani Sangha, P.O.- Aydakismat	2053/DEV	02/01/2004	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3992 Dev. of club & fencing at patuli Binapani United Sporting Club, P.O.- Patuliagram	2053/DEV	02/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3993 Constn. of bldg. of Ektarpur Union High School, Ekyarpur, Dt. Hooghly	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3994 Constn. of meat processing centre and Pandua meat Shop, Balihatta of pandua GP	765/DEV	28/01/2004	1000000 District Magistrate, Hooghly	1000000	1000000	1000000	100	Yes
3995 Constn. of bldg. of Eye Hospital of Lions Club of Balgarh, Vill- Ahmedpur, P.O.- Patuliagram.	765/DEV	28/01/2004	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
3996 Constn. of bldg. of Bakulia N.N. Girls High School, Bakulia	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3997 Constn. of bldg. of Sultanpur PAM High School, Guptipara, Dt.- Hooghly.	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3998 Constn. of bldg. of Khamargachi Girls High School	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
3999 Constn. of bldg. of Natagarh High School, Natagarh, P.O.- Digra	765/DEV	28/01/2004	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4000 Constn. of bldg. of Guptipara High School (HS), Guptipara	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4001 Constn. of bldg. of Sisir Bani Mandir pathagar,Sushil Moulik mancha, Guptipara	765/DEV	28/01/2004	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
4002 Constn. of bldg. of Jirat Colony High School	765/DEV	28/01/2004	150000 District Magistrate, Hooghly	150000	150000	150000	100	Yes
4003 Imp. of vill. Rd. from Deluagachi more (Pandua-Polba Rd.) to Haral Ramnathpur via- Srinagar	765/DEV	28/01/2004	400000 District Magistrate, Hooghly	400000	400000	400000	100	Yes
4004 Construction of B. Wall at Balagarh Bijoy Krishna mahavidyalaya (2nd Phase0	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4005 Constn. of bldg. of Kamarpara High School, Vill.- Kamarpara, P.O.- Brindabanpur.	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4006 Construction of building of Somra Balika Vidyalaya (1st Phase)	765/DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4007 Constn. of bldg. of Gopalpur High School.	765DEV	28/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4008 Constn. of office bldg. of Balagarh Thana Sporting Association, P>O & Vill.- Somra, Dt.- Hooghly	939/DEV	17/02/2004	100000 District Magistrate, Hooghly	99955	99955	99955	100	Yes
4009 Dev. of club & fencing at Guptipara Football club, Guptipara.	939/DEV	17/02/2004	50000 District Magistrate, Hooghly	50000	50000	50000	100	Yes
4010 Construction of the building of Kalna Polytechnic.	C-1840/DP	07/10/2004	1000000 Exe. Officer, Kalna-I P.S	1000000	1000000	1000000	100	Yes
4011 Constn. of Zorebandh on Nilerchawk at the village of Barkalmi.	C-636/DP	22/03/2005	81000 Exe. Officer, Monteswar P.S	81000	81000	81000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
2002 - 2003										
4012	Constn. of bldg. of Ashutosh Smriti Mandir Balika Vidyalaya	793/DEV	29/01/2003	200000	District Magistrate, Hooghly	200000	200000	100	Yes	
4013	Constn. of swimming pool at Kalna	174/DP	28/01/2004	330000	Chairman, Kalna Muty.	330000	330000	100	Yes	
4014	Constn. of guardwall in nearby pond to prevent erosion of land damage of building of Red Cross	174/DP	28/01/2004	95000	Chairman, Kalna Muty.	95000	94384	94384	100	Yes
4015	Constn. of park at Jewdhara	174/DP	28/01/2004	300000	Chairman, Kalna Muty.	300000	300000	100	Yes	
4016	Constn. of moorum road from Chowghoria to Nalpukur.	174/DP	28/01/2004	250000	Exe. Officer, Kalna-I P.S	250000	250000	100	Yes	
4017	Constn. of moorum road from Medgachi to Kharinal.	174/DP	28/01/2004	250784	Exe. Officer, Kalna-I P.S	250784	250784	100	Yes	
4018	Constn. of morum road from Manikhar to Kadipur	174/DP	28/01/2004	250010	Exe. Officer, Kalna-I P.S	250010	250010	100	Yes	
4019	Constn. of class room at Panchduli Sishu Siksha Kendra	174/DP	28/01/2004	154000	Exe. Officer, Kalna-II P.S	154000	154000	100	Yes	
4020	Constn. of class room at Barasat Sishu Siksha Kendra	174/DP	28/01/2004	154000	Exe. Officer, Kalna-II P.S	154000	154000	100	Yes	
4021	Constn. of class room at Malikelanai Sishu Siksha Kendra	174/DP	28/01/2004	154000	Exe. Officer, Kalna-II P.S	154000	154000	100	Yes	
4022	Constn. of class room at Mominpur Sishu Siksha Kendra	174/DP	28/01/2004	154000	Exe. Officer, Kalna-II P.S	154000	154000	100	Yes	
4023	Constn. of addl. class room at Kutulpur MSK in Akalpoush GP	174/DP	28/01/2004	56000	Exe. Officer, Kalna-II P.S	56000	56000	100	Yes	
4024	Dev. of road from Rayerpara Bus Stand to Lokpur (VIA- Muslimpara)	174/DP	28/01/2004	200000	Exe. Officer, Katwa-I P. S.	200000	200000	100	Yes	
4025	Physion Therapy Unit at Red Cross at Katwa.	174/DP	28/01/2004	107000	Exe. Officer, Katwa-I P. S.	107000	107000	100	Yes	
4026	Dev. of road from Barampur Bus Stand to Debagram village.	174/DP	28/01/2004	150863	Exe. Officer, Katwa-I P. S.	150863	150863	100	Yes	
4027	Dev. of road from Gusumba Bus Stand to Gusumba football ground.	174/DP	28/01/2004	100000	Exe. Officer, Katwa-I P. S.	100000	100000	100	Yes	

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
4028	Dev. of road from Goalpara pucca Rastha more to Goalpara village.	174/DP	28/01/2004	150000	Exe. Officer, Katwa-I P. S.	150000	150000	100	Yes
4029	Constn. of moorum road from Gopkhanjhi to Benga Hospital under Sudpur GP.	174/DP	28/01/2004	342822	Exe. Officer, Katwa-I P. S.	342822	342822	100	Yes
4030	Constn. of road from Ghoranash Sadhan Das Bayaragya's house to River Bank via.- Chakrabortypara and Dakshinpara	174/DP	28/01/2004	150000	Exe. Officer, Katwa-II P.S	150000	149925	100	Yes
4031	Constln. of road from Pallagachi F.P. School to Jabul Mondal's house and Gazi Rahaman Sk's house.	174/DP	28/01/2004	100000	Exe. Officer, Katwa-II P.S	100000	99917	100	Yes
4032	Constn. of moorum road from Natungram Deep Tubewell to Natungram Football Ground.	174/DP	28/01/2004	150000	Exe. Officer, Katwa-II P.S	150000	149949	100	Yes
4033	Constn. of moorum road from Agradwip Deasin Pucca road via Kamal Baishya shop's upto end of colonipara at Belaghata	174/DP	28/01/2004	108000	Exe. Officer, Katwa-II P.S	108000	108000	100	Yes
4034	Constn. of bldg. at Kusumgram Bazar Bustarminas.	174/DP	28/01/2004	500000	Exe. Officer, Monteswar P.S	500000	500000	100	Yes
4035	Constn. of moorum road at Sahajadpur Ghoshpara.	174/DP	28/01/2004	200000	Exe. Officer, Monteswar P.S	200000	200000	100	Yes
4036	Constn. of moorum road from Amatia road's Dewangadi more to Piyagram under Majhergram GP	174/DP	28/01/2004	200000	Exe. Officer, Monteswar P.S	200000	200000	100	Yes
4037	Constn. of moorum road from Malamba PWD Road's to Panboreya	174/DP	28/01/2004	200000	Exe. Officer, Monteswar P.S	200000	200000	100	Yes
4038	Constn. of moorum road from Hatgacha moorum road's to Bhojpur	174/DP	28/01/2004	100000	Exe. Officer, Monteswar P.S	100000	100000	100	Yes
4039	Constn. of moorum road from Memari-Maldanga PWD Road's Khandra village more to Choto Jugram	174/DP	28/01/2004	200000	Exe. Officer, Monteswar P.S	200000	200000	100	Yes
4040	Constn. of moorum road from Bazaripara Nekjan Mondal house's to Nimtala Bazar.	174/DP	28/01/2004	99669	Exe. Officer, Purbasthali-I P.S	99669	98561	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4041	Constn. of moorum road from Nasipur Nazar Ali Sk House to Rahim Sk. House.	174/DP	28/01/2004	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100 Yes
4042	Constn. of moorum road from Kanchantala STKK oad to Ram Pal's house.	174/DP	28/01/2004	49093 Exe. Officer, Purbasthali-I P.S	49093	48880	48880	100 Yes
4043	Constn. of moorum road from Rahatpur Muslimpara to Gouranga Bhowmick's house via Binod Devnath's house.	174/DP	28/01/2004	249245 Exe. Officer, Purbasthali-I P.S	249245	248259	248259	100 Yes
4044	Constn. of moorum road from Garurhat More to Golam Sk's house via.- Manshatala	174/DP	28/01/2004	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100 Yes
4045	Constn. of moorum road from Suluntu Busstop to Golafhat Pirtala More.	174/DP	28/01/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100 Yes
4046	Constn. of moorum road from Maganpur Haran Ghosh's house to Ratilal Das house.	174/DP	28/01/2004	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100 Yes
4047	Constn. of guard wall at SANBANDHA, GATAKGORA, MADIGORA tank side & repair of road from NO-MATHA to Pathangram Sanbandha Tank in Pilla GP	174/DP	28/01/2004	800000 Exe. Officer, Purbasthali-II P.S	800000	800000	800000	100 Yes
4048	Constn. of bldg. of Bantika High School (Boys) with D. Water and toilet block	793/DEV	29/01/2004	300000 District Magistrate, Hooghly	300000	300000	300000	100 Yes
4049	Dev. of chicken poultry farm shed at Banchi CADP.	793/DEV	29/01/2004	470000 District Magistrate, Hooghly	470000	470000	470000	100 Yes
4050	Constn. of bldg. of Sultanpur PAM High School	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100 Yes
4051	Constn. of bldg. of Bishpara High School, P.O. Nayasarai	793/DEV	29/01/2004	300000 District Magistrate, Hooghly	300000	300000	300000	100 Yes
4052	Constn. of class room & sanitation Block for Dwarbasini Kr. Rajendra High School (HS)	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100 Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
4053	Constn. of class room & Toilet of Bainchee Vidyasagar Bidyapith	793/DEV	29/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4054	Constn. of bldg. of Natagarh High School.	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4055	Constn. of class room and Boundary wall of Bilsora Rabindra Nath High School with toilet block and D. wate	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4056	Constn. of bldg. of Somra Balika Vidyalaya (2nd phase)	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4057	Constn. of class room, toilet block and D. water of Ilsova Mondalai Girls' High School	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4058	Constn. of bldg. of Inchura Raisaheb haradhan Ch. Adibasi Vidyamandir (High)	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4059	Constn. of bldg. of Gonasaidanga jr. High School, Guptipara	793/DEV	29/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4060	Constn. of class room ,toilet block and drinking water for Dwarbasini agirls High school	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4061	Constn. of boundary wall of Ittachuna B.N Mahavidyalaya	793/DEV	29/01/2004	500000 District Magistrate, Hooghly	500000	466960	466960	90	Yes
4062	Constn. of bldg. of Sripur Radharani Vidyamandir Girls' High School.	793/DEV	29/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4063	Constn. of class room of Damdama NH High School with toilet Block and D. Water	793/DEV	29/01/2004	280000 District Magistrate, Hooghly	280000	280000	280000	100	Yes
4064	Constn. of bldg. of Bakulia RN Institution	793/DEV	29/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
4065	Constn. of bldg. of Kamarpara High School	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4066	Imp. of Rd. from Bhabatosh pal's house to Burimatata at Samra Madhyapara	793/DEV	29/01/2004	400000 District Magistrate, Hooghly	400000	400000	400000	100	Yes
4067	install. of mechine for soil testing in the lab. of Boinchee CADP FSCS 92nd intl.)	793/DEV	29/01/2004	150000 District Magistrate, Hooghly	150000	150000	150000	100	Yes
4068	Constn. of Eye Hospital of Lions Club of Balagarh, vill.- Ahmeedpur	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4069	Constn. of bldg. of Kamargachi Girls' High School (2nd phase)	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4070	Constn. of class room, toilet block and D. water of Panchgara High School	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4071	Constn. of bldg. of bankulia NN Girls' High School (2nd Phase)	793/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4072	Constn. of community hall (Puroshree) at Kalna under Kalna Muty.	197/DP	30/01/2004	375000 Chairman, Kalna Muty.	375000	375000	375000	100	Yes
4073	Constn. of brick road at Bagnapara	197/DP	30/01/2004	234801 Exe. Officer, Kalna-I P.S	234801	234801	234801	100	Yes
4074	Constn. of pond guard wall at Simlon village.	197/DP	30/01/2004	244660 Exe. Officer, Kalna-I P.S	244660	244660	244660	100	Yes
4075	Constn. of moorum road from Belkuli Railgate to Belkuli	197/DP	30/01/2004	208954 Exe. Officer, Kalna-I P.S	208954	208954	208954	100	Yes
4076	Constn. of moorum road from Uplati to Tentulpukur	197/DP	30/01/2004	250784 Exe. Officer, Kalna-I P.S	250784	250784	250784	100	Yes
4077	Constn. of class room of Kadampukur Senior Madrasa	197/DP	30/01/2004	63000 Exe. Officer, Katwa-I P. S.	63000	63000	63000	100	Yes
4078	Constn. of road from Harhakli Chatterjee house to Dharmatola of Kosigram G.P.	197/DP	30/01/2004	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4079 Constn. of vill. rd. Rajua from Abu Sk's house to Ajoy Ezx-Zamindar Bund.	197/DP	30/01/2004	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
4080 Constn. of moorum road from Khayerhat vill. to Katwa - Suri road.	197/DP	30/01/2004	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
4081 Constn. of bitumen road from Srikhanda Bus Stand to Hatjala Pitch road.	197/DP	30/01/2004	400000 Exe. Officer, Katwa-I P. S.	400000	400000	400000	100	Yes
4082 Constn. of class room of Srikhanda Boys High School.	197/DP	30/01/2004	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
4083 Constn. of college bldg. at Chandrapur College	197/DP	30/01/2004	200000 Exe. Officer, Katwa-I P. S.	200000	200000	200000	100	Yes
4084 Constn. of guard wall by brick of Endo Beeha Pukur at Nanagar vill. - Kosigram G.P.	197/DP	30/01/2004	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
4085 Constn. of moorum road from Chandul Dangapara to High School via.- Duttapara and Muslimpara upto end of Colonipara at Belaghata	197/DP	30/01/2004	300000 Exe. Officer, Katwa-II P.S	300000	300000	300000	100	Yes
4086 Constn. of moorum road frm Arup Bandhu's House of Amul to West side at Majhipara to Daspara	197/DP	30/01/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4087 Constn. of road from Panchberia Hattala to Amdanga Ghoshpara	197/DP	30/01/2004	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
4088 Constn. of road from Baramalgachi to Baramalgachi vill.	197/DP	30/01/2004	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
4089 Constn. of moorum road from Madhya Sreerampur Kundupara pucca road to Sreekanta Devnath (Ekatapalli) house under Sreerampur GP	197/DP	30/01/2004	107335 Exe. Officer, Purbasthali-I P.S	107335	107335	107335	100	Yes
4090 Constn. of moorum road from Dangapara Sarfuddin Shop to Ijal's Bamboo Bagan under Nasaratpur GP	197/DP	30/01/2004	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100	Yes
4091 Constn. of moorum road from Hatsimla - Nimtala Tapan Bag's house to olam Sk's house under Sumudragarh GP.	197/DP	30/01/2004	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4092 Constn. of moorum road from Chargoalpara Trimatha More to Gopal Halder House under Nasaratpur GP.	197/DP	30/01/2004	75000 Exe. Officer, Purbasthali-I P.S	75000	75000	75000	100	Yes
4093 Constn. of moorum road from Hemayetpur Hara Dutta's house to Baro Kobla Bridge.	197/DP	30/01/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4094 Constn. of moorum road from Madhya Sreerampur Ekatapalli Sreekanta Devnath's house to Nirmal Hazra's house under Sreerampur G.P.	197/DP	30/01/2004	44000 Exe. Officer, Purbasthali-I P.S	44000	44000	44000	100	Yes
4095 Constn. of moorum road from Madhya Sreerampur Ekatapally Sreekanta Devnath's house to Samir Bose's house under Sreerampur GP.	197/DP	30/01/2004	44000 Exe. Officer, Purbasthali-I P.S	44000	44000	44000	100	Yes
4096 Constn. of moorum road from Kamdevpur Nowsad Mondal house to Niranga bridge under Nasaratpur G.P	197/DP	30/01/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4097 Constn. of bldg. at Gobindapur High School, P.O.- Rai-Dogachia	197/DP	30/01/2004	319000 Exe. Officer, Purbasthali-II P.S	319000	319000	319000	100	Yes
4098 Constn. of bldg. at Shyambati Radhakrishna Bhowmick Vidyapith.	197/DP	30/01/2004	315000 Exe. Officer, Purbasthali-II P.S	315000	315000	315000	100	Yes
4099 Constn. of bldg. at Parulia K.K. High School, P.O.- Purbasthali	197/DP	30/01/2004	319000 Exe. Officer, Purbasthali-II P.S	319000	319000	319000	100	Yes
4100 Purchase of a HMRTV ambulance in favour of WBCADC Kalna- II Project.	C-954/DP	28/04/2005	480413 District Magistrate, Burdwan	436876	436876	436876	100	Yes
4101 Constn. of the road from Babladanga to Durga Mandir to Pakirmath	C-810/DP	22/06/2006	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4102 Constn. of a Mancha at Puroshree, Kalna Municipality.	1059/DP	26/07/2006	600000 Chairman, Kalna Muty.	600000	600000	600000	100	Yes
4103 Constn. of ACR at Angharsona MM High School	1059/DP	26/07/2006	200000 Exe. Officer, Kalna-II P.S	200000	200000	200000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4104 Constn. of ACR at Duttadariatian SSK	1059/DP	26/07/2006	150000 Exe. Officer, Kalna-II P.S	150000	150000	150000	100	Yes
4105 Exclamation of Bhaluka Nadi from near Omrapur Bridge to Rahatpur	1059/DP	26/07/2006	200000 Exe. Officer, Kalna-II P.S	200000	200000	200000	100	Yes
4106 Excavation of Gangur Nadi from Baidyapur to Krishnapur	1059/DP	26/07/2006	400000 Exe. Officer, Kalna-II P.S	400000	400000	400000	100	Yes
4107 Constn.of muroom road at Jharubati Gram	1059/DP	26/07/2006	50000 Exe. Officer, Kalna-II P.S	50000	50000	50000	100	Yes
4108 Dev.of Play Ground at Panchapara Junior High Madrasa Singhi G.P.	1059/DP	26/07/2006	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
2003 - 2004								
4109 Construction of class room and drinking water for Ranagarh High School under Simlagarh Vitasin GP, Pandua, Hooghly.	794/DEV	29/01/2004	300000 District Magistrate, Hooghly	300000	300000	300000	100	Yes
4110 Imp. of road from Choldardanga to Fultala under Chakrishnabati GP	794/Dev	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4111 Constn. of class rom, toilet block & drinking water for Jair High School	794/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4112 Constn. of class room, toilet block & drinking water for Haridaspur High School	794/DEV	29/01/2004	150000 District Magistrate, Hooghly	150000	150000	150000	100	Yes
4113 Constn. of toilet block and Drinking water for Bainchee Balika Vidyalaya	794/DEV	29/01/2004	100000 District Magistrate, Hooghly	100000	100000	100000	100	Yes
4114 Imp. of road from Dhobapara to Matukpur under Bakulia Dhabapara GP	794/DEV	29/01/2004	200000 District Magistrate, Hooghly	200000	200000	200000	100	Yes
4115 Imp. of road from Sadhubangali to Candigacha under Dumurdaha Nityanandapur I GP	794/DEV	29/01/2004	400000 District Magistrate, Hooghly	400000	400000	400000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4116 Imp. of vill. road from Damdama more to Sanghitara Forest via Sanchitara vill.	794/DEV	29/01/2004	District 700000 Magistrate, Hooghly	700000	611423	611423	0	Yes
4117 Imp. of By Pass road near Pandua Rail Gate by Pandua Mahanad Road.	794/DEV	29/01/2004	District 150000 Magistrate, Hooghly	150000	145387	145387	0	Yes
4118 Imp. of vill. road from Nanipur Bridge (Rameshwarpur) to Haral Hattala via Nandingram Keshabati (2 Km.) starting from Nandingram Jorapukur to Haral Hattala to Dawnpur road Jr. with Boulder Moorum.	794/DEV	29/01/2004	District 800000 Magistrate, Hooghly	800000	800000	800000	100	Yes
4119 Imp. of Tinna Jamna road (Bituminus road) from Nail to Balladighi (2nd Phase)	794/DEV	29/01/2004	District 400000 Magistrate, Hooghly	400000	400000	400000	100	Yes
4120 Constn. of boundary wall of Balagarh Bijoy Krishna Mahavidyalaya, Vill.- Jirat, P.O.- Patuligram, Dist.- Hooghly	794/Dev	29/01/2004	District 500000 Magistrate, Hooghly	500000	500000	500000	100	Yes
4121 Constn. of bldg. of Krishnabati Char High School, Vill. & P.O.- Krishnabati Char, Dist.- Hooghly.	794/DEV	29/01/2004	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
4122 Constn. of bldg. of Kabura Panchpara High School, Vill. & P.O.- Panchpara, Dist.- Hooghly.	794/DEV	29/01/2004	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
4123 Constn. of bldg. of Gopalpur High School, Vill. & P.O.- Gopalpur, Dist.- Hooghly.	794/DEV	29/01/2004	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
4124 Constn. of bldg. of Dumurdaha Dhruvananda High School, Vill. & P.O.- Dumurdaha, Dist.- hooghly.	794/DEV	29/01/2004	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
4125 Constn. of bldg. Ektarpur Union High School, Vill. & P.O.- Ektarpur, Dist.- Hooghly.	794/DEV	29/01/2004	District 200000 Magistrate, Hooghly	200000	200000	200000	100	Yes
4126 Constn. of bldg. Chandrahati Dilip High School, Vill. & P.O.- Ektarpur, Dist.- Hooghly.	794/DEV	29/01/2004	District 100000 Magistrate, Hooghly	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4127 Imp. of road fro Joshra to Kamardanga under Somra- I G.P.	794/DEV	29/01/2004	400000 District Magistrate, Hooghly	400000	400000	400000	100	Yes
4128 Constn. of moorum road at Nischintapur vill. under Baghnapura GP	255/DP	06/02/2004	258000 Exe. Officer, Kalna-I P.S	258000	258000	258000	100	Yes
4129 Constn. of community hall at Madhupur	255/DP	06/02/2004	400000 Exe. Officer, Kalna-I P.S	400000	400000	400000	100	Yes
4130 Constn. of guardwall at Mondalpara (Hatkalna)	255/DP	06/02/2004	400000 Exe. Officer, Kalna-I P.S	400000	400000	400000	100	Yes
4131 Constn. of moorum road from Syera to Radhanagar via - Diara	255/DP	06/02/2004	250000 Exe. Officer, Kalna-I P.S	250000	250000	250000	100	Yes
4132 Constn. of bldg. of Sudpur Abani Nattyamancha	255/DP	06/02/2004	200000 Exe. Officer, Katwa-I P. S.	200000	200000	200000	100	Yes
4133 Constn. of road of Ronda Bhagyadhar Santra's house to Banerjee Para's Tubewell via Jamtala.	255/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4134 Constn. of moorum road at Auria vill. from Sastipukur Par of Ghoshpara More to Moraketala	255/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4135 Constn. of room of Singee Kashiram Das Pathagar	255/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4136 Constn. of road from Husking mill of Dharma Sen to Gonsaibari	255/DP	06/02/2004	200000 Exe. Officer, Katwa-II P.S	200000	200000	200000	100	Yes
4137 Constn. of moorum road from Baramaigachi to Baramaigachi vill.	255/DP	06/02/2004	100000 Exe. Officer, Katwa-II P.S	0	0	0	0	Yes
4138 Imp. of road from STKK road to Jagadanandapur Daspara	255/DP	06/02/2004	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
4139 Constn. of moorum road from Ramdaspur Moraktala to Suful Hazra's house and Mosjit to F.P. school.	255/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4140 Constn. of moorum road from Kaichar Patuli Pucca Rasta to Sibar Atan via- Nirankar Majhi's house and Jashpara Sanko & Shyam Saha's house.	255/DP	06/02/2004	200000 Exe. Officer, Katwa-II P.S	200000	200000	200000	100	Yes
4141 Constn. of moorum road from Panjoa Daspara to Kalupukurpar	255/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4142 Imp. of road from Maha Rathi's house at Okersha to daspara.	255/DP	06/02/2004	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
4143 Constn. of moorum road from Silla Padmapukur to Silla F.P. School	255/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4144 Constn. of a playground at Gazipur Yuba Sangha	255/DP	06/02/2004	50000 Exe. Officer, Katwa-II P.S	0	0	0	0	Yes
4145 Constn. of moorum road from Dainhat Monteswar Pucca Rasta Mejhiary more to Sunri Pukur at Mejhiary	255/DP	06/02/2004	100000 Exe. Officer, Katwa-II P.S	100000	100000	100000	100	Yes
4146 imp. of road from Gazipur Jadadhyatala to Kalitala via- Gazipur Durgapur Mandir	225/DP	06/02/2004	150000 Exe. Officer, Katwa-II P.S	150000	150000	150000	100	Yes
4147 Constn. of bldg. at Mondalgram High School.	255/DP	06/02/2004	200000 Exe. Officer, Memari-II P.S	200000	200000	200000	100	Yes
4148 Constn. of moorum road from Seliya vill. more to Barandala vill. (Dewania - Mangalpur PWD Road)	255/DP	06/02/2004	250000 Exe. Officer, Monteswar P.S	250000	250000	250000	100	Yes
4149 Constn. of class room of Bhurkunda High School.	255/DP	06/02/2004	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
4150 Constn. of moorum road from Mohaharnagar village more to Kasha village more (Kusumgram - Chuyadanga PWD Road)	255/DP	06/02/2004	250000 Exe. Officer, Monteswar P.S	250000	250000	250000	100	Yes
4151 Constn. of moorum road from Maldanga to Belenda (Memari - Maldanga PWD road).	255/DP	06/02/2004	300000 Exe. Officer, Monteswar P.S	300000	300000	300000	100	Yes
4152 Constn. of moorum road from Jamna village to Dheurchanda village (Bhagra - Dhirghapara PWD road)	255/DP	06/02/2004	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
4153 Constn. of moorum road from Dhamachia village Daspara more to Dhamachia village (Dewania - Mongalpur PWD Road)	255/DP	06/02/2004	100000 Exe. Officer, Monteswar P.S	100000	100000	100000	100	Yes
4154 Constn. of moorum road at village Hurkadanga (Kusumgram - Chuyadanga PWD Road)	255/DP	06/02/2004	200000 Exe. Officer, Monteswar P.S	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4155 Constn. of moorum road from bagiara Dighirpar to Kharajgram Kalibala School.	255/DP	06/02/2004	700000 Exe. Officer, Purbasthali-I P.S	700000	700000	700000	100	Yes
4156 Constn. of addl. class room Nadanghat F.P. School under Nadanghat GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4157 Constn. of addl. class room Malatipur F.P. School under Bogpur GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4158 Constn. of addl. class room Maganpuri F.P. School under Jahannagar GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4159 Constn. of addl. class room Kamalpur F.P. School under Nadanghat GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4160 Constn. of addl. class room Gagra F.P. School under Dogechia GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4161 Constn. of addl. class room Dirghapara F.P. School under Nadanghat GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4162 Constn. of addl. class room Dhoba F.P. School under Nasratpur GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4163 Constn. of addl. class room Akabpur F.P. School under Nadanghat GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4164 Constn. of addl. class room Naidapara F.P. School under Dogechia GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4165 Constn. of addl. class room Dhamai F.P. School under Nadanghat GP	255/DP	06/02/2004	150000 Exe. Officer, Purbasthali-I P.S	150000	150000	150000	100	Yes
4166 Constn. of school bldg. Majida Gana Bidyabhaban High School.	255/DP	06/02/2004	400000 Exe. Officer, Purbasthali-II P.S	400000	400000	400000	100	Yes
4167 Elec. of Karulia village.	255/DP	06/02/2004	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
4168 Constn. of moorum road from Dasthipara to Sathpotha via Kaibathi, Roypur under Purbasthali- II P.S	2264/DP	16/12/2004	1050000 Exe. Officer, Purbasthali-II P.S	1050000	1050000	1050000	100	Yes
4169 Constn. of bldg. of Indian Red Cross Society, Katwa Branch.	C-388/DP	22/02/2005	500000 Secy., Indian Red Cross Society, Katwa Br.	500000	500000	500000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4170 Constn. of ponds guardwall at Bandra vill. Bosepukur	C 581/DP	15/03/2005	200000 Exe. Officer, Katwa-I P. S.	200000	200000	200000	100	Yes
4171 Constn. of moorum road from Bhararpar to Bamunia (Majhergram - Malamba PWD Road)	C-637/DP	22/03/2005	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
4172 Dev. of rod from Katwa - Karni road to Mukul Sk's house under Khajurdihi G.P.	1351/DP	22/06/2005	50000 Exe. Officer, Katwa-I P. S.	44064	44064	44064	100	Yes
4173 Dev. of road from Srisurra Muslimpara to Katwa Palita road under Goai G.P.	1351/DP	22/06/2005	75000 Exe. Officer, Katwa-I P. S.	75000	75000	75000	100	Yes
4174 Dev. of road from Srisurra Barawaritala to Saha Para under Goai G.P.	1351/DP	22/06/2005	50000 Exe. Officer, Katwa-I P. S.	43850	43850	43850	100	Yes
4175 Dev. of road from Koshigram Suriya Saha's House to Dharmarajtala under Koshigram G.P.	1351/DP	22/06/2005	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
4176 Dev. of road from Koshigram Hemji Rice Mill to Srisurra village under Goai G.P.	1351/DP	22/06/2005	75000 Exe. Officer, Katwa-I P. S.	75000	75000	75000	100	Yes
4177 Dev. of road from Khajurdihi Bagdipara to Masjid under Khajurdihi G.P.	1351/DP	22/06/2005	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
4178 Dev. of road from Katwa-Natunhat road to Pry. School of Nahata village under Srikhanda G.P.	1351/DP	22/06/2005	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
4179 Dev. of road from Kaihtan Nilapukur to Kalsa PMGSY road under Gidhagram GP	1351/DP	22/06/2005	200000 Exe. Officer, Katwa-I P. S.	200000	200000	200000	100	Yes
4180 Dev. of road from Jarajgram to Tikarkhanji	1351/DP	22/06/2005	100000 Exe. Officer, Katwa-I P. S.	100000	100000	100000	100	Yes
4181 Constn. of Natya Mancha of Srikhanda High School under Srikhanda GP	1351/DP	22/06/2005	226000 Exe. Officer, Katwa-I P. S.	226000	226000	226000	100	Yes
4182 Constn. of Barkpukur Ghat of Koshigram village under Koshigram G.P.	1351/DP	22/06/2005	50000 Exe. Officer, Katwa-I P. S.	48993	48993	48993	100	Yes
4183 Dev. of road from Churpuni Gajanan Saha's House to Baidyanath Saha's house under Koshigram G.P.	1351/DP	22/06/2005	75000 Exe. Officer, Katwa-I P. S.	75000	75000	75000	100	Yes
4184 Dev. of road from Goai Pradhanpara to Majhipara under Goai G.P.	1351/DP	22/06/2005	50000 Exe. Officer, Katwa-I P. S.	46123	46123	46123	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
4185	Dev. of road from Durgagram Pry. School to ZP road under Jarajgram GP	1351/DP	22/06/2005	100000	Exe. Officer, Katwa-I P. S.	100000	100000	100	Yes
4186	Dev. of road from Debkundu Paresh Mondal's house to Churpuni	1351/DP	22/06/2005	75000	Exe. Officer, Katwa-I P. S.	66286	66286	100	Yes
4187	Dev. of road from Chandrapur to Puini under Saragram G.P.	1351/DP	22/06/2005	250000	Exe. Officer, Katwa-I P. S.	250000	250000	100	Yes
4188	Dev. of road from Bandra Daspara village road under Goai G.P.	1351/DP	22/06/2005	50000	Exe. Officer, Katwa-I P. S.	50000	50000	100	Yes
4189	Dev. of road form Koshigram garaipara to Das para under Koshigram G.P.	1351/DP	22/06/2005	75000	Exe. Officer, Katwa-I P. S.	75000	75000	100	Yes
4190	Constn. of Pacca drain from Rajua Hossan Sk's house to Messai Pukur Koshigram G.P.	1351/DP	22/06/2005	75000	Exe. Officer, Katwa-I P. S.	75000	75000	100	Yes
4191	Rehabilitation and reconstruction works in Tsunami Affected area in the State of Tamil Nadu- "Reconstruction of the bridge at 0/0-2/4 of Devampattinam in Devannampattinam under MPLADS of 40- Katwa P.C	1477/DP	07/07/2005	1100000	District Collector, Cuddalore, Tamil Nadu	1100000	1100000	100	Yes
4192	Constn. of addl. class room of Kashiswari Balika Vidyalaya	C No. 1716/DP	05/08/2005	250000	Chairman, Katwa Muty.	250000	250000	100	Yes
4193	Constn. of addl. class room of Katwa Balika Vidyalaya	C No. 1716/DP	05/08/2005	250000	Chairman, Katwa Muty.	242196	242196	100	Yes
4194	Dev. of village metal road of Sudpur under Sudpur G.P.	C-2207/DP	25/10/2005	300000	Exe. Officer, Katwa-I P. S.	300000	300000	100	Yes
4195	Constn. for Dining Hall-cum-Hostel of Hindumission Boys Welfare Home, Purbastghachiya under Kalna- II P.S.	C-70/DP	10/01/2006	150000	Exe. Officer, Kalna-II P.S	150000	150000	100	Yes
Interest									
4196	Purchase of Ambulance for Subodh Chowdhury Medical Aid Centre, Katwa	416/DPC	29/02/2000	327782	District Magistrate, Burdwan	367460	367460	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4197 Construction of building of St. Jhon Ambulance Association at Khajurdihi village	1101/DPC	03/08/2001	50000 Exe. Officer, Katwa-I P. S.	50000	50000	50000	100	Yes
4198 Construction of building of Kalna Polytechnic Institution	28/DPC	07/01/2002	380000 Chairman, Kalna Muty.	372668	372668	372668	100	Yes
Shri Nikhilananda Sar 1998 - 1999 39-Burdwan P.C								
4199 Construction of class room of Bharati Balika Vidyalaya (2 rooms)	63/DPC	14/01/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4200 Construction of class room of Bidyarthi Bhavan Boys' High School (2 rooms)	63/DPC	14/01/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4201 Construction of class room of Khaja A.S Berh High School (2 rooms)	63/DPC	14/01/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4202 Construction of class room of Maharani Adhirani Girls' High School (2 rooms)	63/DPC	14/01/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4203 Construction of class room of Nehru Vidyamandir (Hindi) (2 rooms)	63/DPC	14/01/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4204 Construction of class room of Dubrajdigghi MFP School (1 room)	63/DPC	14/01/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4205 Construction of building of Kherur-Chatni K.N Jr. High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4206 Construction of building of Sunur Jr. High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4207 Construction of building of Manjula T.P.C Vidyanketan (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4208 Construction of building of Bijipur High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4209 Construction of building of Bhatar M.P High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4210 Construction of building of Barabelun M.M Vidyamandir (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4211 Construction of building of Amarun Stn. Siksha Niketan (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4212 Construction of rooms at Bhandardihi P.B Vidyamandir Mouza Bhandardihi, J.L No. 114 (30 Sq.Mt.)	63/DPC	14/01/2000	100000 Exe. Officer, Burdwan-I P.S	100000	100000	100000	100	Yes
4213 Construction of Burning Chula & Shed at Rajpur Burning Ghat, Mouza Rajpur, J.L No. 65	63/DPC	14/01/2000	170000 Exe. Officer, Burdwan-I P.S	170000	170000	170000	100	Yes
4214 Construction of rooms at Sadhanpur Vivekananda High School Mouza Bahir Sarbamangala, J.L No. 42 (30 Sq.Mt.)	63/DPC	14/01/2000	100000 Exe. Officer, Burdwan-I P.S	100000	100000	100000	100	Yes
4215 Construction of class room of Jotram Vidyapith (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4216 Construction of boundary wall of Rajpur Kashiara MSDS Balika Vidyalaya, J.L No. 141	63/DPC	14/01/2000	125000 Exe. Officer, Burdwan-II P.S	125000	125000	125000	100	Yes
4217 Construction of class room of Amra Jr. High School, Mouza Amra, J.L No. 156 (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4218 Construction of class room of Barsul C.D.P High School, Mouza Barsul, J.L No. 163 (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4219 Construction of class room of Saktigarh Girls' High School, Mouza Barsul, J.L No. 155 (1 room)	63/DPC	14/01/2000	75000 Exe. Officer, Burdwan-II P.S	75000	75000	75000	100	Yes
4220 Construction of class room of Srirampur High School (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4221 Construction of brick road from Na-Para .P School to Hattala Para (1 KM)	63/DPC	14/01/2000	60000 Exe. Officer, Jamalpur P.S	60000	60000	60000	100	Yes
4222 Construction of class room at Ajhapur Uccha Vidyalaya (1 room)	63/DPC	14/01/2000	75000 Exe. Officer, Jamalpur P.S	75000	75000	75000	100	Yes
4223 Construction of class room at Jamalpur Girls' High School (2 rooms)	63/DPC	14/01/2000	150000 Exe. Officer, Jamalpur P.S	150000	150000	150000	100	Yes
4224 Construction of a brick road and brick wall at Dhamta Pukkurpar of Tangabena (500 Ft.)	63/DPC	14/01/2000	150000 Exe. Officer, Jamalpur P.S	150000	145766	145766	100	Yes
4225 Construction of a pucca road from Mosagram Stn. To Palla Road (1 KM)	63/DPC	14/01/2000	200000 Exe. Officer, Jamalpur P.S	200000	189619	189619	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4226	Construction of a moorum from Chalk to Kamalpur via Bansadah (1 KM)	63/DPC	14/01/2000	65000	Exe. Officer, Jamalpur P.S	65000	64449	64449	100	Yes
4227	Construction of class room of Bansali Jr. High School (2 rooms)	63/DPC	14/01/2000	100000	Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4228	Construction of class room of Sasanga Madhyamik Vidyalaya (1 room)	63/DPC	14/01/2000	75000	Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes
4229	Construction of class room of Khandaghosh Uccha Madhyamik Vidyalaya (1 room)	63/DPC	14/01/2000	50000	Exe. Officer, Khandaghosh P.S	50000	50000	50000	100	Yes
4230	Construction of school building of Sankari Uccha Madhyamik Vidyalaya (2 rooms)	63/DPC	14/01/2000	175000	Exe. Officer, Khandaghosh P.S	175000	175000	175000	100	Yes
4231	Construction of class room of Amral Jr. High School (2 rooms)	63/DPC	14/01/2000	100000	Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4232	Construction of moorum road from Gonripur F.P School to Sajinamore (1.5 KM)	63/DPC	14/01/2000	150000	Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4233	Construction of moorum road at Ulara village Bunokalitala to Chalknara village (1 KM)	63/DPC	14/01/2000	100000	Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4234	Construction of moorum road from Memari Hatpukur more to Railgate at Bagila (0.5 KM)	63/DPC	14/01/2000	50000	Exe. Officer, Memari-I P.S	50000	50000	50000	100	Yes
4235	Construction of moorum road from Sitarambati more to Daugatar Adibasipara (1.5 KM)	63/DPC	14/01/2000	150000	Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4236	Construction of moorum road from Bijur Kalitala to Kalyanpur (2 KM)	63/DPC	14/01/2000	150000	Exe. Officer, Memari-II P.S	150000	150000	150000	100	Yes
4237	Construction of moorum road from Sahajadpur Sanko Cannel to Sikorpur (2 KM)	63/DPC	14/01/2000	200000	Exe. Officer, Memari-II P.S	200000	200000	200000	100	Yes
4238	Construction of class room of Borobalaram L.B Vidyamandir (2 rooms)	63/DPC	14/01/2000	100000	Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4239 Construction of class room of Jotsadi High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4240 Construction of class room of Raina S.B Vidyayatan (2 rooms)	63/DPC	14/01/2000	150000 Exe. Officer, Raina-I P.S	150000	150000	150000	100	Yes
4241 Construction of class room of Sehora Radharani Balika Vidyalaya (3 rooms)	63/DPC	14/01/2000	200000 Exe. Officer, Raina-I P.S	200000	200000	200000	100	Yes
4242 Construction of class room of Belar Bhurkunda High School (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4243 Construction of class room of Auri Anchalik Aharchandi Vidyapith (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4244 Construction of class room of Painta Jagat Mohan High School (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4245 Construction of class room of Chak Chandan Durgadas High School (1 room)	63/DPC	14/01/2000	80000 Exe. Officer, Raina-II P.S	80000	80000	80000	100	Yes
4246 Construction of class room of Kot Simul Pallisree Jr. High School (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4247 Construction of a class room at Burdwan Town School (1 Room)	678/DPC	19/05/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4248 Construction of a class room at Kanchannagar D.N. Das High School (1 Room)	678/DPC	19/05/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4249 Construction of a class room at Municipal Girls' High School (Pry. Sec.) (1 Room)	678/DPC	19/05/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4250 Construction of a metal road at Sukumar Sen Sarani	678/DPC	19/05/2000	200000 Chairman, Burdwan Muty.	200000	200000	200000	100	Yes
4251 Construction of a class room at Birtikuri F.P School (1 Room)	678/DPC	19/05/2000	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4252 Construction of a class room at Burdwan Shibkumur Harijan Vidyalaya (1 Room)	678/DPC	19/05/2000	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4253 Pucca drain near Bamunpara more under Ward No. 7 & 12	678/DPC	19/05/2000	115000 Chairman, Memari Muty.	115000	115000	115000	100	Yes
4254 Construction of class room at Sahebganj High School (1 room)	678/DPC	19/05/2000	60000 Exe. Officer, Bhatar P.S	60000	60000	60000	100	Yes
4255 Construction of class room at Bonpass Sikhaniketan (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4256 Construction of class room at Basuda S.S Ramkrishna Bidyapith (1 room)	678/DPC	19/05/2000	55000 Exe. Officer, Bhatar P.S	55000	55000	55000	100	Yes
4257 Construction of class room at Aruar BMDP Institution (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4258 Construction of class room at Gramdihj Jr. High School (1 room)	678/DPC	19/05/2000	55000 Exe. Officer, Bhatar P.S	55000	55000	55000	100	Yes
4259 Construction of class room at Orgram Chatuspalli Jr. High Madrasa (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4260 Construction of class room at Narayanpur Jr. High School (1 room)	678/DPC	19/05/2000	60000 Exe. Officer, Bhatar P.S	60000	60000	60000	100	Yes
4261 Construction of class room at Mohanpur High School (1 room)	678/DPC	19/05/2000	60000 Exe. Officer, Bhatar P.S	60000	60000	60000	100	Yes
4262 Construction of class room at Mahata High School (1 room)	678/DPC	19/05/2000	60000 Exe. Officer, Bhatar P.S	60000	60000	60000	100	Yes
4263 Construction of boundary wall at Kaligram Girls' High School (30 Sq.Mt.)	678/DPC	19/05/2000	100000 Exe. Officer, Burdwan-I P.S	100000	100000	100000	100	Yes
4264 Construction of class room at Talit Goureswar High School (2 rooms)	678/DPC	19/05/2000	230000 Exe. Officer, Burdwan-I P.S	230000	230000	230000	100	Yes
4265 Construction of boundary wall at Bolgona High School (L 100 Ft. & H 15 Ft.)	678/DPC	19/05/2000	65000 Exe. Officer, Burdwan-II P.S	65000	65000	65000	100	Yes
4266 Construction of class room at Samanti High School (1 room)	678/DPC	19/05/2000	60000 Exe. Officer, Burdwan-II P.S	60000	60000	60000	100	Yes
4267 Construction of class room at Chakundi F.P School (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4268 Construction of class room at Srirampur High School (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4269 Construction of class room at Nabasta High School (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4270 Construction of class room at Bhaita Hari Daskar High School (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4271 Construction of Mukta Mancha at Saktigarh Bazar (300 Sq. Ft.)	678/DPC	19/05/2000	75000 Exe. Officer, Burdwan-II P.S	75000	75000	75000	100	Yes
4272 Construction of moorum road from Nasipur to Mathnasipur (1 KM)	678/DPC	19/05/2000	200000 Exe. Officer, Jamalpur P.S	200000	194118	194118	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4273 Construction of moorum road from Amarpur to Muidipur (2 KM)	678/DPC	19/05/2000	250000 Exe. Officer, Jamalpur P.S	250000	248582	248582	100	Yes
4274 Construction of class room at Jamalpur Girls' High School, (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Jamalpur P.S	50000	50000	50000	100	Yes
4275 Construction of class room at Kalna Kansra High School, P.O - Surekalna (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000	100	Yes
4276 Construction of class room at Gopalbera High School (room)	678/DPC	19/05/2000	50000 Exe. Officer, Khandaghosh P.S	50000	50000	50000	100	Yes
4277 Construction of class room at Dubrajhat Berugram High School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4278 Construction of class room at Huria Public High School (2 rooms)	678/DPC	19/05/2000	150000 Exe. Officer, Khandaghosh P.S	150000	150000	150000	100	Yes
4279 Construction of class room at Baurah Panchanan Jr. High School (1 room)	678/DPC	19/05/2000	50000 Exe. Officer, Khandaghosh P.S	50000	50000	50000	100	Yes
4280 Construction of class room at Torkona J.B High School (2 rooms)	678/DPC	19/05/2000	150000 Exe. Officer, Khandaghosh P.S	150000	150000	150000	100	Yes
4281 Construction of moorum road from Maheshdanga to Kelepara (1.5 KM)	678/DPC	19/05/2000	175000 Exe. Officer, Memari-I P.S	175000	175000	175000	100	Yes
4282 Construction of moorum road from Dandur to Kailashpur (1.5 KM)	678/DPC	19/05/2000	175000 Exe. Officer, Memari-I P.S	175000	175000	175000	100	Yes
4283 Construction of moorum road from Daulia to Highway road via Atapur (2 KM)	678/DPC	19/05/2000	200000 Exe. Officer, Memari-I P.S	200000	200000	200000	100	Yes
4284 Construction of class room at Khorad Amina High School (1 room)	678/DPC	19/05/2000	80000 Exe. Officer, Memari-II P.S	80000	80000	80000	100	Yes
4285 Construction of moorum road from Mahishpur Bakultala to F.P School (.5 KM)	678/DPC	19/05/2000	50000 Exe. Officer, Memari-II P.S	50000	50000	50000	100	Yes
4286 Construction of class room at Saknara High School (1 room)	678/DPC	19/05/2000	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4287	Development of C.K. Institution Football Ground	678/DPC	19/05/2000	100000	Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4288	Construction of class room at Saktia High School (1 room)	678/DPC	19/05/2000	100000	Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4289	Construction of class room at Rasuikhanda M.A Public Jr. High School (1 room)	678/DPC	19/05/2000	100000	Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4290	Construction of class room at Uchalan High School (1 room)	678/DPC	19/05/2000	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4291	Construction of class room at Narattambati Jr. High School (1 room)	678/DPC	19/05/2000	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4292	Construction of class room at Kaiti N.C High School (1 room)	678/DPC	19/05/2000	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4293	Construction of class room at Josapur Madrasha	678/DPC	19/05/2000	100000	Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4294	Construction of class room at Barpur Pasanda Jr. School (1 room)	673/DPC	19/05/2000	100000	Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4295	Construction of class room at Gotan S.M High School (1 room)	678/DPC	19/05/2000	100000	Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4296	Construction of class room at Ghustia Nandanpur Jr. High School (1 room)	678/DPC	19/05/2000	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4297	Construction of a latrine Jubila Pry. School	310/DPC	19/09/2000	25000	Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4298	Construction of a latrine Giur (Uttar - Purba) Pry. School	310/DPC	19/09/2000	25000	Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4299	Construction of a latrine Chhatimpur Pry. School	310/DPC	19/09/2000	25000	Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4300	Construction of a latrine Kair Pry. School	310/DPC	19/09/2000	25000	Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4301	Construction of a latrine Kendur Pry. School	310/DPC	19/09/2000	25000	Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4302 Construction of a latrine Arin Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4303 Construction of a latrine Kulchowra Chatimpur Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4304 Construction of a latrine Alhadipur Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4305 Construction of a latrine Induti Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4306 Construction of a latrine Metedanga Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4307 Construction of a class room Sankari Uttarpara Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4308 Construction of a class room Tantipara Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4309 Construction of a latrine Torkona Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4310 Construction of a latrine Kunta Pukur Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4311 Construction of a class room Kumirkola Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4312 Construction of a class room Berugram Dakshinpara Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4313 Construction of a latrine Purbachak Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4314 Construction of a latrine Taraposh Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4315 Construction of a latrine Muidhari Pry. School	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4316 Construction of a class room Ukhrid Pry. School (Shibtala)	310/DPC	19/09/2000	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4317 Construction of moorum road from Birsimul more to Gobordanga (1 KM)	1403/DPC	17/11/2000	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4318 Constn. of assets in the cyclone affected areas of Orissa	12/DPC	04/01/2001	1000000 Govt. of Orissa	1000000	1000000	1000000	100	Yes
4319 Construction of moorum road from Godardanga to Birshimul More	156/DPC	19/02/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4320 Construction of a culvert near Parijat Nagar over Tarapur Jala	156/DPC	19/02/2001	25000 Exe. Officer, Memari-I P.S	25000	25000	25000	100	Yes
4321 Construction of moorum road from Ilamdanga More to Dangapara Eden Branch-I	156/DPC	19/02/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4322 Construction of moorum road from Bishnupur G.T. Road to Sahanui	156/DPC	19/02/2001	50000 Exe. Officer, Memari-I P.S	50000	50000	50000	100	Yes
4323 Construction of moorum road from Salarpur village to Debipur G.P Office	156/DPC	19/02/2001	150000 Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4324 Construction of moorum road from Nishanka SHC to Barakpur Behula Bridge	156/DPC	19/02/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4325 Construction of moorum road from Puratan Devpur More (Memari- Maldanga Road) to Denha Purbapara	156/DPC	19/02/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4326 Construction of moorum road from Keleypara to Mahesdanga Uttarpur Camp	156/DPC	19/02/2001	125000 Exe. Officer, Memari-I P.S	125000	125000	125000	100	Yes
4327 Construction of moorum road from Mahesdanga village to Chanchai Stn. Road	156/DPC	19/02/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4328 Construction of moorum road from Senpur village to Sultanpur village	156/DPC	19/02/2001	250000 Exe. Officer, Memari-II P.S	250000	250000	250000	100	Yes
4329 Construction of moorum road from Barkona more to (Kalna - Burdwab Road) Barkona village	156/DPC	19/02/2001	250000 Exe. Officer, Memari-II P.S	250000	250000	250000	100	Yes
4330 Construction of a room at Bangram Football Ground at Bani Mouza Pathagur, J.L No. 137, Plot No.296	310/DPC	23/03/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4331 Construction of a Community Hall at Nabastha, J.L No. 31, Plot No.138 (1 hall)	310/DPC	23/03/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4332 Construction of a class room of Begut Jhanabi High School, Mouza Palsa, J.L No. 29, Plot No. 595 (1 room)	310/DPC	23/03/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4333 Construction of moorum road from Jaragram to Nandanpur (Bartikra village)	310/DPC	23/03/2001	150000 Exe. Officer, Jamalpur P.S	150000	137602	137602	100	Yes
4334 Construction of a latrine Daichanda Pry. School	310/DPC	23/03/2001	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4335 Construction of a latrine Kamalpur Pry. School	310/DPC	23/03/2001	25000 Exe. Officer, Khandaghosh P.S	25000	25000	25000	100	Yes
4336 Construction of class room of Salun Jr. High School	310/DPC	23/03/2001	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4337 Construction of a class room of Pala Sreerampur High School	676/DPC	18/05/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4338 Construction of a road from Samanti Hattala to Samanti village 1/2 KM	676/DPC	18/05/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4339 Construction of a class room of Kalingram Jr. High School	676/DPC	18/05/2001	50000 Exe. Officer, Jamalpur P.S	50000	50000	50000	100	Yes
4340 Construction of moorum road from Belut School more to Nagarkone village	676/DPC	18/05/2001	50000 Exe. Officer, Memari-I P.S	50000	50000	50000	100	Yes
4341 Elect. at Bhurkunda Darbespur Village	727/DPC	29/05/2001	176020 SE, WBSEB, Burdwan(D) Circle	176020	176020	176020	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4342 Elect. at daypara Hazrapara& Korapara	727/DPC	29/05/2001	427443 SE, WBSEB, Burdwan(D) Circle	427443	427443	427443	100	Yes
4343 Elect. at Chandipur Village	727/DPC	29/05/2001	82550 SE, WBSEB, Burdwan(D) Circle	82550	82550	82550	100	Yes
4344 Elect at Patuna Uttar malipara	727/DPC	29/05/2001	61257 SE, WBSEB, Burdwan(D) Circle	61257	61257	61257	100	Yes
4345 Elect. at Babunara , Babupara & Bardipara	727/DPC	29/05/2001	334828 SE, WBSEB, Burdwan(D) Circle	334828	334828	334828	100	Yes
4346 Elect. and inatallation of 25 KVA transforma at Gopalbari	727/DPC	29/05/2001	152545 SE, WBSEB, Burdwan(D) Circle	152545	152545	152545	100	Yes
4347 Elect. at Santoshpur Village	727/DPC	29/05/2001	39217 SE, WBSEB, Burdwan(D) Circle	39217	0	0	0	No
4348 Elect. at Dhandalsa daspara	727/DPC	29/05/2001	162886 SE, WBSEB, Burdwan(D) Circle	162886	162886	162886	100	Yes
4349 Elect. at Ramchandrapur Village	727/DPC	29/05/2001	368431 SE, WBSEB, Burdwan(D) Circle	368431	368431	368431	100	Yes
4350 Elect. at hakrishnapur village	727/DPC	29/05/2001	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
4351 Elect., at Shripur daspara	727/DPC	29/05/2001	158775 SE, WBSEB, Burdwan(D) Circle	158775	158775	158775	100	Yes
4352 Elect. at Orgram Bignar Adibasi para	727/DPC	29/05/2001	77700 SE, WBSEB, Burdwan(D) Circle	77700	77700	77700	100	Yes
4353 Elect. at Jotsadi Village	727/DPC	29/05/2001	206276 SE, WBSEB, Burdwan(D) Circle	206276	206276	206276	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4354 Elect. at Kubajpur daspara	727/DPC	29/05/2001	276686 SE, WBSEB, Burdwan(D) Circle	276686	276686	276686	100	Yes
4355 Elect. at nashipur Adibasi para	727/DPC	29/05/2001	290582 SE, WBSEB, Burdwan(D) Circle	290582	290582	290582	100	Yes
4356 Construction of class room of Chagram High School	998/DPC	05/07/2001	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4357 Construction of moorum road Basantapur village to Paharpur village	998/DPC	19/07/2001	150000 Exe. Officer, Jamalpur P.S	150000	148184	148184	100	Yes
4358 Construction of class room of Bowai High School	1063/DPC	27/07/2001	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4359 Construction of moorum road from Priyonboda Devi Road (Haridol to Antpara)	1231/DPC	12/09/2001	150000 Exe. Officer, Jamalpur P.S	150000	150000	150000	100	Yes
4360 Construction of class room of Oari High School	1369/DPC	17/10/2001	75000 Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes
4361 Construction of a culvert of Chakgram	10/DPC	01/01/2002	50000 Exe. Officer, Jamalpur P.S	50000	50000	50000	100	Yes
4362 Construction of a road from Bheliri Pull to Panchra More	156/DPC	19/02/2002	125000 Exe. Officer, Jamalpur P.S	125000	124790	124790	100	Yes
4363 Construction of a road from Bhurkha village to Krishnachandrapur village	156/DPC	19/02/2002	100000 Exe. Officer, Jamalpur P.S	100000	99918	99918	100	Yes
4364 Construction of a road from Jamalpur to Batrishbigha (via - Selimabad)	156/DPC	19/02/2002	200000 Exe. Officer, Jamalpur P.S	200000	157867	157867	100	Yes
4365 Construction of a road from Kanakur village to Sambhupur village	156/DPC	19/02/2002	250000 Exe. Officer, Jamalpur P.S	250000	249831	249831	100	Yes
4366 Construction of a class room of Terapur Pallimangal Jr. High Madrasha	156/DPC	19/02/2002	75000 Exe. Officer, Jamalpur P.S	75000	75000	75000	100	Yes
4367 Construction of metal road Jaikhana More to Burdwan Medical College Hospital (2 KM)	464/DPC	24/04/2002	700000 Chairman, Burdwan Muty.	700000	700000	700000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4368	Construction & Development of Burdwan Town Hall	464/DPC	24/04/2002	600000	Chairman, Burdwan Muty.	600000	600000	600000	100	Yes
4369	Construction of class room Ukhird High School	738/DPC	08/07/2002	75000	Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes
4370	Construction of Arachia Mukta Mancha (250 Sq.ft.)	C-1532/DP	24/08/2004	74979	Exe. Officer, Bhatar P.S	74979	74979	74979	100	Yes
4371	Constn. of ICDS buildings at jhiara Mouza- Jhiara, J.L. No. 8, Baghar- I G.P.	1275/DP	13/06/2005	163000	Exe. Officer, Burdwan-I P.S	163000	163000	163000	100	Yes
4372	Constn. of ICDS building at Talit (Near Talit New F.P School), Mouza- Talit, J.L. No. 10, Baghar- II G.P.	1275/DP	13/06/2005	163000	Exe. Officer, Burdwan-I P.S	163000	163000	163000	100	Yes
4373	Constn. of ICDS building at Garh, Mouza- Isufabad, J.L. No. 17, Bagar- I G.P.	1275/DP	13/06/2005	163000	Exe. Officer, Burdwan-I P.S	163000	163000	163000	100	Yes
4374	Construction of the road from Mahespur to Sashinara	C-2428/DP	01/12/2005	150000	Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
1999 - 2000										
4375	Construction of building at Burdwan Dubrajdighi High School	1100/DPC	02/08/2001	100000	Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4376	Construction of building at Ichlabad Keshablal Harijan F.P School	1100/DPC	02/08/2001	100000	Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4377	Construction at Banipith Girls' High School, Becharhat Road	1100/DPC	02/08/2001	100000	Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4378	Construction of Bidhanpalli Ramkrishna F.P School	1100/DPC	02/08/2001	50000	Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4379	Construction of building at Nari Colony G.S.F.P School	1100/DPC	02/08/2001	50000	Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4380	Construction of building at Harisabha Hindu Girls' High School (Morning)	1100/DPC	02/08/2001	50000	Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4381	Development of auditorium at Burdwan Town Hall	1100/DPC	02/08/2001	700000	Chairman, Burdwan Muty.	700000	700000	700000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4382 Construction of waiting room at Bamunia More Busstand under Sahebganj-I G.P	1100/DPC	02/08/2001	70000 Exe. Officer, Bhatar P.S	70000	70000	70000	100	Yes
4383 Construction of waiting room at Jharna Busstand under Mahata G.P	1100/DPC	02/08/2001	70000 Exe. Officer, Bhatar P.S	70000	70000	70000	100	Yes
4384 Construction of Karnda Michridanga F.P School, Mouza Karanda, (1 room)	1100/DPC	02/08/2001	58000 Exe. Officer, Burdwan-II P.S	58000	58000	58000	100	Yes
4385 Construction of Soddy High School (1 room)	1100/DPC	02/08/2001	60000 Exe. Officer, Burdwan-II P.S	60000	60000	60000	100	Yes
4386 Development of Saktigarh Girls' high School, J.L No. 163	1100/DPC	02/08/2001	60000 Exe. Officer, Burdwan-II P.S	60000	60000	60000	100	Yes
4387 Construction of Sorsua F.P School, Mouza Borsua, J.L No. 25 (1 room)	1100/DPC	02/08/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4388 Construction of Hatgobindapu Mongobinda Chowdhury High School, Mouza Gobindapur, J.L No. 136, Dag No. 1726-1739 (1 room)	1100/DPC	02/08/2001	152000 Exe. Officer, Burdwan-II P.S	152000	152000	152000	100	Yes
4389 Construction of road from Sukur Bagdipara to Kalitala	1100/DPC	02/08/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4390 Construction of road from Samanti to Kadra High School	1100/DPC	02/08/2001	40000 Exe. Officer, Burdwan-II P.S	40000	40000	40000	100	Yes
4391 Construction of Milky Sahapur F.P School, Mouza Joreram, J.L No. 89	1100/DPC	02/08/2001	100000 Exe. Officer, Burdwan-II P.S	100000	100000	100000	100	Yes
4392 Construction of Saktigarh Safdar Hasmi Jr. High School at Mouza Saktigarh, J.L No. 155 (2 room)	1100/DPC	02/08/2001	200000 Exe. Officer, Burdwan-II P.S	200000	200000	200000	100	Yes
4393 Construction of village moorum road from Chakhanjadi to Sambhupur	1100/DPC	02/08/2001	300000 Exe. Officer, Jamalpur P.S	300000	290438	290438	100	Yes
4394 Construction of building at Kerili Majda High Madrasah	1100/DPC	02/08/2001	76181 Exe. Officer, Jamalpur P.S	76181	76181	76181	100	Yes
4395 Construction of village moorum road from Moyna to Ilsara	1100/DPC	02/08/2001	175000 Exe. Officer, Jamalpur P.S	175000	169463	169463	100	Yes
4396 Construction of village moorum road from Shiromoni School to Abujhati-I G.P	1100/DPC	02/08/2001	200000 Exe. Officer, Jamalpur P.S	200000	199994	199994	100	Yes
4397 Construction of guardwall 4 (four pond) at Gakulgram	1100/DPC	02/08/2001	200000 Exe. Officer, Jamalpur P.S	200000	199600	199600	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4398 Construction of two rooms of Jhaye F.P School	1100/DPC	02/08/2001	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4399 Construction of two rooms Kendur High School	1100/DPC	02/08/2001	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4400 Construction of village road at Doyar village	1100/DPC	02/08/2001	50000 Exe. Officer, Khandaghosh P.S	50000	50000	50000	100	Yes
4401 Construction of building of Torkona Jagabandhu High School	1100/DPC	02/08/2001	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4402 Construction of village moorum road from Nudipur school to Dillalpur Nesigation	1100/DPC	02/08/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4403 Construction of village moorum road from Panchkhelya pucca road more to Denha F.P School	1100/DPC	02/08/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4404 Construction of village moorum road from Patre to Sruram village	1100/DPC	02/08/2001	150000 Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4405 Construction of moorum road from Mahespur to Mobarakpur via Amudpur	1100/DPC	02/08/2001	200000 Exe. Officer, Memari-I P.S	200000	200000	200000	100	Yes
4406 Construction of village moorum road from Chaknara to Ulara Bonbibitala	1100/DPC	02/08/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4407 Construction of village moorum road from Nishanka to Barakpur	1100/DPC	02/08/2001	200000 Exe. Officer, Memari-I P.S	200000	200000	200000	100	Yes
4408 Construction of village moorum road from Paschim Memari Konarpara to Konarpara Puratan Nilkuthi	1100/DPC	02/08/2001	200000 Exe. Officer, Memari-I P.S	199945	199945	199945	100	Yes
4409 Construction of moorum road from Bidyadanga Sautalpara to Kauaidanga	1100/DPC	02/08/2001	200000 Exe. Officer, Memari-I P.S	200000	200000	200000	100	Yes
4410 Construction of village moorum road from Kashirampur to Joyrampur	1100/DPC	02/08/2001	150000 Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4411 Construction of village moorum road from Koleypra to Uttarpara Cmp with culvert (Hume pipe)	1100/DPC	02/08/2001	40000 Exe. Officer, Memari-I P.S	40000	40000	40000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4412 Construction of a culvert at Parijatnagar Udaypalli	1100/DPC	02/08/2001	110000 Exe. Officer, Memari-I P.S	110000	110000	110000	100	Yes
4413 Construction of building at Sukur H.P High School	1100/DPC	02/08/2001	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4414 Construction of building at Golgram Golam Imam High School (Phase- II)	1100/DPC	02/08/2001	65000 Exe. Officer, Raina-I P.S	65000	65000	65000	100	Yes
4415 Constn. of one room at Raina Jagatmata A. Balika Vidyalaya (2nd Phase)	1100/DPC	02/08/2001	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4416 Constn. building at Machkhanda High School (2nd Phase)	1100/DPC	02/08/2001	200000 Exe. Officer, Raina-I P.S	200000	200000	200000	100	Yes
4417 Construction of building at Kamagoria Rasbehari Basu Sikshaniketan (High)	1100/DPC	02/08/2001	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4418 Construction of building at Gotan S.M High School	1100/DPC	02/08/2001	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4419 Construction of building at Lohai Sammiloni Vidyaniketan	1100/DPC	02/08/2001	200000 Exe. Officer, Raina-II P.S	200000	200000	200000	100	Yes
4420 Elec. At Nashigram Pashim Dulepara under Barbelun G.P.	1100/DPC	03/08/2001	382100 SE, WBSEB, Burdwan(D) Circle	382100	382100	382100	100	Yes
4421 Elec. At Mahachanda Uttar Metepara under Mahachanda G.P.	1100/DPC	03/08/2001	256100 SE, WBSEB, Burdwan(D) Circle	256100	256100	256100	100	Yes
4422 Elec. At Jharul Palpara under Mahata G.P.	1100/DPC	03/08/2001	240100 SE, WBSEB, Burdwan(D) Circle	240100	240100	240100	100	Yes
4423 Elec. At Ramchandra village (Mudipara)	1100/DPC	03/08/2001	64348 SE, WBSEB, Burdwan(D) Circle	64348	64348	64348	100	Yes
4424 Elec. At Bamsore village	1100/DPC	03/08/2001	100100 SE, WBSEB, Burdwan(D) Circle	100100	100100	100100	100	Yes
4425 Elec. Of Purba Owari Mouza	1100/DPC	03/08/2001	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4426 Elec. Of Ramchandra village	1100/DPC	03/08/2001	162354 SE, WBSEB, Burdwan(D) Circle	162354	162354	162354	100	Yes
4427 Elec. Of Shikirpur Mouza	1100/DPC	03/08/2001	166000 SE, WBSEB, Burdwan(D) Circle	166000	166000	166000	100	Yes
4428 Elec. At Gopalbera Mouza	1100/DPC	03/08/2001	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
4429 Elec. Of Sulkone Bagdipara under Sahebganj-I GP	1100/DPC	03/08/2001	216600 SE, WBSEB, Burdwan(D) Circle	216600	216600	216600	100	Yes
4430 Electrification at Narayandighi, Bobnmasjit, Khanpukur, Belbagar under Mouza Nari J.L. No. 90 & Elec. At Kantia under Mouza Kantia J.L. No. 95.	1100/DPC	03/08/2001	498000 SE, WBSEB, Burdwan(D) Circle	498000	498000	498000	100	Yes
4431 Elec. Of Bhanjapur Mouza	1100/DPC	03/08/2001	284000 SE, WBSEB, Burdwan(D) Circle	284000	284000	284000	100	Yes
4432 Elec. Of Kubajpur village.	1100/DPC	03/08/2001	22117 SE, WBSEB, Burdwan(D) Circle	22117	22117	22117	100	Yes
4433 Elec. Of asila Mouza	1100/DPC	03/08/2001	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
4434 Elec. Divirtion 11 KV HT line at Alampur Mouza- Alampur.	1100/DPC	03/08/2001	132000 SE, WBSEB, Burdwan(D) Circle	132000	132000	132000	100	Yes
4435 Construction of village road from Barar-Ilandanga more to Eden Khal Branch-I	1190/DPC	04/09/2001	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4436 Constn. Of bldg. Of Indu Gunamani Smriti Vidyalaya, Mohanta Asthan.	1463/DPC	26/11/2001	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4437 Constn. Of bldg. Of Netaji G.S.F.P. School.	1463/DPC	26/11/2001	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4438 Constn. Of bldg. Rashikpur M.F.P School.	1463/DPC	26/11/2001	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4439 Constn. Of bldg. Of Borehat M.F.P. School.	1463/DPC	26/11/2001	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4440 Construction of building of Sahachetan F.P. School.	1463/DPC	26/11/2001	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4441 Construction of class room of Sahebganj High School	1463/DPC	26/11/2001	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4442 Construction of class room of Bamshor High School	1463/DPC	26/11/2001	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4443 Construction of class room of Aruar BMDP Institution	1463/DPC	26/11/2001	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4444 Development of school ground at Sushan Dighi H.P High School	1463/DPC	26/11/2001	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4445 Construction of class room of Uday Palli Sikhaniketan	1463/DPC	26/11/2001	65000 Exe. Officer, Burdwan-I P.S	65000	65000	65000	100	Yes
4446 Land development of Burdwan High Madrasa under Goda Mouza J.L No. 41	1463/DPC	26/11/2001	88000 Exe. Officer, Burdwan-I P.S	88000	88000	88000	100	Yes
4447 Construction of class room of Tejganj High School	1463/DPC	26/11/2001	60000 Exe. Officer, Burdwan-I P.S	60000	60000	60000	100	Yes
4448 Guardwall of Hedo tank at Karatpur, Mouza Korar, J.L No. 98, Dag No. 1557	1463/DPC	26/11/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4449 Construction of guardwall at Kalisayer tank and improvement of road Begut Daspara to Sibtala Mouza Begut, J.L No. 30, Plot No. 336	1463/DPC	26/11/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4450 Construction of one room of Chakundi Sree Ramkrishna Vidyamandir, Mouza Chakundi, J.L No. 22, Dag No. 1476	1463/DPC	26/11/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4451 Construction of Ahalla Bai Road Bam to Nadur via Rice mill, Total 2 KM	1463/DPC	26/11/2001	100000 Exe. Officer, Burdwan-II P.S	100000	100000	100000	100	Yes
4452 Construction of road from Debagram to Palasi	1463/DPC	26/11/2001	40000 Exe. Officer, Burdwan-II P.S	40000	40000	40000	100	Yes
4453 Construction of oper air stage at Bhaita Bharat Natya Samaj	1463/DPC	26/11/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4454 Construction of N C C Road, Barsul to Amrah (3 KM)	1463/DPC	26/11/2001	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4455	Improvement of football ground of Mouza Koruri Netaji Sabgha Pathagar, Area 1.05 Ac. Mouza Karuri, J.L No. 129, Dag No. 2945,2941,2943	1463/DPC	26/11/2001	30000	Exe. Officer, Burdwan-II P.S	30000	30000	30000	100	Yes
4456	Improvement of football ground of Singhapara Rabindra Krirangan. Area 1350 Ac., Mouza Koruri, J.L No. 129, Dag No. 1453,1454,1455	1463/DPC	26/11/2001	30000	Exe. Officer, Burdwan-II P.S	30000	30000	30000	100	Yes
4457	Guardwall of Sarkardanga Ghiyakhal	1463/DPC	26/11/2001	50000	Exe. Officer, Jamalpur P.S	50000	50000	50000	100	Yes
4458	Plauing boulders to curb the soil ersion caused by Damodarpur Rover at Kora village	1463/DPC	26/11/2001	200000	Exe. Officer, Jamalpur P.S	200000	196327	196327	100	Yes
4459	Plauing boulders to curb the soil ersion caused by Damodarpur Rover at Sahahossainpur village	1463/DPC	26/11/2001	800000	Exe. Officer, Jamalpur P.S	800000	794989	794989	100	Yes
4460	Plauing boulders to curb the soil ersion caused by Damodarpur Rover at Sajemaltala village	1463/DPC	26/11/2001	250000	Exe. Officer, Jamalpur P.S	250000	248280	248280	100	Yes
4461	Construction of guardwall of Dattapara Dighi	1463/DPC	26/11/2001	100000	Exe. Officer, Jamalpur P.S	100000	97894	97894	100	Yes
4462	Construction of moorum road at Induti village	1463/DPC	26/11/2001	75000	Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes
4463	Construction of moorum road at Gopalbera village	1463/DPC	26/11/2001	75000	Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes
4464	Sanitation of Seharabazar	1463/DPC	26/11/2001	50000	Exe. Officer, Khandaghosh P.S	50000	50000	50000	100	Yes
4465	Construction of moorum road from Chaknara to Ulara Bonbibitala	1463/DPC	26/11/2001	100000	Exe. Officer, Memari-I P.S	98171	98171	98171	100	Yes
4466	Construction of moorum road from Koleypara to Uttar Par Camp	1463/DPC	26/11/2001	100000	Exe. Officer, Memari-I P.S	96904	96904	96904	100	Yes
4467	Construction of moorum road from Rajpur Sahapara to Telsana	1463/DPC	26/11/2001	150000	Exe. Officer, Memari-I P.S	145930	145930	145930	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4468 Construction of moorum road from Bishnupur G.T Road to Sahanui	1463/DPC	26/11/2001	100000 Exe. Officer, Memari-I P.S	99884	99884	99884	100	Yes
4469 Construction of Class room of Bamunia High School	1463/DPC	26/11/2001	70000 Exe. Officer, Raina-I P.S	70000	70000	70000	100	Yes
4470 Construction of class room at Jotsadi High School	1463/DPC	26/11/2001	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4471 Construction of one room at Raina Jagatmata A. Balika Vidyalaya	1463/DPC	26/11/2001	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4472 Construction of Class room of Ausara Udgara Jr. High School	1463/DPC	26/11/2001	70000 Exe. Officer, Raina-I P.S	70000	70000	70000	100	Yes
4473 Construction of moorum road from Pipla to Daspara	1463/DPC	26/11/2001	50000 Exe. Officer, Raina-I P.S	46905	46905	46905	100	Yes
4474 Construction of class room at Rakshikkhanda Masam Ali Public Institution	1463/DPC	26/11/2001	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4475 Construction of building at Barabainan F.P School	1463/DPC	26/11/2001	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4476 Construction of building at Pahalanpur High School	1463/DPC	26/11/2001	150000 Exe. Officer, Raina-II P.S	150000	150000	150000	100	Yes
4477 Construction of building at Kamarhati Sikshaniketan	1463/DPC	26/11/2001	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4478 Construction of building at Deno Sachinanda Vidyabhaban	1463/DPC	26/11/2001	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4479 Electrification at Harakali village (line extension) under Satagachia	1463/DPC	26/11/2001	76288 SE, WBSEB, Burdwan(D) Circle	72334	72334	72334	100	Yes
4480 Extention of Electricity L.T Line, Total 172 Poles of different wards of Burdwan Municipality, Burdwan.	1463/DPC	26/11/2001	1190000 SE, WBSEB, Burdwan(D) Circle	1188125	1188125	1188125	100	Yes
4481 Electrification of Baneswarpur village.	1463/DPC	26/11/2001	100000 SE, WBSEB, Burdwan(D) Circle	98729	98729	98729	100	Yes
4482 Electrification at Shibpur village to Kuchut Rajbari Bazar (With 25 KVA Transformer) under Kuchut G.P.	1463/DPC	26/11/2001	108953 SE, WBSEB, Burdwan(D) Circle	102118	102118	102118	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4483 Electrification at Saranga village under Ukhrid G.P.	1463/DPC	26/11/2001	273000 SE, WBSEB, Burdwan(D) Circle	273000	273000	273000	100	Yes
4484 Electrification at Krishnapur Kukura village under Ukhrid G.P.	1463/DPC	26/11/2001	127000 SE, WBSEB, Burdwan(D) Circle	124546	124546	124546	100	Yes
4485 Electrification at Khaldanga village under Bohar- I G.P.	1463/DPC	26/11/2001	285065 SE, WBSEB, Burdwan(D) Circle	290177	290177	290177	100	Yes
4486 Elecgrtification at Gargeswar Bazar (Extra 63 KVA Transformer) under Bijur- II G.P.	1463/DPC	26/11/2001	166000 SE, WBSEB, Burdwan(D) Circle	152811	152811	152811	100	Yes
4487 Elect. at Barisali village ujder Lodna G.P.	1463/DPC	26/11/2001	200000 SE, WBSEB, Burdwan(D) Circle	202454	202454	202454	100	Yes
4488 Electrification at Barasat village (With 25 KVA Transformer) under Satgachia- II G.P.	1463/DPC	26/11/2001	177523 SE, WBSEB, Burdwan(D) Circle	167664	167664	167664	100	Yes
4489 Electrification at Hamunpur village Adibasipara (Purba side) (Line extention).	1463/DPC	26/11/2001	39613 SE, WBSEB, Burdwan(D) Circle	42046	42046	42046	100	Yes
4490 Electrification at Berugram villageunder Berugram G.P.	1463/DPC	26/11/2001	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
4491 Electrification at Bartikaipur village- Muslimpara + Madhya Hazrapara (With 25 KVA Transformer) under Bohar - II G.P.	1463/DPC	26/11/2001	146558 SE, WBSEB, Burdwan(D) Circle	137529	137529	137529	100	Yes
4492 Electrification and installation 25 KVA Transformer at Sanpar Bagdi para and Bauri para, Mouza- Sanpar, J.L. No. 101	1463/DPC	26/11/2001	298000 SE, WBSEB, Burdwan(D) Circle	298000	298000	298000	100	Yes
4493 Electrification and installation 25 KVA Transformer at Nabagram village, Mouza- Nabagram, J.L. No. 112.	1463/DPC	26/11/2001	127000 SE, WBSEB, Burdwan(D) Circle	127000	127000	127000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4494 Electrification and installation 25 KVA Transformer at Faridpur Das Para and Adibasi Para, Mouza- Faridpur, J.L. No. 127	1463/DPC	26/11/2001	337000 SE, WBSEB, Burdwan(D) Circle	337000	337000	337000	100	Yes
4495 Const. of building at Loco Shivmandir Hindi Vidyalaya	93/DPC	24/01/2002	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4496 Const. of building at Balidanga GSFP school	93/DPC	24/01/2002	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4497 Construction of village road at Jhinguti village	93/DPC	24/01/2002	100000 Exe. Officer, Burdwan-I P.S	100000	100000	100000	100	Yes
4498 Construction of building at Ambu Gopinathpur Pry. School	299/DPC	15/03/2002	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4499 Elec. Of 10 submersible pumps of Bokra Mouza	744/DP	04/07/2002	450000 SE, WBSEB, Burdwan(D) Circle	443834	443834	443834	100	Yes
4500 Construction of village moorum road at Machkhanda to Belsor	975/DP	05/05/2003	130000 Exe. Officer, Raina-I P.S	129963	129963	129963	100	Yes
4501 Construction of road from Fakirdanga bridge to Madhpur village	C-1532/DP	24/08/2004	146503 Exe. Officer, Bhatar P.S	146503	146503	146503	100	Yes
4502 Construction of class room Child Education Centre at Chandi	C-1532/DP	24/08/2004	99476 Exe. Officer, Bhatar P.S	99476	99476	99476	100	Yes
4503 Construction of Tin shed at Dauradanga under Mahata G.P	C-1532/DP	24/08/2004	64950 Exe. Officer, Bhatar P.S	64950	64950	64950	100	Yes
4504 Construction of road from Burdwan-Katwa to Balenda	C-1532/DP	24/08/2004	149786 Exe. Officer, Bhatar P.S	149786	149786	149786	100	Yes
4505 Construction of road from Barbelun pucca road to Barbelun village	C-1532/DP	24/08/2004	98906 Exe. Officer, Bhatar P.S	98906	98906	98906	100	Yes
4506 Construction of village moorum road from Gopalnagar to Boro village	C-1533/DP	24/08/2004	96058 Exe. Officer, Raina-I P.S	96058	96058	96058	100	Yes
4507 Construction of moorum road at Baharampur village	C-1533/DP	24/08/2004	71862 Exe. Officer, Raina-I P.S	71862	71862	71862	100	Yes
4508 Construction of moorum road at Narugram village	C-1533/DP	24/08/2004	137085 Exe. Officer, Raina-I P.S	137085	137085	137085	100	Yes
4509 Construction of moorum road at Ujirhati village	C-1533/DP	24/08/2004	19402 Exe. Officer, Raina-I P.S	19402	19402	19402	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4510	Construction of moorum road from Alalpur to Rupsona village	C-1533/DP	24/08/2004	45750	Exe. Officer, Raina-I P.S	45750	45750	45750	100	Yes
4511	Construction of moorum road from Rambati to Netrakhanda village	C-1533/DP	24/08/2004	146928	Exe. Officer, Raina-I P.S	146928	146928	146928	100	Yes
4512	Construction of village moorum road at Belsar village	C-1553/DP	24/08/2004	122107	Exe. Officer, Raina-I P.S	122107	122107	122107	100	Yes
4513	Construction of moorum road from Teyandul to Sukur	C-1533/DP	24/08/2004	48028	Exe. Officer, Raina-I P.S	48028	48028	48028	100	Yes
4514	Construction of village moorum road from Dharam to Bansha	C-1533/DP	24/08/2004	43529	Exe. Officer, Raina-I P.S	43529	43529	43529	100	Yes
4515	Construction of moorum road from Jamaipota to Ballarpur village	C-1533/DP	24/08/2004	146925	Exe. Officer, Raina-I P.S	146925	146925	146925	100	Yes
4516	Construction of village moorum road from Angana village to Dakshinkul	C-1533	24/08/2004	191353	Exe. Officer, Raina-I P.S	191353	191353	191353	100	Yes
4517	Construction of village moorum road at Sehara Uttarpara	C-1533/DP	24/08/2004	27568	Exe. Officer, Raina-I P.S	27568	27568	27568	100	Yes
4518	Construction of moorum road from Pipla to Hakrishnapur	C-1533/DP	24/08/2004	49998	Exe. Officer, Raina-I P.S	49998	49998	49998	100	Yes
4519	Construction of village moorum road at Bajitpur village	C-1533/DP	24/08/2004	146314	Exe. Officer, Raina-I P.S	146314	146314	146314	100	Yes
4520	Construction of village moorum road from Rain Bazar to Ishane Kalitala	C-1533/DP	24/08/2004	46031	Exe. Officer, Raina-I P.S	46031	46031	46031	100	Yes
4521	Electrification of Masila village under Khandaghosh Pan. Samity.	228/DP	01/02/2005	222996	SE, WBSEB, Burdwan(D) Circle	222996	222996	222996	100	Yes
2000 - 2001										
4522	Development road from Kapshor village to Badshahi road.	155/DPC	12/02/2002	300000	Exe. Officer, Bhatar P.S	300000	299632	299632	100	Yes
4523	Construction of building at Rampur Adibasi (Dighirpar) F.P School	155/DPC	12/02/2002	50000	Exe. Officer, Bhatar P.S	49258	49258	49258	100	Yes
4524	Construction of building at Parhat F.P School	155/DPC	12/02/2002	100000	Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4525	Construction of building at Bijipar High School	155/DPC	12/02/2002	100000	Exe. Officer, Bhatar P.S	99867	99867	99867	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4526 Construction of building at Barbelun Balika Vidyalaya	155/DPC	12/02/2002	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4527 Construction of building of Vidyasagar High School at Dewandighi under Mouza Mirzapur	155/DPC	12/02/2002	300000 Exe. Officer, Burdwan-I P.S	300000	300000	300000	100	Yes
4528 Construction of building of Simdali Thakomoni High School under Mouza Simdali	155/DPC	12/02/2002	200000 Exe. Officer, Burdwan-I P.S	200000	200000	200000	100	Yes
4529 Construction of burning ghat at Sukur Kuso	155/DPC	12/02/2002	35000 Exe. Officer, Burdwan-II P.S	35000	35000	35000	100	Yes
4530 Construction of burning ghat at Raipur Mahipal	155/DPC	12/02/2002	35000 Exe. Officer, Burdwan-II P.S	35000	35000	35000	100	Yes
4531 Construction of burning ghat at Gobindapur	155/DPC	12/02/2002	35000 Exe. Officer, Burdwan-II P.S	35000	35000	35000	100	Yes
4532 Construction of building at Joteram High School	155/DPC	12/02/2002	100000 Exe. Officer, Burdwan-II P.S	100000	100000	100000	100	Yes
4533 Construction of building at Saktigarh Girls' High School	155/DPC	12/02/2002	75000 Exe. Officer, Burdwan-II P.S	75000	75000	75000	100	Yes
4534 Construction of Karuri Hazra Para I.C.D.S Centre (1 unit), Mouza Karuri	155/DPC	12/02/2002	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4535 Construction of Chakundi Sri Ramkrishna Bidyamandir (1 room)	155/DPC	12/02/2002	55000 Exe. Officer, Burdwan-II P.S	55000	55000	55000	100	Yes
4536 Construction of Barsul I.C.D.S Centre (1 Unit)	155/DPC	12/02/2002	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4537 Construction of Amrah High School (1 room)	155/DPC	12/02/2002	75000 Exe. Officer, Burdwan-II P.S	75000	75000	75000	100	Yes
4538 Construction of Sishu Siksha Kendra at Barsua	155/DPC	12/02/2002	70000 Exe. Officer, Burdwan-II P.S	70000	70000	70000	100	Yes
4539 Construction of Sodya I.C.D.S Centre Dag No. 1017	155/DPC	12/02/2002	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4540 Electrification at Nasipur village Sardarpara	155/DPC	12/02/2002	40061 SE, WBSEB, Burdwan(D) Circle	37063	37063	37063	100	Yes
4541 Electrification at Sukpur village Adibasipara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4542 Electrification installation of 25 KVA Transformer at Bhita Dangapara (Adibaspara) under Mouza Bhita JI. No. 63	155/DPC	12/02/2002	198000 SE, WBSEB, Burdwan(D) Circle	225304	225304	225304	100	Yes
4543 Electrification at Muidapara at Muidapara village's Mollapara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes
4544 Electrification at Krishnapur Jelepura	155/DPC	12/02/2002	40061 SE, WBSEB, Burdwan(D) Circle	37063	37063	37063	100	Yes
4545 Electrification at Sahapur village Benepukur para	155/DPC	12/02/2002	62804 SE, WBSEB, Burdwan(D) Circle	58388	58388	58388	100	Yes
4546 Electrification at Bartikara village Poerlpara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes
4547 Electrification at Siyali Ghoshpara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes
4548 Electrification at Jangipara village Madhyapara	155/DPC	12/02/2002	40093 SE, WBSEB, Burdwan(D) Circle	37063	37063	37063	100	Yes
4549 Electrification at Jamalpur village's (Jothkrishnai) Hazrapara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes
4550 Electrification at Imalpur village Mallickpara	155/DPC	12/02/2002	40061 SE, WBSEB, Burdwan(D) Circle	37063	37063	37063	100	Yes
4551 Electrification at Halera village Banstalapara	155/DPC	12/02/2002	40061 SE, WBSEB, Burdwan(D) Circle	37063	37063	37063	100	Yes
4552 Electrification at Gureghar village Dulepara & Adibasipara	155/DPC	12/02/2002	62804 SE, WBSEB, Burdwan(D) Circle	58388	58388	58388	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4553 Electrification at gram kalna Muslimpara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes
4554 Electrification at Chakgopal village Tantipara	155/DPC	12/02/2002	62804 SE, WBSEB, Burdwan(D) Circle	58388	58388	58388	100	Yes
4555 Electrification at Boral village	155/DPC	12/02/2002	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
4556 Electrification at Badyabati village Mukherjeepara	155/DPC	12/02/2002	62804 SE, WBSEB, Burdwan(D) Circle	58388	58388	58388	100	Yes
4557 Electrification at Antpara village Dulepara	155/DPC	12/02/2002	40061 SE, WBSEB, Burdwan(D) Circle	37063	37063	37063	100	Yes
4558 Electrification and installation of 60 KVA Transformer at village Kantia under Mouza Kantia	696/DPC	12/02/2002	475000 SE, WBSEB, Burdwan(D) Circle	488116	488116	488116	100	Yes
4559 Electrification at Sonargoria village's Dompara	155/DPC	12/02/2002	31198 SE, WBSEB, Burdwan(D) Circle	29194	29194	29194	100	Yes
4560 Construction portion of the Allahabani Road from NH2 to Navigation Canel Branch	599/DPC	27/05/2002	981000 Z.P, Burdwan	981000	981000	981000	100	Yes
4561 Construction of a road at Utsab Maidan	696/DPC	21/06/2002	242000 Chairman, Burdwan Muty.	242000	242000	242000	100	Yes
4562 Construction of drain at opposite site of fency market, Ward No. - 7	696/DPC	21/06/2002	200000 Chairman, Burdwan Muty.	200000	200000	200000	100	Yes
4563 Construction of building of Harisabha Hindu Girls' High School	696/DPC	21/06/2002	150000 Chairman, Burdwan Muty.	150000	150000	150000	100	Yes
4564 Construction of community shelter for homeless people at Kalpataru Math	155/DPC	21/06/2002	250000 Chairman, Burdwan Muty.	250000	250000	250000	100	Yes
4565 Development of Kalpataru Tourist Park	155/DPC	21/06/2002	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4566 Construction of building Netaji Hindi F.P School	696/DPC	21/06/2002	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4567 Construction of building of Sadhumati Balika Vidyalaya	696/DPC	21/06/2002	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4568 Construction of building at Alamganj Hindi F.P School	696/DPC	21/06/2002	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4569 Construction of building of Maharaj Udaychand Women's College	696/DPC	21/06/2002	200000 Chairman, Burdwan Muty.	200000	200000	200000	100	Yes
4570 Construction of building Hindi Pry. School at Baburbag	155/DPC	21/06/2002	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4571 Construction of building of Burdwan Municipal Girls' High School	696/DPC	21/06/2002	150000 Chairman, Burdwan Muty.	150000	150000	150000	100	Yes
4572 Construction of building Rathala Monohar Das Girls' High School	696/DPC	21/06/2002	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4573 Drinking Water of Burdwan Bidharthi Bhavan Girls' High School	155/DPC	21/06/2002	50000 Chairman, Burdwan Muty.	50000	50000	50000	100	Yes
4574 Laying of Pipe line at Bajepuratappur	155/DPC	21/06/2002	300000 Chairman, Burdwan Muty.	300000	300000	300000	100	Yes
4575 Development of social park & Forestry at Municipal Water Works	155/DPC	21/06/2002	450000 Chairman, Burdwan Muty.	436159	436159	436159	100	Yes
4576 Construction of building at Kubajpur F.P School	696/DPC	21/06/2002	60000 Exe. Officer, Bhatar P.S	60000	60000	60000	100	Yes
4577 Construction of building at Gramdihi Kalipada Public Jr. High School	155/DPC	21/06/2002	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4578 Construction of building at Eaora F.P School	696/DPC	21/06/2002	130000 Exe. Officer, Bhatar P.S	130000	130000	130000	100	Yes
4579 Construction of building at Mahara F.P School	696/DPC	21/06/2002	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4580 Construction of guard wall Borobelun Dulapara	696/DPC	21/06/2002	50000 Exe. Officer, Bhatar P.S	50000	50000	50000	100	Yes
4581 Construction of building at Mahata F.P School	696/DPC	21/06/2002	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4582 Construction of village road at Radhanagar village	696/DPC	21/06/2002	60000 Exe. Officer, Bhatar P.S	60000	60000	60000	100	Yes
4583 Construction of building at Sunur J R High School	696/DPC	21/06/2002	50000 Exe. Officer, Bhatar P.S	50000	50000	50000	100	Yes
4584 Construction of building at Natungram F.P School	696/DPC	21/06/2002	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4585 Construction of building of Amaran Station Pathagar	696/DPC	21/06/2002	50000 Exe. Officer, Bhatar P.S	50000	50000	50000	100	Yes
4586 Construction of building at Bhatar Sukanta Gana Pathagar	696/DPC	21/06/2002	30000 Exe. Officer, Bhatar P.S	30000	30000	30000	100	Yes
4587 Construction of building at Belkash P.P Institution	696/DPC	21/06/2002	200000 Exe. Officer, Burdwan-I P.S	200000	200000	200000	100	Yes
4588 Construction of building at Khastha High School	696/DPC	21/06/2002	160000 Exe. Officer, Burdwan-I P.S	160000	160000	160000	100	Yes
4589 Construction of ICDS Centre at Baikunthapur- I G.P, Mouza- Durgabati, J.L. No. 90, Plot No. - 169 area- 0.06 acr, Name of place - Sahapur	696/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	49232	49232	49232	100	Yes
4590 Construction of Tolepara I.C.D.S Centre (1 Unit)	155/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	50000	50000	50000	100	Yes
4591 Construction of building Bolgon Gamerpara C.E.C Mouza Bolgona, J.L No. 113, Dag No. 1617	696/DPC	21/06/2002	25000 Exe. Officer, Burdwan-II P.S	25000	25000	25000	100	Yes
4592 Construction of building Katrakurumba Bagerpara C.D.S Centre mouza- Kastrekurumba, J.L No. 123, Dag No. 11	696/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	49232	49232	49232	100	Yes
4593 Construction of building Kotigacha F.P School (1 room)	696/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	49900	49900	49900	100	Yes
4594 Construction of ICDS Centre at Baikunthapur- I G.P, Mouza- Chaiotrapur, J.L. No. 84, Plot No. - 613 area- 0.08 acr, Name of place - Chaiotrapur	696/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	49232	49232	49232	100	Yes
4595 Construction of building 1 (one) room at Safdar Hasmi Madhamik School	696/DPC	21/06/2002	150000 Exe. Officer, Burdwan-II P.S	150000	150000	150000	100	Yes
4596 Construction of building Malkita CEC, Mouza- Purba Malkita (one room), J.L No. 134, Dag No. 312	696/DPC	21/06/2002	25000 Exe. Officer, Burdwan-II P.S	25000	25000	25000	100	Yes
4597 Construction of Ausha Pry. School Mouza Ausha (1 room)	696/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	49900	49900	49900	100	Yes
4598 Construction of Bhaita Bharat Natyam Kukta Mancha (1 room)	696/DPC	21/06/2002	40000 Exe. Officer, Burdwan-II P.S	39589	39589	39589	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4599 Construction of building Nabastha-2 ICDS Centre at Dulupara, Mouza- Palsit, J.L No. 39, Dag No. 2342	696/DPC	21/06/2002	50000 Exe. Officer, Burdwan-II P.S	49232	49232	49232	100	Yes
4600 Construction of a moorum road from Shalmula to Ilsara village	696/DPC	21/06/2002	200000 Exe. Officer, Jamalpur P.S	200000	199866	199866	100	Yes
4601 Construction of moorum road from Dastaupur to Keotara Mallickpur Gate	155/DPC	21/06/2002	200000 Exe. Officer, Jamalpur P.S	200000	199948	199948	100	Yes
4602 Construction of moorum road from Panchra More to Bheupur	155/DPC	21/06/2002	192000 Exe. Officer, Jamalpur P.S	192000	191970	191970	100	Yes
4603 Construction of building at Jhapandanga Sabitridevi Balika Vidyalaya	696/DPC	21/06/2002	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000	100	Yes
4604 Construction of moorum road from Jougram Haripara to Jougram Doltala	155/DPC	21/06/2002	200000 Exe. Officer, Jamalpur P.S	200000	200000	200000	100	Yes
4605 Construction of Guardwall of Tengaberia Dhamkar Pukur	696/DPC	21/06/2002	50000 Exe. Officer, Jamalpur P.S	48700	42967	42967	100	Yes
4606 Construction of building Sasanga High School	696/DPC	21/06/2002	125000 Exe. Officer, Khandaghosh P.S	125000	125000	125000	100	Yes
4607 Construction of building Jubila Progati Vidyaniketan	155/DPC	21/06/2002	150000 Exe. Officer, Khandaghosh P.S	150000	150000	150000	100	Yes
4608 Construction of building Khandaghosh High School	155/DPC	21/06/2002	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4609 Construction of building Saloon High School	696/DPC	21/06/2002	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4610 Construction of building Barisnali High School	696/DPC	21/06/2002	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4611 Construction of building Huria Public High School	155/DPC/C. NO	21/06/2002	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4612 Construction of cultural stage Ahalladipur smriti sangha	155/DPC	21/06/2002	75000 Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4613 Construction of building Ukhrid High School	155/DPC	21/06/2002	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4614 Construction of building Sankari High School	155/DPC	21/06/2002	175000 Exe. Officer, Khandaghosh P.S	175000	175000	175000	100	Yes
4615 Construction of a moorum road from Boyera Pump House to Chandrakhalil villege's main road	696/DPC	21/06/2002	180000 Exe. Officer, Memari-I P.S	180000	176958	176958	100	Yes
4616 Construction of moorum road from Chuyadanga Adibasipara to Beltala	155/DPC	21/06/2002	150000 Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4617 Construction of a moorum road from Krishnapur to Baharampur village	696/DPC	21/06/2002	150000 Exe. Officer, Memari-I P.S	150000	147694	147694	100	Yes
4618 Construction of moorum road from Denha bridge to Denha F.P School	155/DPC	21/06/2002	50000 Exe. Officer, Memari-I P.S	50000	50000	50000	100	Yes
4619 Construction of moorum road from Hatbaksha village to Denha bridge	155/DPC	21/06/2002	50000 Exe. Officer, Memari-I P.S	50000	50000	50000	100	Yes
4620 Construction of moorum road from Ilamdanga village to Shura Village	155/DPC	21/06/2002	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4621 Construction of moorum road from Jotkanu to Kanthalgachi	155/DPC	21/06/2002	200000 Exe. Officer, Memari-I P.S	200000	200000	200000	100	Yes
4622 Construction of moorum road from Kasiyara Amtala more to Taherpur village	155/DPC	21/06/2002	150000 Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4623 Construction of moorum road from near Sahapur SunilBabu's House to Palla Road Main Road (via Adibasipara)	155/DPC	21/06/2002	150000 Exe. Officer, Memari-I P.S	150000	150000	150000	100	Yes
4624 Construction of moorum road from Palta More to Palta village	155/DPC	21/06/2002	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4625 Construction of a moorum road from Memari Gopalmoni road's Madhu Ash's house to Mansatala	696/DPC	21/06/2002	100000 Exe. Officer, Memari-I P.S	100000	98745	98745	100	Yes
4626 Construction of a moorum road from Bargram to Barmashagoria Dihgirpar	696/DPC	21/06/2002	200000 Exe. Officer, Memari-I P.S	200000	198654	198654	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4627 Construction of a boundary wall and improvement of playground at Memari Vidyasagar Smriti Bidyamandir (Unit-2)	696/DPC	21/06/2002	200000 Exe. Officer, Memari-I P.S	200000	200000	200000	100	Yes
4628 Construction of culvert at Palsit to Dadpur Road's Swastipally	155/DPC	21/06/2002	70000 Exe. Officer, Memari-I P.S	70000	70000	70000	100	Yes
4629 Construction of moorum road from Chiledanga More to Tona Sreeharipur village	155/DPC	21/06/2002	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4630 Construction of a moorum road at Makra village under Bohar-II G.P	696/DPC	21/06/2002	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
4631 Construction of moorum road from Bulbulitala - Debipar pucca road Baro Hazrapara more to Barabagan under Bohar-II G.P	155/DPC	21/06/2002	150000 Exe. Officer, Memari-II P.S	145603	145603	145603	100	Yes
4632 Construction of a moorum road from Harishdanga- Sahajadpur moorum road's Mahispur more to mahispur Uttarpara (Via-Sikarpara)	696/DPC	21/06/2002	150000 Exe. Officer, Memari-II P.S	150000	150000	150000	100	Yes
4633 Construction of moorum road from Kashipur Battala to Bajesashipur	696/DPC	21/06/2002	50000 Exe. Officer, Memari-II P.S	48543	48543	48543	100	Yes
4634 Construction of moorum road from Barcha Kultala to Khayerpur Akandapur under Satgachia-UU G.P	696/DPC	21/06/2002	50000 Exe. Officer, Memari-II P.S	48672	48672	48672	100	Yes
4635 Construction of moorum road at Janbui Paschimpara under Bijur-I G.P	155/DPC	21/06/2002	100000 Exe. Officer, Memari-II P.S	97073	97073	97073	100	Yes
4636 Construction of building at Ashapur Anandamoyee High School	696/DPC	21/06/2002	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
4637 Construction of moorum road from Janbui Purbapara under Bijur-II G.P	155/DPC	21/06/2002	100000 Exe. Officer, Memari-II P.S	97067	97067	97067	100	Yes
4638 Construction of moorum road from Goaldingi to Kuchigoria	155/DPC	21/06/2002	200000 Exe. Officer, Memari-II P.S	197817	197817	197817	100	Yes
4639 Construction of building Bamunia High School	696/DPC	21/06/2002	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4640 Construction of building of Jotsadi High School	155/DPC	21/06/2002	200000 Exe. Officer, Raina-I P.S	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4641 Construction of building of Kurkura Anilabala High School	155/DPC	21/06/2002	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4642 Construction of building of Narugram High School	155/DPC	21/06/2002	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4643 Construction of building Bujrukdighi High School	696/DPC	21/06/2002	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4644 Construction of building Shyamsundar Balika Vidyalaya	696/DPC	21/06/2002	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4645 Construction of building Rasulkhanda M.A Public Jr. High School	696/DPC	21/06/2002	50000 Exe. Officer, Raina-I P.S	50000	50000	50000	100	Yes
4646 Construction of building Palasan Jr. Girls High School	155/DPC	21/06/2002	450000 Exe. Officer, Raina-I P.S	450000	450000	450000	100	Yes
4647 Construction of building at Golgram Golam Imam High School	696/DPC	21/06/2002	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4648 Construction of building Aklakshmi High School	696/DPC	21/06/2002	150000 Exe. Officer, Raina-II P.S	150000	150000	150000	100	Yes
4649 Construction of building at Deno Sachinanda nanda Vidyabhaban	696/DPC	21/06/2002	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4650 Construction of building Barabainan U.S.K.S Siksha Niketan	696/DPC	21/06/2002	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4651 Construction of building of Sherpur Jr. High School	155/DPC	21/06/2002	500000 Exe. Officer, Raina-II P.S	500000	500000	500000	100	Yes
4652 Construction of building of Pahalanpur High School	155/DPC	21/06/2002	150000 Exe. Officer, Raina-II P.S	150000	150000	150000	100	Yes
4653 Construction of building at Bataspur High School	696/DPC	21/06/2002	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4654 Construction of building at Kotshimul Pallishree High School	696/DPC	21/06/2002	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4655 Construction of building Aharchandi Vidypith (Alampur)	155/DPC	21/06/2002	200000 Exe. Officer, Raina-II P.S	200000	200000	200000	100	Yes
4656 Construction of building at Lohal Sammiloni Vidyaniketan	696/DPC	21/06/2002	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4657 Construction of building at Painta J.M High School	696/DPC	21/06/2002	150000 Exe. Officer, Raina-II P.S	150000	150000	150000	100	Yes
4658 Construction of building Kamarhati Siksha Niketan	696/DPC	21/06/2002	150000 Exe. Officer, Raina-II P.S	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4659 Electrification at Thikuria village Shibpukur par	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4660 Electrification at Arashul village Toshpara Mouza Kalera	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39362	39362	39362	100	Yes
4661 Electrification at Betragarh village uttarpara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4662 Electrification at Bishnubati village Adibasipara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4663 Electrification at Chakdighi village Muslimpara	696/DPC	21/06/2002	40000 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4664 Electrification at Goyaldaha village Bandhpara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4665 Electrification at Jamalpur Thanamore Bagdipara	696/DPC	21/06/2002	40000 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4666 Electrification at Jamalpur village Dighirpar	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4667 Electrification at Jotsriram village Dakshin Majhipara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4668 Electrification at Joychand village Jelepara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4669 Electrification at Kalara village Ghoshpara	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4670 Electrification at Amarpur village Jelepara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4671 Electrification at Sujipur village Uttarpara	696/DPC	21/06/2002	31197 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4672 Electrification at Sahapur village Jhetherpara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4673 Electrification at Mahishgoria village Mallickpara	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4674 Electrification at Manirambati village Sibtala & Dulepara	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4675 Electrification at Marabandh village Mudipara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4676 Electrification at Mathurapur village Jhapantala para & Adibasipara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4677 Electrification at Mohanpur village Uttardighirpar Adibasipara	696/DPC	21/06/2002	150000 SE, WBSEB, Burdwan(D) Circle	137990	137990	137990	100	Yes
4678 Electrification at Mudipur village	696/DPC	21/06/2002	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
4679 Electrification at Nakhra village Malickpara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4680 Electrification at Nandanpur village Majhipara & Daspara	696/DPC	21/06/2002	31198 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4681 Electrification at Parul village Bouripara	696/DPC	21/06/2002	31000 SE, WBSEB, Burdwan(D) Circle	30811	30811	30811	100	Yes
4682 Electrification at Satghari village Giripara	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4683 Electrification at Barar village	696/DPC	21/06/2002	100000 SE, WBSEB, Burdwan(D) Circle	87113	87113	87113	100	Yes
4684 Electrification at Kalna village Dompara	696/DPC	21/06/2002	40061 SE, WBSEB, Burdwan(D) Circle	39361	39361	39361	100	Yes
4685 Construction of building of Shyamsundar Adarsh Balika Vidyalaya	1291/DP	17/09/2002	150000 Exe. Officer, Raina-I P.S	150000	150000	150000	100	Yes
4686 Construction of Building Burdwan Adarsha Building (Goda)	C No. 1925/DP	13/12/2002	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4687 Improvement of village Road at Bansidanga village	C-1532/DP	24/08/2004	43432 Exe. Officer, Bhatar P.S	43432	43432	43432	100	Yes
4688 Construction of a open air stage at Aruar Daspara	C-1532/DP	24/08/2004	49980 Exe. Officer, Bhatar P.S	49980	49980	49980	100	Yes
4689 Construction of road's guard wall at Bighra village	C-1532/DP	24/08/2004	49990 Exe. Officer, Bhatar P.S	49990	49990	49990	100	Yes
4690 Development road from Ramchandrapur Gramgara pucca road to Daegsara via Jaladanga	C-1532/DP	24/08/2004	170622 Exe. Officer, Bhatar P.S	170622	170622	170622	100	Yes
4691 Development of road at Karjana village	C-1532/DP	24/08/2004	99999 Exe. Officer, Bhatar P.S	99999	99999	99999	100	Yes
4692 Development of road from Debpur Busstand to Ghoshpara	C--1532/DP	24/08/2004	99896 Exe. Officer, Bhatar P.S	99896	99896	99896	100	Yes
4693 Construction of waiting shed at Nasigram Tentultala Busstand	C-1532/DP	24/08/2004	75183 Exe. Officer, Bhatar P.S	75183	75183	75183	100	Yes
4694 Constn. of moorum vill. road at Roy Ramchandrapur	1275/DP	13/06/2005	250000 Exe. Officer, Bhatar P.S	250000	250000	250000	100	Yes
4695 Constn. of latrin at Balgona Bazer	1275/DP	13/06/2005	150000 Exe. Officer, Bhatar P.S	150000	150000	150000	100	Yes
4696 Constn. for A.C.R at Banpass Shiskha Niketan	1275/DP	13/06/2005	200000 Exe. Officer, Bhatar P.S	200000	200000	200000	100	Yes
4697 Electrification at Kendur village under Gopalbera G.P	1309/DP	17/06/2005	595521 SE, WBSEB, Burdwan(D) Circle	595521	595521	595521	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
2001 - 2002										
4698	Addl. amt. for elec. at Saranga vill. under Khandaghosh P.S	1463/DPC	26/11/2001	51764	SE, WBSEB, Burdwan(D) Circle	51764	51764	51764	100	Yes
4699	Addl. amt. for elec. at Nabagram vill. under Burdwan- I P.S	1463/DPC	26/11/2001	165174	SE, WBSEB, Burdwan(D) Circle	165174	165174	165174	100	Yes
4700	Addl. amt. for elec. at Sonpur Bagdipara under Burdwan- I P.S	1463/DPC	26/11/2001	41709	SE, WBSEB, Burdwan(D) Circle	41709	41709	41709	100	Yes
4701	Addl. amt. for elec. at Faridpur Daspara and Adibasipara under Burdwan- I P.S	1463/DPC	26/11/2001	46717	SE, WBSEB, Burdwan(D) Circle	46717	46717	46717	100	Yes
4702	Addl. amount for electrification at Barisali vill. under Khandaghosh P.S	1463/DPC	26/11/2001	13479	SE, WBSEB, Burdwan(D) Circle	13479	13479	13479	100	Yes
4703	Elect. at beragram village under Berugram	1463/DPC	23/05/2003	9236	SE, WBSEB, Burdwan(D) Circle	9236	9236	9236	100	Yes
4704	Constn. of bldg. C.M.S(Morning) High School, P.O.- Rajbati	1129	06/06/2003	150000	Chairman, Burdwan Muty.	150000	150000	150000	100	Yes
4705	Constn. of bldg. Railway Vidyapith at Ward No. 6	1129	06/06/2003	250000	Chairman, Burdwan Muty.	250000	250000	250000	100	Yes
4706	Constn. of Municipal Guest House at Ward No. 7	1129	06/06/2003	1000000	Chairman, Burdwan Muty.	1000000	1000000	1000000	100	Yes
4707	Improvement of road Karjona to Rathala Road (1st Phase)	1129	06/06/2003	779000	Exe. Officer, Bhatar P.S	779000	779000	779000	100	Yes
4708	Improvement of road from Muraripur to Kherur village	1129	06/06/2003	621000	Exe. Officer, Bhatar P.S	621000	621000	621000	100	Yes
4709	Construction of bldg. Dr. Bhupendra Nath Dutta Smriti Mahavidyalaya, P.O.- Hatgobindapur	1129	06/06/2003	1200000	Exe. Officer, Burdwan-II P.S	1200000	1200000	1200000	100	Yes
4710	Constn. of bldg. of Jougram High School, P.O.- Jougram	1129	06/06/2003	100000	Exe. Officer, Jamalpur P.S	100000	100000	100000	100	Yes
4711	Constn. of moorum road from Amra to Malloickpur Gate	1129	06/06/2003	200000	Exe. Officer, Jamalpur P.S	200000	198963	198963	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4712 Constn. of class room at Adampur F.P. School.	1129	06/06/2003	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000	100	Yes
4713 Constn. of moorum road from Panchla to Dhuluk	1129	06/06/2003	200000 Exe. Officer, Jamalpur P.S	200000	199653	199653	100	Yes
4714 Constn. of moorum road from Rajarampur to Sahhossinpur	1129	06/06/2003	600000 Exe. Officer, Jamalpur P.S	600000	599584	599584	100	Yes
4715 Repair Badulia- Khandaghosh Road under Khandaghosh P.S	1129	06/06/2003	1100000 Exe. Officer, Khandaghosh P.S	1100000	1100000	1100000	100	Yes
4716 Constn. of Jhama & Metal road arrackpur Canelpar to Deeptubewell.	1129	06/06/2003	300000 Exe. Officer, Memari-I P.S	300000	291013	291013	100	Yes
4717 Constn. of Jhama & Metal Road from Dehura to Dandur	1129	06/06/2003	400000 Exe. Officer, Memari-I P.S	400000	394308	394308	100	Yes
4718 Constn. of morum road at Taharpur village	1129	06/06/2003	100000 Exe. Officer, Memari-I P.S	100000	99840	99840	100	Yes
4719 Constn. of bldg. Devipur Station Girls' High School, P.O.- Devipur	1129	06/06/2003	100000 Exe. Officer, Memari-I P.S	100000	100000	100000	100	Yes
4720 Constn. of moorum road from Nagarkona More to near Sahapur Nemai Mukherjee's house	1129	06/06/2003	100000 Exe. Officer, Memari-I P.S	100000	96963	96963	100	Yes
4721 Constn. of moorum road from Maglampur Bakultala to Bridge	1129	06/06/2003	100000 Exe. Officer, Memari-I P.S	100000	99699	99699	100	Yes
4722 Constn. of moorum road from Dadpur Mamdotala to Palsit Station	1129	06/06/2003	300000 Exe. Officer, Memari-I P.S	300000	294870	294870	100	Yes
4723 Constn. of moorum road from Berili to Baidyadanga	1129	06/06/2003	300000 Exe. Officer, Memari-I P.S	300000	292910	292910	100	Yes
4724 Constn. of bridge at Balagarh village on Boro to Deriapur road.	1129	06/06/2003	260000 Exe. Officer, Raina-I P.S	260000	260000	260000	100	Yes
4725 Repair of moral road from Shyamsundar to Madanagar	1129	06/06/2003	490000 Exe. Officer, Raina-I P.S	489420	489420	489420	100	Yes
4726 Constn. of a room and sanitation of Machkhanda High School, P.O.- Machkhanda	1129	06/06/2003	150000 Exe. Officer, Raina-I P.S	150000	150000	150000	100	Yes
4727 Constn. of bldg. Jotsadi High School, P.O.- Bantir	1129	06/06/2003	400000 Exe. Officer, Raina-I P.S	400000	400000	400000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4728 Constn. of Muktamancha at Raina Tarun Sangha	1129	06/06/2003	100000 Exe. Officer, Raina-I P.S	100000	100000	100000	100	Yes
4729 Constn. of bldg. of Norottambati Jr. High School, P.O.- Aklakhi.	1129	06/06/2003	200000 Exe. Officer, Raina-II P.S	200000	200000	200000	100	Yes
4730 Electrification at Laskardighi Ward No. 31	2107/DP/C. NO	15/09/2003	35000 Chairman, Burdwan Muty.	33079	33079	33079	100	Yes
4731 Deep Tubewell for drinking water near Chakdighi More (Ward No. 1 to 6)	2107/DP	15/09/2003	618000 Chairman, Memari Muty.	618000	618000	618000	100	Yes
4732 Water supply scheme at Bolgona Bazar with Nityanandapur Gram Panchayat (1st Phase)	2107/DP	15/09/2003	941000 Exe. Officer, Bhatar P.S	941000	941000	941000	100	Yes
4733 Constn. of community hall at Dewandighi, Dewandighi, Burdwan	2107/DP	15/09/2003	1450000 Exe. Officer, Burdwan-I P.S	1450000	1450000	1450000	100	Yes
4734 Constn. of class room of Gopalpur Muktakeshi High School.	2107/DP	15/09/2003	157899 Exe. Officer, Jamalpur P.S	157899	157899	157899	100	Yes
4735 Constn. of class sroom of Kulingram High School.	2107/DP	15/09/2003	159488 Exe. Officer, Jamalpur P.S	159488	159488	159488	100	Yes
4736 Constn. of class room & boundary wall of Jaragram High School	2107/DP	15/09/2003	190000 Exe. Officer, Jamalpur P.S	190000	190000	190000	100	Yes
4737 Constn. of class room (2nd Floor) of Chakdighi Sarada Prosad high School.	2107/DP	15/09/2003	150000 Exe. Officer, Jamalpur P.S	149321	149321	149321	100	Yes
4738 Constn. of passengers waiting room at Mahisgoria	2107/DP	15/09/2003	50000 Exe. Officer, Jamalpur P.S	49995	49441	49441	100	Yes
4739 Constn. of class room of Terapur Pallimangal Jr. High Madrasa	2107/DP	15/09/2003	150000 Exe. Officer, Jamalpur P.S	146914	146914	146914	100	Yes
4740 Constn. of cycle shed of Chakdighi Girl's High School.	2107/DP	15/09/2003	50000 Exe. Officer, Jamalpur P.S	49923	49923	49923	100	Yes
4741 Constn. of cultural stage of Siptai-Mahula S. R. Institution.	2107/DP	15/09/2003	80000 Exe. Officer, Jamalpur P.S	80000	80000	80000	100	Yes
4742 Constn. of cultural stage of Guraghar Jr. High School.	2107/DP	15/09/2003	100000 Exe. Officer, Jamalpur P.S	100000	100000	100000	100	Yes
4743 Constn. of class sroom of Sanchra High School.	2107/DP	15/09/2003	250000 Exe. Officer, Jamalpur P.S	250000	250000	250000	100	Yes
4744 Improvement of Gopalbera village road	2107/DP	15/09/2003	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4745 Improvement of road Sehara to Angram village	2107/DP	15/09/2003	500000 Exe. Officer, Khandaghosh P.S	500000	500000	500000	100	Yes
4746 Constn. of moorum road from Ulara village Madan Ghosh's House to Dhananjoy Mandi's house.	2107/DP	15/09/2003	50000 Exe. Officer, Memari-I P.S	50000	49495	49495	100	Yes
4747 Constn. of moorum road from Bohar Radhakantapur Harish Mukherjee Road's Vijoy Karmakar's house to Hemunpur (Roybati-Bitra Rd.) via- Bohar Sekpara	2107/DP	15/09/2003	650000 Exe. Officer, Memari-II P.S	650000	650000	650000	100	Yes
4748 Constn. of moorum road from Barapalason Dighir Paar (Madhyamgram-Malamba PWD Rd.) to village.	2107/DP	15/09/2003	100000 Exe. Officer, Memari-II P.S	100000	100000	100000	100	Yes
4749 Improvement of moorum road from Canelpul to Meral village.	2107/DP	15/09/2003	400000 Exe. Officer, Raina-I P.S	400000	400000	400000	100	Yes
4750 Constn. of pitch road from Kamargoria towards Jot Dakshin.	2107/DP/C. NO	15/09/2003	839661 Exe. Officer, Raina-II P.S	839661	839661	839661	100	Yes
4751 Improvement of road Paita to Tirol Road	2107/DP	15/09/2003	800000 Exe. Officer, Raina-II P.S	800000	800000	800000	100	Yes
4752 Electrification at Mohanpur village, Mouza-Mohanpur under Pahalanpur G.P.	2107/DP	15/09/2003	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
4753 Drinking water pipeline at Ward No. 12,13,16&33	2107/DP	30/09/2003	1065000 Chairman, Burdwan Muty.	1065000	1065000	1065000	100	Yes
4754 Improvement of road Karjona to Rathtala Road (2nd Phase)	C-1532/DP	24/08/2004	421860 Exe. Officer, Bhatar P.S	421860	421860	421860	100	Yes
4755 Constn. of a ICDS Centre at Barabelun Gram's 133 No. Centre	1275/DP	13/06/2005	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4756 Constn. of a pucca drain Mahachanda vill. Samir Mondal's house to Rasta	1275/DP	13/06/2005	150000 Exe. Officer, Bhatar P.S	150000	150000	150000	100	Yes
4757 Constn. of a moorum road from Bhatakul Dokhin Hindupara Kachari to High School via Shankhanitala	1275/DP	13/06/2005	100000 Exe. Officer, Bhatar P.S	100000	100000	100000	100	Yes
4758 Constn. and Dev. of Mini Zoo at Ramnabagan under Burdwan Muty.	C- 3053/DP	31/12/2009	500000 Chairman, Burdwan Muty.	500000	500000	500000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
2002 - 2003										
4759	Constn. of bldg. of Ichlabad High School, Ward No. 10	196/DP	30/01/2004	200000	Chairman, Burdwan Muty.	200000	200000	200000	100	Yes
4760	Constn. of bldg. of Burdwan Raj College, Ward No. 2.	196/DP	30/01/2004	300000	Chairman, Burdwan Muty.	300000	300000	300000	100	Yes
4761	Constn. of new pump house and pipe line for drinking water, Ward No. 3	196/DP	30/01/2004	750000	Chairman, Burdwan Muty.	750000	750000	750000	100	Yes
4762	Constn. of a flood centre at Mandardihi vill.	196/DP	30/01/2004	540000	Exe. Officer, Bhatar P.S	540000	540000	540000	100	Yes
4763	Water supply scheme at Bolgana Bazar with Nityanandapur GP (2nd Phase)	196/DP	30/01/2004	850000	Exe. Officer, Bhatar P.S	850000	850000	850000	100	Yes
4764	Constn. of bridge at Gosaipara Mouza-Bamchandaipur	196/DP	30/01/2004	1000000	Exe. Officer, Burdwan-II P.S	1000000	1000000	1000000	100	Yes
4765	Constn. of bldg. of Dr. Bhupendra Nath Dutta Smrity Mahavidyalaya, Hat Gobindapur (2nd Phase)	196/DP	30/01/2004	400000	Exe. Officer, Burdwan-II P.S	400000	400000	400000	100	Yes
4766	Constn. of pitch road from Karalaghat to Rajarampur	196/DP	30/01/2004	1000000	Exe. Officer, Jamalpur P.S	999690	999690	999690	100	Yes
4767	Constn. of moorum road from High Road to Mayna Rail Gate	196/DP	30/01/2004	200000	Exe. Officer, Jamalpur P.S	200000	199948	199948	100	Yes
4768	Constn. of moorum road from Sasanga Kanta Pukur to Gharkura road	196/DP	30/01/2004	300000	Exe. Officer, Khandaghosh P.S	300000	300000	300000	100	Yes
4769	Constn. of moorum road from Kaiyar to Torkona road	196/DP	30/01/2004	100000	Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4770	Constn. of moorum road from Berugram to Shaspur	196/DP	30/01/2004	250000	Exe. Officer, Khandaghosh P.S	250000	250000	250000	100	Yes
4771	Constn. of moorum road from Mirepot to Induti	196/DP	30/01/2004	100000	Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4772	Constn. of moorum road from Binoy Pally to Hazibibitala vill.	196/DP	30/01/2004	300000	Exe. Officer, Memari-I P.S	300000	291740	291740	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4773 Constn. of moorum road from Sashinara Shantitala to Talchina vill.	196/DP	30/01/2004	100000 Exe. Officer, Memari-I P.S	100000	94789	94789	100	Yes
4774 Constn. of moorum road from Maglampur Bakultala to Kamarshala	196/DP	30/01/2004	200000 Exe. Officer, Memari-I P.S	187692	187692	187692	100	Yes
4775 Constn. of moorum road from Punnya Gram to Kabirpur vill.	196/DP	30/01/2004	200000 Exe. Officer, Memari-I P.S	195673	195673	195673	100	Yes
4776 Constn. of moorum road from Debipur Bazar to Hetampur village.	196/DP	30/01/2004	175000 Exe. Officer, Memari-I P.S	175000	174979	174979	100	Yes
4777 Constn. of moorum road at Taharpur vill.	196/DP	30/01/2004	100000 Exe. Officer, Memari-I P.S	100000	99480	99480	100	Yes
4778 Constn. of moorum road from Bijur Kalitala to Kalyanpur vill.	196/DP	30/01/2004	200000 Exe. Officer, Memari-II P.S	200000	200000	200000	100	Yes
4779 Constn. of moorum road from Raibati more to Sahajadapur vill. at Kalna- Burdwan Rd.	196/DP	30/01/2004	300000 Exe. Officer, Memari-II P.S	300000	300000	300000	100	Yes
4780 Constn. of bldg. of Kaiti Nibaran Ch. High School.	196/DP	30/01/2004	240000 Exe. Officer, Raina-II P.S	240000	240000	240000	100	Yes
4781 Constn. of bldg. of Ucchalan High School.	196/DP	30/01/2004	300000 Exe. Officer, Raina-II P.S	300000	300000	300000	100	Yes
4782 Constn. of bldg. of Borojpota High Madrasa	196/DP	30/01/2004	100000 Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4783 Elec. of Mohanpur additional	196/DP	30/01/2004	82293 SE, WBSEB, Burdwan(D) Circle	82293	82293	82293	100	Yes
4784 Purchase of equipments for soil testing laboratory at Baikunthapur - II organised by Paschim Banga Vigyan Mancha, Burdwan.	196/DP	30/01/2004	400480 Z.P, Burdwan	400480	400480	400480	100	Yes
4785 Constn. of addl. class room of Town School.	254/DP	06/02/2004	200000 Chairman, Burdwan Muty.	200000	200000	200000	100	Yes
4786 Constn. of addl. classroom at Burdwan Municipal High School.	254/DP	06/02/2004	200000 Chairman, Burdwan Muty.	200000	200000	200000	100	Yes
4787 Constn. of foot bridge at Utsab Maidan	254/DP	06/02/2004	250000 Chairman, Burdwan Muty.	250000	250000	250000	100	Yes
4788 Constn. of addl. class room at CMS High School, B.C. Road, Burdwan.	254/DP	06/02/2004	200000 Chairman, Burdwan Muty.	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4789 Constn. of bldg. of Satish Sadhu Municipal F.P. School.	254/DP	06/02/2004	300000 Chairman, Burdwan Muty.	300000	300000	300000	100	Yes
4790 Constn. of bldg. of M.U.C Women College	254/DP	06/02/2004	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4791 Constn. of addl. class room at Earstern Railway F.P. School, Ward No. 6.	254/DP	06/02/2004	100000 Chairman, Burdwan Muty.	100000	100000	100000	100	Yes
4792 Constn. of Community Hall at Orgram.	254/DP	06/02/2004	1400000 Exe. Officer, Bhatar P.S	1400000	1400000	1400000	100	Yes
4793 Constn. of Market complex at Kurmun village	254/DP	06/02/2004	350000 Exe. Officer, Burdwan-I P.S	350000	350000	350000	100	Yes
4794 Constn. of community hall at Dewandighi (Phase- I)	254/DP	06/02/2004	1050000 Exe. Officer, Burdwan-I P.S	1050000	1050000	1050000	100	Yes
4795 Constn. of pitch road from Kalaraghat to Shahossainpur	254/DP	06/02/2004	820000 Exe. Officer, Jamalpur P.S	817139	817139	817139	100	Yes
4796 Constn. of moorum road from Panchra More to Bhuruka	254/DP	06/02/2004	510000 Exe. Officer, Jamalpur P.S	509992	509992	509992	100	Yes
4797 Constn. of moorum road from Keza Abdul Hakim's house to Jagai Ghosh House.	254/DP	06/02/2004	200000 Exe. Officer, Memari-I P.S	175000	174080	174080	100	Yes
4798 Constn. of a moorum road from Debipur Girls' High School More to End of Rajbagan	254/DP	06/02/2004	70000 Exe. Officer, Memari-I P.S	70000	69256	69256	100	Yes
4799 Constn. of moorum road from Magtiswar Bazar to Dangapara	254/DP	06/02/2004	100000 Exe. Officer, Memari-I P.S	98730	98730	98730	100	Yes
4800 Constn. of moorum road from Barrackpur Canel Par to Dep well.	254/DP	06/02/2004	175000 Exe. Officer, Memari-I P.S	175000	124960	124960	100	Yes
4801 Constn. of moorum road from Palla 4 No. Camp to Palla village's Main road (Via- Palla 3 and Palla & Chanchai Camp Bazar	254/DP	06/02/2004	150000 Exe. Officer, Memari-I P.S	150000	149934	149934	100	Yes
4802 Constn. of vill. road at Radhakantapur	254/DP	06/02/2004	50000 Exe. Officer, Memari-I P.S	44460	44460	44460	100	Yes
4803 Constn. of moorum road from Munshidanga to Kanta	254/DP	06/02/2004	150000 Exe. Officer, Memari-I P.S	143165	143165	143165	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4804 Elec. of Kostimul vill.	254/DP	06/02/2004	291808 SE, WBSEB, Burdwan(D) Circle	291808	291808	291808	100	Yes
4805 Elec. of Arui vill.	254/DP	06/02/2004	298336 SE, WBSEB, Burdwan(D) Circle	298336	298336	298336	100	Yes
4806 Elec. of Baharampur	1459/DP	12/08/2004	322065 SE, WBSEB, Burdwan(D) Circle	322065	322065	322065	100	Yes
4807 Elec. of Bidyanidhi Mallickpur	1459/DP	12/08/2004	255734 SE, WBSEB, Burdwan(D) Circle	255734	255734	255734	100	Yes
4808 Elec. of Birupur - Sudarshanpur	1459/DP	12/08/2004	585507 SE, WBSEB, Burdwan(D) Circle	585507	585507	585507	100	Yes
4809 Elec. of Chak Nirisinghapur	1459/DP	12/08/2004	231214 SE, WBSEB, Burdwan(D) Circle	231214	231214	231214	100	Yes
4810 Constn. of Building at Gopalbera High School	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4811 Constn. of Building at Ukhrid High School	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	100000	100000	100	Yes
4812 Dev. of Road from Berugram to Shaspur	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	196155	196155	196155	100	Yes
4813 Constn. of Building at Bitchkara MSK	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4814 Constn. of Building at Pitambarpur MSK	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4815 Dev. of Road from Nurpur to Choudharypara (Lenin Road)	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4816 Constn. of Building at Naricha SSK	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	99539	99539	99539	100	Yes
4817 Dev. of Road at Kejurhati village Road	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	96476	96476	96476	100	Yes
4818 Suic Gata of Debkhal at Palasdanga	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4819 Dev. of Road from Udaykrishnapur to B.A. Road (Main)	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	98889	98889	98889	100	Yes
4820 Dev. of Road from Daichanda to Kamalpur	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	92175	92175	92175	100	Yes
4821 Constn. of Building at Jubila Pragati Bidya Niketan	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4822 Elec. of Narayanpur vill.	1309/DP	17/06/2005	385000 SE, WBSEB, Burdwan(D) Circle	385000	385000	385000	100	Yes
4823 Constn. of bldg. of Mohanpur-Nowhati SRS High School	C-201/DP	02/02/2006	150000 Exe. Officer, Memari-II P.S	150000	150000	150000	100	Yes
2003 - 2004								
4824 Constn. of deep tubewell at Ward No. 3	254/DP	06/02/2004	300000 Chairman, Burdwan Muty.	300000	300000	300000	100	Yes
4825 Deep tubewell for drinking water at ward no. 33	254/DP	06/02/2004	300000 Chairman, Burdwan Muty.	300000	300000	300000	100	Yes
4826 Constn. of guest house Sarbamangala Mandir	254/DP	06/02/2004	1000000 Chairman, Burdwan Muty.	1000000	1000000	1000000	100	Yes
4827 Constn. and beautification of Pirbaharam	254/DP	06/02/2004	1000000 Chairman, Burdwan Muty.	1000000	1000000	1000000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4828 Purchase of an Ambulance for Dr. Ramnarayan Dutta Seba Samity at Hatgobindapur	254/DP	06/02/2004	425000 District Magistrate, Burdwan	402522	402522	402522	100	Yes
4829 Constn. of community hall at Orgram	254/DP	06/02/2004	1000000 Exe. Officer, Bhatar P.S	1000000	1000000	1000000	100	Yes
4830 Purchase of computer different High School of Bhatar Pan. Samity.	254/DP	06/02/2004	1000000 Exe. Officer, Bhatar P.S	1000000	1000000	1000000	100	Yes
4831 Constn. of bldg. Simdal Ardhendu Smriti Library	254/DP	06/02/2004	354000 Exe. Officer, Burdwan-I P.S	354000	354000	354000	100	Yes
4832 Constn. of Market complex at Kurmun village (Ph- II)	254/DP	06/02/2004	350000 Exe. Officer, Burdwan-I P.S	350000	350000	350000	100	Yes
4833 Constn. of road from Burdwan Katwa Road to Burdwan Katwa Railline Via.- Adibashipara under Saraitikar GP	254/DP	06/02/2004	800000 Exe. Officer, Burdwan-I P.S	800000	800000	800000	100	Yes
4834 Constn. of bldg. of Mirzapur Mitali Pathagar/ Library	254/DP	06/02/2004	264000 Exe. Officer, Burdwan-I P.S	264000	264000	264000	100	Yes
4835 Constn. of bldg. of Shaktigarh Safdar Hasmi Vidyalaya	254/DP	06/02/2004	650000 Exe. Officer, Burdwan-II P.S	650000	650000	650000	100	Yes
4836 Constn. of irrigation chanel from Kana river of Narayanpur Adibashipara	254/DP	06/02/2004	100000 Exe. Officer, Jamalpur P.S	100000	96983	96983	100	Yes
4837 Constn. of irrigation chanel from river for Bahadurpur	254/DP	06/02/2004	50000 Exe. Officer, Jamalpur P.S	50000	49665	49665	100	Yes
4838 Constn. of Moorum road from Mirapara to Salmula (1st Phase)	254/DP	06/02/2004	140000 Exe. Officer, Jamalpur P.S	140000	139369	139369	100	Yes
4839 Constn. of pucca nala for irrigation at Gureghar	254/DP	06/02/2004	50000 Exe. Officer, Jamalpur P.S	50000	47496	47496	100	Yes
4840 Constn. of moorum road from Uttar Jougram to Jougram Doltala	254/DP	06/02/2004	250000 Exe. Officer, Jamalpur P.S	248468	248468	248468	100	Yes
4841 Constn. of moorum road from Sadipur to Jamdaha	254/DP	06/02/2004	250000 Exe. Officer, Jamalpur P.S	250000	249905	249905	100	Yes
4842 Constn., of moorum road from Mallikapur to Kolgram	254/DP	06/02/2004	100000 Exe. Officer, Memari-I P.S	100000	95743	95743	100	Yes
4843 Constn. of moorum road from Mondaljala Kabarastan to Bajemondaljala	254/DP	06/02/2004	50000 Exe. Officer, Memari-I P.S	50000	49799	49799	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4844	Constn. of guardwall at Mallickpukur Mamudpur	254/DP	06/02/2004	75000	Exe. Officer, Memari-I P.S	74885	74885	74885	100	Yes
4845	Constn. of moorum road from Dangapara to Hazibibitala	254/DP	06/02/2004	300000	Exe. Officer, Memari-I P.S	300000	300000	300000	100	Yes
4846	Constn. of moorum road from Ghoshpara to Doha bridge	254/DP	06/02/2004	50000	Exe. Officer, Memari-I P.S	50000	44460	44460	100	Yes
4847	Constn. of moorum road from House of Abdul Hakim to House to Joy Ghosh.	254/DP	06/02/2004	175000	Exe. Officer, Memari-I P.S	174080	174080	174080	100	Yes
4848	Constn. of moorum road from Krishnapur more to Krishnapur village (Via- Kiskinda)	254/DP	06/02/2004	200000	Exe. Officer, Memari-I P.S	197015	197015	197015	100	Yes
4849	Constn. of moorum road from Lakshman Bhattacharyya house to Kartick Pal House of Ulara vill.	254/DP	06/02/2004	75000	Exe. Officer, Memari-I P.S	75000	74857	74857	100	Yes
4850	Constn. of jhama moorum road from Barrackpur Canelpar to Deptubewell	254/DP	06/02/2004	125000	Exe. Officer, Memari-I P.S	125000	124960	124960	100	Yes
4851	Constn. of jhama moorum road from Dehura vill. to Dandur vill.	254/DP	06/02/2004	200000	Exe. Officer, Memari-I P.S	200000	195613	195613	100	Yes
4852	Constn. of moorum road from Andur to Kabirpur	254/DP	06/02/2004	200000	Exe. Officer, Memari-I P.S	198802	198802	198802	100	Yes
4853	Constn. of Jhama moorum road at Kalsi vill.	254/DP	06/02/2004	100000	Exe. Officer, Memari-I P.S	98229	98229	98229	100	Yes
4854	Constn. of moorum road from Birsimul to Injarpar	254/DP	06/02/2004	150000	Exe. Officer, Memari-I P.S	150000	147508	147508	100	Yes
4855	Constn. of moorum road from Bijra mandir to Sayer Football ground.	254/DP	06/02/2004	200000	Exe. Officer, Memari-I P.S	198140	198140	198140	100	Yes
4856	Constn. of moorum road from Kumarpara Shibtala to Paschim Memari Main Road.	254/DP	06/02/2004	120000	Exe. Officer, Memari-I P.S	120000	119745	119745	100	Yes
4857	Constn. of moorum road from Bara Hazrapara more to Bararbagan under Bohar-II GP	254/DP	06/02/2004	200000	Exe. Officer, Memari-II P.S	200000	200000	200000	100	Yes
4858	Constn. of moorum road from Kashipur to Chakbalarampur under Bohar- II GP	254/DP	06/02/2004	400000	Exe. Officer, Memari-II P.S	400000	400000	400000	100	Yes
4859	Constn. of moorum road from Jabui to Kantipur under Bijur- I GP	254/DP	06/02/2004	200000	Exe. Officer, Memari-II P.S	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4860 Constn. of moorum road from Ghoshpara to Ashapur vill under Bijur- II GP	254/DP	06/02/2004	200000 Exe. Officer, Memari-II P.S	200000	200000	200000	100	Yes
4861 Addl. class room of Bujrakdighi High School	254/DP	06/02/2004	166313 Exe. Officer, Raina-I P.S	166300	166300	166300	100	Yes
4862 Constn. of RCC slab culvert over Debkhal at Sripur Nandal	254/DP	06/02/2004	214876 Exe. Officer, Raina-I P.S	214876	214876	214876	100	Yes
4863 Constn. of RCC slab culvert over Debkhal at Bantir	254/DP	06/02/2004	205945 Exe. Officer, Raina-I P.S	205900	205900	205900	100	Yes
4864 Elec. of Mouza- Bendua, J.L. No. 61	254/DP	06/02/2004	271211 SE, WBSEB, Burdwan(D) Circle	271211	271211	271211	100	Yes
4865 Constn. of boundary wall at Sonpur F.P. School, Mouza- Sonpur, J.L. No. 61, Rayan-II GP	1275/dp	13/06/2005	100000 Exe. Officer, Burdwan-I P.S	100000	100000	100000	100	Yes
4866 Constn. of SSK bldg. at Bijayram Adibasipara, Mouza- Bahir Sarbamangala, J.L. No. 42, Saritkar GP	1275/DP	13/06/2005	140000 Exe. Officer, Burdwan-I P.S	140000	140000	140000	100	Yes
4867 Spl. repair at Kamalpur F.P. School, Mouza- amar, J.L. No. 13, Saritkar GP	1275/dp	13/06/2005	90000 Exe. Officer, Burdwan-I P.S	90000	90000	90000	100	Yes
4868 Constn. of SSK bldg. at Nari Kapibagan, Mouza- Nari, J.L. No. 70, Rayanp I GP	1275/DP	13/06/2005	140000 Exe. Officer, Burdwan-I P.S	140000	140000	140000	100	Yes
4869 Constn. of ICDS bldg. at Bhandardihi Paschimpara, Mouza- Bhandardihi, J.L. No. 114, Bandul- I GP	1275/DP	13/06/2005	163000 Exe. Officer, Burdwan-I P.S	163000	163000	163000	100	Yes
4870 Constn. of ICDS building at Tubgram, Mouza Tubgram, JL No. 58, Kesetia GP	1275/DP	13/06/2005	163000 Exe. Officer, Burdwan-I P.S	163000	163000	163000	100	Yes
4871 Constn. of SSK bldg. at Kurmun Chakchakipar, Mouza- Kurmun, J.L. No. 106, Kurmun- I GP	1275/DP	13/06/2005	140000 Exe. Officer, Burdwan-I P.S	140000	140000	140000	100	Yes
4872 Constn. of Putunda MSK bldg. at Barsul- I GP	1275/DP	13/06/2005	200000 Exe. Officer, Burdwan-II P.S	200000	200000	200000	100	Yes
4873 Constn. of Nabastha Provati Pathagar bldg. at Nabastha	1275/DP	13/06/2005	150000 Exe. Officer, Burdwan-II P.S	150000	150000	150000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4874 Constn. of Nabastha Market Complex at Nabastha- I GP	1275/DP	13/06/2005	150000 Exe. Officer, Burdwan-II P.S	150000	150000	150000	100	Yes
4875 Constn. of Baliara MSK bldg. at Baikunthapur- I GP	1275/DP	13/06/2005	200000 Exe. Officer, Burdwan-II P.S	200000	200000	200000	100	Yes
4876 Constn. of Karanda MSK bldg. at Nabastha- II GP	1275/DP	13/06/2005	200000 Exe. Officer, Burdwan-II P.S	200000	200000	200000	100	Yes
4877 Constn. of Soddy ICDS bldg. at Kurmun- II GP	1275/DP	13/06/2005	163000 Exe. Officer, Burdwan-II P.S	163000	163000	163000	100	Yes
4878 Constn. of computer room of Bhaita Haridaskar High School	1275/DP	13/06/2005	147000 Exe. Officer, Burdwan-II P.S	147000	147000	147000	100	Yes
4879 Constn. of bldg. at Sagrai Sukanta Bidhya Pit	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4880 Constn. of Building at Ukhrid (108 No) ICDS Centre	1275/DP	13/06/2005	50000 Exe. Officer, Khandaghosh P.S	49624	49624	49624	100	Yes
4881 Constn. of Building at Chagram High School	1275/DP	13/06/2005	150000 Exe. Officer, Khandaghosh P.S	150000	150000	150000	100	Yes
4882 Constn. of bldg. at Metedanga F.P. School	1275/DP	13/06/2005	200000 Exe. Officer, Khandaghosh P.S	200000	200000	200000	100	Yes
4883 Constn. of bldg. at Kendur High School	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4884 Constn. of bldg. at Amral ICDS Centre	1275/DP	13/06/2005	75000 Exe. Officer, Khandaghosh P.S	75000	75000	75000	100	Yes
4885 Constn. of Building at Nischintapur ICDS Centre	1275/DP	13/06/2005	100000 Exe. Officer, Khandaghosh P.S	100000	100000	100000	100	Yes
4886 Constn. of a bldg. at Rambati Pry. School.	1275/DP	13/06/2005	300000 Exe. Officer, Raina-I P.S	300000	300000	300000	100	Yes
4887 constn. of addl. class room at Sehara Netaji Pry. School.	1275/DP	13/06/2005	150000 Exe. Officer, Raina-I P.S	150000	150000	150000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
4888	Constn. of addl. class room at Majhpur Alalpur Pry. School.	1275/DP	13/06/2005	250000	Exe. Officer, Raina-I P.S	250000	250000	250000	100	Yes
4889	Constn. of a bldg. for Tazpur Hariharpur F.P. School.	1275/DP	13/06/2005	350000	Exe. Officer, Raina-I P.S	350000	350000	350000	100	Yes
4890	Constn. of Building at Uchalan Amtala ICDS Centre	1275/DP	13/06/2005	100000	Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4891	Constn. of Building at Belar Daspara ICDS Centre	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4892	Constn. of Building at Belar Padapar ICDS Centre	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4893	Constn. of Building at Bhurkunda ICDS Centre	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4894	Constn. of Building at Bulchandrapur Kuldanga SSK	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4895	Constn. of Building at Bulchandrapur-Viva Kananda ICDS	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4896	Constn. of Building at Jadabpur ICDS Centre	1275/DP	13/06/2005	100000	Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4897	Constn. of Building at Khanher ICDS Centre	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4898	Constn. of Building at Mirpur SSK	1275/DP	13/06/2005	150000	Exe. Officer, Raina-II P.S	150000	150000	150000	100	Yes
4899	Constn. of Building at Aklaxmi High School	1275/DP	13/06/2005	200000	Exe. Officer, Raina-II P.S	200000	200000	200000	100	Yes
4900	Constn. of Building at Painta Majhipara ICDS	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4901	Constn. of road from Gotan to Court Shimul via Hadilpur	1275/DP	13/06/2005	500000	Exe. Officer, Raina-II P.S	500000	500000	500000	100	Yes
4902	Constn. of Culvert at Sundarpur village	1275/DP	13/06/2005	100000	Exe. Officer, Raina-II P.S	100000	100000	100000	100	Yes
4903	Constn. of road from Kabikankan road to Deno village	1275/DP	13/06/2005	200000	Exe. Officer, Raina-II P.S	200000	200000	200000	100	Yes
4904	Dev. of Foot Ball Ground at Chattobainan High School	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4905	Dev. of Foot Ball Ground at Kaity High School	1275/DP	13/06/2005	50000	Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4906 Dev. of Foot Ball Ground at Uchalan High School	1275/DP	13/06/2005	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4907 Dev. of Road Borojpota Madrasha Road	1275/DP	13/06/2005	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4908 Dev. of Road-Chalk Mostafa to Serpur Road	1275/DP	13/06/2005	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4909 Development of Road Tarak Mohanta Road-2	1275/DP	13/06/2005	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4910 Constn. of Building at Chalk Chandan High School	1275/DP	13/06/2005	200000 Exe. Officer, Raina-II P.S	200000	200000	200000	100	Yes
4911 Constn. of Building at Painta Dhakshinpara ICDS Centre	1275/DP	13/06/2005	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4912 Spl. repair of Road Sandhipur to Bhadiyara Road	1275/DP	13/06/2005	50000 Exe. Officer, Raina-II P.S	50000	50000	50000	100	Yes
4913 Constn. of bldg. for Bolpur F.P. School.	C-1563/DP	21/07/2005	350000 Exe. Officer, Raina-I P.S	350000	350000	350000	100	Yes
4914 Construction of Adamadpur MSK under Raina- II P.S	C-1563/DP	21/07/2005	300000 Exe. Officer, Raina-II P.S	300000	300000	300000	100	Yes
4915 Construction of a cycle stand at Amarpur Bimala Agricultural Institution, P.O.- Amarpur.	C- 27/DP	04/01/2006	150000 Exe. Officer, Jamalpur P.S	150000	150000	150000	100	Yes
4916 Constn. of addl. class room for Sure Kalitala High School	C-857/DP	28/05/2007	180000 Exe. Officer, Jamalpur P.S	180000	180000	180000	100	Yes
4917 Constn. of moorum road from Pratappur Kalabagan to Pratappur Balika Vidyalaya	C- 3053/DP	31/12/2009	290000 Exe. Officer, Jamalpur P.S	290000	290000	290000	100	Yes
Interest								
4918 Deep tube well for Drinking Water at Mithapukur in Ward No. 29/33	416/DPC	29/03/2000	507440 Chairman, Burdwan Muty.	507440	507440	507440	100	Yes
4919 L.T Extn. work at 18 nos. wards of Burdwan Muty.	100/DPC	05/02/2001	131190 SE, WBSEB, Burdwan(D) Circle	131190	131190	131190	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
4920 Mutijem for Burdwan Dist. Volleball and Basket ball association, Aurabinda Stadium, Burdwan.	100/DPC	05/02/2001	60000 Z.P, Burdwan	60000	60000	60000	100	Yes
4921 Construction of Market Complex at Memari	28/DPC	07/01/2002	390000 Chairman, Memari Muty.	390000	390000	390000	100	Yes
4922 Constln. of concrete road and drain from Katwa road towards D.P.L Land under Saraitikar G.P.	2391/DP	17/12/2003	427449 Exe. Officer, Burdwan-I P.S	427449	427449	427449	100	Yes
4923 Purchase of equipments for soil testing laboratory at Baikunthapur- II GP organised by Paschim Banga Vigyan Mancha, Burdwan.	196/DP	30/01/2004	90956 Z.P, Burdwan	90956	90956	90956	100	Yes
4924 Electrification at Nrisinghapur, Raina- II p.s	1459/DP	12/08/2004	36587 SE, WBSEB, Burdwan(D) Circle	36587	36587	36587	100	Yes
Residue								
4925 Constn. of science lab. room of Orgram Chatuspally Jr. High Madrasa, Orgram (1998-2002)	1532/DP	24/08/2004	153906 Exe. Officer, Bhatar P.S	153906	153906	153906	100	Yes
4926 Constn. of addl. class room of Nurpur F.P School (1999 to 2000)	1533/DP	24/08/2004	61062 Exe. Officer, Raina-I P.S	61062	61062	61062	100	Yes
4927 Constn. of roof of Gopikantapur F.P. School under Jamalpur P.S (1997-98 to 2001-02 against 34 sanctioned schemes already completed by Jamalpur P.S)	2244/DP	14/12/2004	100000 Exe. Officer, Jamalpur P.S	0	100000	100000	100	Yes
4928 Constn. of moorum road from Dhuluk to Panchra under Jamalpur P.S (1997-98 to 2001-02 against 34 sanctioned schemes already completed by Jamalpur P.S and Rs. 1.13188 lakhs on account of interest accrued by the P.S)	2244/DP	14/12/2004	36130 Exe. Officer, Jamalpur P.S	0	36130	36130	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
1998 - 1999								
4929 Development of Geography Laboratory at Gushkara College	307/DPC	09/03/2000	150000 Chairman, Gushkara Muty.	150000	150000	150000	100	Yes
4930 Construction of class room of Belari Jr. High School	307/DPC	09/03/2000	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
4931 Construction of class room of Galigram High School	307/DPC	09/03/2000	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
4932 Construction of Mukta Mancha at Avirampur Bazar	307/DPC	09/03/2000	200000 Exe. Officer, Ausgram-II P.S	200000	200000	200000	100	Yes
4933 Sanitation of Palishgram Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4934 Construction of class room of Chakulia Jr. High School	307/DPC	09/03/2000	120000 Exe. Officer, Mongalkote P.S	120000	120000	120000	100	Yes
4935 Construction of class room of ITA Jr. High School	307/DPC	09/03/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4936 Sanitation of Lakshipur Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4937 Sanitation of Chotaparia Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4938 Sanitation of Chak Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4939 Sanitation of Boinchi Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4940 Sanitation of Belgram Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4941 Sanitation of Balarampur Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4942 Sanitation of Babladihi Pry. School	307/DPC	09/03/2000	20000 Exe. Officer, Mongalkote P.S	20000	20000	20000	100	Yes
4943 Sanitation and special repairing of building of Kurkmba Pry. School	307/DPC	09/03/2000	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
4944 Sanitation and construction of room of Kanaidanga Pry. School	307/DPC	09/03/2000	80000 Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
4945 Construction of class room of Simula Ulangiri Jr. High School (Girls)	307/DPC	09/03/2000	80000 Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
4946 Construction of pucca drain from Rabin Sarkar's House to Busstand at Ward No. 13	686/DPC	24/05/2000	200000 Chairman, Gushkara Muty.	200000	200000	200000	100	Yes
4947 Construction of class room of Ukta Pitchkuri High School	686/DPC	24/05/2000	50000 Exe. Officer, Ausgram- I P.S	50000	50000	50000	100	Yes
4948 Construction of class room of Kayapur Vidyasagar Vidyapur (Jr. High)	686/DPC	24/05/2000	120000 Exe. Officer, Ausgram- I P.S	120000	120000	120000	100	Yes
4949 Construction of class room of Billagram High School	686/DPC	24/05/2000	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
4950 Construction of class room of Dignagar Rakhai Dey Jr. High School	686/DPC	24/05/2000	92800 Exe. Officer, Ausgram- I P.S	92800	92800	92800	100	Yes
4951 Construction of Mukta Mancha at Sibkha Nattya Mandir at Amargararh	686/DPC	24/05/2000	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
4952 Construction of a class room at Ramnagar High School	686/DPC	24/05/2000	150000 Exe. Officer, Ausgram-II P.S	150000	150000	150000	100	Yes
4953 Construction of a class room at Nrisinghpur Jr. High School	686/DPC	24/05/2000	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
4954 Construction of moorum road from Narayanpur Bus Stand to Narayanpur Dharmarajtala	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4955 Construction of moorum road from Simut Nijam Sk's House to Masjittala	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4956 Construction of moorum road from Vatpara more to Babladihi	686/DPC	24/05/2000	120000 Exe. Officer, Mongalkote P.S	120000	120000	120000	100	Yes
4957 Construction of moorum road from I T A more to Dharsona	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4958 Construction of moorum road from Gotistha Pucca Road to Vimvina	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4959 Construction of building and sanitary block at Balidanga Pry. School	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4960 Construction of class room at Mongalkote A.K.M High School	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4961 Construction of moorum road from Kalyanpur pucca road to Kalyanpur G.P Office	686/DPC	24/05/2000	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Utilized	Physical Progress	UC Submitted
4962 Rular Elect. Matartala Adibasipara under Jadavgani Mouza	1021/DPC	10/06/2000	130000 SE, WBSEB, Burdwan(D) Circle	130000	0	0	0	No
4963 Rular Elect. Banpas Station (West side)of Bbelari Mouza	1021/DPC	10/06/2000	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
4964 Rular Elect. Pathar village (including Adibasipara of Eral Mouza	1021/DPC	10/08/2000	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
4965 Rular Elect. Billagram mouza from Chapidhigi to Bonpas Bazar	1021/DPC	10/08/2000	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
4966 Rular Elect. of dangapara village at Patharkuchi of Harinath pur Mouza	1021/DPC	10/08/2000	300000 SE, WBSEB, Burdwan(D) Circle	300000	300000	300000	100	Yes
4967 Rular Elect. ullaspur Gopaalpur village of Gopalpur Mouza	1021/DPC	10/08/2000	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
4968 Rular Elect Durmut Saradapara Mongalkote P.S.	2055/DP	27/09/2005	255000 SE, WBSEB, Burdwan(D) Circle	255000	255000	255000	100	Yes
4969 Rular Elect. at Itta village mangalkote P.S.	2055/DP	27/09/2005	331000 SE, WBSEB, Burdwan(D) Circle	331000	331000	331000	100	Yes
4970 Rular Elect. Bagri village Bagri Mouza	2055/DP	27/09/2005	98000 SE, WBSEB, Burdwan(D) Circle	98000	98000	98000	100	Yes
4971 Rular Elect. Nutanhat Kacharidanga and Gotitha Sadarpara under Mangalkote	2055/DP	27/09/2005	225000 SE, WBSEB, Burdwan(D) Circle	225000	225000	225000	100	Yes
4972 Rular Elect. Sadhinpur Khundu sadar house to Sadarpara under Mongalkote P.S.	2055/DP	27/09/2005	225000 SE, WBSEB, Burdwan(D) Circle	225000	225000	225000	100	Yes
4973 Rular Elect. Kheru village under Mangalkote P.S.	2055/DP	27/09/2005	266000 SE, WBSEB, Burdwan(D) Circle	266000	266000	266000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
1999 - 2000								
4974 Construction of building-cum-flood centre at Donaipur Colony F.P School	176/DPC	26/02/2001	200000 Chairman, Gushkara Muty.	200000	200000	200000	100	Yes
4975 Construction of building at Guskara Balika Vidyalaya	176/DPC	26/02/2001	100000 Chairman, Gushkara Muty.	100000	100000	100000	100	Yes
4976 Construction of building under flood centre at Paschimpara F.P School	176/DPC	26/02/2001	300000 Chairman, Gushkara Muty.	300000	300000	300000	100	Yes
4977 Construction of Ausgram High School	176/DPC	26/02/2001	200000 Exe. Officer, Ausgram- I P.S	200000	200000	200000	100	Yes
4978 Construction of building cum flood centre at Fatepur F.P School	176/DPC	26/02/2001	300000 Exe. Officer, Ausgram- I P.S	300000	300000	300000	100	Yes
4979 Construction of building at Kayrapur Vidyasagar Vidyapith	176/DPC	26/02/2001	200000 Exe. Officer, Ausgram- I P.S	200000	200000	200000	100	Yes
4980 Construction of building cum flood centre at Dangal F.P School	176/DPC	26/02/2001	300000 Exe. Officer, Ausgram- I P.S	300000	300000	300000	100	Yes
4981 Construction of building at Ausgram Muslimpara F.P School	176/DPC	26/02/2001	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
4982 Construction of building at Adurai Dibakar High School	176/DPC	26/02/2001	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
4983 Construction of building at Amrargarh High School	176/DPC	26/02/2001	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
4984 Construction of building at Bhedia High School	176/DPC	26/02/2001	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
4985 Construction of building at Eral Anchal High School's SC/ST students hostel	176/DPC	26/02/2001	310000 Exe. Officer, Ausgram-II P.S	310000	310000	310000	100	Yes
4986 Construction of building at Genrai High School	176/DPC	26/02/2001	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
4987 Construction of building at Genrai High School's SC/ST students hostel	176/DPC	26/02/2001	140000 Exe. Officer, Ausgram-II P.S	140000	140000	140000	100	Yes
4988 Construction of building at Nrisinghapur High School	176/DPC	26/02/2001	150000 Exe. Officer, Ausgram-II P.S	150000	150000	150000	100	Yes
4989 Construction of building at Bhalkipati Asutosh High School	176/DPC	26/02/2001	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2000 - 2001								
4990 Construction of moorum road from Palishgram to Kankora village	176/DPC	26/02/2001	150000 Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
4991 Construction of a room of Kasemnagar B.N.T.P Balika Vidyalaya	176/DPC	26/02/2001	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
4992 Construction of moorum road from Baragar Dighirpar to Natunhat village	176/DPC	26/02/2001	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
4993 Construction of moorum road from Kherua to Maliara	176/DPC	26/02/2001	150000 Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
4994 Construction of moorum road from Nigon-Mongalkote pucca road to Tengapara village	176/DPC	26/02/2001	200000 Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
4995 Construction of moorum road from Sitalgram Railgate to Balarampur F.P School	176/DPC	26/02/2001	250000 Exe. Officer, Mongalkote P.S	250000	250000	250000	100	Yes
4996 Construction of road from Shyambazar to Dhanyar	176/DPC	26/02/2001	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
4997 Construction of moorum road from Kunda Metepara to Football ground	176/DPC	26/02/2001	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
4998 Construction of a room of Salinda F.P School	176/DPC	26/02/2001	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
4999 Construction of a toilet block within the school premises of Gushkara Purnanda Public Institution, Gushkara	1004/DPC	06/07/2001	213966 Chairman, Gushkara Muty.	213966	213966	213966	100	Yes
5000 Construction of school room cum resource centre for flood victims at Ukta Pichkuri High School	1004/DPC	06/07/2001	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
5001 Elec. at Nowpara	C.No. 1361/DP	26/09/2002	520665 SE, WBSEB, Burdwan(D) Circle	520665	520665	520665	100	Yes
5002 Elec. at Khetlar Village	C.No. 1361/DP	26/09/2002	336933 SE, WBSEB, Burdwan(D) Circle	336933	336933	336933	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5003 Elec. at Gotista Village	C.No. 1361/DP	26/09/2002	193232 SE, WBSEB, Burdwan(D) Circle	193232	193232	193232	100	Yes
5004 Elec. at Chanak Village	C.No. 1361/DP	26/09/2002	124351 SE, WBSEB, Burdwan(D) Circle	124351	124351	124351	100	Yes
5005 Elec. at Bargram under Taldanga Mouza	C.No. 1361/DP	26/09/2002	435822 SE, WBSEB, Burdwan(D) Circle	435822	435822	435822	100	Yes
2001 - 2002								
5006 Constn. of building of Guskara Municipal High School (2 rooms)	1428/DPC	09/11/2001	200000 Chairman, Gushkara Muty.	200000	200000	200000	100	Yes
5007 Construction of building of Dignagar R.C Dey Public Academy (1 room)	1428/DPC	09/11/2001	80000 Exe. Officer, Ausgram- I P.S	80000	80000	80000	100	Yes
5008 Construction of building of Kayrapur Vidyasage Vidyapith (2 room) P.O - Mohanpur	1428/DPC	09/11/2001	150000 Exe. Officer, Ausgram- I P.S	150000	150000	150000	100	Yes
5009 Construction of building of Jadabganj Adibasi High School (1 room)	1428/DPC	09/11/2001	80000 Exe. Officer, Ausgram- I P.S	80000	80000	80000	100	Yes
5010 Construction of building of Dayara Aligram B.B.S.U Vidyalaya, P.O- Shibda	1428/DPC	09/11/2001	80000 Exe. Officer, Ausgram- I P.S	80000	80000	80000	100	Yes
5011 Construction of building of Billagram High School	1428/DPC	09/11/2001	150000 Exe. Officer, Ausgram- I P.S	150000	150000	150000	100	Yes
5012 Constn. Of bldg. Of Community Centre at Eral Daspara	1428/DPC	09/11/2001	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5013 Constn. Of bldg. Of Chora B.B. D.N. High School.	1428/DPC	09/11/2001	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5014 Constn. Of bldg. Of Shibakkha Nattya Mandir at Abhirampur	1428/DPC	09/11/2001	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5015 Constn. Of bldg. Of Mukta Mancha at Abhirampur	1428/DPC	09/11/2001	200000 Exe. Officer, Ausgram-II P.S	200000	200000	200000	100	Yes
5016 Constn. Of bldg. Of community centre at Sayata Korapara	1428/DPC	09/11/2001	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
5017	Constn. Of bldg. Of community centre at Amragarh Naudhun Para	1428/DPC	09/11/2001	50000	Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5018	Constn. Of bldg. Ramnarayan High School, P.O.- Uttar Ramnarayan.	1428/DPC	09/11/2001	100000	Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5019	Constn. Of bldg. Of Dibakar High School, P.O>- Aduria	1428/DPC	09/11/2001	100000	Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5020	Construction of moorum road from Bankapasi Karajgram Road to Bankapasi Hazrapara	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5021	Construction of moorum road from Ita Bus Stand to Dharsona	1428/DPC	09/11/2001	125000	Exe. Officer, Mongalkote P.S	125000	125000	125000	100	Yes
5022	Construction of moorum road of Boinchi village	1428/DPC	09/11/2001	60000	Exe. Officer, Mongalkote P.S	60000	60000	60000	100	Yes
5023	Construction of moorum road of Gobardhanpur village to moorum road via Sontoa Pry. School to Mourag Tala	1428/DPC	09/11/2001	125000	Exe. Officer, Mongalkote P.S	125000	125000	125000	100	Yes
5024	Construction of moorum road of Kudrun village	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5025	Construction of moorum road of Monohorpur village	1428/DPC	09/11/2001	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5026	Construction of moorum road from Majhigram Shyambazar Road to Majhigram Shyambazar via Sanri village	1428/DPC	09/11/2001	125000	Exe. Officer, Mongalkote P.S	125000	125000	125000	100	Yes
5027	Construction of moorum road at Salonda	1428/DPC	09/11/2001	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5028	Construction of moorum road of Mongalkote village	1428/DPC	09/11/2001	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5029	Construction of moorum road at Khatiar village	1428/DPC	09/11/2001	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5030	Construction of moorum road from Kaichar Mathrun Road to Mathrun village via Daspara	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5031	Construction of moorum road from Karajgram Bankapasi Road to Murulia village	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
5032	Construction of moorum road from Majigram Churpuni Pucca road to Shyambazar Health Centre	1428/DPC	09/11/2001	65000	Exe. Officer, Mongalkote P.S	65000	65000	65000	100	Yes
5033	Construction of moorum road from Nigon-Mongalkote road to Bhatpara village	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5034	Construction of moorum road from Kachari Danga to Majlish Dighi	1428/DPC	09/11/2001	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5035	Construction of building of Raghunathpur Pry. School (1 room)	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5036	Construction of moorum road from Jhilu pucca road to High School	1428/DPC	09/11/2001	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5037	Construction of building of Gonpur High School (1 room)	1428/DPC	09/11/2001	70000	Exe. Officer, Mongalkote P.S	70000	70000	70000	100	Yes
5038	Construction of building of Dhirogonsia Pry. School	1428/DPC	09/11/2001	120000	Exe. Officer, Mongalkote P.S	120000	120000	120000	100	Yes
5039	Const. of Vidyasagar Memorial Community Hall at Ghuskara	183/DPC	22/02/2002	17847	Chairman, Gushkara Muty.	17847	17847	17847	100	Yes
5040	Construction of building of Students Health Home at Guskara	541/DPC	15/05/2002	300000	Chairman, Gushkara Muty. District	300000	300000	300000	100	Yes
5041	Purchase of Ambulance for Guskara Muty.	541/DPC	15/05/2002	402600	Magistrate, Burdwan	402600	402600	402600	100	Yes
5042	Construction of building at Bhala Jr. High School	541/DPC	15/05/2002	150000	Exe. Officer, Ausgram- I P.S	149024	149024	149024	100	Yes
5043	Construction of building at Kurumba High School	541/DPC	15/05/2002	200000	Exe. Officer, Ausgram- I P.S	200000	200000	200000	100	Yes
5044	Construction of building of Community Centre at Jamtara village	541/DPC	15/05/2002	50000	Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5045	Construction of building of Community Centre at Rangakhila Adibasipara	541/DPC	15/05/2002	50000	Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5046	Construction of building of a Community Centre at Bhedia village	541/DPC	15/05/2002	150000	Exe. Officer, Ausgram-II P.S	149000	149000	149000	100	Yes
5047	Construction of building of burning Ghat at Jamtara Channelpar	541/DPC	15/05/2002	50000	Exe. Officer, Ausgram-II P.S	49000	49000	49000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5048 Construction of building of MPK Jr. High School	541/DPC	15/05/2002	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5049 Construction of building of PPD High School	541/DPC	15/05/2002	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5050 Construction of building of burning Ghat at Amrargarh (South)	541/DPC	15/05/2002	50000 Exe. Officer, Ausgram-II P.S	49000	49000	49000	100	Yes
5051 Construction of building of Community Centre at Shialdanga Adibasipara	541/DPC	15/05/2002	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5052 Construction of a building Community Centre at Vite village	541/DPC	15/05/2002	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5053 Building construction of Khudrun F.P School under Shimulia-I G.P	541/DPC	15/05/2002	75000 Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5054 Construction of moorum road at Khurtuba village under Mongalkote G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5055 Building construction of Lakhuria JNG High School under Lakhuria G.P	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5056 Construction of metal road at Ramnagar village under Chanak G.P	541/DPC	15/05/2002	30000 Exe. Officer, Mongalkote P.S	30000	30000	30000	100	Yes
5057 Construction of moorum road from Nigan Mongalkote more to Silut villages Masjidtala under Jhilu-I G.P	541/DPC	15/05/2002	75000 Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5058 Const. of comunity hall of shivlingerswar Mahaprabhu Achi Parishad at village Nigon	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5059 Construction of metal road at Mahisgoria village under Chanak G.P	541/DPC	15/05/2002	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5060 Construction of metal road at Bakulia village under Majigram G.P	541/DPC	15/05/2002	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5061 Construction of building of Chakparag F.P School under Chanak G.P	541/DPC	15/05/2002	30000 Exe. Officer, Mongalkote P.S	30000	30000	30000	100	Yes
5062 Construction of building of a I.C.D.S Centre at Khusaru village under Nigan G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5063 Construction of building of SSK at Paligram Adibasipara under Paligram G.P	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5064 Construction of building of SSK at Pachim Nabagram Bauripara under Paligram G.P	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5065 Construction of building of Bhallagram F.P School under Bhallagram G.P	541/DPC	15/05/2002	45000 Exe. Officer, Mongalkote P.S	45000	45000	45000	100	Yes
5066 Construction of metal road at Gopalbera village under Chanak G.P	541/DPC	15/05/2002	30000 Exe. Officer, Mongalkote P.S	30000	30000	30000	100	Yes
5067 Construction of building of Kulsona F.P School under Bhallagram G.P	541/DPC	15/05/2002	30000 Exe. Officer, Mongalkote P.S	30000	30000	30000	100	Yes
5068 Construction of moorum road from Babladihi Melatala to Namonwoapara Biswanath Mallick's house under Jhilu-II G.P	541/DPC	15/05/2002	80000 Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5069 Construction of metal road from Aympara to Ichapur- Jotkrishnapur Mihigram G.P	541/DPC	15/05/2002	30000 Exe. Officer, Mongalkote P.S	30000	30000	30000	100	Yes
5070 Construction of moorum road from Belgram Shyambazar moorum roads Pindira village more to Belgram more under Bhallagram G.P	541/DPC	15/05/2002	150000 Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
5071 Construction of moorum road from Chagram to Jageswardihi Dharmarajtala under Kaichor-II G.P	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5072 Construction of moorum road from Deulia Daspara to Idgah under Mongalkote G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5073 Construction of moorum road from Gotistha Godown more to Paper mill via Gopalpur F.P School under Gotistha G.P	541/DPC	15/05/2002	200000 Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5074 Construction of building of SSK at Majigram village under Majigram G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5075 Construction of moorum road from Itta Dharsona roads Itta Dharmarajtala to Dharsona village under Khirogram G.P	541/DPC	15/05/2002	250000 Exe. Officer, Mongalkote P.S	250000	250000	250000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5076 Construction of moorum road from Jaharpur Shibatala to Sidhapur, Mongalkote G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5077 Construction of metal road at Palpara village under Paligram G.P	541/DPC	15/05/2002	30000 Exe. Officer, Mongalkote P.S	30000	30000	30000	100	Yes
5078 Construction of building of SSK at Kaichor village under Kaichor-I G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5079 Construction of moorum road from Kankota Kandana Gatla to Meetapara under Majigram G.P	541/DPC	15/05/2002	80000 Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5080 Construction of village road at Mahaturba village under Mongalkote G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5081 Construction of building of Kaichor-I Nutangram F.P School under Kaichor-I G.P	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5082 Construction of moorum road from Shimulia village's canal culvert to Krishnabati village's under Shimulia-I G.P	541/DPC	15/05/2002	150000 Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
5083 Construction of moorum road from Lakhmandaspara to Babladihi villages Netaji sangha under Jhilu-II G.P	541/DPC	15/05/2002	70000 Exe. Officer, Mongalkote P.S	70000	70000	70000	100	Yes
5084 Construction of moorum road from Souta village's Moragatala to Souta Gobardhanpur under Nigon G.P	541/DPC	15/05/2002	200000 Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5085 Construction of moorum road from Nigan Mongalkote Pucca road to Kunda village under Jhilu-II G.P	541/DPC	15/05/2002	75000 Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5086 Building construction of Atgharia F.P School under Lakhuria G.P	541/DPC	15/05/2002	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5087 Building construction of Jageswardihi F.P School under Kaichor-II G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5088 Construction of building of I.C.D.S Centre at Palisgram village under Shimulia-II G.P	541/DPC	15/05/2002	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5089 Construction of building of I.C.D.S Centre at Krishnapur village under Chanak G.P	541/DPC	15/05/2002	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5090 Extn. of road lighting at word No.2	541/DPC	15/05/2002	310450 SE, WBSEB, Burdwan(D) Circle	310450	310450	310450	100	Yes
5091 Electrification of Kumirkhola(Balki Mouza)	541/DPC	15/05/2002	260000 SE, WBSEB, Burdwan(D) Circle	260000	260000	260000	100	Yes
5092 Electrification- Warishpur Taj-Club to house of A.H. Khondekar and towards	541/DPC	15/05/2002	40000 SE, WBSEB, Burdwan(D) Circle	40000	40000	40000	100	Yes
5093 Construction of Guskara Municipal Jr. High School	1069/DPC	29/08/2002	115000 Chairman, Gushkara Muty.	115000	115000	115000	100	Yes
5094 Construction of compound wall at Jogeswar Public Institution	1069/DPC	29/08/2002	200000 Chairman, Gushkara Muty.	197908	197908	197908	100	Yes
5095 Construction of compound wall at Hatkirtinagar Balika Vidyalaya	1069/DPC	29/08/2002	200000 Exe. Officer, Ausgram- I P.S	200000	200000	200000	100	Yes
5096 Construction of compound wall at Goligram High School	1069/DPC	29/08/2002	200000 Exe. Officer, Ausgram- I P.S	200000	200000	200000	100	Yes
5097 Construction of compound wall at Bhedia Balika Vidyalaya	1069/DPC	29/08/2002	200000 Exe. Officer, Ausgram-II P.S	190020	190020	190020	100	Yes
2002 - 2003								
5098 Const of moorum road from Kankora Khandur Bagar to Anda Nagtala under majhi Gram G.P.	720/DP	25/03/2003	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5099 Constn. Of a slag moorum road at 13 no. ward.	720/DP	28/03/2003	110000 Chairman, Gushkara Muty.	110000	110000	110000	100	Yes
5100 For Sanitation & Drinking water at Guskara Vidyalaya	720/DP	28/03/2003	150000 Chairman, Gushkara Muty.	150000	150000	150000	100	Yes
5101 Const. of a slag & moorum road at 9 No. word	720/DP	28/03/2003	85000 Chairman, Gushkara Muty.	85000	85000	85000	100	Yes
5102 Constn. Of bldg. At Billagram High School.	720/DP	28/03/2003	190000 Exe. Officer, Ausgram- I P.S	190000	190000	190000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5103 Constn. Bldg. At Deyasha Aligram BSU Vidyalaya	720/DP	28/03/2003	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
5104 Constn. Of a room at Dignagar R.C Dey jr. high School.	720/DP	28/03/2003	75000 Exe. Officer, Ausgram- I P.S	75000	75000	75000	100	Yes
5105 Sanitation & Drinking Water at Bhalkipati Ashutosh High School	720/DP	28/03/2003	80000 Exe. Officer, Ausgram-II P.S	80000	80000	80000	100	Yes
5106 Const of Community centre at Pratappur Bagdipara	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5107 Const of Community Centre at Radhamohan pur Bonpara	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5108 Constn. Of community centre at Ramnagar	720/DP	28/03/2003	70000 Exe. Officer, Ausgram-II P.S	70000	70000	70000	100	Yes
5109 Constn. of crematorien of Samanta Para	720/DP	28/03/2003	30000 Exe. Officer, Ausgram-II P.S	30000	30000	30000	100	Yes
5110 Constn. of Solagorepara Amrargarh	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5111 Community Ccentre at Samantapara, Bbauripara	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5112 Constn. oof Community Centre at Amrargarh Dakshin Bagdipara	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5113 Const. of community centre at Jamtara canal Par Bagdipara	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5114 For Laboratory purpose Eral Anchal High school(H.S.)	720/DP	28/03/2003	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
5115 Const. of Community Centre Rangakhila Adibasipara	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5116 sanitation & Drinking water at soyata Bhamantala	720/DP	28/03/2003	65000 Exe. Officer, Ausgram-II P.S	65000	65000	65000	100	Yes
5117 Const. of community centre Amrargarh Keshabdanga	720/DP	28/03/2003	40000 Exe. Officer, Ausgram-II P.S	40000	40000	40000	100	Yes
5118 Constn. of Room of Paschim Gram High School Under Shimulia II to G.P.	720/DP	28/03/2003	60000 Exe. Officer, Mongalkote P.S	60000	60000	60000	100	Yes
5119 Costn. of Moorum roaad from Dirgha soya Pakaroad More to mete para under Gathistha G.P.	720/DP	28/03/2003	110000 Exe. Officer, Mongalkote P.S	110000	110000	110000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
5120	Constn.of mooram from Jhilu Astanapara to High School Under I G.P.	720/DP	28/03/2003	80000	Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5121	Constn. room at Noawapara F.P. school under Jjhilu to G.P.	720/DP	28/03/2003	40000	Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5122	Const of Moorum road sanri Shib tala to Khetrapa tal under Majhigram G.P.1	720/DP	28/03/2003	75000	Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5123	Constn. of a room at Majhi gram Das para F.P. Under Majhi gram G.P.	720/DP	28/03/2003	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5124	Const of Room at Ichha Bologramdas Para ICDS centre under Semulia G.P.	720/DP	28/03/2003	35000	Exe. Officer, Mongalkote P.S	35000	35000	35000	100	Yes
5125	Const of Room Khudran F.P. School under Simulia II G.P.	720/DP	28/03/2003	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5126	Const of room Bazar Dakshin Para ICDS centre under Koichar II G.P.	720/DP	28/03/2003	45000	Exe. Officer, Mongalkote P.S	45000	45000	45000	100	Yes
5127	Const. of room at Mmashru F.P. school under Nigon G.P.	720/DP	28/03/2003	35000	Exe. Officer, Mongalkote P.S	35000	35000	35000	100	Yes
5128	Const. of Moorum road from Majhigram Katapur par to Post office (Via Daspara) under Mmajhi gram G.P.	720/DP	28/03/2003	65000	Exe. Officer, Mongalkote P.S	65000	65000	65000	100	Yes
5129	Constn. of Moorum road from Chaitanna pur morakatla cannal Bridge under Simulia I G.P.	720/DP	28/03/2003	75000	Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5130	Constn. of Moorum road from Chaitanpur kalitha to Chalk village under Shimulia I G.P.	720/DP	28/03/2003	60000	Exe. Officer, Mongalkote P.S	60000	60000	60000	100	Yes
5131	Constn. of room at Bbaburpukur ICDS centre Kashire Gram G.P.	720/DP	28/03/2003	40000	Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5132	Constn. of Room at Belgram F.P. School Under Bhalya Gram Gram G.P.	720/DP	28/03/2003	120000	Exe. Officer, Mongalkote P.S	120000	120000	120000	100	Yes
5133	Const. of Moorum road from Bhatpara Pucca road to Mullapara under jhilu to G.P.	720/DP	28/03/2003	95000	Exe. Officer, Mongalkote P.S	95000	95000	95000	100	Yes
5134	Const. of Mooram road from Gobardhanpur Shivtala at Gholarpar F.P. school under Nigon G.P.	720/DP	28/03/2003	50000	Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5135 Const Of moorum road from NiganDattapukur more to Sivtala and Basanti Tala Under Nigon G.P.	720/DP	28/03/2003	70000 Exe. Officer, Mongalkote P.S	70000	70000	70000	100	Yes
5136 Const of a room at Dharshna village Kandarpur ICDS center under Kshirgram G.P.	720/DP	28/03/2003	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5137 Constn . moorum road from at Gatistha Sarkar Para Under Gatistha G.P.	720/DP	28/03/2003	75000 Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5138 Const of Moorum road from Mongalkot Magdamtala delarlia village under Mongalkote G.P.	720/DP	28/03/2003	200000 Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5139 Const of Moorum road from Ganpur to Ramnagar villaage under Chanak G.P.	720/DP	28/03/2003	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5140 Constn. of Moorum Road from Mollockpur Dharmatala to Ramnagar Chaterjee Para under Lokhuria G.P.	720/DP	28/03/2003	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5141 Const of Moorum road KanaiDanga T.e-Mmatha to Adibasi Para under Koichar I G.P.	720/DP	28/03/2003	135000 Exe. Officer, Mongalkote P.S	135000	135000	135000	100	Yes
5142 Const of Moorum road from Gohagram under Hunuman Tala to D.choudhury under Nigon G.P.	720/DP	28/03/2003	55000 Exe. Officer, Mongalkote P.S	55000	55000	55000	100	Yes
5143 Const Of Moorum road from Alghara more to fidding centre under lakhuria G.P.	720/DP	28/03/2003	75000 Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5144 Const of Moorum road from Goplapur Lichutala Vinvila Gotisha G.P.	720/DP	28/03/2003	45000 Exe. Officer, Mongalkote P.S	45000	45000	45000	100	Yes
5145 Const of a road at Ittadas para ICDS centre under Kshiragram G.P.	720/DP	28/03/2003	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5146 Const of a Moorum road at Bonkapasi village Under Koichar -II G.P.	720/DP	28/03/2003	55000 Exe. Officer, Mongalkote P.S	55000	55000	55000	100	Yes
5147 Const of Moorum road from Ramnagar culvert to Gangpur under chanak G.P.	720/DP	28/03/2003	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5148 Const of Moorum road at Pindira village under Ballagram Pachyat	720/DP	28/03/2003	160000 Exe. Officer, Mongalkote P.S	160000	160000	160000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5149 Const. of Culvert at Paligram Adibasipara under paligram G.P.	720/DP	28/03/2003	100000 Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5150 Const of Moorum road Haneswardihi Daspara ICDS centre under kaichor G.P.	720/DP	28/03/2003	45000 Exe. Officer, Mongalkote P.S	45000	45000	45000	100	Yes
5151 Const of moorum road from Bbamun Gram Under ghosh para to sasti Ddey;s House Under kashri Gram G.P.	720/DP	28/03/2003	130000 Exe. Officer, Mongalkote P.S	130000	130000	130000	100	Yes
5152 Const of Mooram road from Souta village's Nawghara agnikana to infront of Shital Das House's under Nigon G.P.	720/DP	28/03/2003	40000 Exe. Officer, Mongalkote P.S	40000	40000	40000	100	Yes
5153 Const of Moorum road at Khatiar village under Lakhuria G.P.	720/DP	28/03/2003	75000 Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5154 Const. of a Room at Padimpur Sakshrata Kendra under Jhulu I G.P.	720/DP	28/03/2003	55000 Exe. Officer, Mongalkote P.S	55000	55000	55000	100	Yes
5155 Const of Moorum road at Kanthal Bagan at Under Palli Gram G.P.	720/DP	28/03/2003	50000 Exe. Officer, Mongalkote P.S	50000	50000	50000	100	Yes
5156 Const of moorum road from Chanak Matalshal to Swanakerpara under Chaanak G.P.	720/DP	28/03/2003	80000 Exe. Officer, Mongalkote P.S	80000	80000	80000	100	Yes
5157 Eletrification of different word at Gukara Muty	720/DP	28/03/2003	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
5158 Constn. of room at Dibakar High School at Aduria	720/DP	28/03/2004	70000 Exe. Officer, Ausgram-II P.S	70000	70000	70000	100	Yes
2003 - 2004								
5159 Constn. of pucca drain from Josoda Sahani House to Arye, Ward No. 4	2459/DP	30/12/2003	100000 Chairman, Gushkara Muty.	100000	100000	100000	100	Yes
5160 Constn. of pucca drain at Hindustanipara, Ward No. 5	2459/DP	30/12/2003	90000 Chairman, Gushkara Muty.	90000	90000	90000	100	Yes
5161 Constn. of pucca drain at Forest Office to Natunpalli Culvert, Ward No. 4.	2459/DP	30/12/2003	140000 Chairman, Gushkara Muty.	140000	140000	140000	100	Yes
5162 Constn. of bldg. for Students' Health Home	2459/DP	30/12/2003	76000 Chairman, Gushkara Muty.	76000	76000	76000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
Constn.of moorum and slag road from Punnagar F.P. School to dharampur, Ward No. 7	2459/DP	30/12/2003	80000 Chairman, Gushkara Muty.	80000	80000	80000	100	Yes
Constn. of bldg. of Deyasa - Aligram Brajabala High School.	2459/DP	30/12/2003	100000 Exe. Officer, Ausgram- I P.S	100000	100000	100000	100	Yes
Constn. of Travellers Shelter at Anandabazar	2459/DP	30/12/2003	50000 Exe. Officer, Ausgram- I P.S	50000	50000	50000	100	Yes
Constn. of bldg. of Dignagar R.C Dey Jr. High School.	2459/DP	30/12/2003	150000 Exe. Officer, Ausgram- I P.S	150000	150000	150000	100	Yes
Constn. of bldg. at Silut Basantapur High School	2459/DP	30/12/2003	150000 Exe. Officer, Ausgram- I P.S	150000	150000	150000	100	Yes
Constln. of bldg. at Billagram Hdigh School	2459/DP	30/12/2003	234000 Exe. Officer, Ausgram- I P.S	234000	234000	234000	100	Yes
Constln. of bldg. at Ausgram High School	2459/DP	30/12/2003	150000 Exe. Officer, Ausgram- I P.S	150000	150000	150000	100	Yes
Constn. of bldg. at BCDN High School	2459/DP	30/12/2003	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
Constn. of bldg. at Dibakar High School.	2459/DP	30/12/2003	75000 Exe. Officer, Ausgram-II P.S	73300	73300	73300	100	Yes
Constn. of bldg. at Genrai High School	2459/DP	30/12/2003	75000 Exe. Officer, Ausgram-II P.S	73300	73300	73300	100	Yes
Constn. of addl. room for Bhalkipati Ashutosh High School.	2459/DP	30/12/2003	70000 Exe. Officer, Ausgram-II P.S	73300	73300	73300	100	Yes
Soil Testing Laboratory at Abhirampur under Eral GP	2459/DP	30/12/2003	700000 Exe. Officer, Ausgram-II P.S	700000	700000	700000	100	Yes
Constn. of one room at Ramnagar Sahityiki Rural Library	2459/DP	30/12/2003	50000 Exe. Officer, Ausgram-II P.S	50000	50000	50000	100	Yes
Constn. of boundary wall at Nishingapur High School	2459/DP	30/12/2003	150000 Exe. Officer, Ausgram-II P.S	150000	150000	150000	100	Yes
Constn. of Community Centre at Bhedia	2459/DP	30/12/2003	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
Constn. of moorum road from Kankora to Palishgram uner Shimulia- II GP	2459/DP	30/12/2003	200000 Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
Constn. of bldg. at Majhigram Bisweswari High School under Majhigram G.P.	2459/DP	30/12/2003	150000 Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
5180	Constn. of room at Kasemnagar Dishari Village Rural Library under Gothistha GP	2459/DP	30/12/2003	150000	Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
5181	Constn. of room at Jabagram FP School under Kshirogram GP	2459/DP	30/12/2003	100000	Exe. Officer, Mongalkote P.S	100000	100000	100000	100	Yes
5182	Constn. of moorum road from Natunhat Sreekhanda pucca road to Beligram village under Bhallagram GP	2459/DP	30/12/2003	200000	Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5183	Constn. of room at Paschim Mangalkote Jatiya Sikshaniketan under Lakhuria GP	2459/DP	30/12/2003	150000	Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
5184	Constn. of moorum road from Shimulia Canel bridge to Krishnabati village under Shimulia GP	2459/DP	30/12/2003	200000	Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5185	Constn. of room at Palishgram OXFAM F.P. School under Shjimulia- II GP	2459/DP	30/12/2003	150000	Exe. Officer, Mongalkote P.S	150000	150000	150000	100	Yes
5186	Renovation of road from Katwa - Burdwan pucca road to Ghoshpara - Nutangram- 2 No. under Kaichor- I GP	2459/DP	30/12/2003	75000	Exe. Officer, Mongalkote P.S	75000	75000	75000	100	Yes
5187	Constn. of room at Mongalkote AKM High School under Mongalkote GP	2459/DP	30/12/2003	200000	Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5188	Constn. of bldg. at Negan Deshbondhu Vidyamandir under Shimulia- U G.P.	2459/DP	30/12/2003	200000	Exe. Officer, Mongalkote P.S	200000	200000	200000	100	Yes
5189	Elec. at Shimulia village 65 pole and 3 transformer under Shimulia GP.	2459/DP	30/12/2003	575000	SE, WBSEB, Burdwan(D) Circle	554513	554513	554513	100	Yes
5190	Development of Annex portion with provision of compound wall of Gushkara Balika Vidyalaya, P.O.- Gushkara, Dist.- Burdwan.	256/DP	06/02/2004	250000	Chairman, Gushkara Muty.	250000	250000	250000	100	Yes
5191	For installation of light and sound system and seating arrangements of Vidyasagar Memorial Hall at Gushkara under Gushkara Muty.	256/DP	06/02/2004	500000	Chairman, Gushkara Muty.	500000	500000	500000	100	Yes
5192	Constn. of class room of Sushila Jagneswar Public High School, P.O.- Gushkara, Dist.- Burdwan.	256/DP	06/02/2004	250000	Chairman, Gushkara Muty.	250000	250000	250000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5193 Purchase of Ambulance to be delivered to Mongalkote Pan. Samity, P.O.- Natunhat, Dist.- Burdwan for the benefit of the people living within Pan. Samity area.	256/DP	06/02/2004	521842 District Magistrate, Burdwan	407046	407046	407046	100	Yes
5194 Construction of shelter infront of Kalidaha Burning Gfhat under Ausgram- I P.S	C-582/DP	15/03/2005	70000 Exe. Officer, Ausgram- I P.S	70000	70000	70000	100	Yes
5195 Constn. of concrete road from Sebasadan to Gushkara Palpara, Ward No. 9.	C - 859/DP	12/04/2005	90000 Chairman, Gushkara Muty.	88569	88569	88569	100	Yes
Interest								
5196 Constn. of Vidyasagar Memorial Community Hall at Gushkara	183/DPC	22/02/2002	207153 Chairman, Gushkara Muty.	207153	207153	207153	100	Yes
5197 Constn. Of toilet block within the school premises of Gushkara Balika Vidyalaya	1866/DP	09/12/2002	213229 Chairman, Gushkara Muty.	213229	213229	213229	100	Yes
Shri Sunil Khan								
1998 - 1999								
37-Durgapur(S.C) P.C								
5198 Construction of class room at Gopal Math Girls' High School ((1 room)	63/DPC	14/01/2000	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5199 Construction of toilets & bathroom of Bijra Jr. High School (400 Sq.ft.)	63/DPC	14/01/2000	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5200 Construction of toilets & bathroom of Bijra F.P School (400 Sq.ft.)	63/DPC	14/01/2000	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5201 Construction of toilets & bathroom and boundary wall at Rani Siromoni F.P School (400 Sq.ft.)	63/DPC	14/01/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5202 Construction of class room at Sagar Bhanga High School (1 room)	63/DPC	14/01/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5203 Construction of class room at Raghunathpur F.P School (3 rooms)	63/DPC	14/01/2000	250000 C.E.O.,Durgapur M.C	250000	250000	250000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5204 Construction of class room at Palasdiha High School (1 room)	63/DPC	14/01/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5205 Construction of class room at Birvanpur F.P School (1 room)	63/DPC	14/01/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5206 Construction of toilets & bathroom of Sovapur F.P School (400 Sq.ft.)	63/DPC	14/01/2000	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5207 Construction of class room at Chand Bibi F.P School (1 room)	63/DPC	14/01/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5208 Construction of class room at Kamalpur F.P School (2 rooms)	63/DPC	14/01/2000	200000 C.E.O.,Durgapur M.C	200000	200000	200000	100	Yes
5209 Construction of boundary wall at Kotachandipur High School	63/DPC	14/01/2000	175000 Exe. Officer, Ausgram-II P.S	175000	175000	175000	100	Yes
5210 Construction of class room at Jemua Bhadu Bala Bidyapith (1 room)	63/DPC	14/01/2000	50000 Exe. Officer, Faridpur-Durgapur P.S	50000	50000	50000	100	Yes
5211 Construction of class room at Budbud Mahakali High School (2 rooms)	63/DPC	14/01/2000	200000 Exe. Officer, Galsi-I P.S	200000	200000	200000	100	Yes
5212 Construction of class room at Ramgopalpur High School (2 rooms)	63/DPC	14/01/2000	200000 Exe. Officer, Galsi-I P.S	200000	200000	200000	100	Yes
5213 Construction of class room at Adrahati B.S Institution (2 rooms)	63/DPC	14/01/2000	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5214 Construction of class room at Sanko Chandra Sekher High School (2 rooms)	63/DPC	14/01/2000	200000 Exe. Officer, Galsi-II P.S	200000	200000	200000	100	Yes
5215 Construction of class room at Galsi High School (2 rooms)	63/DPC	14/01/2000	200000 Exe. Officer, Galsi-II P.S	200000	200000	200000	100	Yes
5216 Construction of class room Sokna Natungram F.P School (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5217 Construction of class room at Fuljora F.P School (1 room)	63/DPC	14/01/2000	75000 Exe. Officer, Kanksa P.S	75000	75000	75000	100	Yes
5218 Construction of class room Bamunara F.P School (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5219 Construction of class room Railway Colony High School at Panagarh Bazar (1 room)	63/DPC	14/01/2000	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5220 Constn. of Tamnala Basti Adibasi Hindi /Bengali F.P. School.	C No. 203/DPC	08/03/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5221 Construction of a pucca bridge at Kandeswal on Tamla Canal	388/DPC	22/03/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5222 Construction of a building at Amrai High School	388/DPC	22/03/2000	700000 C.E.O.,Durgapur M.C	700000	700000	700000	100	Yes
5223 Construction of a Community Hall at Loudaha G.P Mouza Loudaha Plot No. 120	388/DPC	22/03/2000	125000 Exe. Officer, Faridpur-Durgapur P.S	125000	125000	125000	100	Yes
5224 Construction of Community Hall at Gogla Gram Panchayat Mouza Natundanga Plot No. 591	388/DPC	22/03/2000	575000 Exe. Officer, Faridpur-Durgapur P.S	575000	575000	575000	100	Yes
5225 Construction of class room at Mankar College (3 rooms)	388/DPC	22/03/2000	300000 Exe. Officer, Galsi-I P.S	300000	300000	300000	100	Yes
5226 Construction of class room at Galsi High School (1 room)	388/DPC	22/03/2000	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5227 Construction of a Community Hall at Galsi	388/DPC	22/03/2000	600000 Exe. Officer, Galsi-II P.S	600000	600000	600000	100	Yes
5228 Electrification at Madhabmoth Gourtala (5 Nos Poll)	388	22/03/2000	30000 SE, WBSEB, Burdwan(D) Circle	30000	30000	30000	100	Yes
5229 Electrification at Domra Bagnapara & Ruidaspara (25 KV Transformar & 14 Nos Poll)	388	22/03/2000	120000 SE, WBSEB, Burdwan(D) Circle	120000	120000	120000	100	Yes
5230 Electrification at saradapally (8 Nos Poll)	388	22/03/2000	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
5231 Electrification at Choudanga Bagnapara (7 Nos Poll)	388	22/03/2000	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
5232 Electrification at Danra Barabigha Adibasi para (25 KV Transformar & 20 Nos Poll)	388	22/03/2000	150000 SE, WBSEB, Burdwan(D) Circle	150000	150000	150000	100	Yes
5233 Constn. of Benachity Netaji Vidyalaya (HS)	C. No. 418/DPC	29/03/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5234 Construction of a water tank at Sramiknagar on Durgapur (1st Phase)	610/DPC	12/05/2000	200000 C.E.O.,Durgapur M.C	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5235 Construction of a pucca bridge at Kandeswar at Tamla Canel	610/DPC	12/05/2000	600000 C.E.O.,Durgapur M.C	600000	600000	600000	100	Yes
5236 Constn. of bldg. at Durgapur Ispatnagari F.P. School & Jr. High School.	610/DPC	12/05/2000	550000 C.E.O.,Durgapur M.C	550000	550000	550000	100	Yes
5237 Construction of a room & latrine at Maghipara F.P School at Parulia	610/DPC	12/05/2000	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5238 Construction of a class room at Mankar High School	610/DPC	12/05/2000	150000 Exe. Officer, Galsi-I P.S	150000	150000	150000	100	Yes
5239 Electrification at Jathogoria (20 Nos Poll)	610	12/05/2000	130000 SE, WBSEB, Burdwan(D) Circle	130000	130000	130000	100	Yes
5240 Electrification at Kalyanpur Mouja of Bahir Gannya	610	12/05/2000	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
5241 Electrification at Kanthaldanga Adibasipara	610	12/05/2000	80000 SE, WBSEB, Burdwan(D) Circle	80000	80000	80000	100	Yes
5242 Electrification at Kurmun Village	610	12/05/2000	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
5243 Electrification at Maghalsima Village	610	12/05/2000	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
5244 Electrification at Arra Adibasipara Ghosh Para (10 Nos Poll)	610	12/05/2000	50000 SE, WBSEB, Burdwan(D) Circle	50000	50000	50000	100	Yes
5245 Electrification at Prayagpur Village (5 Nos Poll)	610	12/05/2000	40000 SE, WBSEB, Burdwan(D) Circle	40000	40000	40000	100	Yes
5246 Electrification at Ramnagar Village Mouja Malo Sarul	610	12/05/2000	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
5247 Electrification at Satyanarayanpalli & Sukanta Palli (25 KV Transformar & 24 Nos Poll)	610	12/05/2000	170000 SE, WBSEB, Burdwan(D) Circle	170000	170000	170000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5248 Electrification at Cannel Par Prayagpur Mouja (5 Nos Poll)	610	12/05/2000	40000 SE, WBSEB, Burdwan(D) Circle	40000	40000	40000	1000	Yes
5249 Electrification at Arrah Loharpara (5 Nos Poll)	610	12/05/2000	40000 SE, WBSEB, Burdwan(D) Circle	40000	40000	40000	100	Yes
5250 Construction of Community Hall at Goghla Gram Panchayat	891/DPC	07/07/2000	50000 Exe. Officer, Faridpur-Durgapur P.S	50000	50000	50000	100	Yes
5251 Impv. of road Patjore Pry. School to Baroj road	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5252 Constn. of Addl. class room of Rangamati High school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5253 Constn. of Addl. class room Telenda H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5254 Impv. of road of Harakbaid to Durlabpur	1249/DPC	18/09/2000	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5255 Electrification of Natun gram	1249/DPC	18/09/2000	600000 District Magistrate, Bankura	600000	600000	600000	100	Yes
5256 Extn. of electric of Rampur	1249/DPC	18/09/2000	31200 District Magistrate, Bankura	31200	31200	31200	100	Yes
5257 Constn. of Addl. class room of Rangamati Milantirtha H. school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5258 Impv. of road Pupra Kumar Bundh	1249/DPC	18/09/2000	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5259 Extn. of electric line of Subarnatore	1249/DPC	18/09/2000	72980 District Magistrate, Bankura	72980	72980	72980	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5260 Rural. electification of watch Kunda Mouza	1249/DPC	18/09/2000	242500 District Magistrate, Bankura	242500	242500	242500	100	Yes
5261 Constn. of check Dam of Salbonijore	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5262 Constn. of addl. class room Papra H. school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5263 Constn. of Addl. class room of Sonamukhi college	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5264 Impv. of Sonamukhi town Library	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5265 Rep. of Shyamnagar to Dariapara road	1249/DPC	18/09/2000	300000 District Magistrate, Bankura	300000	300000	300000	100	Yes
5266 Rep. of Uttar Basia to Polsuna road	1249/DPC	18/09/2000	45820 District Magistrate, Bankura	45820	45820	45820	100	Yes
5267 Rural electrification of Fakirdanga	1249/DPC	18/09/2000	315000 District Magistrate, Bankura	315000	315000	315000	100	Yes
5268 Rural Electrification of Gobinda Dham (G.Ghati)	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5269 Extn. of electric line of Dhuaka	1249/DPC	18/09/2000	235000 District Magistrate, Bankura	235000	235000	235000	100	Yes
5270 Constn.of Addl. class room of Chousal High school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5271 Constn. of check Dam of Tetulpua Jore	1249/DPC	18/09/2000	300000 District Magistrate, Bankura	300000	300000	300000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5272 Constn. of goshwamipara road	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5273 Constn. of Sagarpur Dam	1249/DPC	18/09/2000	400000 District Magistrate, Bankura	400000	400000	400000	100	Yes
5274 Constn. of Sagarpur Jorebandh	1249/DPC	18/09/2000	600000 District Magistrate, Bankura	600000	600000	600000	100	Yes
5275 Impv. of Kastora Muslim para road	1249/DPC	18/09/2000	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5276 Impv. of Laldanga road	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5277 Impv. of chhola Bera road	1249/DPC	18/09/2000	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5278 Impv. of Rampur- Damodar road	1249/DPC	18/09/2000	400000 District Magistrate, Bankura	400000	400000	400000	100	Yes
5279 const. of Addl class room of Ukhradihi H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5280 Constn. of Tetulpua Jorbandh	1249/DPC	18/09/2000	500000 District Magistrate, Bankura	500000	500000	500000	100	Yes
5281 Constn. of Addl. class room of Botjora Girls high school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5282 Constn. of at Salboni Jorebandh	1249/DPC	18/09/2000	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5283 Constn of Bankadaha Jr. H.school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5284 Constn of Addl. class room of Sahajora H. school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5285 Addl. Fund Fakirdanga (RE)	1249/DPC	18/09/2000	57500 District Magistrate, Bankura	57500	57500	57500	100	Yes
5286 Constn of Addl. class room of Mejhiya Girls H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5287 Constn. of Addl class room at Bisinda H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5288 Constn . of addl. class room Bakura H. school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5289 Constn of Addl. class room of Mukundapur Thakomali school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5290 Constn. of Addl. class room of Panchal H. school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5291 Constn of Addl class room of Biharjuria H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5292 Constn. of Addl. class room of Hadolnaranpur H. school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5293 Constn. of Addl. class room of Mejhia Girls school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5294 Constn. of Addl. class room of keshiera Jr. H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5295 Constn of Addl class room ofPakhnna H. school	1249/DPC	18/09/2000	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5296 Constn. of Addl. class room of Joresole High School	1249/DPC	18/09/2000	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5297 Constn. of Addl. class room of Ghutgeria H. school	1249/DPC	18/09/2000	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5298 Constn. of Addl. class room of Gadardihi Girls high school	1249/DPC	18/09/2000	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5299 Constn. of Addl. class room of Dadhimukha Girls H. school	1249/DPC	18/09/2000	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5300 Constn. of Addl. class room of Birra H. school	1249/dpc	18/09/2000	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5301 Constn. of Addl. class room of beliatore Girls high school	1249/DPC	18/09/2000	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5302 Constn. of Addl. class room of Kundu Puskarini H. school	1249/DPC	18/09/2000	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5303 Constn. of Addl class room of Dadhimukha H. School	1249/DPC	18/09/2000	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5304 Constn. of Addl. class room Bhuley S.R.H. School	1249/DPC	18/09/2000	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5305 Constn. of Addl class room at Fulberia Jr. High school	1249/DPC	18/09/2000	District 200000 Magistrate, Bankura	200000	200000	200000	100	Yes
5306 Constn. of Addl class room at Hata-Asuria H. school	1249/DPC	18/09/2000	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5307 Constn. of Addl class room of Koachduihi H. school	1249/DPC	18/09/2000	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5308 Constn. of Addl. class room at Ramlalpur H school	1249/DPC	18/09/2000	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5309 Constn. of Addl. class room at Mejhia High school	1249/DPC	18/09/2000	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5310 Constn. of Addl. class room at Telenda H. school	1249/DPC	18/09/2000	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5311 Construction of Water Tank project near Shrami K Nagar under Durgapur M C	94/DPC	02/02/2001	800000 C.E.O.,Durgapur M.C	800000	800000	800000	100	Yes
5312 Construction of a Community Hall under Gogla G.P	94/DPC	02/02/2001	250000 Exe. Officer, Faridpur-Durgapur P.S	250000	250000	250000	100	Yes
5313 Construction of Community Hall under Loudha G.P	94/DPC	02/02/2001	450000 Exe. Officer, Faridpur-Durgapur P.S	450000	449327	449327	100	Yes
5314 Electrification at Gopalpur Sukantapalli	242	08/03/2001	34673 SE, WBSEB, Burdwan(D) Circle	34673	34673	34673	100	Yes
5315 Electrification at Donradaha Village	242	08/03/2001	72357 SE, WBSEB, Burdwan(D) Circle	72357	72357	72357	100	Yes
5316 Electrification at Dhobaghata and Bamnabera Area	242	08/03/2001	131381 SE, WBSEB, Burdwan(D) Circle	131381	131381	131381	100	Yes
5317 Electrification at Different Village of under Kanksa GP	242	08/03/2001	154371 SE, WBSEB, Burdwan(D) Circle	154371	154371	154371	100	Yes
5318 Electrification at Behura Joyrampur Manar	242	08/03/2001	125000 SE, WBSEB, Burdwan(D) Circle	125000	125000	125000	100	Yes
5319 Electrification at Prayagpur Jaytanki Road	242	08/03/2001	14325 SE, WBSEB, Burdwan(D) Circle	14325	14325	14325	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5320 Electrification at Panagarh bazar Both No 107 & 109	242	08/03/2001	97525 SE, WBSEB, Burdwan(D) Circle	97525	97525	97525	100	Yes
5321 Electrification at Sethermath Adibasipara	242	08/03/2001	55645 SE, WBSEB, Burdwan(D) Circle	55645	55645	55645	100	Yes
5322 Electrification at Kanthaldanga Adibasipara-(additional)	242	08/03/2001	55645 SE, WBSEB, Burdwan(D) Circle	55645	55645	55645	100	Yes
5323 Electrification at Gopalpur Sannyashi Tala	242	08/03/2001	220000 SE, WBSEB, Burdwan(D) Circle	220000	220000	220000	100	Yes
5324 Electrification at Mobarakganj village	242/DPC	08/03/2001	140390 SE, WBSEB, Burdwan(D) Circle	140390	140390	140390	100	Yes
5325 Electrification at Amanidanga Adibasipara	242	08/03/2001	73700 SE, WBSEB, Burdwan(D) Circle	73700	73700	73700	100	Yes
5326 Electrification at Basudaha GhoshPara	242	08/03/2001	175100 SE, WBSEB, Burdwan(D) Circle	175100	175100	175100	100	Yes
1999 - 2000								
5327 Construction of building Kusumtala F.P School, Muchipara, Durgapur	188/DPC	01/03/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5328 Construction of Sishu Bani F.P School, CMERI	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5329 Construction of Sikha Niketan (Sal Bagan) F.P School, Benachity	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5330 Construction of road Kamalaitala L T M Road	188/DPC	01/03/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5331 Construction of road Chittaranjan Sarani (Bus road) DT Kalibari, Bus Stop to B2 Vivekananda Murti and Vivekananda Murti to b1 More (Length 4 KM and Width 22')	188/DPC	01/03/2001	1650000 C.E.O.,Durgapur M.C	1650000	1650000	1650000	100	Yes
5332 Construction of road and bridge at Dhobighat Bridge L.T.M Road	188/DPC	01/03/2001	333000 C.E.O.,Durgapur M.C	333000	333000	333000	100	Yes
5333 Construction of Maingate Urdu F.P School, Main Gate, Durgapur	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5334 Construction of Bidhanpally F.P School, MAMC	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5335 Construction of A-Zone Jr. Basic School, DPL	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5336 Construction of Tamla Bridge Hindi F.P School, Main Gate, Durgapur	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5337 Construction of building Vidyasagar F.P School at Benachity	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5338 Construction of building Amrai F.P. School, Muslimpara.	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5339 Construction of building Amrai Jr. Basic School,	188/DPC	01/03/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5340 Construction of building Bhairabpur F.P School	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5341 Construction of building Kalitala F.P School, Kururia, Dhanga, Durgapur-3	188/DPC	01/03/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5342 Construction of building Machandi F.P School	188/DPC	01/03/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5343 Construction of building Namosagar Bhanga F.P School	188/DPC	01/03/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5344 Construction of building Sarada Hindi F.P School	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5345 Construction of B-Zone Jr. Basic School, DPL, Durgapur	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5346 Construction of Latrine of Parulia F.P School	188/DPC	01/03/2001	60000 C.E.O.,Durgapur M.C	60000	60000	60000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5347 Construction of Literacy Centre at B Zone Ispat Nagari	188/DPC	01/03/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5348 Construction of Irrigation Project at Arati Kamalaitala Hirjor Bandh	188/DPC	01/03/2001	1210000 Exe. Officer, Faridpur-Durgapur P.S	1210000	1210000	1210000	100	Yes
5349 Construction of building of Jemua F.P School	188/DPC	01/03/2001	50000 Exe. Officer, Faridpur-Durgapur P.S	50000	50000	50000	100	Yes
5350 Construction of a bridge at River Jharai at Pandhha Kukuri river	188/DPC	01/03/2001	29946 Exe. Officer, Galsi-I P.S	29946	29946	29946	100	Yes
5351 Construction of a bridge at Loyapur Kukuri river and DMC Canal's Stn. Bridge	188/DPC	01/03/2001	200000 Exe. Officer, Galsi-I P.S	200000	200000	200000	100	Yes
5352 Construction of a bridge at Sirorai- Mallasrul in the river of Banka	188/DPC	01/03/2001	200000 Exe. Officer, Galsi-I P.S	200000	200000	200000	100	Yes
5353 Construction of a moorum road at Bongram Gomohal	188/DPC	01/03/2001	92139 Exe. Officer, Galsi-I P.S	92139	92139	92139	100	Yes
5354 Construction of a latrine of Sihigram F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5355 Construction of Tourist Lodge at Randiha Lodge at Randiha	188/DPC	01/03/2001	99616 Exe. Officer, Galsi-I P.S	99616	99616	99616	100	Yes
5356 Construction of a latrine of Rakona F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5357 Construction of a latrine of Paraj Hitlal Bani Mondir High School	188/DPC	01/03/2001	25000 Exe. Officer, Galsi-I P.S	25000	25000	25000	100	Yes
5358 Construction of a latrine of Paraj Girls' F.P School	188/DPC	01/03/2001	20000 Exe. Officer, Galsi-I P.S	20000	20000	20000	100	Yes
5359 Construction of a latrine of Paraj 2 No. Boys F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5360 Construction of a setu at Singhpur DMC under Potnapursa G.P	188/DPC	01/03/2001	200000 Exe. Officer, Galsi-I P.S	200000	199961	199961	100	Yes
5361 Construction of a latrine of Jharul Majhipra F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5362 Construction of a building at Galigram Bagdipara I.C.D.S Centre	188/DPC	01/03/2001	97942 Exe. Officer, Galsi-I P.S	97942	97942	97942	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5363 Construction of culvert at Bandntia Bagdipara under Potnapursa G.P	188/DPC	01/03/2001	48675 Exe. Officer, Galsi-I P.S	48675	48675	48675	100	Yes
5364 Constn. of latrine at Jharul High School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5365 Construction of a guard wall at Naskarbandh Pond	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5366 Construction of a drain culvert from Mankar Uttar Raipur Kalitala to Dhol Sumudra under Mankar G.P	188/DPC	01/03/2001	306085 Exe. Officer, Galsi-I P.S	306085	306085	306085	100	Yes
5367 Constn. of bldg. at Karkona F.P. School.	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5368 Construction of a latrine of Nurkona High School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5369 Construction of a latrine of Manik Bazar F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5370 Construction of a latrine of Kondaipur Adibasi F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5371 Construction of a guard wall at Rampur village road	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5372 Construction of a latrine of Jharulia F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5373 Construction of a latrine of Khanpara F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5374 Construction of a latrine of Kholseghria F.P School	188/DPC	01/03/2001	15000 Exe. Officer, Galsi-I P.S	15000	15000	15000	100	Yes
5375 Construction of a latrine of Kishorekona F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5376 Construction of a bridge at Taranagar Khal	188/DPC	01/03/2001	300000 Exe. Officer, Galsi-II P.S	300000	300000	300000	100	Yes
5377 Construction of a building at Galsi High School	188/DPC	01/03/2001	200000 Exe. Officer, Galsi-II P.S	200000	200000	200000	100	Yes
5378 Construction of a building at Galsi Sarada Vidyapith	188/DPC	01/03/2001	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5379 Construction of a building at Sanko Middyaparh F.P School	188/DPC	01/03/2001	150000 Exe. Officer, Galsi-II P.S	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5380 Construction of a latrine of Chhotomuria F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5381 Construction of a latrine of Irkona F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5382 Construction of a latrine of Ghosh Kamalpur F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5383 Construction of a latrine of Gomatpur F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5384 Construction of a latrine of Kurmuna F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5385 Construction of a latrine of Mithapur Sreedurga High School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5386 Construction of a latrine of Dayalpur F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5387 Construction of a culvert at Sanko Melepara	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5388 Construction of a latrine of Askaran F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5389 Construction of a drain at Mouza Sarul LBMC	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5390 Construction of a building at Galsi Kalimoti Devi High School	188/DPC	01/03/2001	200000 Exe. Officer, Galsi-II P.S	200000	200000	200000	100	Yes
5391 Construction of a culvert from Bahirghanna - Kalyanpur road	188/DPC	01/03/2001	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5392 Construction of a culvert from Badagachi to Jujuti road	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5393 Construction of a latrine of Chandpur F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5394 Construction of a latrine of Channagram F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5395 Construction of a latrine of Pursura F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5396 Construction of a latrine of Sarul Camp F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5397 Construction of a latrine of Satyanandapur F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5398 Construction of a latrine of Chandanpur F.P School	188/DPC	01/03/2001	10000 Exe. Officer, Galsi-II P.S	10000	10000	10000	100	Yes
5399 Construction of a culvert at Shyamsundar Jola	188/DPC	01/03/2001	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5400 Construction of a Child Education Centre at Farakidanga	118/DPC	01/03/2001	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5401 Construction of a I.C.D.S Centre at Kuldiha Ruidaspara	118/DPC	01/03/2001	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5402 Construction of a road at Gangbildanga	118/DPC	01/03/2001	50000 Exe. Officer, Kanksa P.S	50000	50000	50000	100	Yes
5403 Construction of a Child Education Centre at Ararh Bagdipara	118/DPC	01/03/2001	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5404 Construction of a Child Education Centre at Talbahari	118/DPC	01/03/2001	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5405 Construction of a building at Kanksa Hattala F.P School	118/DPC	01/03/2001	40000 Exe. Officer, Kanksa P.S	40000	40000	40000	100	Yes
5406 Construction of a building at Prayagpur F.P School	118/DPC	01/03/2001	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5407 Construction of a PLC at Thakurani Bazar	118/DPC	01/03/2001	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5408 Construction of a building at Sundikhara F.P School	118/DPC	01/03/2001	50000 Exe. Officer, Kanksa P.S	50000	50000	50000	100	Yes
5409 Construction of a Child Education Centre at Bamunara	118/DPC	01/03/2001	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5410 Constn. of bldg. of Gopalmath Jr. Basic School No. - 2.	C- 735/DPC	31/05/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5411 Batjora High school	1060/DPC	26/07/2001	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5412 Bamsankar high school	1060/DPC	26/07/2001	125000 District Magistrate, Bankura	125000	125000	125000	100	Yes
5413 Addl. fund for R.E. scheme at Shitla	1060/DPC	26/07/2001	27000 District Magistrate, Bankura	27000	27000	27000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5414 Imp. of Kusasunga to Kulugora road	1060/DPC	26/07/2001	60000 District Magistrate, Bankura	60000	60000	60000	100	Yes
5415 Imp. of Bankalyanpur village road	1060/DPC	26/07/2001	218000 District Magistrate, Bankura	218000	218000	218000	100	Yes
5416 L.T. Extn. of Majerdanga bagdipara	1060/DPC	26/07/2001	140000 District Magistrate, Bankura	140000	140000	140000	100	Yes
5417 L.T. Extn of Koch Kunda village	1060/DPC	26/07/2001	292000 District Magistrate, Bankura	292000	292000	292000	100	Yes
5418 Imp. of Goshwami gram village road	1060/DPC	26/07/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5419 Imp. of Khoyerboni to Nityanandapur road	1060/DPC	26/07/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5420 L.T. Extn of Ghosal pur village	1060/DPC	26/07/2001	266000 District Magistrate, Bankura	266000	266000	266000	100	Yes
5421 Krishna nagar High school	1060/DPC	26/07/2001	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5422 Tiruluri Kripamoye High school	1060/DPC	26/07/2001	297513 District Magistrate, Bankura	297513	297513	297513	100	Yes
5423 Uli more to Asudi road	1060/DPC	26/07/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5424 R.E. Ghanashyampur village	1060/DPC	26/07/2001	115000 District Magistrate, Bankura	115000	115000	115000	100	Yes
5425 Ghutgoria High school	1060	26/07/2001	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5426 Peerbera G.P. office road	1060/DPC	26/07/2001	District 200000 Magistrate, Bankura	200000	200000	200000	100	Yes
5427 Joresole High school	1060/DPC	26/07/2001	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5428 L.T. Extn. shitla Kshat Majur para	1060/DPC	26/07/2001	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5429 Imp. of Rampur Damodar road	1060/DPC	26/07/2001	District 274000 Magistrate, Bankura	274000	274000	274000	100	Yes
5430 Sonamukhi Girls high school	1060/DPC	26/07/2001	District 125000 Magistrate, Bankura	125000	125000	125000	100	Yes
5431 Kadaghata Mohanpur road	1060/DPC	26/07/2001	District 125000 Magistrate, Bankura	125000	125000	125000	100	Yes
5432 L.T. Extn. of Siber Bandh adibasi para	1060/DPC	26/07/2001	District 140000 Magistrate, Bankura	140000	140000	140000	100	Yes
5433 Imp.of Kuludanga to Nandarampur road	1060/DPC	26/07/2001	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5434 Imp. of Shyampur village road	1060/DPC	26/07/2001	District 75000 Magistrate, Bankura	75000	75000	75000	100	Yes
5435 Imp. of Ranpur rural road	1060/DPC	26/07/2001	District 60000 Magistrate, Bankura	60000	60000	60000	100	Yes
5436 Maliara R.N.I. high school	1060/DPC	26/07/2001	District 200000 Magistrate, Bankura	200000	200000	200000	100	Yes
5437 Constn. of school building of Krishna Nagar H. school	1060/DPC	26/07/2001	District 200000 Magistrate, Bankura	200000	200000	200000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5438 Dangmejhia Bridge	1060/DPC	26/07/2001	District Magistrate, Bankura	1000000	1000000	1000000	100	Yes
5439 G.Ghati high school	1060/DPC	26/07/2001	District Magistrate, Bankura	200000	200000	200000	100	Yes
5440 Const. of Addl. class room of Bhara High school	1060/DPC	26/07/2001	District Magistrate, Bankura	100000	100000	100000	100	Yes
5441 Constn. of Uttarpratappur colony High school	1060/DPC	26/07/2001	District Magistrate, Bankura	100000	100000	100000	100	Yes
5442 Constn. of Tetulkua Bridge	1060/DPC	26/07/2001	District Magistrate, Bankura	250000	250000	250000	100	Yes
5443 Dhulai R.K. Vidyapith	1060/DPC	26/07/2001	District Magistrate, Bankura	150000	150000	150000	100	Yes
5444 Constn. of Sagarpur Jore Bandh	1060/DPC	26/07/2001	District Magistrate, Bankura	400000	400000	400000	100	Yes
5445 Constn. of Mondal Bandh drain	1060/DPC	26/07/2001	District Magistrate, Bankura	100000	100000	100000	100	Yes
5446 Constn. of Bamuntore	1060/DPC	26/07/2001	District Magistrate, Bankura	200000	200000	200000	100	Yes
5447 Constn. of Library room of Ananda Library at Hat-Asuria	1060/DPC	26/07/2001	District Magistrate, Bankura	42000	42000	42000	100	Yes
5448 L.T Extn. of Lakhanpur village	1060/DPC	26/07/2001	District Magistrate, Bankura	820000	820000	820000	100	Yes
5449 Constn. of Children Park at Batjora	1060/DPC	26/07/2001	District Magistrate, Bankura	216000	216000	216000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5450 Constn. of Salboni Bridhge	1060/DPC	26/07/2001	180000 District Magistrate, Bankura	180000	180000	180000	100	Yes
5451 Constn. of bldg. at Nutangram MSK at Lachhmanpur G.P.	1060/DPC	26/07/2001	2487 District Magistrate, Bankura	2487	2487	2487	100	Yes
5452 Constn. of Birsingha Barada Sundari High school	1060/DPC	26/07/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5453 Cousal high school	1060/DPC	26/07/2001	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5454 Danmejhia Bridge	1060/DPC	26/07/2001	400000 District Magistrate, Bankura	400000	400000	400000	100	Yes
5455 Construction of moorum road from Pondali village	1100/DPC	03/08/2001	383657 Exe. Officer, Ausgram-II P.S	383657	383657	383657	100	Yes
5456 Construction of a pucca drain at Paraj Mahanala about 1 K.M under Paraj G.P	1100/DPC	03/08/2001	95897 Exe. Officer, Galsi-I P.S	95897	95897	95897	100	Yes
5457 Construction of village road at Kondaipur Adibasipara to Simnesi More to G.T. Road	1100/DPC	03/08/2001	68873 Exe. Officer, Galsi-I P.S	68873	68873	68873	100	Yes
5458 Construction of moorum road from Haldidanga Adibasipara to Ketna Adarshapalli F.P School under Bhuni G.P	1100/DPC	03/08/2001	60000 Exe. Officer, Galsi-II P.S	60000	60000	60000	100	Yes
5459 Construction of moorum road at Brindapur village to Brindapur Adibasipara under Kurkuba G.P	1100/DPC	03/08/2001	70000 Exe. Officer, Galsi-II P.S	70000	70000	70000	100	Yes
5460 Electrification at Balizuri Kalipur (Critical gap)	242/DPC	03/08/2001	237000 SE, WBSEB, Burdwan(D) Circle	237000	237000	237000	100	Yes
5461 Electrification at Ramnagar village	1100/1(78)/DPC	03/08/2001	127151 SE, WBSEB, Burdwan(D) Circle	127151	127151	127151	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5462 Electrification at Chandradanga Madhaipur Village(II Phase)	1100/1(78) /DPC	03/08/2001	200000 SE, WBSEB, Burdwan(D) Circle	200000	200000	200000	100	Yes
5463 Electrification at Bannsgora Adibasipara (II Phase)	1100/1(78) /DPC	03/08/2001	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
5464 Electrification at Madarboni & Palashboni Village(II Phase)	1100/1(78) /DPC	03/08/2001	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
5465 Electrification at Bannsgora Adibasipara (Critical gap)	242/DPC	03/08/2001	100000 SE, WBSEB, Burdwan(D) Circle	100000	100000	100000	100	Yes
5466 Electrification at Kalyanpur village of Bahir Ghannya Mouza	1100/1(78) /DPC	03/08/2001	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
5467 Electrification at Koucha village	1100/1(78) /DPC	03/08/2001	379281 SE, WBSEB, Burdwan(D) Circle	379281	379281	379281	100	Yes
5468 Electrification at Laskarbandh Village	1100/1(78) /DPC	03/08/2001	70000 SE, WBSEB, Burdwan(D) Circle	70000	70000	70000	100	Yes
5469 Electrification at Natundanga Dangalpara	1100/1(78) /DPC	03/08/2001	177000 SE, WBSEB, Burdwan(D) Circle	177000	177000	177000	100	Yes
5470 Electrification at Moukata Village	1100/1(78) /DPC	03/08/2001	412911 SE, WBSEB, Burdwan(D) Circle	412911	412911	412911	100	Yes
5471 Extn. of elec. of Pansuli vill. Jamura vill, Hazrapara and Haripara and Jhajra Majhipara	C-1978/DP	09/08/2003	250000 SE, WBSEB, Burdwan(D) Circle	250000	250000	250000	100	Yes
5472 Constn. of road with moorum from Ramgopalpur to Nabakhanda	C-230/DP	08/02/2006	100000 Exe. Officer, Galsi-I P.S	99252	99252	99252	100	Yes

2000 - 2001

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5473 Constn of addl. class room of Hadalnaryanpur High school	155/DPC	12/02/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5474 Constn of Addl. class room of Murapara Pratham school (Phase I)	155/DPC	12/02/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5475 Rep. of from Khag to Chhandar (Panchal)	155/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5476 Rep. of Dubrajpur village road	1383/DPC	01/11/2001	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5477 Rep. of Churamonipur viilage road	155/DPC	01/11/2001	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5478 R.E. of Siberbandh under Kochdidhi G.P	1383/DPC	01/11/2001	77000 District Magistrate, Bankura	77000	77000	77000	100	Yes
5479 R.E. of Majir Danga village (Bagdipara)	1383/DPC	01/11/2001	43000 District Magistrate, Bankura	43000	43000	43000	100	Yes
5480 Rep. of road from Basudevpur to Rangamati road	1383/DPC	01/11/2001	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5481 Upgradation of Abhibyakti chanhandar	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5482 Rep. of building of Radhamohanpur Pry. school	1383/DPC	01/11/2001	10000 District Magistrate, Bankura	10000	10000	10000	100	Yes
5483 Earth work of Khasra bandh at Bagulia Mouza under Hamir hati G.P	1383/DPC	01/11/2001	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5484 Constn. of Addl. class room of Telenda Pirniya High school	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5485 Constn. of wating room at Kalyanpur (Kochdidhi G.P.)	1383/DPC	01/11/2001	60000 District Magistrate, Bankura	60000	60000	60000	100	Yes
5486 Constn. of Addl. class room of sukhanta Smrity vidyamandir	1383/DPC	01/11/2001	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5487 Constn. of Dangmejhia bridge(Final)	1383/DPC	01/11/2001	470000 District Magistrate, Bankura	470000	470000	470000	100	Yes
5488 Constn. of Maliara Park	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5489 Khanari Anchalik sahitya Mandir	1383/DPC	01/11/2001	25000 District Magistrate, Bankura	25000	25000	25000	100	Yes
5490 Lining work causeway at Nityanandapur(Radhmoohanpur (G.P)	1383/DPC	01/11/2001	30000 District Magistrate, Bankura	30000	30000	30000	100	Yes
5491 Constn. of school bldg. of Barkura High School.	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5492 Constn. of school building of Palashdanga high school	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5493 constn.of school building Dhulai Jr. high school	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5494 Constn. of waitting room at Nafardanga(Radhamohanpur (G.P)	1383/DPC	01/11/2001	60000 District Magistrate, Bankura	60000	60000	60000	100	Yes
5495 Constn. wooden bridge at sukhasole village	1383/DPC	01/11/2001	60000 District Magistrate, Bankura	60000	60000	60000	100	Yes
5496 Impv. approach road mauchar bihari para(Nabasan(G.P)	1383/DPC	01/11/2001	76000 District Magistrate, Bankura	76000	76000	76000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Utilized	Physical Progress	UC Submitted
5497 Harekrishnapur passenger shed	1383/DPC	01/11/2001	75000 District Magistrate, Bankura	75000	75000	75000	100	Yes
5498 Constn. of Addl. class room of Medhia girls high school	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5499 Constn. of Tetulkpua Jore Bandh	1383/DPC	01/11/2001	287242 District Magistrate, Bankura	287242	287242	287242	100	Yes
5500 Const. of irrigaion drain at Bhairabpur	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5501 Constn of school building of Patrasayer girls hogh school	1383/DPC	01/11/2001	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5502 Constn of school building of Patrasayer Bamria G.D.instn.	1383/DPC	01/11/2001	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5503 Constn of school building of Dhsimla High school	1383/DPC	01/11/2001	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5504 Constn. of Addl class room of Sonamukhi B.J. high school	1383/DPC	01/11/2001	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5505 Provision of Multigym facilities in N.V.S Vidyasagar Palli, Mahiskapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5506 Provision of Multigym facilities in Rdhamadhab Sporting Club, Shalbagan, Benachity	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5507 Provision of Multigym facilities in Ramkrishna Sporting Club, Ramkrishna Palli, Benachity	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5508 Provision of Multigym facilities in Ramkrishna Sporting Club, Ramkrishna Palli	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5509 Provision of Multigym facilities in Prantik Club Labarhat, Durgapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5510 Provision of Multigym facilities in Palashdih Tarun Sangha, Palashdih.	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5511 Provision of Multigym facilities in Non Company Recreation Club, City Centre, Durgapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5512 Provision of Multigym facilities in Nadiha Aryans Club, Nadiha	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5513 Provision of Multigym facilities in Nabaday Sangha, Piyala	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5514 Provision of Multigym facilities in Sanhati Club, B-Zone, DPL	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5515 Provision of Multigym facilities in Mukti Sangha, Kururiya	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5516 Provision of Multigym facilities in Modern Boys Club, Maingate, Durgapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5517 Provision of Multigym facilities in MAMC Town Club, B-2 West MAMC	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5518 Provision of Multigym facilities in Mahiskapur Friends Club, Mahiskapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5519 Provision of Multigym facilities in Kusumtala Mitali Sangha, Muchipara	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5520 Provision of Multigym facilities in Kshudiram Athletic Club, Netaji Nagar Colony	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5521 Provision of Multigym facilities in Khairashol Tarun Sangha	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5522 Provision of Multigym facilities in Nabarun Sangha, Amrai	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5523 Provision of Multigym facilities in Vivekananda Sangha, Faridpur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5524 Provision of Multigym facilities in Friends Regiment, Hattala	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5525 Provision of Multigym facilities in Friends Club, Maingate, Durgapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5526 Provision of Multigym facilities in Kalyan Sangha, Netaji Nagar Colony	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5527 Provision of Multigym facilities in Dhandabag Youth Club	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5528 Provision of Multigym facilities in Golden Club, B-2, MAMC	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5529 Provision of Multigym facilities in Deshbandhunagar Sporting Club, Deshbandhunagar	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5530 Provision of Multigym facilities in Jagriti Sangha Kada Road, South Durgapur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5531 Provision of Multigym facilities in Sagarbhanga Colony	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5532 Provision of Multigym facilities in Waria Yoba Samity	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5533 Provision of Multigym facilities in Sagorbhanga Sporting Club	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5534 Provision of Multigym facilities in Tarun Sangha, Kandeswar	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5535 Provision of Multigym facilities in Sukumar Smriti Sangha, Sukumar Nagar	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5536 Provision of Multigym facilities in Sukanta Sporting , Kaliganj	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5537 Provision of Multigym facilities in Subhas Bayamagar, C-Zone, DPL	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5538 Provision of Multigym facilities in Shyampur Uday Sangha	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5539 Provision of Multigym facilities in Sganesh Smriti Sangha, Kururiya	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5540 Provision of Multigym facilities in Sarnasree Sangha, Naba Waria	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5541 Provision of Multigym facilities in Yuba Sangha, Arnapuragar, Benachity	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5542 Development of football ground at Dhandabag through Dhandabag Youth Club	1433/DPC	12/11/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5543 Construction of road Kamalpur Ghoshpara (LTM)	1433/DPC	12/11/2001	150000 C.E.O.,Durgapur M.C	150000	150000	150000	100	Yes
5544 Development of football ground at Rishi Aurobinda Palli Football Ground through Rishi Aurobinda Palli Mangal Samity	1433/DPC	12/11/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5545 Development of football ground at Chayan Football Ground through Ramkrishnapally Vivekananda Vidyapith	1433/DPC	12/11/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5546 Development of football ground at Bhagat Singh Stadium	1433/DPC	12/11/2001	300000 C.E.O.,Durgapur M.C	300000	300000	300000	100	Yes
5547 Provision of Multigym facilities in Deshbandhu Nagar Friends Club	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5548 Construction of building at Bijra High School	1433/DPC	12/11/2001	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5549 Construction of 3 culverts at Raghunathpur Madhupalli	1433/DPC	12/11/2001	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5550 Provision of Multigym facilities in City Athletic Club, City Centre	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5551 Provision of Multigym facilities in Chowringi Youth Cultural Club, B-Zone, DPL	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5552 Provision of Multigym facilities in Bongram Tarun Sangha, Gopalmath	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5553 Provision of Multigym facilities in Bondhubarga Club, B-1 MAMC	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5554 Provision of Multigym facilities in Birbhanpur Bidhan Sporting Birbhanpur	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5555 Provision of Multigym facilities in Bandhu Mahal Club, Pursha	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5556 Provision of Multigym facilities in Bhatri Sangha, Sreenagaripalli, Radhakrishna Palli	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5557 Provision of Multigym facilities in Arabinda Sporting Club, C.D.D.T, MAMC	1433/DPC	12/11/2001	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
5558	Provision of Multigym facilities in Amra Tarun Sangha, Sagar Bhanga village.	1433/DPC	12/11/2001	10000	C.E.O.,Durgapur M.C	10000	10000	100	Yes
5559	Provision of Multigym facilities in Angadpur Naba Kishore Sangha	1433/DPC	12/11/2001	10000	C.E.O.,Durgapur M.C	10000	10000	100	Yes
5560	Provision of Multigym facilities in Benachiti Madhaya Anchal Sporting Club, Benachity	1433/DPC	12/11/2001	10000	C.E.O.,Durgapur M.C	10000	10000	100	Yes
5561	Provision of Multigym facilities in Bidhan Nagar Cultural Club, Sector 2C	1433/DPC	12/11/2001	10000	C.E.O.,Durgapur M.C	10000	10000	100	Yes
5562	Ambulance of ESI Hospital	1433/DPC	12/11/2001	389550	District Magistrate, Burdwan	389550	389550	100	Yes
5563	Construction of moorum road from Pondali village to G.T. Road	1433/DPC	12/11/2001	100000	Exe. Officer, Ausgram-II P.S	100000	100000	100	Yes
5564	Construction of boundary wall at Bhatkunda High School and drinking water & sanitation	1433/DPC	12/11/2001	150000	Exe. Officer, Ausgram-II P.S	150000	150000	100	Yes
5565	Construction of building at Ichhapur N.C Jr. High School	1433/DPC	12/11/2001	200000	Exe. Officer, Faridpur-Durgapur P.S	200000	200000	100	Yes
5566	Construction of Jor Bandh at Bargaria village	1433/DPC	12/11/2001	200000	Exe. Officer, Faridpur-Durgapur P.S	200000	168377	100	Yes
5567	Construction of road - Guardwall at Bharatpur Baishanabpara	1433/DPC	12/11/2001	50000	Exe. Officer, Galsi-I P.S	50000	50000	100	Yes
5568	Construction of building at Paraj Hitlal Banimondir	1433/DPC	12/11/2001	100000	Exe. Officer, Galsi-I P.S	100000	100000	100	Yes
5569	Construction of building at Nurkona High School	1433/DPC	12/11/2001	100000	Exe. Officer, Galsi-I P.S	100000	100000	100	Yes
5570	Construction of building at Budbud Jr. High School	1433/DPC	12/11/2001	300000	Exe. Officer, Galsi-I P.S	300000	300000	100	Yes
5571	Construction of building of Dakshin Sukdal F.P School	1433/DPC	12/11/2001	50000	Exe. Officer, Galsi-I P.S	50000	50000	100	Yes
5572	Construction of Community Hall at Serorai G.P	1433/DPC	12/11/2001	195169	Exe. Officer, Galsi-I P.S	195169	195169	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5573 Construction of latrine at Galsi High Schol Muslim Hostel	1433/DPC	12/11/2001	32406 Exe. Officer, Galsi-II P.S	32406	32406	32406	100	Yes
5574 Construction of building of Bilai Billeswar High School	1433/DPC	12/11/2001	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5575 Construction of moorum road from Sanko Kalitala to Mofalsima village	1433/DPC	12/11/2001	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5576 Construction of building at Dighirpar High Madrasa	1433/DPC	12/11/2001	100000 Exe. Officer, Galsi-II P.S	97600	97600	97600	100	Yes
5577 Electrification at Aima Biswanathpur Village	1433	12/11/2001	82000 SE, WBSEB, Burdwan(D) Circle	77955	77955	77955	100	Yes
5578 Electrification at ketengram	1433	12/11/2001	74955 SE, WBSEB, Burdwan(D) Circle	72000	72000	72000	100	Yes
5579 Electrification at Kurmun Mouja	1433	12/11/2001	295140 SE, WBSEB, Burdwan(D) Circle	249744	249744	249744	100	Yes
5580 Electrification at Akondara Village	1433	12/11/2001	97410 SE, WBSEB, Burdwan(D) Circle	91290	91290	91290	100	Yes
5581 Electrification at Anandapur Village	1433	12/11/2001	17760 SE, WBSEB, Burdwan(D) Circle	16916	16916	16916	100	Yes
5582 Electrification at Silampur Village	1433	12/11/2001	61388 SE, WBSEB, Burdwan(D) Circle	58617	58617	58617	100	Yes
5583 Electrification at Bamunara Bauripara	1433	12/11/2001	50828 SE, WBSEB, Burdwan(D) Circle	60066	60066	60066	100	Yes
5584 Electrification at Rakshitpur Village	1433	12/11/2001	63350 SE, WBSEB, Burdwan(D) Circle	63625	63625	63625	100	Yes
5585 Electrification at Chandanpur Mouja	1433	12/11/2001	326431 SE, WBSEB, Burdwan(D) Circle	371827	371827	371827	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5586 Electrification at Gagbil Village	1433	12/11/2001	97410 SE, WBSEB, Burdwan(D) Circle	91290	91290	91290	100	Yes
5587 Electrification at Kuldiha Baghnapura Adibasipara	1433	12/11/2001	200003 SE, WBSEB, Burdwan(D) Circle	188825	188825	188825	100	Yes
5588 Electrification at Gopalpur Bauripara	1433	12/11/2001	47922 SE, WBSEB, Burdwan(D) Circle	44985	44985	44985	100	Yes
5589 Construction of boundary wall around Bondntia Jr. High Madrasha	1074/DP	25/01/2002	90992 Exe. Officer, Galsi-I P.S	90992	90992	90992	100	Yes
5590 Construction of road of Raghunathpur Ghoshpara (L T M)	155/DPC	12/02/2002	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5591 Development of Sukumarnagar Sishu Uddan	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5592 Construction of building (1 room) Gyananda Prasad F.P School, Ray Danga	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5593 Construction of building (1 room) Amrai 2 No. F.P School (Amrai Muslimpara)	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5594 Construction of building (1 room) Angadpur High School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5595 Construction of building Sishu Siksha Kendra at Ispat Nagari A-Zone	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5596 Construction of building (1 room) Benachity High School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5597 Construction of building Netajinagar Colony High School	155/DPC	12/02/2002	150000 C.E.O.,Durgapur M.C	150000	150000	150000	100	Yes
5598 Construction of building (1 room) Bharatia Hindi School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5599 Excavation of large masonry wall for Drinking Water at Kamalpur	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5600 Construction of building Chopra Dhanga F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5601 Construction of building (1 room) Dhunara Ram Bhadra F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5602 Construction of building at Rani Shiromoni F.P School	155/DPC	12/02/2002	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5603 Construction of building (1 room) Faridpur F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5604 Construction of building (2 rooms) Munshi Premchand F.P School	155/DPC	12/02/2002	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5605 Construction of building (1 room) Fuljhor F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5606 Construction of building (1 room) Pardai F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5607 Construction of building (1 room) Masjidpard Benachity F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5608 Construction of building (1 room) Nadia High School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5609 Construction of building Sishu Siksha Kendra of Ispat Nagari B-Zone	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5610 Construction of building (1 room) Nepaleepara Hindi High School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5611 Construction of building (1 room) Netaji Hindi High School, Benachity	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5612 Construction of building (2 rooms) D.C.L High School	155/DPC	12/02/2002	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5613 Construction of building (1 room) Sukantapally F.P School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5614 Construction of building (1 room) Subhaspally F.P School, Mamra	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5615 Construction of building (1 room) Rai Rami Debi Girls' High School	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5616 Construction of building (1 room) R.P Vivekananda Vidyapith (H.S School)	155/DPC	12/02/2002	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5617 Excavation of large masonry wall for Drinking Water at B-Zone Mahuyabagan	155/DPC	12/02/2002	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5618 Purchase of ambulance for Jgoran Social and cultural Orgn.	155/DPC	12/02/2002	507936 District Magistrate, Bankura	507936	507936	507936	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5619 R.E. of Siber Bandh Adibasipara	155/DPC	12/02/2002	108028 District Magistrate, Bankura	108028	108028	108028	100	Yes
5620 Rep. of road from Ghutgaria to Kamarsole	155/DPC	12/02/2002	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5621 Rep. of road from Korapara (Niyamatpur) to Bishjor	155/DPC	12/02/2002	450000 District Magistrate, Bankura	450000	450000	450000	100	Yes
5622 Sinking of deep tube well at Maliara GP	155/DPC	12/02/2002	154677 District Magistrate, Bankura	154677	154677	154677	100	Yes
5623 R.E. of Mjir Danga Bagdipara	155/DPC	12/02/2002	69115 District Magistrate, Bankura	69115	69115	69115	100	Yes
5624 Madhabpur Jorebundh	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5625 Maliyara R.N. High school	155/DPC	12/02/2002	120000 District Magistrate, Bankura	120000	120000	120000	100	Yes
5626 L.T. Line Extn. of Nityanandapur Bauri Para	155/DPC	12/02/2002	593817 District Magistrate, Bankura	593817	593817	593817	100	Yes
5627 Constn.of Sagarpur Jorebandh	155/DPC	12/02/2002	134000 District Magistrate, Bankura	134000	134000	134000	100	Yes
5628 Constn. of class oom of A. choudhury of girls high school, bonasuaia	155/DPC	12/02/2002	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5629 Constn. of Addl class room of Bunui Shashidhar Vidyapith	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5630 Constn. of Addl class room of Padua Jr. basic school	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
5631	Constn. of class room of Uttar Pataspur colony high school	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5632	Constn. of Mandalbunndh drain	155/DPC	12/02/2002	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5633	Constn of class room of Bankadaha Nirod Smrity vidyalaya	155/DPC	12/02/2002	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5634	constn. of Addl class room of Japamali Deshbandhu Vidlaya	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5635	Constn of class room of Amaarkanan G.P.Mahavidyalaya	155/DPC	12/02/2002	500000 District Magistrate, Bankura	500000	500000	500000	100	Yes
5636	Constn of Addl. class room of Gadardihi High school	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5637	Constn of Addl. class room of Raidhi Jr. high school	155/DPC	12/02/2002	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5638	Constn of Addl class room of Birsingha B.S. high school	155/DPC	12/02/2002	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5639	Constn of Addl . class room of Vara Madhyamik Vidya Niketan	155/DPC	12/02/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5640	Constn. Of bldg. At Debsala H.S.	155/DPC	12/02/2002	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5641	Constn. Of boundary wall at Kora Chandipur High School with drinking water supply	155/DPC	12/02/2002	150000 Exe. Officer, Ausgram-II P.S	150000	150000	150000	100	Yes
5642	Excavation of Matir Bandh, Mouza Rangamati, Dag No. 692	155/DPC	12/02/2002	350000 Exe. Officer, Faridpur-Durgapur P.S	350000	335075	335075	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
5643	Excavation of pond at Kailashpur Nagraj Pukur Mouza Dag No. 1982	155/DPC	12/02/2002	300000	Exe. Officer, Faridpur-Durgapur P.S	300000	296555	296555	100	Yes
5644	Construction of irrigation Canal at Rajbandh Mouza Sreekrishnapur	155/DPC	12/02/2002	100000	Exe. Officer, Faridpur-Durgapur P.S	100000	79486	79486	100	Yes
5645	Excavation of Sarkar Bandh Mouza Madhaiganj Dag No. 401	155/DPC	12/02/2002	200000	Exe. Officer, Faridpur-Durgapur P.S	200000	190703	190703	100	Yes
5646	Construction of building (1 room) Jemua Bhadubala High School	155/DPC	12/02/2002	50000	Exe. Officer, Faridpur-Durgapur P.S	50000	50000	50000	100	Yes
5647	Construction of building Jemua F. P School	155/DPC	12/02/2002	50000	Exe. Officer, Faridpur-Durgapur P.S	50000	50000	50000	100	Yes
5648	Development of footbl ground at Monoharpur- Sujapur village	155/DPC	12/02/2002	49910	Exe. Officer, Galsi-I P.S	49910	49910	49910	100	Yes
5649	Development of footbl ground at Goligram F.P School	155/DPC	12/02/2002	49972	Exe. Officer, Galsi-I P.S	49972	49972	49972	100	Yes
5650	Construction of boundary wall at Bashapull F.P School	155/DPC	12/02/2002	50000	Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5651	Construction of a moorum road at Khejurdanga Adibasipara with Guardwall	155/DPC	12/02/2002	29018	Exe. Officer, Galsi-I P.S	29018	29018	29018	100	Yes
5652	Construction of building at Chaktentul Purba F.P School	155/DPC	12/02/2002	50000	Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5653	Constn. Of culvert at Bagrodanga Adibasipara .	155/DPC	12/02/2002	29726	Exe. Officer, Galsi-I P.S	29726	29726	29726	100	Yes
5654	Construction of building at Loya Dibakar High School	155/DPC	12/02/2002	100000	Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5655	Construction of a pond's guard wall at Sajanikanta Das Road's Mondal Pukur	155/DPC	12/02/2002	90000	Exe. Officer, Galsi-I P.S	90000	90000	90000	100	Yes
5656	Construction of building at Ramgopal High School	155/DPC	12/02/2002	50000	Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5657	Construction of building at Sihigram F.P School	155/DPC	12/02/2002	50000	Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5658 Construction of building I.C.D.S Centre at Kolkol village	155/DPC	12/02/2002	69054 Exe. Officer, Galsi-I P.S	69054	69054	69054	100	Yes
5659 Construction of moorum road at Randiha Ruidaspara with Culvert	155/DPC	12/02/2002	47851 Exe. Officer, Galsi-I P.S	47851	47851	47851	100	Yes
5660 Construction of building at Bonsujapur High School	155/DPC	12/02/2002	80000 Exe. Officer, Galsi-I P.S	80000	80000	80000	100	Yes
5661 Construction of road from Tiranga Busstand to Bhepur	155/DPC	12/02/2002	60000 Exe. Officer, Galsi-II P.S	58178	58178	58178	100	Yes
5662 Construction of a latrine at Galsi Town Udayan Pathagar at Galsi	155/DPC	12/02/2002	25179 Exe. Officer, Galsi-II P.S	25179	25179	25179	100	Yes
5663 Construction of a road from Hita F.P School to Channa	155/DPC	12/02/2002	68000 Exe. Officer, Galsi-II P.S	68000	68000	68000	100	Yes
5664 Construction of bridge at Adrahati Hospital Road	155/DPC	12/02/2002	250000 Exe. Officer, Galsi-II P.S	250000	250000	250000	100	Yes
5665 Construction of a Community Hall at Galsi (Phase- II)	155/DPC	12/02/2002	135000 Exe. Officer, Galsi-II P.S	134750	134750	134750	100	Yes
5666 Construction of waiting shed at Silampur-Anandapur Bus Stand	155/DPC	12/02/2002	70000 Exe. Officer, Kanksa P.S	70000	70000	70000	100	Yes
5667 Development of football ground of Mitra Sangha at Panagarhbazar	155/DPC	12/02/2002	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5668 Construction of building of Silampur High School	155/DPC	12/02/2002	56544 Exe. Officer, Kanksa P.S	56544	56544	56544	100	Yes
5669 Construction of moorum road from Knksa Mollapara to Madhabmath New Bridge	155/DPC	12/02/2002	150000 Exe. Officer, Kanksa P.S	150000	150000	150000	100	Yes
5670 Construction of building of Kanksa F.P School	155/DPC	12/02/2002	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5671 Electrification at Goradaha Village	155	12/02/2002	8675 SE, WBSEB, Burdwan(D) Circle	8675	8675	8675	100	Yes
5672 Electrification at Ajoydhya Ankurepara	155	12/02/2002	72005 SE, WBSEB, Burdwan(D) Circle	75733	75733	75733	100	Yes
5673 Electrification at Amanidanga Village	155	12/02/2002	9962 SE, WBSEB, Burdwan(D) Circle	9962	9962	9962	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5674 Electrification at Dhobaghata Babnabera Village	155	12/02/2002	17013 SE, WBSEB, Burdwan(D) Circle	17013	17013	17013	100	Yes
5675 Electrification at Telipara Adibasipara	155	12/02/2002	97410 SE, WBSEB, Burdwan(D) Circle	95894	95894	95894	100	Yes
5676 Electrification at Dhobaru Raipara	155	12/02/2002	29625 SE, WBSEB, Burdwan(D) Circle	29953	29953	29953	100	Yes
5677 Electrification at Mubarakganj Village	155	12/02/2002	15500 SE, WBSEB, Burdwan(D) Circle	15500	15500	15500	100	Yes
5678 Electrification at Nowapara Village	155	12/02/2002	74955 SE, WBSEB, Burdwan(D) Circle	68841	68841	68841	100	Yes
5679 Electrification at Panagarh Bazar High School	155	12/02/2002	29625 SE, WBSEB, Burdwan(D) Circle	29953	29953	29953	100	Yes
5680 Electrification at Prayagpur Village	155	12/02/2002	15686 SE, WBSEB, Burdwan(D) Circle	15686	15686	15686	100	Yes
5681 Irrigation Canal at Nutan Danga village	736/DP	26/08/2002	200000 Exe. Officer, Faridpur-Durgapur P.S	200000	168030	168030	100	Yes
5682 Irrigation Canal at Gogla village	736/DP	26/08/2002	250000 Exe. Officer, Faridpur-Durgapur P.S	248902	246735	246735	100	Yes
5683 Boundary wall of Natun Danga Jr. High School	736/DP	26/08/2002	120000 Exe. Officer, Faridpur-Durgapur P.S	120000	120000	120000	100	Yes
5684 Constn. of Auditorium at Pallimangal Library, Mankar.	C-1829/DP	06/10/2004	150000 Exe. Officer, Galsi-I P.S	150000	150000	150000	100	Yes
5685 Cnstrn. of building at Brindabanpur Barsal Aswini Raj Smriti MSK at Barsal G.P.	102/DPC	06/02/2006	539185 District Magistrate, Bankura	539185	539185	539185	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2001 - 2002								
5686 R.E. of Suyarara (Kapista G.P.) Under G.Ghati P.S.	756/DP	14/06/2002	148332 District Magistrate, Bankura	148332	148332	148332	100	Yes
5687 L.T. Extn. of Barjuri (Gobindadham G.P.) under G.Ghati P.S.	756/DP	14/06/2002	113380 District Magistrate, Bankura	113380	113380	113380	100	Yes
5688 Constn. of Tank Bada Thakura Pukur- Mouza Rangamati G.L.NO.52	756/DP	14/06/2002	196400 District Magistrate, Bankura	196400	196400	196400	100	Yes
5689 Constn. of a well sinking at Dhobighat Beharipara	757/DP	08/07/2002	65000 C.E.O.,Durgapur M.C	61910	61910	61910	100	Yes
5690 Constn. of Pingrui Pry. school Building under Maliara G.P.	351/DP	08/07/2002	80000 District Magistrate, Bankura	80000	80000	80000	100	Yes
5691 Constn of Addl. class room Ghoshalpur M. Ch. High school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5692 Constn. of shed at Beliatore Hattala	351/DP	08/07/2002	250000 District Magistrate, Bankura	250000	250000	250000	100	Yes
5693 Constn. of Bamungoria gurdwall under Radhamohan pur G.P.	351/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5694 Constn. of Pitch road from Tarapur to Benagari (IPhase)	351/DP	08/07/2002	350000 District Magistrate, Bankura	350000	350000	350000	100	Yes
5695 Constn. of Phulpukuria Burning ghat under Barjora P.S	351/DP	08/07/2002	30000 District Magistrate, Bankura	30000	30000	30000	100	Yes
5696 Constn. of passenger shed At Bsudev pur undr Dihipara G.p.	351/DP	08/07/2002	60000 District Magistrate, Bankura	60000	60000	60000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5697 constn. of addl. class room of Channdar High school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5698 Constn. of addl class room of Kusthaliya High school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5699 Constn. of addl class room of Fulberia High school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5700 Constn. of addl class room of Saharjora High school	756/dp	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5701 Constn. of Abirmondal jorebandh under Dahnsimulia G.P	351/DP	08/07/2002	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5702 Constn of class room of Dadhimukha Balika Vidlaya	351/DP	08/07/2002	80000 District Magistrate, Bankura	80000	80000	80000	100	Yes
5703 Constn. of waiting shed for the patient in front of Sonamukhi Hospital	351/DP	08/07/2002	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5704 Constn of addl. class room of Purulia B.B. Jr. high school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5705 Constn. of addl class room of Keshiara Jr. high school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5706 Constn of addl class room of Nutungram high school	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5707 Constn of addl class room of Bhara Madhyamik Bidyaniketan	756/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5708 Constn of addl class roo of Rangamati Kendona H.S. school	756/DP	08/07/2002	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5709 Chandai Laubandi RLI Scheme under Pakhanna G.P	351/DP	08/07/2002	300000 District Magistrate, Bankura	300000	300000	300000	100	Yes
5710 Addl. fund for Up- gradation of chhandar Art Gallery	756/DP	08/07/2002	30000 District Magistrate, Bankura	30000	30000	30000	100	Yes
5711 Addl. fund for electrification Chandai Loubandi RLI Scheme	351/DP	08/07/2002	28360 District Magistrate, Bankura	28360	28360	28360	100	Yes
5712 Addl. fund for constn. of burning ghat at Malliara G.P.	351/DP	08/07/2002	20000 District Magistrate, Bankura	20000	20000	20000	100	Yes
5713 Constn. of over Nityanandpur road	351/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5714 Constn. of Nafardanga to Ranpur road under Nabasan G.P.	351/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5715 Constn. of Moulamerasole to Ruppal road	756/DP	08/07/2002	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5716 Constn. of Kastosnga to Nutun gram road and culvert	351/DP	08/07/2002	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5717 Constn. of connection road Dangmejhia Bridge	756/DP	08/07/2002	125000 District Magistrate, Bankura	125000	125000	125000	100	Yes
5718 Constn of boundary wall and bath room Bankura high school	756/DP	08/07/2002	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5719 Renovation of Palpukur- Sitalijora- Hazaripara- Peerbera road	351/DP	08/07/2002	80000 District Magistrate, Bankura	80000	80000	80000	100	Yes
5720 Constn of class room of Kochkunda Pry. school	351/DP	08/07/2002	120000 District Magistrate, Bankura	120000	120000	120000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5721 Constn of class room of Purussattampur Pry. school	351/DP	08/07/2002	District 120000 Magistrate, Bankura	120000	120000	120000	100	Yes
5722 Constn of Damni children Park	351/DP	08/07/2002	District 400000 Magistrate, Bankura	400000	400000	400000	100	Yes
5723 constn of Dhulai Khagpukur drain under Dhulai G.P.	351/DP	08/07/2002	District 60000 Magistrate, Bankura	60000	60000	60000	100	Yes
5724 Elec. connection of Hamirhati Bhattapara Submersible pump.	351/DP	08/07/2002	District 163437 Magistrate, Bankura	163437	163437	163437	100	Yes
5725 Constn of Gurdwall at ParbotiNigeria under Hamirhati G.P.	351/DP	08/07/2002	District 50000 Magistrate, Bankura	50000	50000	50000	100	Yes
5726 Elec. at Gobindadham	351/DP	08/07/2002	District 1005402 Magistrate, Bankura	1005402	1005402	1005402	100	Yes
5727 Constn. of addl class room of bhului S.S.roy Bidyapith	756/dp	08/07/2002	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5728 Constn. for protest errosation of Shali river at Mahespur village	756/DP	08/07/2002	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5729 Constn. of addl. class room of Patrasayer Girls High school	756/DP	08/07/2002	District 100000 Magistrate, Bankura	100000	100000	100000	100	Yes
5730 R.E. of Paruibad (Lotiaboni G.P) under G. Ghati G.P.	756/DP	08/07/2002	District 494606 Magistrate, Bankura	494606	494606	494606	100	Yes
5731 R.E. Kushthalia Majhipara (Bon-Asuria G.P.) under G.Ghati G.P	756/DP	08/07/2002	District 521792 Magistrate, Bankura	521792	521792	521792	100	Yes
5732 Purchase of Ambulance for Vivekananda Byayam Samity	756/DP	08/07/2002	District 150000 Magistrate, Bankura	150000	150000	150000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5733 L.T. Extn. of Ghanashyampur (Nityanandapur G.P.) uner G. ghati P.S.	756/DP	08/07/2002	292810 District Magistrate, Bankura	292810	292810	292810	100	Yes
5734 Constn of satighat bridge over Saliriver under peer bera G.P.	351/DP	08/07/2002	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5735 Constn. of community shelter at Khandardanga Adibasipara	757/DP	08/07/2002	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5736 Constn. of comunity shelter at Roybandh Adibasipara	757/DP	08/07/2002	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5737 Excavation of pond at Ghoramara of village Bansla , Mouza- Bansla, Dag No. 364	757/DP	08/07/2002	150000 Exe. Officer, Faridpur-Durgapur P.S	150000	146276	146276	100	Yes
5738 Constn. of a bldg. & development of laboratory at Pansuli High School	757/DP	08/07/2002	250000 Exe. Officer, Faridpur-Durgapur P.S	250000	249938	249938	100	Yes
5739 Constn. of a bandh at Mouza- Sreekrishnapur for irrigation Dag No. 736, 738	757/DP	08/07/2002	250000 Exe. Officer, Faridpur-Durgapur P.S	250000	248946	248946	100	Yes
5740 Constn. of Community Centre at Natundanga (1st Phase)	757/DP	08/07/2002	300000 Exe. Officer, Faridpur-Durgapur P.S	300000	300000	300000	100	Yes
5741 Constn. of a bandh at Mouza - Bansgara for irrigation Dag No. 365.	757/DP	08/07/2002	400000 Exe. Officer, Faridpur-Durgapur P.S	400000	399024	399024	100	Yes
5742 Constn. of bldg. at Budbud Girls' High School (jr.)	757/DP	08/07/2002	200000 Exe. Officer, Galsi-I P.S	200000	200000	200000	100	Yes
5743 Constn. of a pucca drain from Ramlal Murmu's house (Mankar) up to Maro-Mankar Road.	757/DP	08/07/2002	150000 Exe. Officer, Galsi-I P.S	150000	150000	150000	100	Yes
5744 Constn. of a pucca drain from Santoshpur Ruidaspara to Ghosal's house	757/DP	08/07/2002	111435 Exe. Officer, Galsi-I P.S	111435	111435	111435	100	Yes
5745 Constn. of a guard wall at Rampur village's Natunpukur	757/DP	08/07/2002	50000 Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5746 Constn. of bldg. at Korkona Tarun Library	757/DP	08/07/2002	50000 Exe. Officer, Galsi-I P.S	50000	50000	50000	100	Yes
5747 Constn. of moorum road from Paraj to Khuraj vill.	757/DP	08/07/2002	48084 Exe. Officer, Galsi-I P.S	48084	48084	48084	100	Yes
5748 Dev. of playground at Sihigram village	757/DP	08/07/2002	49910 Exe. Officer, Galsi-I P.S	49910	49910	49910	100	Yes
5749 Constn. of bldg. at Kadampara SSK	757/DP	08/07/2002	100000 Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5750 Constn. of moorum road from Nirmal Bagdi's house to playground at village Kondalpur	757/DP	08/07/2002	49687 Exe. Officer, Galsi-I P.S	49687	49687	49687	100	Yes
5751 Constn. of guard wall at Naskarbandh village Ghoshpukur	757/DP	08/07/2002	49749 Exe. Officer, Galsi-I P.S	49749	49749	49749	100	Yes
5752 Constn. of bridge at Sirorai Banka (2nd Phase)	757/DP	08/07/2002	100000 Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5753 Constn. of a bldg. at Kishorekona Nabagrami Adarsha Vidyalaya	757/DP	08/07/2002	150000 Exe. Officer, Galsi-II P.S	150000	150000	150000	100	Yes
5754 Constn. of bldg. at BMS Public Institution, P.O.- Shyanmsundarpur	757/DP	08/07/2002	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5755 Constn. of culvert at Bhairvganna Kalyanpur road	757/DP	08/07/2002	100000 Exe. Officer, Galsi-II P.S	100000	94616	94616	100	Yes
5756 Constn. of bldg. at Satinandi Bidyayatan.	757/DP	08/07/2002	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5757 Constn. of drain at Arrah Kalingarh	757/DP	08/07/2002	135000 Exe. Officer, Kanksa P.S	131163	131163	131163	100	Yes
5758 Constn. of bldg. at Binodpur SSK	757/DP	08/07/2002	125000 Exe. Officer, Kanksa P.S	125000	125000	125000	100	Yes
5759 Constn. of bldg. at Mollapara F.P. School.	757/DP	08/07/2002	75000 Exe. Officer, Kanksa P.S	75000	75000	75000	100	Yes
5760 Constn. of bldg. at Panagarh Bazafr Rail Colony High School.	757/DP	08/07/2002	250000 Exe. Officer, Kanksa P.S	250000	250000	250000	100	Yes
5761 Constn. of bldg. at Rakshitpur High School.	757/DP	08/07/2002	150000 Exe. Officer, Kanksa P.S	150000	150000	150000	100	Yes
5762 Electrification at Arrah Kalingarh	757/DP	08/07/2002	65000 SE, WBSEB, Burdwan(D) Circle	65000	65000	65000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5763 Purchase of Ambulance in favour of Galsi- II Pan. Samity.	1350/DP	23/09/2002	405000 District Magistrate, Burdwan	405000	405000	405000	100	Yes
5764 A well sinking at Bijupara Badyakarpara	457/DP	24/02/2003	65000 C.E.O.,Durgapur M.C	65000	65000	65000	100	Yes
5765 Constn. of a culvert at Raghunathpur	457/DP	24/02/2003	25000 C.E.O.,Durgapur M.C	24015	24015	24015	100	Yes
5766 Constn. of a drain at Mahiskapur	457/DP	24/02/2003	10000 C.E.O.,Durgapur M.C	9488	9488	9488	100	Yes
5767 Constn. of CEC at Dhobighat	457/DP	24/02/2003	50000 C.E.O.,Durgapur M.C	46785	46785	46785	100	Yes
5768 Constn. of bldg. Pratibondhi Sommiloni at Nishanhat Taltala Basti , Trunk Road, Durgapur- 4.	457/DP	24/02/2003	80000 C.E.O.,Durgapur M.C	80000	80000	80000	100	Yes
5769 Constn. of bldg. at Trunk Road Mumul School.	457/DP	24/02/2003	100000 C.E.O.,Durgapur M.C	93570	93570	93570	100	Yes
5770 A well sinking at Tilokroad Jal Tank 3 No. Basti	457/DP	24/02/2003	85000 C.E.O.,Durgapur M.C	85000	85000	85000	100	Yes
5771 For sanitation and drinking water and room of CEC at Nagarjun road.	457/DP	24/02/2003	40000 C.E.O.,Durgapur M.C	40000	40000	40000	100	Yes
5772 For sanitation and drinking water and room of CEC at Mahuabagan.	457/DP	24/02/2003	20000 C.E.O.,Durgapur M.C	20000	20000	20000	100	Yes
5773 For sanitation and construction of room at Newton J.C Bose Road CEC.	457/DP	24/02/2003	50000 C.E.O.,Durgapur M.C	46785	46785	46785	100	Yes
5774 A well sinking at Hazrapara.	457/DP	24/02/2003	85000 C.E.O.,Durgapur M.C	85000	85000	85000	100	Yes
5775 Constn. of room at Natunpally CEC	457/DP	24/02/2003	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5776 Constn. of a room at Sobhapur CEC	457/DP	24/02/2003	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5777 For sanitation and drinking water at Tilok Road CEC(3 no. Jal Tank Basi)	457/DP	24/02/2003	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5778 Constn. of room at C-Zone Jal Tank 5 No. Basi CEC.	457/DP	24/02/2003	40000 C.E.O.,Durgapur M.C	40000	40000	40000	100	Yes
5779 A well sinking at Kamalpur Ghoshpara	457/DP	24/02/2003	65000 C.E.O.,Durgapur M.C	65000	65000	65000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5780 Constn. of room at Edision CEC	457/DP	24/02/2003	35000 C.E.O.,Durgapur M.C	35000	35000	35000	100	Yes
5781 Constn. of a room at Bijragram Malipara Sakharata Kendra	457/DP	24/02/2003	10000 C.E.O.,Durgapur M.C	10000	10000	10000	100	Yes
5782 Constn. of Adibasi Community Centre at Kankra Adibasi.	457/DP	24/02/2003	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5783 Constn. of bldg. at Sonai Village Library.	457/DP	24/02/2003	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5784 Constn. of a drain at Madhaipur village.	457/DP	24/02/2003	150000 Exe. Officer, Faridpur-Durgapur P.S	150000	150000	150000	100	Yes
5785 Constn. of bldg. at Rondia F.P. School.	457/DP	24/02/2003	100000 Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5786 Constn. of a moorum road at Bhirsin village	457/DP	24/02/2003	49015 Exe. Officer, Galsi-I P.S	49015	49015	49015	100	Yes
5787 onstn. of moorum road frm Jharul Majhipara to Ruppur village	457/DP	24/02/2003	49243 Exe. Officer, Galsi-I P.S	49243	49243	49243	100	Yes
5788 Dev. of Galigram Mahulipara's road	457/DP	24/02/2003	40000 Exe. Officer, Galsi-I P.S	40000	39217	39217	100	Yes
5789 Constn. of moorum road at Sukdal village's Uttar & Dakshinpara	457/DP	24/02/2003	49699 Exe. Officer, Galsi-I P.S	49699	49699	49699	100	Yes
5790 Constn. of a setu at Sirorai-Potna road's 2 M.C Cannel	457/DP	24/02/2003	148362 Exe. Officer, Galsi-I P.S	148362	148362	148362	100	Yes
5791 Constn. of room at Khano- I F.P. School.	457/DP	24/02/2003	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5792 Constn. of room Kulgoria High Madrasah, P.O.- Sanko.	457/DP	24/02/2003	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5793 For irrigation project at Kurmuna Mouza	457/DP	24/02/2003	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5794 Constn. of bldg. at Joykrishnapur High School, P.O.- Joykrishnapur.	457/DP	24/02/2003	135000 Exe. Officer, Galsi-II P.S	135000	135000	135000	100	Yes
5795 Constn. of drain at Galsi vilalge's road	457/DP	24/02/2003	90000 Exe. Officer, Galsi-II P.S	90000	90000	90000	100	Yes
5796 Constn. of bldg. at Mithapur Sreedurga High School, P.O.- Gohagram	457/DP	24/02/2003	135000 Exe. Officer, Galsi-II P.S	135000	135000	135000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
5797	Constn. of bldg. at Moghalsima Jr. Basic School.	457/DP	24/02/2003	100000	Exe. Officer, Galsi-II P.S	100000	100000	100	Yes
5798	Constn. of moorum road and metal work from IBC canel Dakshin bandh (Via- Galsi Station)	457/DP	24/02/2003	60000	Exe. Officer, Galsi-II P.S	60000	60000	100	Yes
5799	Constn. of Jume pipe Inlet & Outlet including provision of Lock gate at both side embankment of Sayer at Kherobari, Mouza-Gourangapur.	457/DP	24/02/2003	300000	Exe. Officer, Kanksa P.S	300000	300000	100	Yes
5800	Constn. of bldg. at Jamdaha H.S School, P.O.-Shipur.	457/DP	24/02/2003	100000	Exe. Officer, Kanksa P.S	100000	100000	100	Yes
5801	Elec. at Kukantapalli, Ichedangal, Bonagram Adibasipara, Banskopa Adibasipara, Amanidanga Adibasipara, Kanksa 3 No. Colony, Dhobaghata Dangapara, Amlajora Natunpalli, Gabindangapara (Bagdipara) Dangal Bhasapara, Ijatganj Arabindapalli (Gopalpur)	457/DP	24/02/2003	550000	SE, WBSEB, Burdwan(D) Circle	549980	549980	100	Yes
5802	Lift Irrigation scheme over Kunur river Goivatala Math at Jemua Mouza	1505/DP	21/07/2003	1400000	CEO, ADDA	1400000	1400000	100	Yes
5803	Excavation of a pond for irrigation at Sankarpur, Durgapur	1505/DP	21/07/2003	1063704	CEO, ADDA	1063704	1063704	100	Yes
5804	Renovation of Nalah from Fuljore (Steel park) to S.T. Plant	1505/DP	21/07/2003	291097	CEO, ADDA	291097	291097	100	Yes
5805	Purchase of Ambulance for Laudaha PHC under Block Medical Officer of Health, Laudaha	C-2216/DP	28/10/2003	405400	District Magistrate, Burdwan	405400	405400	100	Yes
5806	Constn. of a room Jagulipara Naba Milan Samity (Gramin Library)	C No. 192/DP	30/01/2004	50000	Exe. Officer, Galsi-I P.S	50000	50000	100	Yes
5807	Constn. of Panagarh community Hall	192/DP	30/01/2004	100000	Exe. Officer, Kanksa P.S	100000	100000	100	Yes
5808	Cosntn. of building at Mogalsima Jr. Basic School as additional fund (Phase-II)	1857/DP	12/10/2004	46450	Exe. Officer, Galsi-II P.S	46450	46450	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
5809	Constn. of bldg. at Krishnarampur High School.	C-2097/DP	25/11/2004	150000	Exe. Officer, Galsi-I P.S	150000	150000	100	Yes
5810	Additional fund for power connection of lift irrigation over Kunur river, Goivatala Math at Jamua Mouza	2168/DP	06/12/2004	265213	CEO, ADDA	265213	265213	100	Yes
5811	Construction of Madhabpur Jorebundh as additional fund	351/DP	08/07/2005	100000	District Magistrate, Bankura	100000	100000	100	Yes
5812	Electrification work at Budbud village Dangabagdipara and Bhasapur village	108/DP	17/01/2006	200000	SE, WBSEB, Burdwan(D) Circle	200000	200000	100	Yes
5813	Constn. of Bridge over Nimrah Jore under Pabra G.P	102/DPC	06/02/2006	450000	District Magistrate, Bankura	450000	450000	100	Yes
5814	Constn.of building at Natungram MSK at Lachhmanpur G.P.	102/DPC	06/02/2006	70004	District Magistrate, Bankura	70004	70004	100	Yes
5815	Constn.of building at Brindabanpur Barsal Aswin Raj Smriti MSK at Barsal(2nd phase)	102/DPC	06/02/2006	22815	District Magistrate, Bankura	22815	22815	100	Yes
5816	Constn. of building at Biharjuria High School under G.Ghati P.S.	102/DPC	06/02/2006	37662	District Magistrate, Bankura	37662	37662	100	Yes
5817	Constn. of culvert near Ketna Metepara under Bhuri G.P.	C- 1674/DP	28/11/2008	50000	Exe. Officer, Galsi-II P.S	50000	50000	100	Yes
2002 - 2003									
5818	Elect. & other work of chandal Lalbandi RLI scheme	1749/DP	04/08/2003	173866	District Magistrate, Bankura	173866	173866	100	Yes
5819	Electrification of main road from Gandhi Road to Trunk Road under Durgapur M. C.	1749/DP	14/08/2003	1400000	C.E.O.,Durgapur M.C	1400000	1400000	100	Yes
5820	Elec. of connection of Hamirhati Bhattpara Sub- mmirsable pump	1749/DP	14/08/2003	198355	District Magistrate, Bankura	198355	198355	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5821 Constn. of drain & protection wrk wrk of Tentuipua Jore Bandh	1749/DP	14/08/2003	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5822 Constn. od addl class room of PatrasayarBammria G.D. Insttn.	1749/DP	14/08/2003	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5823 Constn of addl class room of Rangamati Ud vastu co;ony M. Vidyapith	1749/DP	14/08/2003	300000 District Magistrate, Bankura	300000	300000	300000	100	Yes
5824 Constn of Dumni childern Park	1749/DP	14/08/2003	400000 District Magistrate, Bankura	400000	400000	400000	100	Yes
5825 Constn. of alld class room Barbenda Jr. High school	1749/DP	14/08/2003	150000 District Magistrate, Bankura	150000	150000	150000	100	Yes
5826 Constn of class room of Boomsankar High school	1749/DP	14/08/2003	50000 District Magistrate, Bankura	50000	50000	50000	100	Yes
5827 Constn of addl class room of Barjora college	1749/DP	14/08/2003	250000 District Magistrate, Bankura	250000	250000	250000	100	Yes
5828 Purchase of Ambulance for Bigyan Mancha	1749/DP	14/08/2003	390000 District Magistrate, Bankura	390000	390000	390000	100	Yes
5829 Addl fund complete the Electrification of Suarara	1749/DP	14/08/2003	376400 District Magistrate, Bankura	376400	376400	376400	100	Yes
5830 Addl fund L.T. Extn. of Barjuri	1749/DP	14/08/2003	240500 District Magistrate, Bankura	240500	240500	240500	100	Yes
5831 Constn. of addl class room of sonamukhi Kusumkumari devi Balika vidlaya	1749/DP	14/08/2003	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5832 Constn of addl class room of Rampur high school	1749/DP	14/08/2003	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5833 Purchase of Ambulance of vivekananda at Bayam samity	1749/DP	14/08/2003	233878 District Magistrate, Bankura	233878	233878	233878	100	Yes
5834 Shinking of deep tubewell at Maliara G.P.	1749/DP	14/08/2003	500000 District Magistrate, Bankura	500000	500000	500000	100	Yes
5835 Purchased an Ambulance for Durgapur Society for prevention of Thalacemia & AIDS	1749/DP	14/08/2003	450000 District Magistrate, Burdwan	450000	450000	450000	100	Yes
5836 Constn. of a open air stage at Debshala	1749/DP	14/08/2003	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5837 Constn. of class room at Kota - Chandipur High School.	1749/DP	14/08/2003	100000 Exe. Officer, Ausgram-II P.S	100000	100000	100000	100	Yes
5838 Constn. of a bridge at Lowapar "KUKUI" river and D.M.C Canels station Bridge under Lowapur - Krishnarampur G.P.	1749/DP	14/08/2003	507000 Exe. Officer, Galsi-I P.S	507000	507000	507000	100	Yes
5839 Constn. of boundary wall at Uchchagram High School under Uchchagram G.P.	1749/DP	14/08/2003	59700 Exe. Officer, Galsi-I P.S	59700	59700	59700	100	Yes
5840 Constn. of one room Bonsujapur High School under Uchchagram G.P.	1749/DP	14/08/2003	200000 Exe. Officer, Galsi-I P.S	200000	200000	200000	100	Yes
5841 Constn. of boundary wall at Goligram F.P. School at Goligram under Uchchagram G.P.	1749/DP	14/08/2003	100000 Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5842 Constn. of common room for students at Galsi High School under Galsi G.P.	1749/DP	14/08/2003	500000 Exe. Officer, Galsi-II P.S	500000	500000	500000	100	Yes
5843 Constn. of community hall at Galsi under Galsi G.P.	1749/DP	14/08/2003	268202 Exe. Officer, Galsi-II P.S	268202	268202	268202	100	Yes
5844 Constn. of Burning Stand and Shed at Bonopukur of Belgram village in plot no. 2017.	1749/DP	14/08/2003	71798 Exe. Officer, Galsi-II P.S	71798	71798	71798	100	Yes
5845 Constn. of new room at Galsi Sarada Vidyapith for H.S Section under Galsi G.P.	1749/DP	14/08/2003	200000 Exe. Officer, Galsi-II P.S	200000	200000	200000	100	Yes
5846 Completion of work of Community Hall at Panagarh Bazar (Ground Floor).	1749/DP	14/08/2003	175000 Exe. Officer, Kanksa P.S	175000	175000	175000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5847 Improvement of road from Mirepara to Kanksa Hattala	1749/DP	14/08/2003	624000 Exe. Officer, Kanksa P.S	624000	624000	624000	100	Yes
5848 For drinking water at Rangamati villabge	C No. 2241/DP	30/10/2003	1000000 Exe. Officer, Faridpur-Durgapur P.S	1000000	1000000	1000000	100	Yes
5849 Constn. of Auditorium "SRIJANI" (1ST PHASE)	629/DP	26/02/2004	500000 C.E.O.,Durgapur M.C	500000	400000	400000	100	Yes
5850 Paranganj Irrigation Pond at Chakbhabani Mouza	629/DP	26/02/2004	1000000 C.E.O.,Durgapur M.C	1000000	1000000	1000000	100	Yes
5851 Constn.of Concrete road from Palpara to Nimaichand than	1749/DP	26/02/2004	299879 District Magistrate, Bankura	299879	299879	299879	100	Yes
5852 Constn. of Market Complex at GINGIRA under Debshala GP	629/DP	26/02/2004	365000 Exe. Officer, Ausgram-II P.S	365000	365000	365000	100	Yes
5853 Constn. of Community Centre at Natundanga	629/DP	26/02/2004	100000 Exe. Officer, Faridpur-Durgapur P.S	100000	100000	100000	100	Yes
5854 Constn. of Community Hall at Laudaha	629/DP	26/02/2004	200000 Exe. Officer, Faridpur-Durgapur P.S	200000	200000	200000	100	Yes
5855 Constn. of one room at Monohar Sujapur ICDS Centre under Potna Pursha GP	629/DP	26/02/2004	88478 Exe. Officer, Galsi-I P.S	88478	88478	88478	100	Yes
5856 Constn. of pucca road from Dhola to Lowa More at Paraj -Shila road under Lowa Ramgopalpur GP	629/DP	26/02/2004	300000 Exe. Officer, Galsi-I P.S	212950	212950	212950	100	Yes
5857 Constn. of bridge at Serorai-Mollosarul road over Banka Khal under Serorai GP	629/DP	26/02/2004	400000 Exe. Officer, Galsi-I P.S	400000	400000	400000	100	Yes
5858 Constn. of class room Sokna Natungram Sagar Laha High School	629/DP	26/02/2004	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5859 Constn. of class room Kanksa High School.	629/DP	26/02/2004	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5860 Constn. of class room of Birudiha High School.	629/DP	26/02/2004	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5861 Installation of Computer at Durgapur Girls' College.	629/DP	26/02/2004	300000 Principal, Durgapur Women's College	300000	300000	300000	100	Yes
5862 Constn. of class room at Sandhipur F.P. School under Budbud GP.	2243/DP	14/12/2004	50000 Exe. Officer, Galsi-I.P.S	50000	50000	50000	100	Yes
5863 Constn. of one room at Purathan Gram SSK under Serorai GP	2243/DP	14/12/2004	100000 Exe. Officer, Galsi-I.P.S	82275	82275	82275	100	Yes
5864 Constn. of Budbud Gram F.P. School under Budbud GP	2243/DP	14/12/2004	100000 Exe. Officer, Galsi-I.P.S	100000	100000	100000	100	Yes
5865 Constn. of class room Krishnapur MSK	669/DP	24/03/2005	102000 Exe. Officer, Kanksa P.S	102000	102000	102000	100	Yes
5866 Constn. of class room Trilokchandra Jarilal Smriti High School.	669/DP	24/03/2005	264000 Exe. Officer, Kanksa P.S	264000	264000	264000	100	Yes
5867 Constn. of class room at Paraj 2 no. Boys FP School under Paraj GP.	990/DP	03/05/2005	111918 Exe. Officer, Galsi-I.P.S	111918	111918	111918	100	Yes
5868 Constn. of one room at Chaktentul Ramkrishna High School under Chaktentul GP	990/DP	03/05/2005	159938 Exe. Officer, Galsi-I.P.S	159938	159938	159938	100	Yes
5869 Constn. of one room at Paraj Hitlal Bani Mandir under Paraj GP	990/DP	03/05/2005	152538 Exe. Officer, Galsi-I.P.S	152538	152538	152538	100	Yes
5870 Constn. of drain at Pursa Majherpool to Pursa south under Potna-Pursha GP.	990/dp	03/05/2005	76361 Exe. Officer, Galsi-I.P.S	76361	76361	76361	100	Yes
5871 Addl. fund for the constn. of bridge at Serorai - Mallasarul road over river Banka	990/DP	03/05/2005	300000 Exe. Officer, Galsi-I.P.S	300000	290000	290000	100	Yes
5872 Constn of class room at Edison road Battala Basti Skharata Kendra	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5873 Constn. of class room of Radhamadhabpur FP School.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5874 Constn. of class room of Faridpur FP School, Ward No. 33	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5875 Constn. of class room of SSK at Bijra village	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5876 Constn. of class room of Matangini SSK, Ward No. 13.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5877	Constn. of class room of Munshi Premchand Hindi SSK, Ward No. 21	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5878	Constn. of class room of Munshi Premchand SSK, Ward No. 34	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5879	Constn. of class room of Kamalpur Sishu Shramik Kendra	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5880	Constn. of class room of Nabaowaria FP School.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5881	Constn. of class rom at Bijra FP School	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5882	Constn. of class room of Gopalmath Dharabahik SSK, Ward No. 35.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5883	Constn. of class room of SSK at Sovapur village.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5884	Constn. of class room of SSK at JC Bose/Eienstain	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5885	Constn. of class room of Dr. Sarbapalli Radhakrishan SSK, Ward No. 36	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5886	Constn. of class room of SSK at Hazrapara Basti	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5887	Constn. of class room of Bijupara SSK	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100 Yes
5888	Constn. of Nirjhar Day Boarding Secondary School in DCAC complex at Durgapur	1403/DP	30/06/2005	319989 CEO, ADDA	319989	319989	319989	100 Yes
5889	Cosntn. of culvert over the road from Purusottampur to Muktapur	2194/DP	24/10/2005	410000 District Magistrate, Bankura	410000	410000	410000	100 Yes
5890	Constn. of school bldg. at Biharjuria High School under G. Ghati P.S	2194/DP	24/10/2005	325088 District Magistrate, Bankura	325088	325088	325088	100 Yes
5891	Constn. of culvert over Lalbazar road	2194/DP	24/10/2005	433327 District Magistrate, Bankura	433327	433327	433327	100 Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
5892	Constn. of Guard Wall on Gopbandi Pukur	2194/DP	24/10/2005	250000 District Magistrate, Bankura	250000	250000	250000	100	Yes
5893	Constn. of school bldg. at Sabedia Madhyamik Vidyalaya under G. Ghati P.S	2194/DP	24/10/2005	283200 District Magistrate, Bankura	283200	283200	283200	100	Yes
5894	AddL. fund for contn. of Sonamukhi Sanskrit Bhavan (3rd phase)	2194/DP	24/10/2005	500000 District Magistrate, Bankura	500000	500000	500000	100	Yes
5895	Addl. fund for constn. of Sonamukhi Sanskrit Bhavan	2194/DP	24/10/2005	500000 District Magistrate, Bankura	500000	500000	500000	100	Yes
5896	Constn. of bldg. at Mutukboni MSK under Saltora P.S	2194/DP	24/10/2005	198998 District Magistrate, Bankura	198998	198998	198998	100	Yes
5897	Constn. of Addl. Class room at Chhandar High School	2194/DP	24/10/2005	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5898	Constn. of Addl. Class room at Barjora High School	2194/DP	24/10/2005	315000 District Magistrate, Bankura	315000	315000	315000	100	Yes
5899	Constn. of bldg. at Natungram MSK at Lachmanpur P.S	2194/DP	24/10/2005	289509 District Magistrate, Bankura	289509	289509	289509	100	Yes
5900	Constn. of Addl. Class room at Baliatore High School	2194/DP	24/10/2005	490000 District Magistrate, Bankura	490000	490000	490000	100	Yes
5901	Out of Rs. 20.00 lakh released vide no. 181/DP dt. 01022006 a sum of Rs. 0.42 lakh is lying with D.M, Bankura	181/DP	01/02/2006	42000 District Magistrate, Bankura	42000	42000	42000	100	Yes
5902	Constn. of class room Pursha Daspara SSK under Potna Pursha Gram Panchayat	C- 230/DP	08/02/2006	100000 Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5903	Re-excavation of pond at Chaktentul Mouza, Plot No. 3534	C- 230/DP	08/02/2006	100000 Exe. Officer, Galsi-I P.S	0	0	0	0	No

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
2003 - 2004								
5904 Const. of Tiluri Community Hall under Saltora P.S	330/DP	17/02/2004	1000000 District Magistrate, Bankura	1000000	1000000	1000000	100	Yes
5905 Const. of Culvert over Lalbazar road (Total Estimated amount Rs.4.55 lakh Rs. 11.673/- from 2003-04)	330/DP	17/02/2004	21673 District Magistrate, Bankura	21673	21673	21673	100	Yes
5906 Const. of Class room at Patrasayer Mahavidyalaya.	330/DP	17/02/2004	1000000 District Magistrate, Bankura	1000000	1000000	1000000	100	Yes
5907 Const. of Class room at Barjora College	330/DP	17/02/2004	733000 District Magistrate, Bankura	733000	733000	733000	100	Yes
5908 Addl. fund for Const. of bldg. at Mutukboni MSK. (Total estimated amount Rs. 6,41,795/-) Rest amount from 2002-03 & interest fund	330/DP	17/02/2004	80797 District Magistrate, Bankura	80797	80797	80797	100	Yes
5909 Addl fund for const. of Sonamukhi Sanskrit Bhavan	330/DP	17/02/2004	1500000 District Magistrate, Bankura	1500000	1500000	1500000	100	Yes
5910 Installation of computer & purchase O.T operators of ESI Hospital at Durgapur	629/DP	26/02/2004	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5911 Constn. of class room of Netajinagar Coloney High School, Ward No. 21	629/DP	26/02/2004	100000 C.E.O.,Durgapur M.C	100000	100000	100000	100	Yes
5912 Constn. of class room of Gopalmath Girls' High School, Ward No. 35	629/DP	26/02/2004	75000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5913 Constn. of class room Bijra High School.	629/DP	26/02/2004	150000 C.E.O.,Durgapur M.C	144700	144700	144700	100	Yes
5914 Constn. of class room Nepalipara Hindi High School, Ward No. 31	629/DP	26/02/2004	70000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5915 Excavation of pond at Raghunathpur Kamlaitala	629/DP	26/02/2004	50000 C.E.O.,Durgapur M.C	47650	47650	47650	0	Yes
5916 Constn. of Auditorium "SRIJANI" (2ND PHASE)	629/DP	26/02/2004	400000 C.E.O.,Durgapur M.C	400000	400000	400000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5917 Constn. of class room of Joydev Mukul Vidyalaya	629/DP	26/02/2004	50000 C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes
5918 Road Light at Gopalmath Main Road	629/DP	26/02/2004	800000 C.E.O.,Durgapur M.C	800000	800000	800000	100	Yes
5919 Constn. of road at Raghunathpur Madhupalli	629/DP	26/02/2004	75000 C.E.O.,Durgapur M.C	75000	75000	75000	100	Yes
5920 Constn. of well for drinking water at Parulia Adibasipara Easternside	629/DP	26/02/2004	65000 C.E.O.,Durgapur M.C	61532	61532	61532	100	Yes
5921 Constn. of Dhobighat Old Bridge	629/DP	26/02/2004	80000 C.E.O.,Durgapur M.C	76261	76261	76261	100	Yes
5922 Constn. of well for drinking water at Raghunathpur Bouripara	629/DP	26/02/2004	65000 C.E.O.,Durgapur M.C	61532	61532	61532	100	Yes
5923 Constn. of well for drinking water at Parulia Adibasipara Westernside	629/DP	26/02/2004	65000 C.E.O.,Durgapur M.C	61532	61532	61532	100	Yes
5924 Constn. of road from Dharala to Raghunathpur BK Slag & oorun.	629/DP	26/02/2004	340000 Exe. Officer, Ausgram-II P.S	340000	340000	340000	100	Yes
5925 Irrigation project at Palasbuni Tumni river	629/DP	26/02/2004	600000 Exe. Officer, Faridpur-Durgapur P.S	600000	600000	600000	100	Yes
5926 Constn. of pucca bandh of L3/A Khal from 100 Chain to 110 Chain at Amarpur Mouza under Lowa-Krishnarampur GP.	629/DP	26/02/2004	250000 Exe. Officer, Galsi-I P.S	247809	247809	247809	100	Yes
5927 Constn. of market complex at Kasba under Lowa Krishnapur GP	629/DP	26/02/2004	88200 Exe. Officer, Galsi-I P.S	88200	88200	88200	100	Yes
5928 Constn. of students community hall at Kulgoria Girls' High Madrasha ground under Sanko GP	629/DP	26/02/2004	500000 Exe. Officer, Galsi-II P.S	500000	500000	500000	100	Yes
5929 Constn. of boundary wall at Dalim Gorla Kalimata FP School under Bhuri GP	629/DP	26/02/2004	55000 Exe. Officer, Galsi-II P.S	55000	55000	55000	100	Yes
5930 Constn. of market complex at Adra Gram Panchayat Ground under Adra GP.	629/DP	26/02/2004	250000 Exe. Officer, Galsi-II P.S	250000	250000	250000	100	Yes
5931 Construction of latrine block at Galsi Kalimati Devi High School undr Galsi GP	629/DP	26/02/2004	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5932 Constn. of drain at Babnabera Ghoshpara	629/DP	26/02/2004	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5933 Constln. of road side drain with improvement of road within Kuldiha village.	629/DP	26/02/2004	200000 Exe. Officer, Kanksa P.S	200000	200000	200000	100	Yes
5934 Constn. of road side drain with village Arrah	629/DP	26/02/2004	200000 Exe. Officer, Kanksa P.S	200000	200000	200000	100	Yes
5935 Constn. of road side drain with village Bamunara	629/DP	26/02/2004	300000 Exe. Officer, Kanksa P.S	300000	300000	300000	100	Yes
5936 Constn. of road side drain with improvement of road at Bandra village.	629/DP	26/02/2004	200000 Exe. Officer, Kanksa P.S	200000	200000	200000	100	Yes
5937 Constn. of addl. room of Community Hall of Panagarh Bazar	629/DP	26/02/2004	110000 Exe. Officer, Kanksa P.S	110000	110000	110000	100	Yes
5938 Constn. of drain at Amlajora Ruidaspara	629/DP	26/02/2004	100000 Exe. Officer, Kanksa P.S	100000	100000	100000	100	Yes
5939 Constn. of Auditorium at Pallymangal Library, Mankar.	C-1829	06/10/2004	450000 Exe. Officer, Galsi-I P.S	450000	450000	450000	100	Yes
5940 Constn. of class room of Ammedkar SSK, Ward No. 23	2243/DP	14/12/2004	60000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5941 Constn. of class room DMEY FP School SSK, Ward No. 35	2243/DP	14/12/2004	75000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5942 Constn. of class room of Tamlabridge FP School, Ward No. 13.	2243/DP&18/2/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5943 Constn. of class room of Uttarpalli SSK, Ward No. 24	2243/DP	14/12/2004	60000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5944 Constn. of class room of Sukantapalli SSK at Ruidaspara, Ward No. 14.	2243/DP&18/2/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5945 Constn. of class room of Sir Syed Urdu Children School, Naimnagar, Ward No. 14.	2243/DP&18/2/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5946 Constn. of class room of Siddeswari FP School at Mamra, Ward No. 24	2243/DP&18/2/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5947 Constn. of class room of Shimultala SSK, Ward No. 38	2243/DP&18/2	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5948 Constn. of class room of Sarat SSK, Ward No. 18	2243/DP&18/2/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5949 Constn. of class room of Munshi Premchand Hindi FP School, Dhandabad, Ward No. 16	2243/DP	14/12/2004	75000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5950 Constn. of class room of Sarada Hindi FP School, Dhandabad, Ward No. 16.	2243/DP&16 2/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5951 Constn. of class room of Phuljhor SSK at Phuljhor, Ward No. 25	2243/DP	14/12/2004	60000 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5952 Constn. of class room of Sushil Ghosh Smriti SSK, Ward No. 20	2243/DP& 182/DP	14/12/2004	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5953 Constn. of addl. class room Paraj Boys No. FP School.	2243/DP	14/12/2004	100000 Exe. Officer, Galsi-I P.S	100000	100000	100000	100	Yes
5954 Constn. of addl. class room Khetur Jr. Basic School.	2243/DP	14/12/2004	100000 Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
5955 Constn. of boundary wall at Galsi High School	246/DP	02/02/2005	165000 Exe. Officer, Galsi-II P.S	165000	165000	165000	100	Yes
5956 Allied works for completion of burning stand and shed at Bonopukur of Belgram village in plot no. 2017	246/DP	02/02/2005	18500 Exe. Officer, Galsi-II P.S	18500	18500	18500	100	Yes
5957 Imp. of moorum road from Galsi Stn. road to Galsi West Paddy field under Galsi GP	246/DP	02/02/2005	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5958 Imp. of moorum road from Babla Satyajit Pally to burning place	246/DP	02/02/2005	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5959 Imp. of moorum road from Galsi High School old bldg. to school hostel via Science bldg. under Galsi G.P.	246/DP	02/02/2005	38000 Exe. Officer, Galsi-II P.S	38000	38000	38000	100	Yes
5960 Constn. of urinal block for boys students at Galsi High School	246/DP	02/02/2005	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5961 Constn. of latrin block for girls' students at Galsi High School	246/DP	02/02/2005	135000 Exe. Officer, Galsi-II P.S	135000	135000	135000	100	Yes
5962 Constn. of bldg. at Gohagram MSK	246/DP	02/02/2005	160000 Exe. Officer, Galsi-II P.S	160000	160000	160000	100	Yes
5963 Constn. of boundary wall at Kalimoti Devi High School under Galsi G.P.	246/DP	02/02/2005	50000 Exe. Officer, Galsi-II P.S	50000	50000	50000	100	Yes
5964 Constn. of bridge at Brindabanpur Payradanga under Kurkuba GP	668/DP	24/03/2005	375100 Exe. Officer, Galsi-II P.S	375100	371042	371042	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted	
13 LS									
5965	Constn. of one room at Mithapur High School under Gohogram GP	668/DP	24/03/2005	170000	Exe. Officer, Galsi-II P.S	170000	170000	100	Yes
5966	Constn. of one room at Khono High School under Khano GP.	668/DP	24/03/2005	210000	Exe. Officer, Galsi-II P.S	210000	210000	100	Yes
5967	Constn. of boundary wall at Galsi Chowmatha Barrial (Kabardanga) ground under Galsi GP.	668/DP	24/03/2005	119150	Exe. Officer, Galsi-II P.S	119150	119150	100	Yes
5968	Constn. of one room at Kishorekona Nabagrami Adarsha Vidyaloy under Khano GP.	668/DP	24/03/2005	210000	Exe. Officer, Galsi-II P.S	210000	210000	100	Yes
5969	Constn. of class room at Babnabera MSK	669/DP	24/03/2005	212000	Exe. Officer, Kanksa P.S	212000	212000	100	Yes
5970	Constn. of addl. class room of Rakona FP School	990/DP	03/05/2005	111918	Exe. Officer, Galsi-I P.S	111918	111918	100	Yes
5971	Excavation of pond at Nayapukur plot no. 1013, Mouza- Jhajra (Area of Pond 9.25 acre)	C No. 1033/DP	12/05/2005	500000	Exe. Officer, Faridpur-Durgapur P.S	500000	500000	100	Yes
5972	Excavation of pond at Nayekpukur plot no. 538 Mouza- Jhajra (Area of pond 4.27 acre)	C No. 1033/DP	12/05/2005	300000	Exe. Officer, Faridpur-Durgapur P.S	300000	300000	100	Yes
5973	Excavation of pond at Shedepukur, plot no. 1183, Mouza- Jhajra (Area of pond 8.10 acre)	C No.1033/DP	12/05/2005	200000	Exe. Officer, Faridpur-Durgapur P.S	200000	200000	100	Yes
5974	Constn. of class room of Rahul Sankritayan Hindi FP School, Ward No. 31	1362/DP	24/06/2005	53099	C.E.O.,Durgapur M.C	53099	53099	100	Yes
5975	Constn. of class room of Rabindranath SSK, Ward No. 21	1362/DP	24/06/2005	53099	C.E.O.,Durgapur M.C	53099	53099	100	Yes
5976	Constn. of class room of Ispatpalli SSK	1362/DP	24/06/2005	53099	C.E.O.,Durgapur M.C	53099	53099	100	Yes
5977	Constn. of class room of Gopinathpur KP FP School, Ward No. 28	1362/DP	24/06/2005	53099	C.E.O.,Durgapur M.C	53099	53099	100	Yes
5978	Constn. of class room of Namu Sagarbhanga FP School.	1362/DP	24/06/2005	53099	C.E.O.,Durgapur M.C	53099	53099	100	Yes
5979	Constn. of class room of Nabaday SSK at Kururiadanga, Ward No. 11	1362/DP	24/06/2005	53099	C.E.O.,Durgapur M.C	53099	53099	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
5980 Constn. of class room of Moulana Abul Kalam Azad Urdu FP School, Wqrd No. 13	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5981 Constn. of class room of Kusumtala FP School, Ward No. 28.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5982 Constn. of class room of Khairasol FP School, Ward No. 28	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5983 Constn. of class room of Kadaroad Dharabahik Kendra SSK, Ward No. 34	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5984 Constn. of class room of Jemua FP School.	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5985 Constn. of class room of Netaji SSK, Nildanga, Amrai, Ward No. 12	1362/DP	24/06/2005	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
5986 For rehabilitation of reconstruction works in Tsunami Affectd area- "Reconstruction of the bridge @ 0/0-2/4 of Devampattinam	1740/DP	09/08/2005	1100000 District Collector, Cuddalore, Tamil Nadu	1100000	1100000	1100000	100	Yes
5987 Addl. fund for Chandi RLI Scheme	1880/DP	26/08/2005	175000 District Magistrate, Bankura	175000	175000	175000	100	Yes
5988 Addl. fund for construction of Beliatore Hattala shed	1880/DP	26/08/2005	100000 District Magistrate, Bankura	100000	100000	100000	100	Yes
5989 Addl. fund for construction of Tentulpoha Jore bandh	1880/DP	26/08/2005	125000 District Magistrate, Bankura	125000	125000	125000	100	Yes
5990 Addl. fund for sinking of deep tube well at Maliara GP	1880/DP	26/08/2005	350000 District Magistrate, Bankura	350000	350000	350000	100	Yes
5991 Constn. of of Bhairabpur concrete road	1880/DP	26/08/2005	250000 District Magistrate, Bankura	250000	250000	250000	100	Yes
5992 Constn. of Sonamukhi Sanskrit Bhavan	1880/DP	26/08/2005	1000000 District Magistrate, Bankura	1000000	1000000	1000000	100	Yes

13 LS

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted
13 LS								
5993 Constn. of ground floor Sreenagarpally Sammilani Mukta Moncha-O-Kachipata Kishor Bahini.	C- 2484/DP	13/12/2005	75000 C.E.O.,Durgapur M.C	75000	75000	75000	100	Yes
5994 Addl. fund for Const. of bridge over Kansai Jore under Mejia PS	181/DP	01/02/2006	300000 District Magistrate, Bankura	300000	300000	300000	100	Yes
5995 Const. of ICDS Centre at Mouza-Barsal, JI-2 Plot 2172/2173	181/DP	01/02/2006	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5996 Const. of ICDS Centre at Mouza-Radhakrishnapur, JI-30 Plot 3130/3901	181/DP	01/02/2006	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5997 Const. of ICDS Centre at Mouza-Chousal, JI-14 Plot 1125	181/DP	01/02/2006	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5998 Const. of ICDS Centre at Mouza-Saradapalli, JI-127 Plot 33/730	181/DP	01/02/2006	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
5999 Const. of ICDS Centre at Mouza-Fauljim, JI-18 Plot 1834/3404	181/DP	01/02/2006	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
6000 Constn. of addl. class room at Kesriara Gobindaprasad High School (Rs. 0.22530 lakh) + Contingency (Rs. 0.42 lakh) for the year 2003-04.	181/DP	01/02/2006	64530 District Magistrate, Bankura	64530	64530	64530	100	Yes
6001 Const. of ICDS Centre at Mouza-Khayerboni, JI-95 Plot 84	181/DP	01/02/2006	200000 District Magistrate, Bankura	200000	200000	200000	100	Yes
6002 Additional fund for construction of Sonamukhi Sanskrit Bhavan (2nd Phase)	181/DP	01/02/2006	500000 District Magistrate, Bankura	500000	500000	500000	100	Yes
6003 Constn. of class room of Gopinathpur Mohandas Chand Abasan Kusta Colony FP School, Ward No. 28	345/DP	20/02/2006	53099 C.E.O.,Durgapur M.C	53099	53066	53066	100	Yes
6004 Constn. of class room Marcani road SSK	345/DP	20/02/2006	53099 C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized	Progress	UC Submitted		
13 LS										
6005	Constn. of class room of Natunpalli SSK	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6006	Constn. of class room of Deshbondhunagar SSK, Ward No. 28	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6007	Constn. of class room of Durgapur Padakshep SSK, Ward No. 11	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6008	Constn. of class room of Chandidas SSK	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6009	Constn. of class room of Gopalmath Jr. Basic FP School(Unit- 1), Ward No. 35	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6010	Constn. of class room of Gopalmath Jr. Basic FP School(Unit- 2), Ward No. 35	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6011	Constn. of class room of Deshbondhunagar FP School, Ward No. 29	345/DP	20/02/2006	53099	C.E.O.,Durgapur M.C	53099	53099	53099	100	Yes
6012	Constn. of addl class room of Jharul Majhipara FP School.	345/DP	20/02/2006	111918	Exe. Officer, Galsi-I P.S	111918	111918	111918	100	Yes
6013	Constn. of kitchen room and generator room at Pasnagarh Bazar Community Hall.	410/DP	01/03/2006	459471	Exe. Officer, Kanksa P.S	459471	456471	456471	100	Yes
6014	Constn. of addl. class room Galsi Sarada Vidyapith	C-1419/DP	27/10/2006	100000	Exe. Officer, Galsi-II P.S	100000	100000	100000	100	Yes
6015	Constn. of culvert at Satinandi Dompara under Satinandi G.P.	C- 1674/DP	28/11/2008	70000	Exe. Officer, Galsi-II P.S	70000	0	0	0	No
Interest										
6016	Construction of building at Nabapally F.P School	28/DPC	07/01/2002	75000	C.E.O.,Durgapur M.C	75000	75000	75000	100	Yes
6017	Bundh at Haribazar, Ward No. 25	28/DPC	07/01/2002	200000	C.E.O.,Durgapur M.C	200000	200000	200000	100	Yes
6018	Construction of building at Ashis Nagar F.P School, Ward No. 39	28/DPC	07/01/2002	125000	C.E.O.,Durgapur M.C	125000	125000	125000	100	Yes
6019	Construction of building at Raturia F.P School, Ward No. 38	28/DPC	07/01/2002	50000	C.E.O.,Durgapur M.C	50000	50000	50000	100	Yes

Status on MPLAD Schemes (As on 19.09.2011)

Name of the Scheme	Sanction Order No	Date of Sanction	Amount Executing Sanction Agency	Amount Released	Amount Spent	Amount Physical Utilized Progress	UC Submitted
13 LS							
6020 Monla Dam for irrigation - Parulia, Ward No. 1	28/DPC	07/01/2002	125000 C.E.O.,Durgapur M.C	125000	125000	125000 100	Yes
6021 Constn. Of pucca bridge at Kandeswar at Tamla Canal.	416/DPC	29/03/2002	279773 C.E.O.,Durgapur M.C	279773	279773	279773 100	Yes
6022 Addl. fund for Constn. of Bridge Adrahati Hospital road	614/DP	26/02/2004	75000 Exe. Officer, Galsi-II P.S	75000	75000	75000 100	Yes
6023 Water supply scheme at Rangamati vill, Faridpur-Durgapur P.S.	1459/DP	12/08/2004	341038 Exe. Officer, Faridpur-Durgapur P.S	264212	264212	264212 100	Yes
6024 Addl. fund for power connection of the scheme for list irrigation over Kunur river, Goivatala Math at Jamua Mouza	2168/DP	06/12/2004	531000 CEO, ADDA	531000	531000	531000 100	Yes
		<u>518453879</u>		<u>515535315</u>	<u>513891398</u>	<u>513891398</u>	